EVALUATION OF RECYCLED RUBBER IN ASPHALT CONCRETE BLACK HAWK COUNTY

CONSTRUCTION REPORT
IOWA HIGHWAY RESEARCH BOARD
PROJECT HR-330D

SEPTEMBER 1992

Highway Division



Construction Report for Iowa Highway Research Board Project HR-330D

Evaluation of Recycled Rubber in Asphalt Concrete - Black Hawk County FN-218-7(150)--21-07

Ву

Chris Anderson
Materials Technician 4
515-239-1392
Office of Materials
Highway Division
Iowa Department of Transportation
Ames, Iowa 50010

September 1992

TECHNICAL REPORT TITLE PAGE

1. REPORT NO.

2. REPORT DATE

HR-330D

September 1992

3. TITLE AND SUBTITLE

4. TYPE OF REPORT & PERIOD COVERED

Evaluation of Recycled Rubber in Asphalt Concrete - Black Hawk County FN-218-7(150)--21-07

Construction Report 10-91 through 5-92

5. AUTHOR(S)

6. PERFORMING ORGANIZATION ADDRESS

Chris Anderson Materials Tech 4 Iowa Department of Transportation Materials Department 800 Lincoln Way Ames, Iowa 50010

7. ACKNOWLEDGEMENT OF COOPERATING ORGANIZATIONS

8. ABSTRACT

The disposal of discarded tires has become a major problem. Different methods of recycling have been researched. Currently, Iowa is researching the use of ground recycled crumb rubber from discarded tires in asphalt rubber cement. Six projects have been completed in Iowa using asphalt rubber cement.

This project is located on IA 947 (University Avenue) in Cedar Falls/Waterloo. The project contains one section with asphalt rubber cement used in both the binder and surface courses and one section using asphalt rubber cement in the surface course with a conventional binder. There are two control sections where conventional asphalt pavement was placed.

9. KEY WORDS

10. NO. OF PAGES

Asphalt Pavement, Crumb Rubber, Recycled tires, Asphalt rubber cement

TABLE OF CONTENTS

										Page
Introduction			. •			•				1
Objective			. •							1
Contractor			. •				•			1
Project Location	• • •		•	• •		•		• •		. 1
Preconstruction Survey	• • •		. •			•		• .•	• •	2
Materials			. •							2
Viscosity Testing										3
Mix Design				• •		•	•	• •		3
Plant Operation		• •	•			•	•	•		4
Paving Operations		• •	•							4
Construction Testing			. •	• •	• •	•	• .			5
Cost Comparison			. •	• •	• •	•	•	• •		5
Evaluation			. •	• •				• •		6
Conclusions				• •	• •	•	•	• •		6
Appendices	,									
Appendix A - Contract and Special Provision Appendix B - Lab Testing			•			•	.•	• •	• •	7 17 26

DISCLAIMER

The opinions, findings, and conclusions expressed in this report are those of the author and not necessarily those of the Iowa Department of Transportation.

INTRODUCTION

Disposal of discarded vehicle tires has become a problem.

Recycling these tires into asphalt rubber cement (ARC) is

currently being researched by the Iowa DOT.

The Iowa DOT currently has completed six projects using crumb rubber in ARC.

The project in Black Hawk County was constructed using ARC in both the binder and surface course of one section and one section with ARC in the surface course and a conventional mix used in the binder. There are two control sections in this project using conventional asphalt cement.

OBJECTIVE

The objective of this research project was to evaluate the use of finely ground recycled tire rubber to produce ARC.

CONTRACTOR

Aspro Inc. of Waterloo, Iowa was the contractor on this project.

Both the ARC and conventional mixes were produced at Aspro's stationary plant in Waterloo.

PROJECT LOCATION

This project is located on IA 947 (University Avenue) from 1st Street to University Avenue in the city of Cedar Falls and from near Grove Street to Greenhills Road in the city of Waterloo.

The test sections are listed in Table I.

Table I

<u>Test Section</u>	Sta. to Sta.	<u>Lane</u>	Type of Mix
#1	2360+00 to 2370+00	EB	Conventional Control Section
#2	2370+00 to 2395+00	EB	ARC Surface Only
#3	2395+00 to 2420+00'	EB	ARC in Binder & Surface
#4	2420+00 to 2429+00	EB .	Conventional Control

PRECONSTRUCTION SURVEY

The existing surface was portland concrete cement pavement. It is a six-lane highway. The daily traffic volume is 19,000 vehicles per day (V.P.D.) with 3% trucks.

A crack survey was conducted on the roadway prior to resurfacing.

The Road Rater was also run prior to construction.

The original roadway had some cracking, but there were no apparent distressed areas. There was patching on the roadway prior to construction, but the only patches placed in the research area were where manholes had been adjusted.

MATERIALS

The ground rubber was provided by Rouse Rubber Products of Vicksburg, Mississippi. A GF-60 rubber was used on this project.

The coarse aggregate used was from BMI Waterloo South and the fine aggregate from Aspro Pits in Waterloo. The A.C. 5 was from Koch, Inc. of Dubuque.

Gradation limits on the rubber granules and the aggregates are located in the Special Provision in Appendix A. Gradations, at the time of construction, are found on the plant reports located in Appendix B.

VISCOSITY TESTING

Viscosity testing was done prior to construction and checked again with material obtained during production. This testing was done in the Iowa DOT Materials Laboratory in Ames. These results are in Appendix B. The viscosity requirements for this project were 1500 - 4000 cp. The viscosity was also checked with a Brookfield viscometer at the job site by Rouse. Viscosities met specification limits. The asphalt supply line required additional insulation to keep temperatures high enough for adequate reaction to occur but viscosities were still maintained within limits.

MIX DESIGN

Samples of all materials were obtained for preliminary testing.

The job mixes are located in Appendix B.

The intended A.C. content in the ARC binder mix was 5.1% and 5.2% in the ARC surface mix. These are the percentages that were recommended and used in the project.

Lab voids were somewhat high, 4.3% average, but the good field densities kept voids below 8%. All lab densities and voids are shown on the plant reports in Appendix B.

PLANT OPERATION

Both the ARC and conventional mixes were produced at Aspro's Barber Greene batch plant in Waterloo, Iowa.

Because of cold weather, temperatures dropping to 46°F, they had to use torches to thaw out A.C. supply lines from the reactor to the plant, due to longer lines needed because of the rubber hookup. The lines had to be insulated to keep the temperature around 350°F, high enough for reaction of the rubber to occur.

This set-up slowed down production by about 40 ton/hr. Their normal output was 240 ton/hr with only 200 ton/hr when producing the ARC mixes.

PAVING OPERATIONS

The placement of the ARC and conventional mixes in October 1991 went very well. The ARC mix appeared very stable under the rollers.

There appeared to be no shoving and cracking of the mat as was found on a previously constructed ARC project in Muscatine, Iowa. The PCC surface had been milled which could be a factor in there being no shoving.

Mat temperatures were around 300°F. The rollers stayed close behind the paver. There appeared to be no signs of segregation in the surface.

CONSTRUCTION TESTING

Samples were obtained during construction for viscosity testing and also for creep and resilient modulus testing.

The Road Rater was run again in March 1992 on the test and control sections. Friction testing was done shortly after construction. The results of all field testing are located in Appendix C and all lab test results in Appendix B.

The creep and resilient modulus tests have been completed on this project also. The results of this testing are in Appendix B.

COST COMPARISON

The conventional asphalt cement was bid at \$115/ton on this project compared to \$360/ton for the reacted ARC. The contract prices of the different asphalt mixes are summarized in Table II.

Table II

Conventional Binder	used
recycled asphalt so	
cost comparison can	be
made.	

Conventional Surface 21.38 AC-10 4.95 (4.3%) ===== 26.33

ARC Surface

ARC Binder

42.76 AC-5 18.72 (5.2%) ===== 61.48

	38.68
AC-5	18.36
(5.1%)	====
•	57.04

EVALUATION

Friction testing was done shortly after construction. Road Rater was ran in the spring of 1992. A crack survey and rut depth

measurements were completed this spring also. No reflective cracking on the ARC or the control sections was noted at this time. Creep and resilient modulus testing has been completed also.

Friction testing, Road Rater testing and crack surveys and rut depth checks will be conducted annually.

Hopefully, a conclusion can eventually be reached to determine if using ARC will:

- 1. Improve performance
- 2. Extend the life of the roadway.
- 3. Be of enough value from an environmental standpoint to compensate for its higher cost.

CONCLUSIONS

From the project the following conclusions can be made:

- ARC mix can be constructed with little or no difference from that of a conventional mix.
- ARC pavement appears to be in as good a condition as the conventional after construction.

Appendix A Contract and Special Provisions Form 650027 6-90 H-6190

Proposal I.D. No. 910802

ESTIMATING PROPOSAL ONLY

Bid Order No.

Type of Work ASPH CEMENT CONC RESURFACING

., ;,'

Project No. FN-218-7 (150)--21-07

System PRIMARY ROAD

Miles 4 . 4690

County BLACK HAWK

ON IOWA 947 (MAIN ST.) FROM 1ST ST., S TO UNIVERSITY AVE. IN THE CITY OF CEDAR FALLS, & ON IA 947 (UNIVERSITY AVE.) FROM NEAR GROVE ST., SE TO GREENHILLS RD IN THE CITY OF WATERLOO. Location and Description ON

> INCLUDES SEALING OF CRACKS AND JOINTS. AND P.C. CONCRETE MEDIAN.

TO THE IDWA DEPARTMENT OF TRANSPORTATION HIGHWAY DIVISION

The bidder hereby certifies that no other principal is involved in or has an interest in this proposal; that the bidder has thoroughly examined the plans and specifications and this contract form and is aware of the special provisions contained herein; that the bidder has examined the site of the work and understands that the quantities of work required by the plans and specifications are approximate only and are subject to increases and decreases; that the bidder understands that all quantities of work actually required must be performed and that payment therefore shall be at the unit prices stipulated herein; that the bidder proposes to timely furnish the specified materials in the quantities required and to furnish the machinery, equipment, labor and expertise necessary to complete this project by the time specified; that no state or county official or employee has a direct or indirect interest in the contract which would cause violation of a sction 314.2 Code of lowa, 1985; that the bidder has made no agreement with any supplier of motor fuel or special fuel which will result in a violation of action 324.17(8) Code of lowa, 1985.

If this bid is accepted, Bidder agrees: to perform all "extra work" required to complete the project at unit prices or lump sums to be agreed upon in writing prior to commencement of such "extra work" or, if prior agreement cannot be reached, to perform the work on a "force-account basis" as provided in the specifications; to execute the formal contract within thirty days of the date of approval for award or to forfeit the proposal guaranty furnished herewith; to begin work in accordance with the contract documents and to either complete the work within the contract period or pay liquidated damages, which shall accrue at the daily rate specified below, for each additional working day the work remains uncompleted; and to furnish a performance bond in an amount equal to the contract award as security for the full and complete performance of the contract in accordance with the plans and specifications.

Group or Division No.	Amount of Proposal Guaranty	Working Days	Specified Starting Date	" Approximate Starting Date	Specified Completion Date	Liquidated Damages Per Day
	\$70,000.00	75			11/01/91	\$750.00
				,		
1						
			:		.	

Enclosed herewith is a certified check, credit union share draft, Cashier's check, bank draft on a solvent bank or a bid bond in the penal sum_shown in the contract document as a proposal guaranty. It is understood by bidder that the said guaranty document shall be retained by the lowa Department of Transportation as a forfeiture in the event the formal contract is not executed or performance bond is not furnished if the award is made to the undersigned.

By virtue of statutory authority preference will be given to products and provisions grown and coal produced within the state of lowa where applicable.

DBE GOAL: NONE

SEE TIE INFORMATION: CI

JUNE 4, 1991

Date of Letting:

9:00 A.M.

SCHEDULE OF PRICES

Proposal I.D. No. 910802

611000 391

Bid Order No. 71

Contractor's No.

County BLACK HAWK

Page No. 2

Project No. FN-218-7(150)--21-07 Type of Work ASPH CEMENT CONC. RESURFACING

*	e typed or shown in ink or the bid will be rejected. Item on which bid is based.		Unit Price	9	Amount		
Line No. Item No.	Bidder shall show unit price and extension for each item and total for each group	Item Quantity and Units	Dollars X,XXX,XXX	Cents XXXX	Dollars XX,XXX,XXX	Cent	
SECTION	OO1 (CONTINUED)						
0130	INTAKE, REBUILDING, AS PER PLAN	10,000	, , , , , , , , , , , , , , , , , , ,				
4450245 418 84	PER PLAN	10.000 ONLY					
0140	FIXTURES, ADJUSTMENT OF	120.000					
3400000 442 84		120.000 ONLY					
0150	CURB REPAIR, AS PER PLAN	1562.000			— , 		
1960015 -441 84		LINEAR FT.					
0160	BASE, CLEANING & PREPARATION OF	5.232			•		
0475095 442 84	FREFARATION OF	MILES					
0170	ASPHALT CEMENT CONCRETE, TYPE A BINDER COURSE, MIXT. SIZE 3/4 IN.	8226.000					
0400175 442 84	MIXT. SIZE 3/4 IN.	TONS					
0180	ASPHALT CEMENT CONCRETE, TYPE A SURFACE COURSE,	7475.000	•				
0400450 442 84	MIXT. SIZE 1/2 IN.	TONS			***		
0190	PRIMER OR TACK-COAT	11100.000					
6375000 442 84	(C. 2.3. Oracle)	GĂLLŎŇŠ					
0200	ASPHALT CEMENT	564.000]			
375010 442 84		TONS					
0210	BACKFILL, SPECIAL	1109.000					
0425070 410 84		TONS					
0220	TOPSOIL, FURNISH & SPREAD	9188.000					
8425005 410 84	J. RCAD	cuáic yds.					
0230	TRAFFIC CONTROL	1 000					
8445110 493 84		LUMP SUM					
0240	PAVEMENT MARKINGS	1175 600					
9263010 493 84		1175.690 STAS.					
0250	LODP DETECTORS	75.000			· 		
4561000 493 90		CNLY		<u> </u>	·		
] 7			

PROPOSAL REQUIREMENTS

Proposal I.D. No. 910802

SPECIAL PROVISIONS TEXT

Bid Order No. 7

Contractor's No.

County BLACK HAWK

Page No.

Project No. FN-218-7(150)--21-07

Type of Work ASPH CEMENT CONC RESURFACING

SP-1007

APRIL 30, 1991

SPECIAL PROVISIONS FOR TRAFFIC SIGNAL DEVICES
*** INTENDED FOR BLACK HAWK COUNTY A.C.C. RESURFACING PROJECT
FN-218-7(150)--21-07 ***

SP-1008

APRIL 30, 1991

SPECIAL PROVISIONS FOR ASPHALT RUBBER CEMENT (ARC) CONCRETE *** INTENDED FOR BLACK HAWK COUNTY A.C.C. RESURFACING PROJECT FN-218-7(150)--21-07 ***

SS-1006

DECEMBER 17, 1985

SUPPLEMENTAL SPECIFICATIONS FOR CONTRACTOR-FURNISHED BORROW AREAS

\$5-1008

NOVEMBER 5, 1985

SUPPLEMENTAL SPECIFICATIONS FOR EQUAL EMPLOYMENT OPPORTUNITY RESPONSIBLITIES ON NON-FEDERAL-ALC PROJECTS

SS-1057

FEBRUARY 23, 1988

SUPPLEMENTAL SPECIFICATIONS FOR CERTIFIED PLANT INSPECTION.

SS-1061

MAY 10, 1988

SUPPLEMENTAL SPECIFICATIONS FOR SPECIFIC AFFIRMATIVE ACTION RESPONSIBILITIES ON NON-FEDERAL AID PROJECTS (ASSIGNED DBE PARTICIPATION GOALS)

-gar-3-1062

AUGUST 1, 1988 -

SUPPLEMENTAL SPECIFICATIONS FOR MOBILIZATION

SS-1080

FEBRUARY 28. 1989

SUPPLEMENTAL SPECIFICATIONS FOR TRAFFIC SIGNALIZATION

SS-1083

JUNE 27. 1989

SUPPLEMENTAL SPECIFICATIONS FOR STANDARDIZED CONTRACT CLAUSES

SS-1089

DECEMBER 5. 1989

SUPPLEMENTAL SPECIFICATIONS FOR PORTLAND CEMENT CONCRETE PROPORTIONS

PROPOSAL REQUIREMENTS

SPECIAL PROVISIONS TEXT

Bid Order No. 71

Proposal I.D. No. 910802

County BLACK HAWK

Page No.

3

Project No. FN-218-7(150)--21-07 Type of Work ASPH CEMENT CONC RESURFACING

005 20

THE FOLLOWING PROPOSAL NOTE SUPERSEDES ANY PLAN NOTE IN REGARD TO SS-1083 AND/OR ARTICLE 1109.03 OF THE STANDARD SPECIFICATIONS.

ANY AND ALL REFERENCES TO ARTICLE 1109.03 OF THE STANDARD SPECIFICATIONS SHALL BE NULL AND VOID ON ALL STANDARDS, PLANS, SPECIFICATIONS, SUPPLEMENTAL SPECIFICATIONS, AND SPECIAL PROVISIONS. IN LIEU THEREOF, THE PROVISIONS OF SS-1083, DATED JUNE 27, 1989 SHALL APPLY.

005 21

*** REVISE ARTICLE 1101.03 OF THE STANDARD SPECIFICATIONS ***

DELETE THE THIRD AND FOURTH SENTENCES IN THE SECOND PARAGRAPH FOR THE DEFINITION OF A WORKING DAY IN ARTICLE 1101.03 AND REPLACE WITH THE FOLLOWING THREE NEW SENTENCES IN LIEU THEREOF.

"WORKING DAYS WILL NOT BE COUNTED FOR SATURDAYS, SUNDAYS, AND RECOGNIZED LEGAL HOLIDAYS THE CONTRACTOR DOES NOT WORK. WORKING DAYS WILL BE COUNTED FOR SUNDAYS AND RECOGNIZED LEGAL HOLIDAYS THE CONTRACTOR DOES WORK. WORKING DAYS WILL NOT BE COUNTED FOR SATURDAYS THE CONTRACTOR DOES WORK, UNLESS OTHER-WISE SPECIFIED IN THE CONTRACT DOCUMENTS."

005 30

*** REQUIREMENT FOR DISCLOSURE OF ALL SUBCONTRACTORS ***

TOWA CODE 307.49 AS ADDED BY HOUSE FILE 2201 REQUIRES THAT:

"A BIODER AWARDED A CONTRACT WITH THE DEPARTMENT SHALL DISCLOSE THE MAMES OF ALL SUBCONTRACTORS, WHO WILL WORK ON THE PROJECT OR WHO THE BIODER ANTICIPATES WILL WORK ON THE PROJECT... IF A SUBCONTRACTOR NAMED BY A BIODER AWARDED A CONTRACT IS REPLACED. OR IF THE COST OF WORK TO BE DONE BY A SUBCONTRACTOR IS REDUCED. THE BIDDER SHALL DISCLOSE THE NAME OF THE NEW SUBCONTRACTOR OR THE AMOUNT OF THE REDUCED COST. IF A SUBCONTRACTOR IS ADDED BY A BIDDER AWARDED A CONTRACT. THE BIDDER SHALL DISCLOSE THE NEW SUBCONTRACTOR...."

THE LIST OF PROPOSED SUBCONTRACTORS SHALL BE SUBMITTED TO THE OFFICE OF CONTRACTS WITH THE PERFORMANCE BOND AND SIGNED CONTRACT.

FAILURE TO PRESENT THE SUBCONTRACTOR LIST SHALL CAUSE THE CONTRACTOR TO BE RE-EVALUATED FOR FUTURE BIDDER QUALIFICATION AS PER ARTICLE 1102.03.

THESE REQUIREMENTS ARE IN ADDITION OF ARTICLE 1108.01.

090 00

*** DBE/ISB GOAL INFORMATION ***

THE DISADVANTAGED BUSINESS ENTERPRISE (OBE) OR TARGETED SMALL BUSINESS (TSB) GOAL ESTABLISHED FOR THIS CONTRACT (E.G., SUPPLIERS, AND SUBCONTACTORS) IS SHOWN ON THE FRONT OF THIS PROPOSAL FORM.

THE CONTRACTOR IS ENCOURAGED TO SEEK PARTICIPATION OF DISADVANTAGED INDIVIOUALS IN BUSINESS ENTERPRISES. THESE BUSINESS ENTERPRISES MAY BE EITHER DBE CERTIFIED OR TSB CERTIFIED IN ACCORDANCE WITH THE CURRENT SUPPLEMENTAL SPECIFICATIONS FOR SPECIFIC AFFIRMATIVE ACTION RESPONSIBILITIES ON NON-FEDERAL AID PROJECTS (ASSIGNED OBE PARTICIPATION GDALS).

(Additional Attached Requirements)

1 of 1

Black Hawk County FN-218-7 (150)--21-07

4035

ACC Resurfacing

SALVAGING AND RECYCLING OF ASPHALT CEMENT CONCRETE

Salvaged Asphalt Cement Concrete Material

Salvaged asphalt cement concrete material is that which is to be removed from the existing surface to depths shown on the plans as work of the bid item, Pavement Scarification.

Existing Asphalt Cement Concrete Material

The existing asphalt cement concrete binder and surface courses were placed in 1970. The binder course is a 3/4" Type "A" Asphalt Cement Concrete mixture placed 2 inches thick with leveling and wedge courses. The surface course is a 3/8" Type "A" Asphalt Cement Concrete mixture placed 1 inch thick.

When placed these mixes had the following average extracted gradations, asphalt contents, and aggregate proportions.

Sieve Size	Percent Pas	ssing
	Binder	Surface
3/4"	100	
1/2"	90	100
3/8"	70	99
#4	60	82
#8	45	67
#30	26	34
#200	6.5	9.0
A.C. Content	5.6%	6.0%
Aggregates	65% Crushed Limestone 35% Sand	65% Crushed Limestone 35% Sand

Recycling of Salvaged Asphalt Cement Concrete Material

Asphalt cement concrete material salvaged from this project as work of bid item Pavement Smoothness shall be recycled into all asphalt cement concrete mixtures on this project except the mixtures which include the asphalt rubber cement (ARC).



SPECIAL PROVISIONS for ASPHALT RUBBER CEMENT (ARC) CONCRETE

FN-218-7(150)-21-07, Black Hawk County

April 30, 1991

THE STANDARD SPECIFICATIONS, SERIES OF 1984, ARE AMENDED BY THE FOLLOWING MODIFICATIONS. THESE ARE SPECIAL PROVISIONS, WHICH SHALL PREVAIL OVER THOSE PUBLISHED IN THE STANDARD SPECIFICATIONS.

1008.01 DESCRIPTION.

The asphalt rubber cement (ARC) concrete mix composition will include the incorporation of ARC in the mixture, using the aggregates selected by the Contractor.

The Contractor shall have a representative of the rubber supplier available on the project site during the initial production of the ARC materials. The Contractor shall have a representative of the rubber supplier on call for technical assistance during production operations.

1008.02 GENERAL REQUIREMENTS.

The ARC concrete mixes shall conform to the requirements of the standard specifications for the standard asphalt cement concrete mixes as specified in the plans. The Standard Specifications are modified as follows:

A. Mineral Aggregate for the ARC Concrete Mixes.

Mineral aggregates shall meet Type "A" quality as specified in the plans and specifications except the gradation shall meet the following:

Sieve size	Percent passing
1"	100
3/4"	98-100
1/2"	76-92
3/8"	· 60-83
#4	40-62
#8	26-45
#30	11-24
#200	3-7

1008.05 CERTIFICATION.

The manufacturer shall ship with the rubber, certificates of compliance which certify that all requirements of these specifications are complied with for each production lot number of shipment.

1008.06 ASPHALT RUBBER CEMENT (ARC) MIXTURE DESIGN

The asphalt cement to be reacted with rubber shall be grade AC-5. The proportion of ground rubber shall be between 15 and 25 percent by weight of the asphalt cement.

The Contractor shall supply to the Engineer, for approval, a mix formulation at least 10 days before pavement construction is scheduled to begin. Mix design criteria for the ARC concrete mixes shall be the same for the non-rubber asphalt cement concrete (ACC) mixtures used on this project.

1008.07 ASPHALT RUBBER CEMENT (ARC) MIXING AND PRODUCTION EQUIPMENT

Unless otherwise authorized by the Engineer, all equipment utilized in production and proportioning of the ARC shall be described as follows:

- A. An asphalt heating tank with a hot oil heat transfer system or retort heating system capable of heating asphalt cement to the necessary temperature for blending with the ground rubber. If required, this unit shall be capable of heating a minimum of 3.000 gallons of asphalt cement to 375° F.
- B. An ARC mechanical blender with a two stage continuous mixing process capable of producing a homogeneous mixture of asphalt cement and ground rubber, at the mix design specified ratios, as recommended by the supplier of the ground rubber. This unit shall be equipped with a ground rubber feed system capable of supplying the asphalt cement feed system as not to interrupt the continuity of the blending process. A separate asphalt cement feed pump and finished product pump are required. This unit shall have both an asphalt cement totalizing meter in gallons and a flow rate meter in gallons per minute.
- C. An ARC storage tank equipped with a heating system to maintain the proper temperature for pumping and adding of the binder to the aggregate and an internal mixing unit within the ground vessel capable of maintaining a proper mixture of asphalt cement and ground rubber.
- D. An ARC supply system equipped with a pump and metering device capable of adding the ARC by volume to the aggregate at the percentage required by the job-mix formula.

An interlock of the ARC and aggregate feed systems will not be required. The Contractor shall accurately proportion the ARC into the mixture.

952A.08 ASPHALT RUBBER CEMENT MIXING AND REACTING PROCEDURE.

A. Asphalt Cement Temperature.

The temperature of the asphalt cement shall be between 2900 and 400 degrees F. at the addition of the ground rubber, as directed by the supplier.

IOWA DEPARTMENT OF TRANSPORTATION

TO OFFICE: Contracts DATE: May 21, 1991

ATTENTION: Harvey Olson REF. NO.: 436/HR-330D

FROM: Vernon J. Marks

OFFICE: Materials - Research

SUBJECT: Request for Addendum on Black Hawk FN-218-7(150)--21-07

By this memo we are requesting modifications of Special Provision SP-1008. Section 1008.02 A. should be modified as follows:

A. Mineral Aggregate for the ARC Concrete Mixes

Mineral aggregates shall meet Type "A" quality as specified in the plans and specifications. The gradation for the size 3/4 inch mixture shall meet the following:

Sieve Size	Percent Passing
1"	100
3/4"	98-100
1/2"	76-92
3/8"	60-83
#4	40-62
#8	26-45
#30	11-24
#200	3-7

The gradation for the size 1/2 inch mixture shall be as specified in the plans and specifications.

The second sentence of Section 1008.06 should be modified to read "The proportion of ground rubber shall be between 10 and 25 percent by weight of the asphalt cement."

VJM: kmd

cc: B. Brown

R. Monroe

T. Cackler

IOWA DEPARTMENT OF TRANSPORTATION

TO OFFICE: Contracts

DATE: May 20, 1991

ATTENTION: Harvey Olson

REF. NO.: 436/HR-330D

FROM:

Vernon J. Marks

OFFICE:

Materials - Research

SUBJECT:

1185

Request for Addendum on Black Hawk FN-218-7(150)--21-07

By this memo we are requesting an addendum to modify the second sentence of Section 1008.06 of Special Provision SP-1008 to read "The proportion of ground rubber shall be between 10 and 25 percent by weight of the asphalt cement."

VJM:kmd

cc: B. Brown

R. Monroe

T. Cackler

Appendix B Lab Testing

IOWA DEPARTMENT OF TRANSPORTATION OFFICE OF MATERIALS TEST REPORT - ASPHALT MIX DESIGN LAB LOCATION - AMES

LAB NO....: ABD1-0195

MATERIAL.....TYPE A ARC

INTENDED USE....:BINDER

PROJECT NO...... FN-218-7 (150) --21-07

COUNTY......BLACK HAWK SPEC NO.....5015.00

CONTRACTOR: ASPRO

SIZE.....3/4

SAMPLED BY....:

DATE SAMPLED:

SENDER NO.: DATE RECEIVED:

: DATE REPORTED: 08/28/91

PROJ. LOCATION: UNIVERSITY AVE. IN CEDAR FALLS & WATERLOO

AGG SOURCES: CR LST, 3/4 & 1/2" CHIPS- BASIC MATERIALS, WATERLOO SOUTH, BLACK HAWK CO.; SAND- MANATTS, ASPRO PIT,

BLACK HAWK CO.

BINDER IS 15% REACTED RUBBER

JOB MIX FORMULA-COMB. GRADATION

1 1/2" 1" 3/4" 1/2" 3/8" NO.4 NO.8 NO.16 NO.30 NO.50 NO.100 NO.200 100.0 99.0 82.0 64.0 42.0 30.0 23.0 15.0 7.0 4.6 4.0

TOLERANCE /100 :

	98	7	7	7	5		4	2
MATERIAL MIX % AGGR. PROP.	A07004			7004 +.00		A07004 10.00	A07506 21.00	0.00
	COSITY X ALL BLI ITY - I CEMENT MB. DR' 77 F. GR. ION - A RAL AGE WITH A M THIC	OWS LBS. (LAB Y AGG. AGGREG GREGAT ASPHAL	DENS) ATE	KOCH 0496 5.00 75 1970 7 2.363 2.712 1.024 2.534 6.75 2.468 4.22 0.97 17.23 60.81 11.49 0.00 210 7300 4.67		6.00 75 1957 7 2.375 2.712 1.024 2.495 4.82 2.430 2.26 0.97 17.68 72.73 14.03 0.78	2.458 3.90 2.409 1.95 0.97 19.00 79.50	0.00 0 0 0.000 0.000 0.000 0.000 0.00 0.00 0.00

A CONTENT OF 5.1% BINDER IS RECOMMENDED TO START THE JOB.

COPIES TO:

CENTRAL LAB
D. HEINS
DIST. 2

INTER=

W. OPPEDAL J. ADAM

ASPRO R. MONROE

WATERLOO RES.

-5.53

DISPOSITION:

SIGNED: ORRIS J. LANE, JR. TESTING ENGINEER

2

ABD1-0196 BD

IOWA DEPARTMENT OF TRANSPORTATION OFFICE OF MATERIALS TEST REPORT - ASPHALT MIX DESIGN LAB LOCATION - AMES

LAB NO....: ABD1-0196

MATERIAL....:TYPE A ARC INTENDED USE....:SURFACE

PROJECT NO.....PN-218-7 (150) --21-07

COUNTY.....:BLACK HAWK CONTRACTOR:ASPRO SPEC NO....:5015.00 SIZE....:1/2 SAMPLED BY....: SENDER NO.:

DATE SAMPLED: DATE RECEIVED: DATE REPORTED: 08/28/91

PROJ. LOCATION: UNIVERSITY AVE. IN CEDAR FALLS & WATERLOO

AGG. SOURCES: CR. LST. & CHIPS - BASIC MATERIALS, WATERLOO SOUTH, BLACK HAWK CO. SAND - MANATTS, ASPRO PIT, BLACK HAWK CO.

7

92

BINDER IS 15% REACTED RUBBER

JOB MIX FORMULA-COMB. GRADATION

7

1 1/2" 1" 3/4" 1/2" 3/8" NO.4 NO.8 NO.16 NO.30 NO.50 NO.100 NO.200 100.0 98.0 82.0 52.0 36.0 27.0 18.0 7.9 4.7 4.2

5

TOLERANCE /100 :

	•				
MATERIAL MIX	A07004	A07004	A07506		
% AGGR. PROP.	39.00	36.00	25.00	0.00	0.00
ASPHALT SOURCE	AND	косн			
APPROXIMATE VIS	COSITY POISES	0496			
% ASPHALT IN MI	X	5.00	6.00	7.00	0.00
NUMBER OF MARSH	IALL BLOWS	75	75	75	0
MARSHALL STABIL	ITY - LBS.	2263	2028	1653	0
FLOW - 0.01 IN.		6	7 .	8	0
SP GR BY DISPLA	CEMENT (LAB DE	NS) 2.358	2.365	2.353	0.000
BULK SP. GR. CO	MB. DRY AGG.	2.715	2.715	2.715	0.000
SP. GR. ASPH. @	77 F.	1.024	1.024	1.024	
CALC. SOLID SP.	GR.	2.534	2.495		
% VOIDS - CALC.		6.93			
RICE SP.GR.		2.469	2.428	2.398	0.000
% VOIDS - RICE		4.50	2.59		
% WATER ABSORPT	TION - AGGREGATI	E 0.87	0.87	0.87	0.00
% VOIDS IN MINE	RAL AGGREGATE			19.40	
% V.M.A. FILLED	WITH ASPHALT	60.38	71.27	78.12	0.00
CALC. ASPH. FIL	M THICK. MICRO	NS 10.60	12.92	15.94	0.00
FILLER/BITUMEN	RATIO	0.00	0.81	0.00	0.00
	TEMP=	220			
	WT=	7200			
9	SLOPE=	4.95			

A CONTENT OF 5.2% BINDER IS RECOMMENDED TO START THE JOB.

COPIES TO:

CENTRAL LAB R. MONROE D. HEINS ASPRO

INTER=

J. ADAM W. OPPEDAL

DIST. 2

WATERLOO RES.

-6.05

DISPOSITION:

SIGNED: ORRIS J. LANE, JR. TESTING ENGINEER

howe pepartment of Transportation

DAILY PLANT REPORT

BITUMINOUS TREATED BASE, ASPHALT TREATED BASE, ASPHALT CONCRETE

County BLACK HAWK Project FN-218-7(150)

Project	-FN	-21	8-	2(:1	(50)
Contract	l No.	<u> </u>	32	<u>ラ</u>	2

Date 10-3-91

Contractor	15PRO	TNC	·.	PI	lant, Locatio	on <i>36</i>	13 TEX	AS S	ST.	WAT	ERU	20, 7	ZA_	R	eport No.	6	
Plant Type	BATCH		Make BARE	BER-C	SREE!	VE Polluti	on Equipment .	BA	G HO	USE	F	Resident	Engineer		ERA	LD LL	ND
MIX Type SUR	EACE Clas	s <i>A</i>	Size <u>\(\frac{1}{2} \) '</u>	ARC c	rushed Agg	r. Sources	WATERL	00 50	UTH C	DUAR	RY F	Recycle S	Source _		NE		·
Asphalt Source &	Grade Koc	4 ASPHAL	J AC-5	San	d Sources	ASPI	RO PIT			Plant C	perated	7:00	A.M. to	3:45	P.M. Mix I	No. ABD	-0196
			E ANALYSIS OF C				i e	-					MITTED			SAMPLES SÚB	
SAMPL	LE '		· .	SIEVE	NO % PA	SSING	·			М	aterials		Senders	No.	Mate	erials	Senders No.
JOB MIX FORMUL	A-LIMITS /	_	92-1007	5-89 45	-5831-	4/ -	14-22 -		2.26	1 1/	" A	RC.	16		AC-	5	6
Spl. ID. Time	Compl. 1	4 1	3/4 1/2	% 4	8	16	30 50	100	200	- 11	REAC		17				
AM	YES		99	5 5	8 41	3 13 13 15	21.8	5 4.	3 36	3 4	c. ji		18		T	•	• •
					76 W.	20 30 30 30 30 30 30 30 30 30 30 30 30 30	3 770 (5.5)	海 经验	學 医髓膜		:						1.3
	278			1.0	, * · · . X	9	950	清金块		Jaton	lad Adda	d :5	2	94 A C	Took Me		2. 1 2 % A.C
		14 Sept 2	C	772 H	ar Kak	3 2 4 4 3	Desire Control	54 . VA	11.74.8						. Total	19 (5)	
	90	4 W 77	295 F. 355 S.		44 CE	HALL.	建立成设置	57 3.29	6 5 3 3	intenc	Bed Total			70 A.C	1081	· Comment of the comm	
LAB. DEN.	2.360	0	ENSITY RECORD		SOLID	DEN. ZZ	466		т	EMPERA	TURE RE	CORD			М	ATERIALS DE	IVERIES
Course Laid	Station	¢ Refer	Date Laid	(1)	Density	% Density	% Voids	Time	7	9	11	1	3	5	Туре	Ticket No.	Quantity
SURFACE	.]		10-3-91	13/4	2.300	92.45	6.7	Air	46	50	61	62	58		AC-5	9299	49900
Ar St.				11/2	2.255	· 95!56	8.6	A.C.	රි ග	300	300	295	7385		1.	9393	50280
				1/2	2.302	97,545	2 6:7	Aggr.	360	365	365	370	365				
4 A. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.				13/4	2.297	97133	69	Mix	300	305	30	810	که 3		٠		
							7 86		100		1.5				1.1		
\$\$23\$ J			(,				8 622			RECYCL	ED MIX (ONLY:			۲.		
			$\neg \Psi \neg$				9:00	3	AP Used To	**	Mar	23.0					The state of the s
	7. 3 % ()							1 4 4 4	ar. Used T	1 1	P1			5. 7	1.12		

Course Laid

Acceptance Cold Feed

(Certified Projects Only)

SUR FACE

a gradi

RAP Used %

Aggr. Used %

11

Advisory - Fines/Bitumen Ratio = 3.6 + 5.21 = 0.691

Ave. % Field Voids = -6.9

ANG

Side

COMMENTS

Lab % Voids =

Q.I. (Density) = 2.83

(Show Calculation)

Avg. Field Density Lot #1 3 295

5x= (E(97,239-x)2 = 0.790

(7-1)

QI = 97,239-45,000 = 283

Acceptance Fines/Bitumen Ratio =

COMMENTS: Delays, Breakdowns, Corrective Action, etc.
Thickness: (1) Actual, (2) Intended
Bituminous Treated Base: Enter % Moisture in % Voids Column

Signed Daw Jaw

. 44

PRODUCTION AND PLACEMENT RECORD

From Station to Station

WASTE

1356

Cert. No.

.Tons To Date

100

200

Page

Tons Today

325,272

• 16

30



Iowa Department of Transportation

DAILY PLANT REPORT

BITUMINOUS TREATED BASE, ASPHALT TREATED BASE, ASPHALT CONCRETE

Contract No.	_3	٤٤	-7	7	ぇ

001111 401 110		
Date	10-1-91	
D 4 44-	5-	

ontractor				. IA	10 <u> </u>					<u> 361</u>										Report No.				
lant Type		BAT			Make					必 年olluti										L. L.	11 N.D			
lix Type _	510/	2 FACE	Class	_A_	s	ize #2	AR	Crusi	hed Aggr	. Sources	(UAT	ERL	ic Si	(IUT	4		Recycle	e Source						
sphalt So	urce & G	irade	<u> Kac</u>	H F	+c5			Sand S	ources	ASI	PRE	PR	<u>s </u>		Plant	Operated	18:00	A.M. to		P.M. Mix	No. F	BD1-	<u>-019</u>	6
				S	IEVE AN	ALYSIS O	F COMB	INED AG	GREGAT	res						SAM	PLES S	UBMITTE	D]	SAMP	LES SUBI	MITTED	ı
	SAMPLE	: ·		,		,	S	IEVE NO	% PAS	SING	,	,		,		Materials		Sender			aterials		Senders	No.
JOB MIX FO	ORMULA	- LIMITS				92-100	75-8	45-5	9 31-4	1	14-22	ļ		2.2-	6.1 /	2ARC		/.		A	<u> </u>		_5	
Spl. ID		Compl.	1½	1	3/4	1/2	⅓	4	8	16	30	50	100	200		SURI	FACE		<u> </u>					
	AM	YES				98	719	48	32	24	17	7.4	4.3	3.	2	' '			<u> </u>					
				tz.					1. (17.)	3.3			5 , 3, 3, 3		<u> </u>		j							
					4,000	18 Table		10.5.11						1.50	Inte	nded Add	ied	5,2	% A.0	C. Tank f	deas	5.	20	% A.C.
					Kitt (18.22	1000	بهتر تعطير بالمخلط		Inte	nded Tot	ai	5.2	% A.	C. Total		-5	<u> 20 </u>	% A.C.
					A			<u> </u>			Post State	1		1				· · · · · · · · · · · · · · · · · · ·						
LAB. DEN. 2.36.0 DENSITY RECOR						RD						TEMPERATURE RECORD MATERIALS DEL								IVERIES	S			
Cours	e Laid	St	tation	¢ Re	fer	Date Lai		· · · · · ·		% Density			Time	7	8	10	12	3	5_	Туре		cket No.		antity
5V1	3FAC	E				10-1-				<u>97.92</u>			Air		47	58	-	.		AC 5		1217		
`	ļ				_					97.92			A.C.					ELWEN		//	9	259	1498	180
				ļ		-				97.75			Aggr.					7 4451					 	
										97.713			Mix		295	300	LEVA	S A	72:30	ــــــا			<u> </u>	
/										98,30			Mat		i				.1	.		 	<u> </u>	
				-			$-\downarrow 1$	5/8 2	,329	98.68	6 .5.	2012 4 1 4 3				LED MIX								
				-			\perp	3/4/2/	297	77.33	1 7.		Total RAP											
							-			- 45			Total Aggr											
											**	- 1	RAP Used	%						4				
				1									Aggr. Use							Ш				
Avg. Fiel	d Densit	y Lot #1	7.3	13				₁					PRO	DUCT	ION ANI	PLACE	MENT R	ECORD						
Avg. Fiel	d Densit	y Lot #2						``	Side		Course L				From St	ation to S	Station			ons Today			ns To Da	
Advisory	- Fines/	Bitumen	Ratio =	3.7 ÷	5,20	= 0.71	2	1/2		SURF	FACE	€					-		4	601.0	97	6	01.0	97
Ave. % F	ield Vo <u>id</u>	Is = 4	6,5																			ļ		
Lab % Vo	oids = 🖺	45				,	<u> </u>									***						<u> </u>		
Q.I. (Den	nsity) =	6.75	5															, ———				ļ		
(Show	Calcula	tion)	•						L	Accepta	nce Cold	Feed		1	3/4	1/2	⅓	4	8	16	30	50	100	200
NUC	CLEA	2 5	.06				c	OMMEN	TS _	(Certifie	d Project	s Only)			100	98	79	50	34	25	17	7.2	90	3.5

Acceptance Fines/Bitumen Ratio =

COMMENTS: Delays, Breakdowns, Corrective Action, etc.

*Thickness: (1) Actual, (2) Intended
Bituminous Treated Base: Enter % Moisture in % Voids Column

Signed _ Inspector

356

Page

2



Iowa Department of Transportation

DAILY PLANT REPORT

BITUMINOUS TREATED BASE, ASPHALT TREATED BASE, ASPHALT CONCRETE

Contract	No. <u>33272</u>
	1 - 70 Cil

	Λ	SORA .		_					\ - -/			 .		. ا د					Date _	9-	30-9	<u>/</u>	
ontracto	or — 🐴	SPRD ;	LNC		121	CR +	PI	ant Locat	ion <u>361</u>	3 74	5 X A	<u>-5 </u>	T.	UAI	TERLO	<u>- تات</u>	-174		Report N	10	4		
ant Typ	e <u>6</u>	ATCH		Mak	ke _ E	H-13E	1C 6	KEEN	Pollut	ion Equip	ment _	ISAG	Hou	<u>.525</u>		Reside	nt Engin	eerC	· 2 · Z · ·	LUX	17>		
		DEZR Class												4		Recycl	e Source				4		
sphalt S	ource & (Grade Ko(A-5	PRO	17/7	75		Plant					P.M. 1		ABDI		5
		_		SIEVE AN	NALYSIS (UBMITT				PLES SUE		
	SAMPL		1	244 · · ·	4 - 41			NO % P		1	1			-	Material			ers No.		Materials		Senders	No.
	FORMULA		+		0 25-8					11-19					4 AR			10		1C-5		4	
Spl. IU	Time		1	¥4	1/2	\ \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	4			30	50		200	╢	BINA	PER		//					
4	H/VI	YES		+ 77	86	68	#	4 3	0 23	16	7.	2 5.1	7.5					12					
-	-		-			-	1-			-	 		+	╢──			1		I			124.5	
-		<u> </u>	+		+	+	+			1	1	+	 	11	ended Ad	ded	<u> </u>				5_		
			1.04			1.				 	-			Inte	nded To	tal	٠, ــــــــــــــــــــــــــــــــــــ	% A	.C. Tota	ıl _		1-	% A.C.
LAB. DI	EN	2.33721	375	DENS	ITY RECO	BD		SOLID	DEN. 3	11.75	-2	463	TE	MPFR	ATURE	RECORE				MATE	RIALS DE	IVERIES	
	rse Laid Station ¢ Refer Date Laid						• (1)	Density				Time	7		c 10:			3 4 C 5	Typ		icket No.	l	antity
BiNC			<u> </u>		9-30		· · · · ·		199,24			Air			66				- <u></u>	- 	10/10/11/01	1 300	,
1					1		-		97.32			A.C.			300			<u> </u>				1	
							13/1		96.96		.5	Aggr.			353							1	
				1			1/2		97.64			Mix			3e			1		1			
									96,84			Mat											
						L			95.3				1	RECYC	CLED MI	X ONLY							
V					V	j	7/8	2310	97,20	63 C	2	Total RA	Used To	ns									
												Total Age	r. Used T	ons _	· · · · · · · · · · · · · · · · · · ·		·						
5.			ļ						<u> </u>	1		RAP Use	d %						_				
												Aggr. Us	ed %										
		ty Lot #1 🤼 🖰	309						97,23			PR	ODUCTIO	N AN	D PLACE	MENT R	ECORD	-T					
		ty Lot #2					(2)	Side	ļ <u>-</u>	Course L	.aid		F	rom St	tation to	Station			Tons Tod			ns To Da	
		/Bitumen Ratio =	4.5	+5.14	L=0.8	79	1/2		BIND	ER_								-	811.7	<u>3,2 </u>	40	245.6	146.
		is = 6.3				-												-			 		
	_	572				-			<u> </u>									 			-		
	ensity) =	2.08	OR			L			 					. 1	.,		Τ.	 	10	1			
•	w Calcula	•								ance Cold			100 10	3/4	0,-	³ / ₈	4	8	16	30	50	100	4.6
		R 5,28					COMM	4:13/		ed Project				<u> </u>			-			•		٧٠٠٠	4.6
5x	- (5 (073	30:-	×)2	_			HIX Tir	CONT	41,63	$\alpha \propto$	L-C70	461)	KUB	3.B.E.K	. 4		3			,		
^	-/	£ (97,2	· · · · · ·		= 1,0	7 4		11115	REPOR	1 51	けいい	S NE	in To	57	RES	ULTS	the	om D	NSTR	ici z	LAB,		•
	•	-	. ,																				
Q.	I. =	(97,230	- 95	5,000)): 1.0	74	= 2.	.08															

Acceptance Fines/Bitumen Ratio =

COMMENTS: Delays, Breakdowns, Corrective Action, etc. *Thickness: (1) Actual, (2) Intended Bituminous Treated Base: Enter % Moisture in % Voids Column

Cert. No.

Page 23

IOWA DEPARTMENT OF TRANSPORTATION OFFICE OF MATERIALS TEST REPORT - BITUMINOUS AGGREGATES LAB LOCATION - AMES

LAB NO...: AAT1-1519

MATERIAL......gF-60 ROUSE RUBBER

INTENDED USE....: REACTED RUBBER SURFACE

PRODUCER.....ASPRO

PROJECT NO....: FN-218-7 (150) --21-07

COUNTY BLACK HAWK

SOURCE.....ASPRO PIT

CONTRACTOR: ASPRO

UNIT OF MATERIAL: GF-60 RUBBER GRANULES

SAMPLED BY.....B. STEFFES DATE RECEIVED: 10/30/91

SENDER NO.: CP1-31

DATE REPORTED: 10/31/91

GRADATION

% PSG.

#10

98 #30

#50

 $e^{i\phi_{1}^{2}}\sqrt{2}$

37

100

DATE SAMPLED: 10/01/91

COPIES TO: CENTRAL LAB

GEOLOGY

-V.--MARKS

DISPOSITION:

SIGNED: ORRIS J. LANE, JR. TESTING ENGINEER

00000

IOWA DEPARTMENT OF TRANSPORTATION OFFICE OF MATERIALS TEST REPORT - ASPHALT LAB LOCATION - AMES

LAB NO....: AB 1-0365

MATERIALAC-5

INTENDED USE....: REACTED RUBBER SURFACE

PROJECT NO....: FN-218-7 (150) --21-07

COUNTY.....BLACK HAWK

CONTRACTOR: ASPRO

UNIT OF MATERIAL: AC-5

SAMPLED BY: C. ANDERSON

SENDER NO.: CP1-32

DATE RECEIVED: 10/15/91 DATE SAMPLED: 10/01/91

DATE REPORTED: 10/16/91

ASPHALT AND RUBBER SUBMITTED FROM LAB.

MIXED @ 15% BY TOTAL WGT.OF ASPHALT RUBBER MIX

3 MIN. =

700 @ 347 F.

10 MIN. =

950 @ 347 F.

30 MIN. =

1250 @ 347 F.

1 HR. =

2350 @ 347 F.

COPIES TO: CENTRAL LAB

V. MARKŚ

DISPOSITION:

SIGNED: ORRIS J. LANE, JR. TESTING ENGINEER

HR-330D Creep and Resilient Modulus Testing

		Resilient Modulus	Creep
Lab	Conventional 50	410,000	72
Mixed	Conventional 75	660,000	86
Lab	ARC Surface 50	1,590,000	21
Mixed	ARC Surface 75	2,640,000	30
Plant	Conventional 50	760,000	55
Mixed	Conventional 75	1,030,000	83
Plant	ARC Surface 50	680,000	79
Mixed	ARC Surface 75	800,000	85
Drille Cores	d ARC Surface	1,500,000	17

Appendix C Field Testing

HR-330D - Black Hawk County Eastbound Rut Depths Post Construction

1	1	_'	2	1	_	۵	1
ㅗ	_	_	~	1	_	_	_

3-25-92

<u>Station</u>	OWT	IWT		OWT	<u>IWT</u>
2360+00	.00	.00		.01	.08
2361+00	.01	.00	^ .	.08	.01
2362+00	.03	.00	•	.03	.00
2363+00	.01	.01		.03	.01
2364+00	.01	.00		.01	.01
2365+00	.01	.00		.02	.01
2366+00	.00	.01		.04	.01
2367+00	.03	.01		.03	.01
2368+00	.02	.02		.02	.02
2369+00	.03	.00		.06	.02
2371+00	.02	.00		.09	.05
2373+00	.01	.01		.05	.01
2375+00	.05	.01		. 0.9	.02
2377+00	.03	.00	:	.03	.01
2379+00	.08	.03		.08	.04
2381+00	.06	.01		.09	.01
2383+00	.03	.02		.03	.02
2385+00	.04	.00	•	.04	.02
2387+00	.04	.01		.04	.01
2389+00	.05	.01	•	.05	.01
2396+00	.04	.00		.04	.01
2398+00	.04	.01		.09	.05
2400+00	.02	.01		.02	.01
2402+00	.07	.03		.07	.03
2404+00	.04	.01		.08	.03
2406+00	.05	.00		.09	.01
2408+00	.03	.00		.05	.01
2410+00	.03	.00		.03	.03
2412+00	.02	.04		.02	.04
2414+00	.06	.05	•	.06	.05
2420+00	.01	.01		.01	.01
2421+00	.03	.03		.03	.03
2422+00	.04	.00	*	.05	.02
2423+00	.05	.02	1	.05	.02
2424+00	.02	.01		.03	.05
2425+00	.05	.01		.05	.01
2426+00	.05	.00		.05	.00
2427+00	.05	.01	r	.06	.01
2428+00	.04	.00		.04	.00
2429+00	.04	.00		.06	.01

IOWA DEPARTMENT OF TRANSPORTATION

DATE: December 6, 1991 TO OFFICE:

ATTENTION: REF. NO.: 435.204

Chris Anderson FROM:

OFFICE: Materials - Research

Friction Testing on US 218 in Black Hawk County from Station 2360+00 to Station 2430+00 SUBJECT:

Friction testing was conducted on US 218 on November 21, 1991 All testing was performed at 40 mph with standard tread (ASTM E-501-76) test tire. The results are as follows:

Eastbound Driving Lane

Section #1	Control Section	45
Section #2	A.R.C. in binder course	43
Section #3	A.R.C. in surface course	39
Section #4	Control Section	46

CA:kmd

PROGRAM	NUMBE	R-	P2220050
COMPUTER	RUN	DATE-	08-19-91

OFFICE OF MATERIALS ROAD RATER

) ∑STS

C	OUNTY-	BLACK	HAWK	BEGINNI	NG MP	420.00	LAB NO.	RA	1-5620	WEATHER	SUNNY		FREQ.	HZ	30
U	I.S. ROU	TE	0218	ENDING	MP	430.00	YEAR BL	ILT.	19	085	FRETTE A	NDFRSON	DISP	%	68
P P	AVEMENT	TYPF	COMP	COMPLITE	D MILES	10.00	DATE TE	STED. 08	- 14-91		10:00			TYPE	
1 .				JJ J.L	o	.0.00	UNIT 12	3120. 00	14 31	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10.00		1231		31
•															
1															
188888		******************				R0	AD RATER	DEFLECTI	ON (MILS))			*********	******	000000000000000000000000000000000000000
					EASTBOUN	3					BOUN	D			

				BOUND			BOUND
M-P SE	NS 1 SENS	2 S	ENS 3	SENS 4	S.R.	SOIL K	SENS 1 SENS 2 SENS 3 SENS 4 S.R. SOIL K REMARKS
420.000	0.90	. 85	0.75	0.62	6.07	156.	
421.000	O.94 C	.88	0.75	0.62	5.87	160.	
422.000	0.80 0	.78	0.68	0.55	6.66	135.	
423.000	0.80 C	.74	0.64	0.52	6.66	178.	
424.000	0.97	.92	0.80	0.65	5.72	146.	
425.000	0.87	. 80	0.70	0.60	6.23	177.	
426.000	0.82	.80	0.72	0.61	6.53	133.	
427.000		.90	0.80	0.70	5.59	182.	
428.000	50000000000000000000000000000000000000	.10	0.80	0.70	4.85	155.	
429.000		.20	1.00	0.80	4.56	141.	

* * * * * *	* * * * * * * * * * * * * * S U	MMARY	OF D	ATA	* * * * * * * * * *	* * * * * *	* * * * :	* * * * * * *	*
	SENS 1	SENS2	SENS3	SENS4	}	AVE. 80%	AVE.	BEG. END	
DIRECTION	STO.DEV. MAX. MIN. AVE. BO%	AVE.	AVE.	AVE.	SCI SCI/SENS1	SR SR	SOIL K	TEMP TEMP	***
									₩
EAST	0.17 1.30 0.80 0.96 1.10	0.90	0.76	0.64	0.06 0.066	5.87 5.27	156.	90. 90.	

* * H I S T O R Y * * * * * REMARKS: SECL- SUPERELEVATED CURVE, LOW SIDE. SECH- SUPERELEVATED CURVE, HIGH SIDE

DATE TESTED AVE.SR AVE.SOIL K

U.S. ROU	TE 02	18 ENDING	MP 415.0	O YEAR BUIL		OBS FRETTE ANDERS	
DAWENT	TYPE CON	AP COMPUTE	D MILES 20.0	O DATE TEST	ED. 08-14-91	TIME10:00	TEST TYPE SI

			***************************************		ROAD	RATER DEFL	ECTION (M	ILS)			**************		***************	:::::::::::::::::::::::::::::::::::::::	200000000000000000000000000000000000000
			EAS	STBOUND						BOUND					
M-P	SENS 1	SENS 2	SENS 3	SENS 4	S.R.	501L K	SENS	1 SEN	S 2 SENS	3 SE	NS 4	S.R.	SOIL K	REM/	ARKS
396.000	0.94	0.88	0.80	0.67	5.87	160.									
398.000	0.87	0.85	0.79	0.65	6.23	126.						000000000000000000000000000000000000000			200000000000000000000000000000000000000
400.000	1.00	0.90	0.80	0.70	5.59	182.									
402.000	1.10	1.00	0.90	0.70	5.19	169.									
404.000	0.88	0.85	0.74	0.62	6.18	137.									
406.000	1.00	0.90	0.80	0.70	5.59	182 <i>.</i>			•						
408.000	0.95	0.90	0.78	0.63	5.82	149.								_	
410.000	1.10	1.00	0.90	0.70	5.19	169.							******		*****
412.000	0.98	0.92	0.80	0.70	5.68	154.									
414.000	0.85	0.80	0.70	0.60	6.35	162.									
		***************************************							***************************************	*****************	101000000000000000000000000000000000000	101100100100111001110011100111	100000000000000000000000000000000000000	***********	****************
* * *	* * * * *	* * * * *	* * * * *	* * * \$ 0	MMAR	YOFD		* * *	* * * * *	* * * *	* * * *	* * * *	* * * *	* * *	* *
STREAT	İ	SENS			SENS		SENS4	**************************************		AVE.	80%	AVE.	BEG.	END	İ.
DIRECT	10N 510.	DEV. MAX.	MIN.	AVE. 80%	AVE	E. AVE.	AVE.	SCI	SCI/SENS1	SR	SR	SDIL K	TEMP	TEMP	1
EA	ST 0.	09 1.10	0.85 (0.97 1.04	0.9	0.80	0.67	0.07	0:069	5.77	5.43	159.	90.	90.	1

* * * * * H I S T D R Y * * * * REMARKS: SECL- SUPERELEVATED CURVE, LOW SIDE. SECH- SUPERELEVATED CURVE, HIGH SIDE

DATE

TESTED AVE.SR AVE.SOIL K

OFFICE OF MATERIALS ROAD RATER

STS

COUNTY- BLACK HAWK BEGINNING MP. . . 370.00 LAB NO. . . . RA1-5618 WEATHER SUNNY FREO. HZ. . 30 U.S. ROUTE 0218 ENDING MP. . . . 390.00 YEAR BUILT . 19 OBS . . FRETTE ANDERSON DISP % . . 68 PAVEMENT TYPE . . . COMP COMPUTED MILES . 20.00 DATE TESTED . 08-14-91 TIME . . . 10:00 TEST TYPE . SI

ROAD RATER DEFLECTION (MILS)

			EASTI	BOUND				BOUND		
M-P	SENS 1 S	ENS 2 .	SENS 3	SENS 4	5.R.	501L K	SENS 1 SEN	IS 2 SENS 3 SENS 4	S.R. SOILK REMARKS	
371.000	0.93	0.84	0.72	0.62	5.92	184.				
373.000	1.30	1.20	1.00	0.80	4.56	141.				898988
375.000	1.20	1.10	1.00	0.80	4.85	155.				
377.000	1.20	1.10	1.00	0.80	4.85	155.				
379.000	1.00	0.90	0.80	0.70	5.59	182.				
381.000	0.85	0.78	0.70	0.60	6.35	179.		•		
383.000	1.00	1.00	0.90	0.70	5.59	79.				
385.000	1.00	0.90	0.80	0.70	5.59	182.				
387.000	1.00	0.90	0.80	0.70	5.59	182.				
389.000	1.00	0.90	0.80	0.70	5.59	182.				

*	*	*	*	*	*	*	*	*	*	4	: *	k .	*	*	*	*	*		*	*	*	S	U	М	M	Α	R	: Y	'	0	F	ε) A	١٦	T 4	١ .	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	* :	* *	* *	* *	*	*	*	*	* *	*	*	*
					1						SE	N	S 1												1	S	ΕN	152	! !		SENS	33	ŀ	SE	EN:	54	1									- 1	A	٧E			BO %	. !	-	AVE	Ξ.	- 1	В	EG.		END) ¦	!	
DI																															SENS AVE																																
		EΑ	ST				0	. 1	4		1.	3	Э:	C		35		1	. О	5	1		7				О,	96			0.8	15		٠,).:	1		0	.0	9		0	. 0	82			5	. 4	5	4	. 99	1		16:	2			90.		90			ŝ

* * * * * H I S T O R Y * * * * REMARKS: SECL- SUPERELEVATED CURVE, LOW SIDE. SECH- SUPERELEVATED CURVE, HIGH SIDE.

DATE

TESTED AVE.SR AVE.SOIL K

*********														***********	****************			*************				********
																TOTAL WIND NAME OF BOTH						
100000	- YTAUC	RIACK	LIA LINE		BEGINN	INC NO				AR MIT		DATE.	5617		HAIMFD	SUNNY		1-0000000000000000000000000000000000000		REO. H		
1	JUN ()	CLACK	11 PM PF 13		MEMBERS	71474 Late		00.00		nu 110	A . F . V . T . A . F.		~~							***************************************	••••	
1	Carlotte and Carlotte and Carlotte and Carlotte and Carlotte and Carlotte and Carlotte and Carlotte and Carlotte	******																				
1.00000000	20 m	1		40	ENDING	141		30. AO.		CAR OI			40		000	CDETTE	AAM	COL		ISP %.		. •
10000	S ROL	Jan 20000000000			CHUING		************	10.00		EAR D	6 9 6 60 80 80 80 B				D3	FRETTE	ARUER			4 3 5 60 -		
							2.4.1.4.1.4.4.4.4.4.4.4.4.4.4.4.4.4.4.4.															
	AVEMENT				COLLEGE	P. AAT		10 00	000000000000000000000000000000000000000	4								*******		EST TY		4.4000000
7	AVEMENT	Y P P		BX P	COMPUT	PT) MITT		'11)'''(X)''		A 1 P	ESTED.	()); - 1	4-41		1 10/1	10:00				PSI IY	PF :	• 1
: • •	~ * * * * * * * * * * * * * * * * * * *			1-11	001411 01							· ·		•					•	-0		<i>,</i> -
;																						
•										•												
:																						
÷																						
																				_		
•																						
:																						
													. /	- \								
1										ひんにトロ	DEFLE	CILLIN	1 I . M I . I				. 	 .				
* ***********						*************						~		- 45								
100000000000000000000000000000000000000																						*********
* (*) * (*) * (*) * (*)				and the second of the second of the second		FACTE	273146165									······································	11 12 17 1					

							Hanse
M-P	SENS 1 S	SENS 2 5	ENS 3	ENS 4	S.R. 5	SOIL K	SENS 1 SENS 2 SENS 3 SENS 4 S.R. SOIL K REN
000 000	4 40	4 00	0.00	0.70	E 40	460	
360.000	1.10	1.00	0.90	0.70	5.19	169.	
361.000	2.10	1.90	1.60	1.20	317	66	
362,000	1.10	1.00	0.90	0.70	5.19	169.	
363.000	1.50	1.40	1.30	1.20	4.09	107.	
364.000	1.50	1.40	1.20	1.00	4.09	107.	
365.000	1.40	1.30	1.10	0.90	4.31	125.	
366.000	· · · · -				3.56	50.	
	1.80	1.70	1.60	1.30			•
367.000	1.60	1.50	1.40	1.20	3.89	89.	
368.000	1 20	1 10	1.00	0.80	4.85	155.	
369.000					5.59	79.	
303.000	1.00	1.00	0.90	0.70	a.59		

* * * * * * * * * *	* * * * * * * * * * S U M	MARY OF D	ATA * 3	* * * * * * * * *	* * * * * *	* * * * * * *	* * * * * *
!	SENS 1	SENS2 SENS3	SENS4	1			
DIRECTION STO.DEV	. MAX. MIN. AVE. 80%	AVE. AVE.	AVE.	SCI SCI/SENS1	SR SR	SDILK TEM	P TEMP
EAST 0.35	2.10 1.00 1.43 1.72	1,33 1,19	0.97	0.10 0.070	4.39 3.73	112. 90	. 90.

* * * * * H I S T O R Y * * * * * REMARKS: SECL- SUPERELEVATED CURVE, LOW SIDE. SECH- SUPERELEVATED CURVE, HIGH SIDE

TESTED AVE.SR AVE.SOIL K

FIRST READING IS AT STATION 2360+00