

# **PRODUCTION OF ASPHALT RUBBER CONCRETE BY THE DRY PROCESS**

**CONSTRUCTION REPORT  
IOWA DEPARTMENT OF TRANSPORTATION  
PROJECT HR-1062**

**APRIL 1994**

**Highway Division**



**Iowa Department  
of Transportation**

**Construction Report  
for  
Iowa Department of Transportation  
Project HR-1062**

**Production of Asphalt Rubber Concrete  
by the Dry Process**

**by**

**Chris Anderson  
Materials Technician 4  
Office of Materials  
Highway Division  
Iowa Department of Transportation  
Ames, Iowa 50010**

**April 1994**

TECHNICAL REPORT TITLE PAGE

---

1. REPORT NO.	2. REPORT DATE
HR-1062	April 1994
3. TITLE AND SUBTITLE	4. TYPE OF REPORT & PERIOD COVERED
Production of Asphalt Rubber Concrete by the Dry Process Shelby County	Construction Report 5-93 to 4-94
5. AUTHOR(S)	6. PERFORMING ORGANIZATION ADDRESS
Chris Anderson Materials Technician 4	Iowa Department of Transportation Materials Department 800 Lincoln Way Ames, Iowa 50010

---

7. ACKNOWLEDGEMENT OF COOPERATING ORGANIZATIONS

---

8. ABSTRACT

Disposal of used tires has been a problem throughout the United States.

The 1991 Intermodal Surface Transportation Efficiency Act (ISTEA) requires the use of recycled rubber in asphalt concrete starting in FY94. A moratorium has delayed this requirement until FY95.

The Iowa DOT has researched six projects using crumb rubber modifier in asphalt concrete using the wet process. This process involves using a blender-reactor to blend the asphalt cement and crumb rubber. Using the wet process the asphalt cement has to reach a hotter temperature, than is normally required, for reaction to occur. The wet process is also much more expensive than conventional asphalt.

This research deals with using a dry process to incorporate crumb rubber into the asphalt concrete mix.

The project was constructed by Western Engineering of Harlan, Iowa on IA 37 between Earling, Iowa and US 59. It was completed in September 1993. Western Engineering used a double drum mixer to produce the crumb rubber modified asphalt concrete by the dry process.

The production and construction went well with minor difficulty and the dry process is a less expensive procedure for producing crumb rubber modified asphalt concrete.

---

9. KEY WORDS	10. NO. OF PAGES
Asphalt rubber concrete	
Crumb rubber modifier	50
Dry process, Tire recycling	

---

## TABLE OF CONTENTS

	Page
Introduction.....	1
Objective.....	2
Location.....	2
Materials.....	2
Mix Design & Lab Results.....	3
Production.....	3
Construction.....	4
Cost.....	5
Evaluation.....	6
Conclusions.....	6
Acknowledgements.....	6
<b>Appendices</b>	
Appendix A - Contract and Preliminary Work.....	7
Appendix B - Lab Testing.....	21
Appendix C - Field Testing.....	47

## DISCLAIMER

The contents of this report reflect the views of the author and do not necessarily reflect the official views of the Iowa Department of Transportation. This report does not constitute any standard, specification or regulation.

**INTRODUCTION**

Disposal of used tires has been a problem throughout the United States. Various ways to recycle these tires have been researched. Many states, including Iowa, have experimented with using crumb rubber modifier (CRM) in asphalt concrete.

In 1991 the Intermodal Surface Transportation Efficiency Act (ISTEA) went into effect. It requires the use of recycled rubber in asphalt cement. It was to start in fiscal year 1994 with 5% of all federally funded projects to contain CRM but a moratorium was given for that year, so it will now start in FY95 with 10%. It then goes to 15% in 1996 and 20% in 1997. These percentages are based on using 20 lb. (9 kg) of CRM per ton (0.9 megagram) of mix.

The Iowa DOT has completed six projects using CRM in the wet process. This process involves blending and reacting the CRM with the asphalt cement at approximately 350°F (177 C) before adding it to the aggregate. This project researches the use of CRM by a dry process. Using this process, the fine CRM is added to the aggregate and then mixed with the asphalt cement. No special blender-reactor is needed with this process. It appears to be a simpler and less expensive method of adding CRM.

**OBJECTIVE**

The objective of this research is to evaluate the cost, production process and performance of crumb rubber modified concrete produced by adding finely ground CRM by the dry process.

**LOCATION**

This project is located in Shelby County on IA 37 between the town of Earling and US 59. The location of the research sections are listed in Table I.

Table I

Section 1	CRM in 3 lifts	1153+95 to 1186+11 EB 1170+50 to 1183+50 WB
Section 2	CRM Surface Only Conventional in 1st & 2nd lifts	1183+75 to 1194+40 WB
Section 3	Conventional Control	1125+00 to 1145+00 EB 1125+00 to 1160+00 WB

**MATERIALS**

The 3/4" (19 mm) and 1/2" nominal (13.2 mm) stone was produced at Schildberg in Atlantic with part of the 1/2" nominal (13.2 mm) coming from Schildberg in Jefferson. The sand was produced at the Hallett Pit in Harlan. Recycled Asphalt Product (RAP) was used in the 1st lift of asphalt concrete. The RAP was from the Iowa DOT maintenance garage in Harlan. The asphalt cement was purchased from Coastal in El Dorado, Kansas. An AC-10 was used in the first lift with AC-5 used in the 2nd lift and the surface course. The CRM on this project was a GF-80 purchased from Rouse Rubber Industries in Vicksburg, Mississippi.

**MIX DESIGN & LAB RESULTS**

The binder courses were 3/4" nominal (19 mm) mixes and the surface course was a 1/2" nominal (13.2 mm) mix. The first lift placed had 15% RAP in the mix. AC-10 was used in this lift also. The second lift and the surface contained no RAP and AC-5 was used in the mix. In all three lifts when CRM was used, it was added at a rate of 20 lb (9 kg) per ton (0.9 megagram).

The intended total percent of asphalt cement in the binder courses was 5.7%. At one point due to low voids, it was lowered to 5.4% but was raised back to 5.7% because the voids went too high. The surface had an intended AC content of 5.3%. The same percentages of asphalt cement were used on the CRM and conventional mixes.

The average densities and the percentage of voids were very similar between the CRM and conventional mixes throughout the project. These results can be found on the daily reports in Appendix B.

**PRODUCTION**

Western Engineering of Harlan, Iowa, the contractor, completed the project in September 1994. Western has an Astec double barrel drum mixer that was used on the project.

The CRM asphalt concrete was produced by adding the crumb rubber into the mix with the baghouse fine return. It then entered the outside compartment of the drum and mixed with the aggregate and was then combined with the asphalt cement.

The CRM was transported in a tanker and blown into a silo at Western's plant.

Everything about the dry process was much simpler than the wet process. With the wet process there was a delay while the reactor-blender had to heat back up after a shutdown. With the dry process the crumb rubber could be turned off and on as needed with no delay.

Production amounts were the same with the CRM and the conventional mixes running approximately 300 ton (270 megagram) per hour.

#### CONSTRUCTION

Construction went well on this project. The odor of the rubber was strong as it has been on all the CRM projects to date.

A steel drum roller had to be used on the CRM sections. This is true on all crumb rubber projects due to the fact the CRM mix clings to rubber tired rollers.

The asphalt concrete was placed in 3 lifts, each being  $1\frac{1}{2}$ " (38 mm) thick, amounting to a  $4\frac{1}{2}$ " (114 mm) overlay.

**COST**

This project was not originally bid as a CRM project. Western Engineering proposed to try the dry process so the Iowa Highway Research Board granted a staff action to do this.

Western was given a lump sum of \$20,000 to complete approximately one mile using CRM asphalt concrete. For this reason, the cost of the CRM asphalt concrete in this project is approximate.

The conventional mix was bid at \$19.30 per ton, i.e., \$21.27 per megagram, of surface mix and \$17.30 per ton, i.e., \$19.07 per megagram, of binder mix.

The mobilization for the crumb rubber using the dry process would be very minimal. The only substantial increase in price of the mix would be the cost of the crumb rubber, which was \$.35 per pound, i.e., \$.0.77 per kilogram. Adding it at a rate of 20 lbs. (9 kg) per ton (0.9 megagram) made an addition of \$7.00 per ton (\$7.72 per megagram) to the price of the mix. It appears as though adding CRM would increase the mix price 36% to 40%.

**EVALUATION**

A visual inspection and crack survey of the project will be conducted annually. Also Road Rater testing and friction testing will be done on an annual basis for four years.

Road Rater and friction testing were performed shortly after construction. These results are in Appendix C. So far all sections seem to be performing equally.

**CONCLUSIONS**

From this project the following conclusions can be made:

1. Using a double drum or batch plant, the contractor does not need the special blender or reaction equipment required to produce CRM asphalt concrete in the wet process.
2. With the dry process, the asphalt cement does not need to be heated to a higher temperature.
3. The dry process can produce CRM asphalt concrete with minor difficulty and is less expensive than the wet process.
4. The contractor can easily change from a conventional mix to a CRM mix using the dry process.

**ACKNOWLEDGEMENTS**

Appreciation is extended to the efforts put forth by Western Engineering of Harlan, Iowa for their cooperation in this research study. Also to the Iowa DOT Council Bluffs Residency Construction Office for their help in obtaining data on this project.

**Appendix A  
Contract & Preliminary Work**

**CONTRACT NUMBER 35152**

County: SHELBY Project Number: STP-37-4(14)--2C-83  
 Letting Date: NOVEMBER 10, 1992 Engineer: COUNCIL BLUFFS RCE 524200  
 Cost Center: 611000 Object Code: 893 Milepost: 36.12 TO 40.22  
 Type of Work: ASPH CEMENT CONC RESURFACING Miles: 4.0760

ON IOWA 37 FROM THE JUNCTION OF IOWA 191 IN THE TOWN OF EARLING, EASTERLY TO THE JUNCTION OF U.S. 59.

This agreement made and entered by and between the IOWA DEPARTMENT OF TRANSPORTATION, AUSTIN TURNER, DOUGLAS SHULL, ROBERT H. MEIER, CATHERINE DUNN, MARLIN VOLZ JR., JANICE JOHNSON, AND BONNIE VETTER, CONTRACTING AUTHORITY, AND WESTERN ENGINEERING CO., INC. OF HARLAN, IOWA, (00048600), CONTRACTOR.

It is agreed that the notice and instructions to bidders, the proposal filed by the Contractor, the specifications, the plan, if any, for project STP-37-4(14)--2C-83, together with Contractor's performance bond, are made a part hereof and together with this instrument constitute the contract. This contract contains all of the terms and conditions agreed upon by the parties hereto. A true copy of said plan is now on file in the office of the Contracting Authority under date of NOVEMBER 5, 1992.

The specifications consist of the 1992 general specifications of the Iowa Department of Transportation plus the following supplemental specifications and special provisions:

FHWA-1273 08/01/89, SS- 964 07/31/84, SS-5003 05/01/90, SS-5045 07/14/92,  
 SS-5050 07/14/92, SS-5055 07/14/92, SS-5060 07/14/92

Contractor, for and in considerations of \$\*\*\*\*559,220.18, payable as set forth in the specifications constituting a part of this contract, agrees to construct various items of work and/or provide various materials or supplies in accordance with the plans and specifications therefore, and in the locations designated in the Notice to Bidders.

Contractor certifies by signature on this contract, under pain of penalties for false certification, that the contractor has complied with Iowa Code Section 324.17(8) as amended, if applicable, and Iowa Code Section 91C.5 (Public Registration Number), if applicable.

In consideration of the foregoing, Contracting authority hereby agrees to pay the Contractor promptly and according to the requirements of the specifications the amounts set forth, subject to the conditions as set forth in the specifications.

It is further understood and agreed that the above work shall be commenced or completed in accordance with the following schedule:

Group or Division No.	Construction Period	Working Days	Liquidated Damages Per Day
	LATE START DATE 08/30/93	40	\$400.00

Time is the essence of this contract. To accomplish the purpose herein expressed, Contracting authority and Contractor have signed this and one other identical instrument as of the \_\_\_\_\_ day of

IOWA DEPARTMENT OF TRANSPORTATION

By \_\_\_\_\_  
 Contracting Authority

WESTERN ENGINEERING CO., INC.

By \_\_\_\_\_  
 Contractor

## CONTRACT PRICES

Proposal ID Number: 921330

CONTRACT NUMBER 35152

Bid Order Number: 40

Contractor's Number: 00048600

County: SHELBY

Page Number: 1

Project Number: STP-37-4(14)--2C-83

Type of Work: ASPH CEMENT CONC RESURFACING

Line Number	ITEM	Item Quantity and Units	Unit Price		Amount	
			Dollars X,XXX.XXX	Cents XXXX	Dollars XX,XXX.XXX	Cents XX
0010	ASPHALT CEMENT CONCRETE, TYPE A SURFACE COURSE, MIXT. SIZE 1/2 IN.	5288.000 TONS	19.3000		102,058.40	
0020	ASPHALT CEMENT CONCRETE, TYPE B BINDER COURSE, MIXT. SIZE 3/4 IN.	6252.000 TONS	17.3000		108,159.60	
0030	CURB & GUTTER, P.C. CONCRETE 2.5 FT.	727.000 LINEAR FT.	25.5000		18,538.50	
0040	PAVED SHOULDERS, AS PER PLAN	190.000 SQ. YDS.	21.5000		4,085.00	
0050	ASPHALT CEMENT	677.000 TONS	113.0000		76,501.00	
0060	PRIMER OR TACK-COAT BITUMEN	6196.000 GALLONS	0.7500		4,647.00	
0070	PATCHES, FULL-DEPTH FINISH, BY AREA	4.000 SQ. YDS.	1400.0000		5,600.00	
0080	PATCHES, FULL-DEPTH FINISH, BY COUNT	36.800 ONLY	25.2500		929.20	
0090	JOINT ASSEMBLY, EF	4.000 ONLY	205.0000		820.00	
0100	PATCHES, SURFACE	8.000 TONS	110.0000		880.00	
0110	BASE, CLEANING & PREPARATION OF	4.076 MILES	1180.0000		4,809.68	
0120	PAVEMENT SCARIFICATION	3508.000 SQ. YDS.	2.5500		8,945.40	
0130	SHOULDERS, GRANULAR, TYPE B	8805.000 TONS	14.3500		126,351.75	
0140	RAIL, CONCRETE BARRIER (CAST-IN-PLACE)	268.500 LINEAR FT.	48.5000		13,022.25	
0150	REMOVALS, AS PER PLAN	1.000 LUMP SUM	2525.0000		2,525.00	
0160	REMOVAL OF GUARDRAIL	500.000 LINEAR FT.	2.0500		1,025.00	
0170	REMOVAL OF POSTS	82.000 ONLY	2.0500		168.10	
0180	REMOVAL OF GUARDRAIL END ANCHORAGE	4.000 ONLY	101.0000		404.00	
0190	GUARDRAIL, POSTS, BEAM	56.000 ONLY	46.2500		2,590.00	
0200	GUARDRAIL, FORMED STEEL THRIE BEAM	125.000 LINEAR FT.	14.1500		1,768.75	
0210	GUARDRAIL, END ANCHORAGES, BEAM, RE-52	4.000 ONLY	405.0000		1,620.00	

## CONTRACT PRICES

Proposal ID Number: 921330

CONTRACT NUMBER 35152

Bid Order Number: 40

Contractor's Number: 00048600

County: SHELBY

Page Number: 2

Project Number: STP-37-4(14)--2C-83

Type of Work: ASPH CEMENT CONC RESURFACING

Line Number	ITEM	Item Quantity and Units	Unit Price		Amount	
			Dollars X,XXX.XXX	Cents XXXX	Dollars XX,XXX.XXX	Cents XX
(CONTINUED)						
0220	GUARDRAIL, FORMED STEEL BEAM	200.000 LINEAR FT.	10.1500		2,030.00	
0230	GUARDRAIL, END ANCHORAGES, BEAM, RE-69	4.000 ONLY	305.0000		1,220.00	
0240	OBJECT MARKER, TYPE 3	4.000 ONLY	81.0000		324.00	
0250	OBJECT MARKER, TYPE 2	8.000 ONLY	20.0000		160.00	
0260	DELINEATORS, SINGLE WHITE	14.000 ONLY	20.0000		280.00	
0270	EMBANKMENT-IN-PLACE	227.000 CUBIC YDS.	11.2500		2,553.75	
0280	EXCAVATION, CLASS 13, FOR WIDENING	253.000 CUBIC YDS.	10.8500		2,745.05	
0290	SEWER, 2000D STORM, 24 IN. DIA.	16.000 LINEAR FT.	56.5000		904.00	
0300	APRONS, CONCRETE, 24 IN. DIA.	1.000 ONLY	354.0000		354.00	
0310	INTAKE, RA-3	1.000 ONLY	2420.0000		2,420.00	
0320	FABRIC REINFORCEMENT	497.000 SQ. YDS.	4.8000		2,385.60	
0330	TEMPORARY TRAFFIC SIGNALS	1.000 ONLY	4100.0000		4,100.00	
0340	PAINTED PAVEMENT MARKING	919.000 STAS.	9.0000		8,271.00	
0350	PAVEMENT MARKING REMOVED	11.500 STAS.	63.0000		724.50	
0360	SAMPLES	1.000 LUMP SUM	1500.0000		1,500.00	
0370	TRAFFIC CONTROL	1.000 LUMP SUM	16500.0000		16,500.00	
0380	PAINTED SYMBOLS AND LEGEND	4.000 ONLY	100.0000		400.00	
0390	PATCHES, FULL-DEPTH REPAIR	6.130 SQ. YDS.	205.0000		1,256.65	
0400	PATCHES BY COUNT (REPAIR)	1.000 ONLY	353.0000		353.00	
0410	FIELD LABORATORY	1.000 ONLY	1090.0000		1,090.00	
0420	FLAGGERS	120.000 DAYS	135.0000		16,200.00	
0430	PILOT CARS	20.000 DAYS	200.0000		4,000.00	

## **CONTRACT PRICES**

Proposal ID Number: 921330

CONTRACT NUMBER 35152

Bid Order Number: 40

Contractor's Number: 00048600

County: SHELBY

Page Number: 3

Project Number: STP-37-4(14)--2C-83

Type of Work: ASPH CEMENT CONC RESURFACING

DPM 955

IOWA DEPARTMENT OF TRANSPORTATION  
HIGHWAY DIVISION  
OFFICE OF MATERIALS  
PROPORTIONS & PRODUCTION LIMITS FOR AGGREGATES

COUNTY: SHELBY            PROJECT NO.: STP-37-4(14)--2C-83            DATE: 08/16/93  
 PROJECT LOCATION: ON 37 FROM EARLING EAST TO 59  
 TYPE OF MIX: A            CLASS OF MIX: COURSE: SURFACE            MIX SIZE: 1/2"  
 CONTRACTOR: WESTERN ENGR.            TRAFFIC: 1050 A.D.T.

MATERIAL	IDENT #	% IN MIX	PRODUCER & LOCATION									
1/2" STONE CL	SWI3-26-1	10	SCHILDBERG	CRESCENT	A78002							
1/2" STONE DST	SWI3-26-2	50	SCHILDBERG	CRESCENT	A78002							
SAND	SWI3-26-3	40	HALLETT	HARLAN	A83504							
TYPE AND SOURCE OF ASPHALT CEMENT: AC-10 COASTAL												

GRADATION OF INDIVIDUAL AGGREGATE SAMPLES (Typical, Target, or Average)

MATERIAL	SIEVE ANALYSIS - % PASSING											
	1-1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
1/2" STONE CL	100	100	100	99	84	28	14	8.5	6.7	6.0	5.5	5.0
1/2" STONE DST	100	100	100	99	80	44	28	18	13	11	8.9	7.6
SAND	100	100	100	100	100	97	88	75	50	15	1.7	0.8

PRELIMINARY JOB MIX FORMULA TARGET GRADATION

TOLERANCE COMB GRADING	100	100	100	92/100	7	7	5	40	27	12	5.7	2
				99	88	64	51					4.6
SURFACE AREA C. S.A. SQ. FT./LB.	TOTAL				0.02	0.04	0.08	0.14	0.30	0.60	1.60	
	26.72				+2.0	1.3	2.0	3.2	3.8	3.6	3.4	7.4

PRODUCTION LIMITS FOR AGGREGATES APPROVED BY THE CONTRACTOR/PRODUCER

SIEVE SIZE	10.00% 1/2" STONE CL		50.00% 1/2" STONE DST		40.00% SAND							
	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX
1	100.0	100.0	100.0	100.0	100.0	100.0						
3/4	100.0	100.0	100.0	100.0	100.0	100.0						
1/2	98.0	100.0	97.0	100.0	100.0	100.0						
3/8	76.0	90.0	73.0	85.0	100.0	100.0						
#4	21.0	35.0	37.0	51.0	90.0	100.0						
#8	9.0	19.0	23.0	33.0	83.0	93.0						
#30	3.0	11.0	9.0	17.0	42.0	52.0						
#200	2.0	5.0	4.0	8.0	0.0	1.5						

COMMENTS: COPIES: AMES, SAMSON, COOK, WESTERN, SCHILDBERG, HALLETT,  
SWI, WARM, REYNA, JOHNSON, ATL.LAB., FILE

The above data is furnished for informational purposes only. The Contracting Authority makes no representations as to accuracy, either express or implied, which are to be construed to relieve the Contractor from the responsibility to comply with the specifications.

S. \_\_\_\_\_  
Dave Schubert  
 Contractor/Producer 4792

Signed W.M. Cole  
 Dist. Matls. Engr.

IOWA DEPARTMENT OF TRANSPORTATION  
HIGHWAY DIVISION  
OFFICE OF MATERIALS  
PROPORTIONS & PRODUCTION LIMITS FOR AGGREGATES

COUNTY: SHELBY                    PROJECT NO.: STP-37-4(14)--2C-83                    DATE: 08/14/93  
 PROJECT LOCATION: ON IA. 37 FROM EARLING EAST TO US-59  
 TYPE OF MIX: B                    CLASS OF MIX: 1                    COURSE: BINDER                    MIX SIZE: 3/4"

CONTRACTOR: WESTERN ENGR.                    TRAFFIC: 1050 A.D.T.

MATERIAL	IDENT #	% IN MIX	PRODUCER & LOCATION									
RAP	ABC3-0009	15	STOCKPILE AT HARLAN MAINT	5.22%	AC I-80							
3/4" STONE	SWI3-25-1	16	SCHILD BERG	ATLANTIC A15002	FULL	BETHANY						
1/2" STONE	SWI3-25-2	15	SCHILD BERG	ATLANTIC A15002	FULL	BETHANY						
1/2" STONE	SWI3-25-3	14	SCHILD BERG	JEFFERSON A01004	BOT	BETHANY						
SAND	SWI3-25-4	40	HALLETT MATLS.	HARLAN A83504								

TYPE AND SOURCE OF ASPHALT CEMENT: AC-10 COASTAL OIL

GRADATION OF INDIVIDUAL AGGREGATE SAMPLES (Typical, Target, or Average)

MATERIAL	SIEVE ANALYSIS - % PASSING											
	1-1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
RAP	100	100	100	97	85	65	51	38	28	18	13	10
3/4" STONE	100	100	98	54	21	5.0	2.8	2.5	2.4	2.3	2.2	2.1
1/2" STONE	100	100	100	100	97	54	21	13	10	9.0	8.0	7.0
1/2" STONE	100	100	100	100	97	52	20	11	8.2	7.2	6.5	5.9
SAND	100	100	100	100	100	97	88	75	50	15	1.7	0.8

PRELIMINARY JOB MIX FORMULA TARGET GRADATION

TOLERANCE	COMB GRADING	100	100	98/100	7	7	7	6	40	5	27	11	5.0	3	4.0
SURFACE AREA C.	TOTAL				0.02	0.04	0.08	0.14	0.30	0.60	1.60				
S.A. SQ. FT./LB.	25.05				+2.0	1.3	2.0	3.2	3.8	3.4	3.0	6.4			

PRODUCTION LIMITS FOR AGGREGATES APPROVED BY THE CONTRACTOR/PRODUCER

SIEVE SIZE	15.00%		16.00%		15.00%		14.00%		40.00%	
	RAP		3/4" STONE		1/2" STONE		1/2" STONE		SAND	
	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX
1	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
3/4	100.0	100.0	97.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
1/2	90.0	100.0	47.0	61.0	100.0	100.0	100.0	100.0	100.0	100.0
3/8	78.0	92.0	14.0	28.0	90.0	100.0	90.0	100.0	100.0	100.0
#4	58.0	72.0	0.0	12.0	47.0	61.0	45.0	59.0	90.0	100.0
#8	45.0	57.0	0.0	8.0	15.0	27.0	14.0	26.0	82.0	94.0
#30	23.0	33.0	0.0	7.0	5.0	15.0	3.0	13.0	42.0	52.0
#200	7.0	13.0	0.0	3.0	3.0	7.0	3.0	7.0	0.0	1.5

COMMENTS: COPIES: AMES, SAMSON, COOK, WESTERN, SCHILD BERG, HALLETT, W  
SWI, REYNA, JOHNSON, ATL. LAB., FILE

The above data is furnished for informational purposes only. The Contracting Authority makes no representations as to accuracy, either express or implied, and are to be construed to relieve the Contractor from the responsibility to comply with the specifications.

Signed   
Contractor/Producer 9/2

Signed   
Dist. Mats. Engr.

FORM 955

**IOWA DEPARTMENT OF TRANSPORTATION  
HIGHWAY DIVISION  
OFFICE OF MATERIALS  
PROPORTIONS & PRODUCTION LIMITS FOR AGGREGATES**

COUNTY: SHELBY      PROJECT NO.: STP-37-4(14)--2C-83      DATE: 09/07/93  
 PROJECT LOCATION: ON 37 FROM EARLING EAST TO 59  
 TYPE OF MIX: B      CLASS OF MIX: 1      COURSE: BINDER      MIX SIZE: 3/4"

CONTRACTOR: WESTERN ENGR.      TRAFFIC: 1050 A.D.T.

MATERIAL	IDENT #	% IN MIX	PRODUCER & LOCATION									
3/4" STONE	SWI3-25-1	18	SCHILDBERG ATLANTIC	A15002	FULL	BETHANY						
1/2" STONE	SWI3-25-2	20	SCHILDBERG ATLANTIC	A15002	FULL	BETHANY						
1/2" STONE	SWI3-25-3	16	SCHILDBERG JEFFERSON	A01002	BOT	BETHANY						
SAND	SWI3-25-4	46	HALLETT MATLS. HARLAN	A83504								

TYPE AND SOURCE OF ASPHALT CEMENT: AC-5 COASTAL OIL

GRADATION OF INDIVIDUAL AGGREGATE SAMPLES (Typical, Target, or Average)

MATERIAL	SIEVE ANALYSIS - % PASSING											
	1-1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
3/4" STONE	100	100	98	54	21	5.0	2.8	2.5	2.4	2.3	2.2	2.1
1/2" STONE	100	100	100	100	97	54	21	13	10	9.0	8.0	7.0
1/2" STONE	100	100	100	100	97	52	20	11	8.2	7.2	6.5	5.9
SAND	100	100	100	100	100	97	88	75	50	15	1.7	0.8

PRELIMINARY JOB MIX FORMULA TARGET GRADATION


TOLERANCE		98/100	7	7	7	6	5	5	10	3.8	3
COMB GRADING	100	100	100	92	85	65	48	39	27	10	3.1
SURFACE AREA C.	TOTAL				0.02	0.04	0.08	0.14	0.30	0.60	1.60
S.A. SQ. FT./LB.	22.43				+2.0	1.3	1.9	3.1	3.7	3.1	4.9

PRODUCTION LIMITS FOR AGGREGATES APPROVED BY THE CONTRACTOR/PRODUCER

SIEVE SIZE	18.00%		20.00%		16.00%		46.00%			
	3/4" STONE		1/2" STONE		1/2" STONE		SAND			
	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX	MIN	MAX
1	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
3/4	97.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
1/2	47.0	61.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0
3/8	14.0	28.0	90.0	100.0	90.0	100.0	100.0	100.0	100.0	100.0
#4	0.0	12.0	47.0	61.0	45.0	59.0	90.0	100.0	90.0	100.0
#8	0.0	8.0	15.0	27.0	14.0	26.0	82.0	94.0	82.0	94.0
#30	0.0	7.0	5.0	15.0	3.0	13.0	42.0	52.0	42.0	52.0
#200	0.0	3.0	3.0	7.0	3.0	7.0	0.0	1.5	0.0	1.5

COMMENTS: COPIES: AMES, SAMSON, COOK, WESTERN, SCHILDBERG, HALLETT, SWI, REYNA, JOHNSON, ATL. LAB., FILE

The above data is furnished for informational purposes only. The Contracting Authority makes no representations as to accuracy, either express or implied, which are to be construed to relieve the Contractor from the responsibility to comply with the specifications.

Signed   
Contractor/Producer 4/20

Signed   
Dist. Matls. Engr.

SOUTH WEST INSPECTION, Inc  
ASPHALT CONCRETE MIX DESIGN

*4B03-18*

MATERIAL....: Type B  
INTENDED USE: Binder  
PROJECT NO.: STP-37-4(14) -- 2C-83  
COUNTY.....: Shelby  
SPEC NO.....:  
TESTED BY...: Gary Schoenrock  
LOCATION....: From Barling To 59

LAB NO.....: SW13-30  
CONTRACTOR.: Western Engineering  
SIZE.....: 3/4"  
DATE.....: 08/31/93  
CONTRACT NO:

AGG. SOURCES: 3/4 & 1/2 Stone Schildberg Atlantic

1/2 Stone Schildberg Jefferson  
Sand Hallett Harlan

JOB MIX FORMULA-COMBINED GRADATION

Sieve 1	3/4	1/2	3/8	No. 4	(No. 8)	No. 16	No. 30	No. 50	No. 100	No. 200	
% Pass	100	100	92.0	85.0	65.0	48.0	39.0	27.0	10.0	3.8	3.1
+QR-	98-100	+3-7	+5-7	+5-7	+6			+5			+3-2
AGGREGATE...	3/4 Stone	1/2 St	St Atl	1/2 St Jef				Sand	RAP		
AGG SOURCE #.	A15002	A15002		A15508							
% AGGREGATE..	18.0			20.0		16.0		46.0			

ASPHALT VISCOSITY 1000  
% ASPHALT IN MIX 6.00  
NO OF MARSHALL BLOWS 50  
MARSHAL STABILITY 2151  
FLOW-0.01 IN. 9  
LAB DENS (AVG OF 3) 2.309  
BULK SP GR COMB AGG 2.615  
SP GR ASPH @ 77 F 1.024  
MAX SP GR (RICE). 2.401  
% VOIDS 3.8  
% AGGR ABSORPTION 1.15  
% VMA 17.0  
VMA FILLED WITH AC 77.65  
CALC FILM THICKNESS 11.89

PERCENT ASPHALT TO START.....: 6.00  
MINIMUM PERCENT ASPHALT.....: 4.95  
FILLER BITUMEN RATIO.....: 0.50  
TARGET VOIDS.....: 3.5  
PERCENT AC TO ADD.....: 6.00  
GRADE AC TO ADD.....: AC-10

COPIES: Dist 4 Materials

Res Const Engr  
Western Engineering  
SWI

SIGNED:

*Gary Schoenrock*  
SOUTH WEST INSPECTION, Inc

3/4	1/2	3/8	4	8	16	30	50	100	200
98/100	95/85	78/91	58/70	42/54	39	2 <sup>2</sup> /32	10	3.8	1 1/6.1

9-4-93  
5-5-93  
1-1-93  
1-1-93  
1-1-93  
9-7-93  
5-7-93 K.C.

IOWA DEPARTMENT OF TRANSPORTATION  
OFFICE OF MATERIALS  
TEST REPORT - ASPHALT MIX DESIGN  
LAB LOCATION - ATLANTIC

MATERIAL.....: TYPE B CLASS 1 LAB NO.....: 4BD3-15  
INTENDED USE.: BINDER-RECYCLED SIZE.....: 3/4"  
PROJECT NO...: STP-37-4(14)--2C-83 SPEC.NO....: 5060  
  
CONTRACTOR...: WESTERN ENGINEERING DATE REPORT.: 08/23/93  
COUNTY.....: SHELBY  
PROJ.LOCATION: FROM EARLING EAST TO 59  
              VOID

AGG. SOURCES ... 3/4 & 1/2 ST-SCHILDBERG-ATLANTIC  
1/2 ST-SCHILDBERG-JEFFERSON  
SAND-HALLETT-HARLAN  
RAP-HARLAN IDOT MAINT. (5.22%AC)

JOB MIX FORMULA-COMBINED GRADATION												
1 1/2"	1 "	3/4"	1/2"	3/8"	#4	#8	#16	#30	#50	#100	#200	
100.0	100.0	100.0	92.0	84.0	65.0	49.0	40.0	27.0	11.0	5.0	4.0	
<b>TOLERANCE :</b> 98-100 +3 -7 +4 -7 +5 -7 +6                      +5                      +3												

MATERIAL MIX.: 3/4-ATL 1/2-ATL 1/2-JEF SAND RAP  
% AGGR. PROP.: 16.00 15.00 14.00 40.00 15.00

HALT CEMENT SOURCE ROX. VISCOSITY	COASTAL MATERIALS---AC10			
% ASPHALT IN MIX	4.50	5.00	5.50	6.00
NO. OF MARSHALL BLOWS	50	50	50	50
MARSHALL STABILITY-LBS.	1924	2080	2016	2110
FLOW - 0.01 IN.	7	8	9	10
SP.G. BY DISPLACEM'T(DENS.)	2.283	2.298	2.313	2.326
BULK SP.G. OF COMB. DRY AGG	2.613	2.613	2.613	2.613
SP.G. OF A.C. @ 77 F.	1.024	1.024	1.024	1.024
RICE SP.G.	2.450	2.432	2.415	2.398
% VOIDS-RICE.	6.82	5.51	4.22	3.00
% WATER ABSORPTION OF AGG.	1.18	1.18	1.18	1.18
%VOIDS IN MINERAL AGG.	16.56	16.45	16.35	16.32
%VMA FILLED WITH ASPHALT	53.00	60.56	68.28	75.77
CALC. ASPH. FILM THICKNESS	7.69	8.67	9.65	10.63
FILLER/BIT. AT RFC. %A.C.	0.89	0.80	0.73	0.67

PERCENT ASPHALT TO START:	5.70	TEMP.	.0
MINIMUM PERCENT ASPHALT:	4.93	WEIGHT	0
PERCENT ASPHALT TO ADD:	4.96	SLOPE	0.00

A CONTENT OF 5.70 % ASPHALT IS RECOMMENDED TO START THE JOB.  
TRAFFIC : 1050 A.D.T.

COPIES: AMES, J HEGGEN, J ADAM, WESTERN ENGR.  
DISTRICT 4- W OPPEDAL- SWI. COUNCIL BLUFFS RES.

**SIGNATURE**

IOWA DEPARTMENT OF TRANSPORTATION  
 OFFICE OF MATERIALS  
 TEST REPORT - ASPHALT MIX DESIGN  
 LAB LOCATION - ATLANTIC

MATERIAL.....:	TYPE A	LAB NO.....:	4BD3-14
INTENDED USE.:	SURFACE	SIZE.....:	1/2"
PROJECT NO...:	STP-37-4(14)--2C-83	SPEC.NO. ....:	5060
CONTRACTOR....:	WESTERN ENGINEERING	DATE REPORT.:	08/24/93
COUNTY.....:	SHELBY		
PROJ.LOCATION:	FROM EARLING EAST TO 59 VOID		

AGG. SOURCES ... 1/2 CL ST-SCHILDBERG-CRESCENT  
 1/2 D ST-SCHILDBERG-CRESCENT  
 SAND-HALLETT-HARLAN  
 VOID

JOB MIX FORMULA-COMBINED GRADATION

1 1/2"	1 "	3/4"	1/2"	3/8"	#4	#8	#16	#30	#50	#100	#200
100.0	100.0	100.0	99.0	88.0	64.0	51.0	40.0	27.0	12.0	5.7	4.6
TOLERANCE : 92-100 +6 -7 +7 +5 +4 +2											

MATERIAL MIX.:	1/2 CL	1/2 D ST	SAND	VOID	VOID
% AGGR.PROP.:	10.00	50.00	40.00	0.00	0.00

ASPHALT CEMENT SOURCE	COASTAL MATERIALS---AC10			
ROX. VISCOSITY	N/A			
* ASPHALT IN MIX	4.50	5.00	5.50	6.00
NO. OF MARSHALL BLOWS	50	50	50	50
MARSHALL STABILITY-LBS.	1924	1882	2016	1992
FLOW - 0.01 IN.	7	8	9	10
SP.G. BY DISPLACEM'T(DENS.)	2.308	2.313	2.324	2.334
BULK SP.G. OF COMB. DRY AGG	2.616	2.616	2.616	2.616
SP.G. OF A.C. @ 77 F.	1.024	1.024	1.024	1.024
RICE SP.G.	2.462	2.444	2.426	2.409
% VOIDS-RICE.	6.26	5.36	4.20	3.11
% WATER ABSORPTION OF AGG.	1.11	1.11	1.11	1.11
%VOIDS IN MINERAL AGG.	15.74	16.00	16.05	16.13
%VMA FILLED WITH ASPHALT	56.83	63.13	70.36	77.40
CALC. ASPH. FILM THICKNESS	7.25	8.16	9.08	10.00
FILLER/BIT. AT REC. %A.C.	1.02	0.92	0.84	0.77

PERCENT ASPHALT TO START:	5.60	TEMP.	0
MINIMUM PERCENT ASPHALT:	5.30	WEIGHT	0
PERCENT ASPHALT TO ADD:	n/a	SLOPE	0.00

A CONTENT OF 5.60 % ASPHALT IS RECOMMENDED TO START THE JOB.  
 TRAFFIC.: 1050 A.D.T.

COPIES: AMES, J HEGGEN, J ADAM, WESTERN ENGR.  
 - DISTRICT 4, W OPPEDAL, SWI, COUNCIL BLUFFS RES.

SIGNATURE

IOWA DEPARTMENT OF TRANSPORTATION  
 OFFICE OF MATERIALS  
 TEST REPORT - ASPHALT MIX DESIGN  
 LAB LOCATION - ATLANTIC

MATERIAL.....: TYPE B  
 INTENDED USE.: BINDER  
 PROJECT NO...: STP-37-4(14)--2C-83  
 CONTRACTOR...: WESTERN ENGINEERING  
 COUNTY.....: SHELBY  
 PROJ.LOCATION: FROM EARLING EAST TO HWY 59

AGG. SOURCES ..3/4 & 1/2 STONE-SCHILDBERG-ATLANTIC

1/2 STONE-SCHILDBERG-JEFFERSON  
 SAND-HALLETT-HARLAN  
 VOID

JOB MIX FORMULA-COMBINED GRADATION

1 1/2"	1 "	3/4"	1/2"	3/8"	#4	#8	#16	#30	#50	#100	#200
100.0	100.0	100.0	92.0	85.0	65.0	48.0	39.0	27.0	10.0	3.8	3.1

TOLERANCE :	98-100	+3	-7	+6	-7	+5	-7	+6	+5	+3	-2
-------------	--------	----	----	----	----	----	----	----	----	----	----

MATERIAL MIX.: 3/4 ST	1/2 ST-ATL	1/2 ST-JEF	SAND	VOID
% AGGR.PROP..: 18.00	20.00	16.00	46.00	0.00

ASPHALT CEMENT SOURCE	AC10
APPROX. VISCOSITY	N/A
% ASPHALT IN MIX	6.00
NO. OF MARSHALL BLOWS	50
MARSHALL STABILITY-LBS.	2151
FLOW - 0.01 IN.	9
SP.G. BY DISPLACEM'T(DENS.)	2.309
BULK SP.G. OF COMB. DRY AGG	2.615
SP.G. OF A.C. @ 77 F.	1.024
RICE SP.G.	2.401
% VOIDS-RICE.	3.83
% WATER ABSORPTION OF AGG.	1.15
%VOIDS IN MINERAL AGG.	17.00
%VMA FILLED WITH ASPHALT	72.42
CALC. ASPH. FILM THICKNESS	11.89
FILLER/BIT. AT REC. %A.C.	0.60

MINIMUM PERCENT ASPHALT:	4.95	TEMP.	0
PERCENT ASPHALT TO ADD:	N/A	WEIGHT	0
		SLOPE	0.00
		INTERCEPT	0.00

A CONTENT OF 6.00 % ASPHALT IS RECOMMENDED TO START THE JOB.  
 TRAFFIC.: 1050 A.D.T.

THIS MIX DESIGN IS A 6.00% REMIX OF 4BD3-15 USING VIRGIN AGGREGATE ONLY  
 THE REMIX WAS DONE BY GARY SCHOENROCK OF SWI.

COPIES:AMES, J HEGGEN. J ADAM, SWI  
 DISTRICT 4, W OPPEDAL

SIGNED



11890

## STRAIGHT OF BILL LADING - SHORT FORM - Original - Not Negotiable

DATE 6/27/93  
AT CEDARS, MISSISSIPPI

SHIPPER'S NO. \_\_\_\_\_  
CARRIER CARRIER'S NO.

FROM  
ROUSE RUBBER INDUSTRIES, INC.

the property described below, in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated below, which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed, as to each carrier of all or any portion of said property over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the terms and conditions of the Uniform Domestic Straight Bill of Lading set forth (II) in Official Southern, Western and Illinois Freight Classification in effect on the date hereof, if this is a rail or a rail water shipment, or (2) in the applicable motor carrier classification or tariff if this is a motor carrier shipment.

Shipper hereby certifies that he is familiar with all the terms and conditions of the said bill of lading, including those on the back thereof, set forth in the classification or tariff which governs the transportation of this shipment, and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

CHONER LUMBER (712) 744-3243

DAVE RAU (712) 755-5191

SHIP TO LOCATION: <u>HARLETT GRAVEL PIT</u>	INVOICE TO <u>WESTERN ENGINEERING</u> <u>ATTN: BILL LEONS</u> <u>P.O. BOX 350</u> <u>HARLAN, IA. 51537</u>	OUR ORDER NO. <u>#5206</u>
C/O WESTERN ENGINEERING Co 2 miles South of Harlan, Ia. on Hwy 59-1/4 mile east and then South into this HARLETT GRAVEL PIT COLLECT		YOUR ORDER NO. <u>#B51140</u>
ROUTE <u>TEST WAY (C.T.S. - GENERAL TRANSPORTATION)</u>		
TRAILER NO.	SEALS	

No. Packages	Kind of Package, Description of Articles Special Marks, and Exceptions	*WEIGHT (Subject to Correction)	Class or Rate	Check Column	Subject to Section 7 of Conditions of applicable bill of lading, if this shipment is to be delivered to the consignee without recourse on this consignor, the consignor shall sign the following statement:
	NMFC # 171800 CLASS 60	GROSS	—	—	The carrier shall not make delivery of this shipment without payment of freight and all other lawful charges
1	BULK <del>TRUCK LOAD OF #GF-80 (A)TARE</del>	—	—	—	M. W. ROUSE (Signature of Consignor)
		NET	40150	—	If charges are to be prepaid, wire or stamp here "To be prepaid" <u>To be COLLECT</u>
					Received \$ _____ to apply in payment of the charges on the property described herein
					Agent or Cashier Per _____ (The signature here acknowledges only the amount prepaid)
					Charges Advanced \$ _____

\*If the shipment moves between two ports by a carrier by water the law requires that the bill of lading shall state whether it is "carrier's or shipper's weight."

NOTE: Where the rate is dependent on value, shipper's are required to state specifically in writing the agreed or declared value of the property.

The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding

per

MM

This shipment is correctly described  
Correct weight is \_\_\_\_\_ lbs

Shipper's imprint in lieu of stamp, not a part  
of Bill of Lading approved by the Interstate  
Commerce Commission

Subject to verification by the  
EASTERN WEIGHING AND  
INSPECTION BUREAU, or  
SOUTHERN WEIGHING AND  
INSPECTION BUREAU

According to agreement  
ROUSE RUBBER  
INDUSTRIES, INC. - Shipper

Per

†The fibre boxes used for this shipment conform to the specifications set forth in the box maker's certificate thereon, and all other requirements of Consolidated Freight Classification.

†Shipper's imprint in lieu of stamp; not a part of bill of lading approved by the Interstate Commerce Commission.

ROUSE RUBBER INDUSTRIES, INC. Shipper Per

Permanent Post Office Address of Shipper, P. O. Box 831, Hwy 61 South, Vicksburg, MS 39181-0831

Agent, Per Leighty, R. H.

DRIVER COPY 2

## ROUSE RUBBER INDUSTRIES, INC.

P.O. BOX 820369 VICKSBURG, MS 39182-0369  
TELEPHONE: 601/636-7141 FAX: 601/636-1181

## PRODUCT CERTIFICATION

CUSTOMER:	WESTERN ENGINEERING/IA.
ORDER NUMBER:	#5206 (CUSTOMER P.O.#E51140)
DATE SHIPPED:	8/27/93
WEIGHT SHEET NO:	#11890
WEIGHT SHIPPED:	40,150
STOCK:	#GR-80 (A)
LOT#:	#238
ACETONE EXTRACT:	11.0%
ASH:	5.6%
CARBON BLACK:	28.8%
RHC:	54.6% Natural Rubber = 30.6%
MOISTURE:	0.56%
SPECIFIC GRAVITY:	1.140
SIEVE ANALYSIS SCREEN	8 PASSING
14m	
16m	
20m	100%
30m	100%
35m	
40m	100%
60m	100%
80m	92%
100m	76%
Pan	

*Morgan White*  
Quality Control Chemist

**Appendix B  
Lab Testing**

## IOWA DEPARTMENT OF TRANSPORTATION

REPORT NO: 1R

DAILY REPORT OF ASPHALT PAVING PLANT

09-01-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
 MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
 MIX DESIGN NUMBER: 4BD3-15 RESIDENT ENGINEER: BILL COOK  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: AC10  
 AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
 RECYCLE SOURCE: HARLAN IDOT MAINT. PERCENT OF RAP IN MIX: 15.0

SIEVE	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	77	58	43		22			1.0
MAX.	100	100	100	95	88	70	55		32			7.0

DENSITY RECORD	LAB DENSITY: 2.337	SOLID DENSITY: 2.410	SPEC. % DENS.: 95				
	LAB Voids: 3.0	INTENDED LIFT THICKNESS: 1.50 inches					
	#1	#2	#3	#4	#5	#6	#7
COURSE LAID	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER
STATION	1182+55	1180+85	1175+73	1172+50	1169+48	1167+83	1166+25
CL REFERENCE	9.6LT	7.2LT	7.2LT	7.2LT	2.4LT	11.0LT	3.6LT
THICKNESS	1.50	1.0625	1.375	1.0625	1.875	2.00	1.250
CORE DENSITY	2.249	2.270	2.250	2.249	2.263	2.254	2.226
% OF DENSITY	96.235	97.133	96.277	96.235	96.834	96.448	95.250
PERCENT Voids	6.7	5.8	6.6	6.7	6.1	6.5	7.6

LOT 1 AVG. DENSITY: 2.252 AVG. % DENSITY: 96.345 AVG. % Voids: 6.6  
 DENSITY Q.I.: 2.27 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: 4.96 INTENDED TOTAL PERCENT A.C.: 5.70  
 PERCENT A.C. BY TANK STICK: 4.75 TOTAL PERCENT A.C.: 5.50  
 FILLER/BITUMEN RATIO: ~~NOT AVAILABLE~~ 0.87 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITIONAL INFORMATION SEE REPORT #1

PLANT INSPECTOR  
 CERTIFICATION NO 2839

*Claudia Combs*

PLANT MONITOR  
 CERTIFICATION NO 1436

*Paula V Dalton*

PAGE 2

REPORT NO: 1R

STP-37-4(14)--2C-83

09-01-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR					72	
A.C.					295	
AGGR.						
MIX					300	
MAT					305	

RECYCLED MIX ONLY

TOTAL RAP USED TONS: 101.23  
 TOTAL AGGR. USED TONS: 569.32  
 RAP USED PERCENT: 15.1  
 AGGR. USED PERCENT: 84.9

## MATERIALS DELIVERIES

TYPE	TICKET NO.	QUANTITY
CR. RUB	11890	20.08

---

SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.
HOT MIX	RBI9-1A
HOT MIX	
AC-	

SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	

---

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1183+75 TO 1163+55 WB	228.70	228.70

---

TIME PLANT OPERATED:	LBS. MIX WASTED: 5000
----------------------	-----------------------

SPECIFICATIONS APPLICABLE TO THIS PROJECT  
 SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

---

OTHER PROJECT DATA	HYDRATED LIME SRC
RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL	
RESEARCH AS PER AMES	

PLANT INSPECTOR  
 CERTIFICATION NO

Claudio Correa

PLANT MONITOR  
 CERTIFICATION NO

Paula V Dalton

IOWA DEPARTMENT OF TRANSPORTATION  
DAILY REPORT OF ASPHALT PAVING PLANT

09-01-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
 MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
 MIX DESIGN NUMBER: 4BD3-15 RESIDENT ENGINEER: BILL COOK  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: AC10  
 AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
 RECYCLE SOURCE: HARLAN IDOT MAINT. PERCENT OF RAP IN MIX: 15.0

SIEVE 1	1/2	#1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	77	58	43	22	1	1	1	1.0
MAX.	100	100	100	95	88	70	55	32	1	1	1	7.0
	100	99	93	84	65	49	39	25	11	5.8	4.8	

DENSITY RECORD	LAB DENSITY: 2.349	SOLID DENSITY: 2.440	SPEC. % DENS.: 95
	LAB VOIDS: 3.7	INTENDED LIFT THICKNESS: 1.50 inches	
COURSE LAID	#1	#2	#3
STATION	BINDER	BINDER	BINDER
1196+11	1189+88	1162+83	1159+54
REFERENCE	3.6LT	10.8LT	7.2LT
ICKNESS	1.25	1.50	1.875
CORE DENSITY	2.227	2.291	2.281
% OF DENSITY	94.806	97.531	97.105
PERCENT VOIDS	8.7	6.1	6.5
	#4	#5	#6
	BINDER	BINDER	BINDER
	1150+94	1140+69	1133+94
	3.6LT	9.6LT	11.0LT
	1.750	1.625	1.500
	2.260	2.282	2.263
	96.722	96.211	97.148
	7.4	6.5	7.3
	#7		

LOT 1 AVG. DENSITY: 2.268 AVG. % DENSITY: 96.552 AVG. % VOIDS: 7.0  
 DENSITY Q.I.: 1.72 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: 4.96 INTENDED TOTAL PERCENT A.C.: 5.70  
 PERCENT A.C. BY TANK STICK: 4.75 TOTAL PERCENT A.C.: 5.50  
 FILLER/BITUMEN RATIO: ~~NATURAL OIL~~ .87 NUCLEAR PERCENT A.C.:

COMMENTS:

PLANT INSPECTOR Claudio Comis  
 CERTIFICATION NO 2839

PLANT MONITOR Paula V Dalton  
 CERTIFICATION NO 1436

PAGE 2

REPORT NO: 1

STP-37-4(14)--2C-83

09-01-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR				74		
A.C.				295		
AGGR.						
MIX				290		
MAT				275		

RECYCLED MIX ONLY

TOTAL RAP USED TONS: 101.23  
 TOTAL AGGR. USED TONS: 569.32  
 RAP USED PERCENT: 15.1  
 AGGR. USED PERCENT: 84.9

## MATERIALS DELIVERIES

TYPE	TICKET NO.	QUANTITY
AC-10	155181	24.64
AC-10	155182	23.81
AC-10	155183	23.49
AC-10	155184	23.83
SAND	1742-1808	1397.20
1/2 ATL	3470-3573	669.89
1/2 JEFF	2220-2373	997.08
3/4 ATL	3471-3575	1302.69

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	BI9-1A
HOT MIX	
AC-10	AC1

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	CF9-9A

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1201.22 TO 1183+75 WB		
BINDER	1163+55 TO 1132+70 WB	521.15	521.15
S. PATCH	VARIOUS LOCATIONS	7.05	27.93

TIME PLANT OPERATED: 1445 TO 1830 LBS. MIX WASTED: 5000

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

OTHER PROJECT DATA

HYDRATED LIME SR

PLANT INSPECTOR Claudia Concha  
 CERTIFICATION NO 2839

PLANT MONITOR Rula V Dalton  
 CERTIFICATION NO 1936

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 2 DAILY REPORT OF ASPHALT PAVING PLANT 09-02-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152

CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY

MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER

MIX DESIGN NUMBER: 4BD3-15 RESIDENT ENGINEER: BILL COOK

PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK

POLLUTION CONTROL EQUIPMENT TYPE: HOUSE

ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: AC10

AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN

RECYCLE SOURCE: HARLAN IDOT MAINT. PERCENT OF RAP IN MIX: 15.0

SIEVE 1	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	77	58	43	1	22	1	1	1.0
MAX.	100	100	100	95	88	70	55	1	32	1	1	7.0
	99	93	83	63	49	38	25	11	6.1	5.0		

DENSITY RECORD	LAB DENSITY: 2.349	SOLID DENSITY: 2.433	SPEC. % DENS.: 95				
	LAB Voids: 3.5	INTENDED LIFT THICKNESS: 1.50 inches					
	#1      #2      #3      #4      #5      #6      #7						
COURSE LAID	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER
STATION	1198+24	1146+63	1131+93	1111+25	1106+82	1086+00	1080+98
CL REFERENCE	9.6RT	7.2RT	1.2RT	6.0RT	9.6RT	2.4RT	1.2RT
THICKNESS	1.125	1.375	1.750	1.750	1.500	1.875	1.750
CORE DENSITY	2.236	2.213	2.251	2.287	2.282	2.267	2.268
% OF DENSITY	95.189	94.210	95.828	97.361	97.148	96.509	96.552
PERCENT VOIDS	8.1	9.0	7.5	6.0	6.2	6.8	6.8

LOT 1 AVG. DENSITY: 2.258 AVG. % DENSITY: 96.114 AVG. % VOIDS: 7.2  
 DENSITY Q.I.: 0.99 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: 4.65 INTENDED TOTAL PERCENT A.C.: 5.40  
 PERCENT A.C. BY TANK STICK: 4.53 TOTAL PERCENT A.C.: 5.28  
 FILLER/BITUMEN RATIO: NOT AVAILABLE 0.95 NUCLEAR PERCENT A.C.:

COMMENTS: SEE REPORT #2R FOR INFORMATION ON RUBBER MIX

PLANT INSPECTOR CERTIFICATION NO

*Claudia Comis*

PLANT MONITOR CERTIFICATION NO

*Paula V Dalton*

PAGE 2

REPORT NO: 2

STP-37-4(14)--2C-83

09-02-1993

TEMPERATURE RECORD						
TIME	7	9	11	1	3	5
AIR		74		74	74	
A.C.		300		300	300	
AGGR.						
MIX		295		300	290	
MAT		250		275	280	

RECYCLED MIX ONLY

TOTAL RAP USED TONS: 194.50

TOTAL AGGR. USED TONS: 1121.76

RAP USED PERCENT: 14.8

AGGR. USED PERCENT: 85.2

MATERIALS DELIVERIES		
TYPE	TICKET NO.	QUANTITY
AC-10	155185	24.10
AC-10	155186	23.41
1/2 ATL	3579-3656	840.35
3/4 ATL	3576-3657	852.69

SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.
HOT MIX	BI9-2A
HOT MIX	
AC-10	AC2
AC-10	PD-1

SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	CF9-2A
AC-10	AC3

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1201+22 TO 1186+18 EB		
BINDER	1147+60 TO 1067+82 EB	999.55	1520.70
S. PATCH	VARIOUS LOCATIONS	6.00	33.93

TIME PLANT OPERATED: 1000 TO 1830 LBS. MIX WASTED: 64800

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

## OTHER PROJECT DATA

LOWERED TOTAL PERCENT AC TO 5.40 FROM 5.70 AS SUGGESTED BY  
GARY LEMONS WESTERN OKAYED BY BUD JOHNSON DISTRICT MATERIALS  
WITH A 4.65 ADDED AC.

HYDRATED LIME SRC

*Claudia Combs**Raula V. Dalton*

## IOWA DEPARTMENT OF TRANSPORTATION

REPORT NO: 2R

DAILY REPORT OF ASPHALT PAVING PLANT

09-02-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
 MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
 MIX DESIGN NUMBER: 42003-15 RESIDENT ENGINEER: BILL COOK  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: AC10  
 AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
 RECYCLE SOURCE: HARLAN IDOT MAINT. PERCENT OF RAP IN MIX: 15.0

SIEVE	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	77	58	43		22			1.0
MAX.	100	100	100	95	88	70	55		32			7.0

DENSITY RECORD	LAB DENSITY:	2.331	SOLID DENSITY:	2.434	SPEC. % DENS.:	95	
	LAB VOIDS:	4.2	INTENDED LIFT THICKNESS:	1.500 inches			
	#1	#2	#3	#4	#5	#6	#7
COURSE LAID	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER
STATION	1181+49	1179+50	1170+01	1166+30	1163+50	1158+59	1148+82
CL REFERENCE	1.2RT	10.8RT	9.6RT	4.8RT	7.2RT	6.0RT	11.0RT
THICKNESS	1.875	1.750	2.00	1.750	1.875	1.750	1.625
CORE DENSITY	2.278	2.280	2.260	2.222	2.238	2.261	2.232
% OF DENSITY	97.726	97.812	96.954	95.324	96.010	96.997	95.753
PERCENT VOIDS	6.4	6.3	7.1	8.7	8.1	7.1	8.3

LOT 1 AVG. DENSITY: 2.253 AVG. % DENSITY: 96.654 AVG. % VOIDS: 7.4  
 DENSITY Q.I.: 1.70 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: 4.65 INTENDED TOTAL PERCENT A.C.: 5.40  
 PERCENT A.C. BY TANK STICK: 4.53 TOTAL PERCENT A.C.: 5.28  
 FILLER/BITUMEN RATIO: NOT AVAILABLE 0.95 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITIONAL INFORMATION SEE REPORT #2

PLANT INSPECTOR Claudia Conlus  
 CERTIFICATION NO 2839

PLANT MONITOR Paula V. Dalton  
 CERTIFICATION NO 1936

PAGE 2

REPORT NO: 2R

STP-37-4(14)--2C-83

09-02-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR			70	72		
A.C.			300	300		
AGGR.						
MIX			300	300		
MAT			285	290		

RECYCLED MIX ONLY

TOTAL RAP USED TONS: 194.50

TOTAL AGGR. USED TONS: 1121.76

RAP USED PERCENT: 14.8

AGGR. USED PERCENT: 85.2

## MATERIALS DELIVERIES

TYPE TICKET NO. QUANTITY

SAMPLES SUBMITTED		SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.	MATERIALS	SENDERS NO.
HOT MIX	RBI9-2A	HOT MIX	
HOT MIX		COLD FFED	
AC-			

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1186+18 TO 1147+60 EB	455.95	684.65

TIME PLANT OPERATED: 1000 TO 1830 LBS. MIX WASTED: 64800

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

## OTHER PROJECT DATA

HYDRATED LIME SRC

RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL  
RESEARCH AS PER AMES.

PERCENT AC LOWER 3 TENTHS FROM 5.70 TO 5.40

PLANT INSPECTOR

Claudia CombsCERTIFICATION NO 2839

PLANT MONITOR

Paula V DaltonCERTIFICATION NO 1936

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: SR DAILY REPORT OF ASPHALT PAVING PLANT 09-07-1993

PROJECT NUMBER: STP-37-4(14)--ZC-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
 MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
 MIX DESIGN NUMBER: 4BD3-18 RESIDENT ENGINEER: BILL COOK  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: ACS  
 AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
 RECYCLE SOURCE: PERCENT OF RAP IN MIX:

SIEVE 1	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	
MIN.	100	100	98	85	78	58	42		22			1.1	
MAX.	100	100	100	95	91	70	54		32			6.1	
	100	91	81	63	49	39	26	10	5.2	4.5			

DENSITY RECORD	LAB DENSITY: 2.298	SOLID DENSITY: 2.401	SPEC. % DENS.: 95
	LAB VOIDS: 4.3	INTENDED LIFT THICKNESS: 1.50 inches	
COURSE LAID	#1 BINDER	#2 BINDER	#3 BINDER #4 BINDER #5 BINDER #6 BINDER #7 BINDER
STATION	1182+17	1179+33	1177+68 1176+29 1173+28 1170+71 1168+25
CL REFERENCE	1.2LT	11.0LT	6.0LT 10.8LT 3.6LT 3.6LT 6.0LT
THICKNESS	1.75	1.75	2.0 2.125 2.0 1.875 2.0
CORE DENSITY	2.216	2.221	2.237 2.248 2.243 2.249 2.252
% OF DENSITY	96.432	96.649	97.346 97.824 97.607 97.868 97.998
PERCENT Voids	7.7	7.5	6.8 6.4 6.6 6.3 6.2

LOT 1 AVG. DENSITY: 2.238 AVG. % DENSITY: 97.389 AVG. % Voids: 6.8  
 DENSITY Q.I.: 3.86 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.70  
 PERCENT A.C. BY TANK STICK: 5.66 TOTAL PERCENT A.C.: 5.66  
 FILLER/BITUMEN RATIO: NOT AVAILABLE 0.80 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITIONAL INFORMATION SEE REPORT #5  
 RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL  
 RESEARCH AS PER AMES

PLANT INSPECTOR Claudia Combs  
 CERTIFICATION NO 2839

PLANT MONITOR Paula V Dalton  
 CERTIFICATION NO 1936

PAGE 2

REPORT NO: SR

STP-37-4(14)--2C-83

09-07-1993

TEMPERATURE RECORD					
TIME	7	9	11	1	3
AIR		66			
A.C.		300			
AGGR.					
MIX		305			
MAT		290			

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

SAMPLES SUBMITTED		SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.	MATERIALS	SENDERS NO.
HOT MIX		HOT MIX	
HOT MIX		COLD FEED	
AC-			

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1183+75 TO 1167+40 WB	230.60	915.25

TIME PLANT OPERATED: 715 TO 1860 LBS. MIX WASTED: 186880

SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

OTHER PROJECT DATA

BECAUSE OF HIGH Voids PERCENT AC WAS RAISED TO 5.70% FROM  
5.50%

HYDRATED LIME SRC

PLANT INSPECTOR

*Claudia Combs*CERTIFICATION NO 2839

PLANT MONITOR

*Rula V. Dalton*CERTIFICATION NO 1436

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 5 DAILY REPORT OF ASPHALT PAVING PLANT 09-07-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
 MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
 MIX DESIGN NUMBER: 4BD3-18 RESIDENT ENGINEER: BILL COOK  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: ACS  
 AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
 RECYCLE SOURCE: PERCENT OF RAP IN MIX:

SIEVE 1	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	%
MIN.	100	100	98	85	78	58	42	1	22	1	1	1	1.1
MAX.	100	100	100	95	91	70	54	1	32	1	1	1	6.1
	100	91	81	63	49	39	26	10	52	1	4.5		

DENSITY RECORD	LAB DENSITY: 2.338	SOLID DENSITY: 2.426	SPEC. % DENS.: 95
COURSE LAID	LAB VOIDS: 3.6	INTENDED LIFT THICKNESS: 1.50 inches	
STATION	1193+05	1162+39	1136+19 1118+61 1106+17 1099+19 1085+28
CL REFERENCE	7.2LT	6.0LT	6.0LT 8.4LT 1.2LT 8.4LT 2.4LT
THICKNESS	1.875	1.75	2.125 1.75 1.75 2.375 2.25
CORE DENSITY	2.286	2.282	2.284 2.286 2.280 2.251 2.255
% OF DENSITY	97.776	97.605	97.690 97.776 97.519 96.279 96.450
PERCENT VOIDS	5.8	5.9	5.9 5.8 6.0 7.2 7.0

LOT 1 AVG. DENSITY: 2.275 AVG. % DENSITY: 97.299 AVG. % VOIDS: 6.2  
 DENSITY Q.I.: 3.55 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.70  
 PERCENT A.C. BY TANK STICK: 5.66 TOTAL PERCENT A.C.: 5.66  
 FILLER/BITUMEN RATIO: ~~NOT AVAILABLE~~ 0.80 NUCLEAR PERCENT A.C.:

COMMENTS: PLAN THICKNESS FOR CORES OF 150% MAY DEVIATE BY 5% FOR  
 IRREGULARITIES OF 5.23 TONS PER STATION FOR CROWN CORRECTION

PLANT INSPECTOR  
 CERTIFICATION NO 2839

Claudia Combs

PLANT MONITOR  
 CERTIFICATION NO 1936

Paula V Dalton

PAGE 2

REPORT NO: 5

STP-37-4(14)--2C-83

09-07-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR	62	65	66	68	72	68
A.C.	300	300	300	300	300	300
AGGR.						
MIX	310	300	300	300	305	300
MAT	270		280	270	275	

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

## MATERIALS DELIVERIES

TYPE	TICKET NO.	QUANTITY
AC-5	155194	23.83
AC-5	155195	22.60
AC-5	155196	24.66
AC-5	155197	24.10
1/2 ATL	3660-3700	634.69
SAND	1826-1932	2580.60

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	BI9-7D
HOT MIX	
AC-5	AC10
AC-5	AC12

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	CF9-7A
AC-5	AC11

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1201+50 TO 1183+75 WB		
BINDER	1167+40 TO 1068+95 WB	1894.50	6712.72

TIME PLANT OPERATED: 715 TO 1830 LBS. MIX WASTED: 186880

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

## OTHER PROJECT DATA

BECAUSE OF HIGH AIR Voids PERCENT AC WAS RAISED FROM 5.50%  
TO 5.70%

HYDRATED LIME SRC

PLANT INSPECTOR  
CERTIFICATION NO*Claudia Lewis*  
2839PLANT MONITOR  
CERTIFICATION NO*Rula V. Dalton*  
1436

IOWA DEPARTMENT OF TRANSPORTATION  
DAILY REPORT OF ASPHALT PAVING PLANT

09-08-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY  
MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER  
MIX DESIGN NUMBER: 4BD3-18 RESIDENT ENGINEER: BILL COOK  
PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: ACS  
AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN  
RECYCLE SOURCE: PERCENT OF RAP IN MIX:

SIEVE	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	78	58	42		22			1.1
MAX.	100	100	100	95	91	70	54		32			6.1
	100	92	84	66	52	41	29	12	5.2	4.4		

DENSITY RECORD		LAB DENSITY: 2.337		SOLID DENSITY: 2.429		SPEC. % DENS.: 95	
		LAB VOIDS: 3.8		INTENDED LIFT THICKNESS: 1.50 inches			
		#1	#2	#3	#4	#5	#6
COURSE LAID	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER
STATION	1200+27	1196+67	1196+27	1190+59	1150+00	1147+39	1145+08
CL REFERENCE	7.2RT	4.8RT	10.8RT	7.2RT	4.8RT	8.4RT	3.6RT
THICKNESS	1.500	1.625	1.750	2.00	1.875	1.500	1.625
CORE DENSITY	2.243	2.276	2.275	2.262	2.286	2.249	2.257
% OF DENSITY	95.978	97.390	97.347	96.791	97.818	96.235	96.577
PERCENT VOIDS	7.7	6.3	6.3	6.9	5.9	7.4	7.1

LOT 1 AVG. DENSITY: 2.264 AVG. % DENSITY: 96.877 AVG. % VOIDS: 6.8  
DENSITY Q.I.: 2.80 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: 5.70  
PERCENT A.C. BY TANK STICK: 5.80 TOTAL PERCENT A.C.: 5.80  
~~FILLER/BITUMEN RATIO: NOT AVAILABLE~~ 0.76 NUCLEAR PERCENT A.C.:

**COMMENTS:**

PLANT INSPECTOR Clara  
CERTIFICATION NO 2837

PLANT MONITOR Kayla  
CERTIFICATION NO 1936

PAGE 2

REPORT NO: 6

STP-37-4(14)--2C-83

09-08-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR		66		72	70	
A.C.		295		300	300	
AGGR.						
MIX		310		300	295	
MAT		280	280		280	

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

## MATERIALS DELIVERIES

TYPE	TICKET NO.	QUANTITY
AC-5	155198	26.17
AC-5	155201	24.04
AC-5	155200	23.22
AC-5	304237	24.59
AC-5	155199	24.52
SAND	1933-1993	1315.76
1/2 ATL	2307-3718	329.52
1/2 JEFF	9684-9686	65.91

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	BI9-8A
HOT MIX	
AC-5	AC13

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	CF9-8A
AC-5	AC14

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
BINDER	1201+97 TO 1200+50 WB		
BINDER	1201+97 TO 1186+11 EB		
BINDER	1151+00 TO 1143+70 EB	512.31	7225.03

TIME PLANT OPERATED: 1000 TO 1830 LBS. MIX WASTED: 165820

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

OTHER PROJECT DATA

HYDRATED LIME SRC

PLANT INSPECTOR Claudia Combs  
CERTIFICATION NO 2839PLANT MONITOR Paula V. Dalton  
CERTIFICATION NO 1436

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 6R DAILY REPORT OF ASPHALT PAVING PLANT 09-08-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152

CONTRACTOR: WESTERN ENGINEERING CO., INC. COUNTY: SHELBY

MIX TYPE: B CLASS: 1 SIZE: 3/4" COURSE: BINDER

MIX DESIGN NUMBER: 4BD3-18 RESIDENT ENGINEER: BILL COOK

PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK

POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE

ASPHALT SOURCE: COASTAL EL DORADO, KS. GRADE: ACS

AGGR. SOURCES: 3/4ATL 1/2ATL 1/2JEF HARLAN

RECYCLE SOURCE:

PERCENT OF RAP IN MIX:

SIEVE 1 1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200
MIN.	100	100	98	85	78	58	42	22	1	1	1.1
MAX.	100	100	100	95	91	70	54	32	1	1	6.1
	100	92	84	66	51	41	29	12	5.2	4.4	

DENSITY RECORD	LAB DENSITY: 2.305	SOLID DENSITY: 2.391	SPEC. % DENS.: 95				
	LAB Voids: 3.6	INTENDED LIFT THICKNESS: 1.500 inches					
	#1      #2      #3      #4      #5      #6      #7						
COURSE LAID	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER	BINDER
STATION	1185+11	1179+12	1175+14	1171+04	1162+78	1160+24	1155+79
CL REFERENCE	4.8RT	1.2RT	9.6RT	1.2RT	8.4RT	1.2RT	6.0RT
THICKNESS	1.875	1.625	1.250	1.875	2.125	1.750	1.875
CORE DENSITY	2.277	2.232	2.233	2.222	2.192	2.229	2.211
% OF DENSITY	98.785	96.833	96.876	96.399	95.098	96.703	95.922
PERCENT VOIDS	4.8	6.6	6.6	7.1	8.3	6.8	7.5

LOT 1 AVG. DENSITY: 2.228 AVG. % DENSITY: 96.659 AVG. % VOIDS: 6.8

DENSITY Q.I.: 1.47 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.70

PERCENT A.C. BY TANK STICK: 5.80 TOTAL PERCENT A.C.: 5.80

FILLER/BITUMEN RATIO: ~~NOT AVAILABLE~~ 0.76 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITIONAL INFORMATION SEE REPORT #6

PAGE 2

REPORT NO: 6R

STP-37-4(14)--2C-83

37

09-08-1993

TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR					72	
A.C.					300	
AGGR.						
MIX					295	
MAT'					280	

MATERIALS DELIVERIES  
TYPE      TICKET NO.    QUANTITY

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
HOT MIX	
AC-	

SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	

COURSE LAID

FROM STATION TO STATION

TONS TODAY

TONS TO DATE

BINDER

1186+11 TO 1151+00

473.09

1388.34

ME PLANT OPERATED: 1000 TO 1800

LBS. MIX WASTED: 165820

SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964    SS-5003    SS-5045    SS-5050    SS-5055    SS-5060

OTHER PROJECT DATA

HYDRATED LIME SRC

RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL  
RESEARCH AS PER AMES.

PLANT INSPECTOR Claudia Combs  
CERTIFICATION NO 2832

PLANT MONITOR Paula V Dalton  
CERTIFICATION NO 1436

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 10 DAILY REPORT OF ASPHALT PAVING PLANT 09-15-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO. INC. COUNTY: SHELBY  
 MIX TYPE: A CLASS: 1/2 COURSE: SURFACE  
 MIX DESIGN NUMBER: 4BD3-14 RESIDENT ENGINEER: FEREDOON BEHENAMI  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL ELDORADO, KS. GRADE: AC-5  
 AGGR. SOURCES: A78002 A78002 A83504  
 RECYCLE SOURCE: PERCENT OF RAP IN MIX:

SIEVE	1 1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	
MIN.	100	100	100	92	81	57	46	23					2.6
MAX.	100	100	100	100	94	71	56	31					6.6

LOT 1	100	100	100	98	88	64	48	37	25	12	6.0	5.2	
-------	-----	-----	-----	----	----	----	----	----	----	----	-----	-----	--

DENSITY RECORD	LAB DENSITY: 2.358	SOLID DENSITY: 2.450	SPEC. % DENS.: 95				
	LAB Voids: 3.8	INTENDED LIFT THICKNESS: 1.50 inches					
	#1      #2      #3      #4      #5      #6      #7						
COURSE LAID	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE
STATION	1159+90	1148+35	1114+55	1098+72	1082+15	1055+82	1038+79
SL REFERENCE	7.2LT	8.4LT	2.4LT	2.4LT	7.2LT	10.8LT	11.0LT
THICKNESS	1.625	1.500	1.625	1.500	1.250	1.875	1.750
CORE DENSITY	2.339	2.336	2.302	2.321	2.236	2.291	2.269
% OF DENSITY	99.194	99.067	97.625	98.431	94.826	97.159	96.226
PERCENT VOIDS	4.5	4.7	6.0	5.3	8.7	6.5	7.4

LOT 1	AVG. DENSITY: 2.299	AVG. % DENSITY: 97.504	AVG. % VOIDS: 6.2
DENSITY Q.I.:	1.58	LOW OUTLIER: N/A	HIGH OUTLIER: N/A
NEW Q.I.:	N/A		

INTENDED ADDED PERCENT A.C.:	INTENDED TOTAL PERCENT A.C.: 5.30
PERCENT A.C. BY TANK STICK: 5.29	TOTAL PERCENT A.C.: 5.29
FILLER/BITUMEN RATIO: .98	NUCLEAR PERCENT A.C.:

COMMENTS: 240.80 TONS PRODUCED ON 9-14-93 ADDED TO TOTALS FOR TODAY  
 ACCEPTANCE GRADATION 100 90 63 47 36 24 10 5.5 4.7  
 ACCEPTANCE F/B RATIO 0.89

PLANT INSPECTOR Claudia Conus  
 CERTIFICATION NO 2839

PLANT MONITOR Paula V/Dalton  
 CERTIFICATION NO 1936

PAGE 2

REPORT NO: 10

STP-37-4(14)--20-83

09-15-1993

## TEMPERATURE RECORD

TIME	7	9	11	1	3	5
AIR	54	57	60	62	68	66
A.C.	300	300	300	305	305	300
AGGR.						
MIX	320		310	305	300	300
MAT			305	305	280	285
	RECYCLED MIX ONLY					
TOTAL RAP USED TONS:						
TOTAL AGGR. USED TONS:						
RAP USED PERCENT:						
AGGR. USED PERCENT:						

## MATERIALS DELIVERIES

TYPE	TICKET NO.	QUANTITY
SAND	1987-1995	191.36
1/2CLEAN	3696-3884	109.48
1/2TYPEA	3700-3898	560.31
CSS-IH	SC002539	12.58
AC-5	161017	24.11
AC-5	161018	26.00
AC-5	161016	23.37
AC-5	161015	24.57

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	SU9-15B
HOT MIX	
AC-5	AC21
AC-5	AC22
AC-5	PD-3

## SAMPLES SUBMITTED

MATERIALS	SENDERS NO.
HOT MIX	
COLD FEED	CF9-14A
COLD FEED	CF9-15A
AC-5	AC23

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
SURFACE	1201+97-1193+35 EB&WB		
SURFACE	1198+50 TO 1194+40 WB		
SURFACE	1170+50 TO 1032+50 WB	1928.13	3018.14

TIME PLANT OPERATED: 715 TO 1800 LBS. MIX WASTED: 6000

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

## OTHER PROJECT DATA

LOWERED PERCENT AC TODAY FROM 5.6% TO 5.3% BECAUSE OF THE  
VOIDS RUNNING A LITTLE LOW. TALKED TO BUD JOHNSON, DISTRICT  
MATERIALS, ABOUT THIS CHANGE.

HYDRATED LIME SRC

PLANT INSPECTOR  
CERTIFICATION NO

*Claudia Conlin*

2839

PLANT MONITOR  
CERTIFICATION NO

*Dale V Dalton*

1036

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 10R DAILY REPORT OF ASPHALT PAVING PLANT 09-15-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152

CONTRACTOR: WESTERN ENGINEERING CO. INC. COUNTY: SHELBY

MIX TYPE: A CLASS: SIZE: 1/2 COURSE: SURFACE

MIX DESIGN NUMBER: 4BD3-14 RESIDENT ENGINEER: FEREDOON BEHENAMI

PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK

POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE

ASPHALT SOURCE: COASTAL ELDORADO, KS. GRADE: AC-5

AGGR. SOURCES: A78002 A78002 A83504

RECYCLE SOURCE: PERCENT OF RAP IN MIX:

SIEVE 1	1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	
MIN.	100	100	100	92	81	57	46		23				2.6
MAX.	100	100	100	100	94	71	56		31				6.6

LOT 1	100	100	100	98	88	64	48	37	25	12	6.0	5.2	
-------	-----	-----	-----	----	----	----	----	----	----	----	-----	-----	--

DENSITY RECORD	LAB DENSITY: 2.343	SOLID DENSITY: 2.417	SPEC. % DENS.: 95				
	LAB Voids: 3.1	INTENDED LIFT THICKNESS: 1.50 inches					
	#1      #2      #3      #4      #5      #6      #7						
COURSE LAID	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE
STATION	1159+90	1148+35	1114+55	1098+72	1082+15	1055+82	1038+79
CL. REFERENCE	7.2LT	8.4LT	2.4LT	2.4LT	7.2LT	10.8LT	11.0LT
THICKNESS	1.75	1.75	1.75	1.50	1.75	1.50	1.25
CORE DENSITY	2.286	2.286	2.307	2.265	2.316	2.299	2.312
% OF DENSITY	97.567	97.567	98.464	96.671	98.848	98.122	98.677
PERCENT VOIDS	5.4	5.4	4.6	6.3	4.2	4.9	4.3

LOT 1 AVG. DENSITY: 2.296 AVG. % DENSITY: 97.988 AVG. % VOIDS: 5.0

DENSITY Q.I.: 3.89 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.30  
 PERCENT A.C. BY TANK STICK: 5.29 TOTAL PERCENT A.C.: 5.29  
 FILLER/BITUMEN RATIO: .98 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITIONAL INFORMATION SEE REPORT #10

PLANT INSPECTOR *Claudia Conrad*  
 CERTIFICATION NO. 2859

PLANT MONITOR *Rula V Dalton*  
 CERTIFICATION NO. 1436

PAGE 2

REPORT NO: 10R

STP-37-4(14)--2C-83

09-15-1993

## TEMPERATURE RECORD

TIME 7 9 11 1 3 5

AIR 54 57

A.C. 300 300

AGGR.

MIX 315 315

MAT 295

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

## MATERIALS DELIVERIES

TYPE TICKET NO. QUANTITY

## SAMPLES SUBMITTED

MATERIALS SENDER'S NO.

## SAMPLES SUBMITTED

MATERIALS SENDER'S NO.

HOT MIX

HOT MIX

HOT MIX

COLD FEED

AC-

COURSE LAID.	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
SURFACE	1194+40 TO 1170+50 WB	300.42	300.42

TIME PLANT OPERATED: 715 TO 1800 LBS. MIX WASTED: 6000

## SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

## OTHER PROJECT DATA

RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL  
RESEARCH AS PER AMES. PERCENT AC LOWERED FROM 5.6% TO 5.3%  
TO BRING LAB VOIDS UP.

HYDRATED LIME SRC

PLANT INSPECTOR  
CERTIFICATION NO*Claudio Correa*  
2839PLANT MONITOR  
CERTIFICATION NO*Paula V Dalton*  
1436

IOWA DEPARTMENT OF TRANSPORTATION  
 REPORT NO: 11 DAILY REPORT OF ASPHALT PAVING PLANT 09-16-1993

PROJECT NUMBER: STP-37-4(14)--2C-83 CONTRACT NUMBER: 35152  
 CONTRACTOR: WESTERN ENGINEERING CO. INC. COUNTY: SHELBY  
 MIX TYPE: A CLASS: 1/2 COURSE: SURFACE  
 MIX DESIGN NUMBER: 4BD3-14 RESIDENT ENGINEER: FEREDOON BEHENAMI  
 PLANT TYPE: DOUBLE DRUM PLANT MAKE: ASTEC SUPER SIX PACK  
 POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE  
 ASPHALT SOURCE: COASTAL ELDORADO, KS. GRADE: AC-5  
 AGGR. SOURCES: A78002 A78002 AB3504

RECYCLE SOURCE: PERCENT % RAP IN MIX:

SIEVE	1 1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	1
MIN.	100	100	100	92	81	57	46		23			2.6	1
MAX.	100	100	100	100	94	71	56		31			6.6	1
LOT 1	100	100	100	99	90	65	48	37	25	12	6.7	5.8	1

DENSITY RECORD	LAB DENSITY: 2.359	SOLID DENSITY: 2.444			SPEC. % DENS.: 95..		
	LAB VOIDS: 3.5	INTENDED LIFT THICKNESS: 1.500 inches					
	#1	#2	#3	#4	#5	#6	#7
COURSE LAID	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE	SURFACE
STATION	1145+68	1128+45	1119+86	1096+81	1085+63	1059+31	1039+39
CL REFERENCE	2.4RT	6.0RT	9.6RT	8.4RT	7.2RT	4.8RT	8.4RT
THICKNESS	1.50	1.50	1.375	1.50	1.50	1.50	1.50
CORE DENSITY	2.307	2.305	2.289	2.282	2.254	2.249	2.259
% OF DENSITY	97.796	97.711	97.033	96.736	95.549	95.337	95.761
PERCENT VOIDS	5.6	5.7	6.3	6.6	7.8	8.0	7.6

LOT 1 AVG. DENSITY: 2.278 AVG. % DENSITY: 96.560 AVG. % VOIDS: 6.8  
 DENSITY Q.I.: 1.53 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.30  
 PERCENT A.C. BY TANK STICK: 5.31 TOTAL PERCENT A.C.: 5.31  
 FILLER/BITUMEN RATIO: 1.11 NUCLEAR PERCENT A.C.:

COMMENTS:

PLANT INSPECTOR Claudia Canales  
 CERTIFICATION NO 2839

PLANT MONITOR Paula V. Dalton  
 CERTIFICATION NO 1436

PAGE 2

REPORT NO: 11

STP-37-4(14)--20-83

09-16-1993

TEMPERATURE RECORD						
TIME	7	9	11	1	3	5
AIR	56	62	68	68	66	
A.C.	300	310	305	300	300	
AGGR.						
MIX	315	305	305	305	300	
MAT		290	290	275	275	

MATERIALS DELIVERIES		
TYPE	TICKET NO.	QUANTITY
AC-10	304366	25.57
AC-10	304374	24.51
AC-10	304378	24.91
1/2CLEAN	4367-4394	112.76
1/2TYPEA	4194-4452	568.26

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

SAMPLES SUBMITTED		SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.	MATERIALS	SENDERS NO.
HOT MIX	SU9-16C	HOT MIX	CF9-16A
HOT MIX		COLD RESED	
AC-5	AC24	AC-5	AC25
AC-10	AC26		

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
SURFACE	1193+35 TO 1186+88 EB		
SURFACE	1153+95 TO 1034+40 EB	1439.12	4457.26

TIME PLANT OPERATED: 735 TO 1800 LBS. MIX WASTED: 391840

SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

OTHER PROJECT DATA

HYDRATED LIME SRC

AFTER RUNNING RUBBER TODAY RAN AC TANK DOWN AND THEN SWITCH  
OVER FROM AC5 TO AC10. AC10 IS COMING FROM KOCH OUT OF  
COUNCIL BLUFFS. APPROVED BY BUD JOHNSON, DISTRICT MATERIALSPLANT INSPECTOR  
CERTIFICATION NO*Claudia Convis*PLANT MONITOR  
CERTIFICATION NO*Paula V. Dalton*

## IOWA DEPARTMENT OF TRANSPORTATION

REPORT NO: 11R

DAILY REPORT OF ASPHALT PAVING PLANT

09-16-1993

PROJECT NUMBER: STP-37-4(14)--2C-83

CONTRACT NUMBER: 35152

CONTRACTOR: WESTERN ENGINEERING CO. INC.

COUNTY: SHELBY

MIX TYPE: A CLASS: SIZE: 1/2

COURSE: SURFACE

MIX DESIGN NUMBER: 4BD3-14

RESIDENT ENGINEER: FEREDOON BEHENAMI

PLANT TYPE: DOUBLE DRUM

PLANT MAKE: ASTEC SUPER SIX PACK

POLLUTION CONTROL EQUIPMENT TYPE: BAGHOUSE

ASPHALT SOURCE: COASTAL ELDORADO, KS.

GRADE: AC-5

AGGR. SOURCES: A78002 A78002 A83504

RECYCLE SOURCE:

PERCENT OF RAP IN MIX:

SIEVE	1 1/2	1	3/4	1/2	3/8	4	8	16	30	50	100	200	
MIN.	100	100	100	92	81	57	46		23				2.6
MAX.	100	100	100	100	94	71	56		31				6.6

LOT	1	100	100	100	99	90	65	48	37	25	12	6.8	5.9

DENSITY RECORD	LAB DENSITY: 2.359	SOLID DENSITY: 2.441	SPEC. % DENS.: 95				
	LAB VOIDS: 3.4	INTENDED LIFT THICKNESS: 1.500 inches					
COURSE LAID	#1	#2	#3	#4	#5	#6	#7
STATION	1183+19	1178+52	1175+45	1170+41	1166+93	1159+62	1156+03
CL REFERENCE	2.4RT	8.4RT	6.0RT	3.6RT	1.2RT	8.4RT	3.6RT
THICKNESS	2.00	1.875	1.875	1.75	2.00	1.25	1.75
CORE DENSITY	2.285	2.281	2.266	2.256	2.294	2.256	2.268
% OF DENSITY	96.863	96.694	96.058	95.634	97.245	95.634	96.142
PERCENT voids	6.4	6.6	7.2	7.6	6.0	7.6	7.1

LOT 1 AVG. DENSITY: 2.272 AVG. % DENSITY: 96.324 AVG. % VOIDS: 6.9  
 DENSITY Q.I.: 2.12 LOW OUTLIER: N/A HIGH OUTLIER: N/A NEW Q.I.: N/A

INTENDED ADDED PERCENT A.C.: INTENDED TOTAL PERCENT A.C.: 5.30  
 PERCENT A.C. BY TANK STICK: 5.31 TOTAL PERCENT A.C.: 5.31  
 FILLER/BITUMEN RATIO: 1.11 NUCLEAR PERCENT A.C.:

COMMENTS: FOR ADDITION INFORMATION SEE REPORT #11

TOTAL TONS OF BINDER AND SURFACE WITH RUBBER IS 2126.39

PLANT INSPECTOR

*Claudia Contra*CERTIFICATION NO 2839

PLANT MONITOR

*Paula V Dalton*CERTIFICATION NO 1436

PAGE 2

REPORT NO: 11R

STP-37-4(14)--2C-83

09-16-1993

TEMPERATURE RECORD						MATERIALS DELIVERIES			
TIME	7	9	11	1	3	5	TYPE	TICKET NO.	QUANTITY
AIR			59						
A.C.			300						
AGGR.									
MIX			320						
MAT			310						

RECYCLED MIX ONLY

TOTAL RAP USED TONS:

TOTAL AGGR. USED TONS:

RAP USED PERCENT:

AGGR. USED PERCENT:

SAMPLES SUBMITTED		SAMPLES SUBMITTED	
MATERIALS	SENDERS NO.	MATERIALS	SENDERS NO.
HOT MIX		HOT MIX	
HOT MIX		COLD FEED	
AC--			

COURSE LAID	FROM STATION TO STATION	TONS TODAY	TONS TO DATE
SURFACE	1186+88 TO 1153+95 EB	437.63	738.05

TIME PLANT OPERATED: 735 TO 1800 LBS. MIX WASTED: 0

SPECIFICATIONS APPLICABLE TO THIS PROJECT

SS-964 SS-5003 SS-5045 SS-5050 SS-5055 SS-5060

OTHER PROJECT DATA

HYDRATED LIME SRC

RUBBER BEING INTRODUCED INTO THE OUTER DRUM FOR EXPERIMENTAL  
RESEARCH AS PER AMES.

PLANT INSPECTOR

*Claudia Comer*

CERTIFICATION NO

2839

PLANT MONITOR

*Rita V Dalton*

CERTIFICATION NO

1436

**CREEP AND RESILIENT MODULUS TESTING  
COMPLETED ON HR-1062 SHELBY COUNTY**

	Mix	C.R.M.		Conventional	
		Creep	R.M.	Creep	R.M.
<b>Cold Feed 75 Blows</b>	Surface-AC-5	13	139,000	25	201,000
	Binder-AC-5	12	148,000	14	155,000
	Binder-AC-10 w/rap	22	539,000	25	419,000
<b>Hot Box 75 Blows</b>	Surface-AC-5	30	301,000	39	408,000
	Binder-AC-5	21	295,000	21	285,000
	Binder-AC-10 w/rap			35	82,000
<b>Cores</b>		1.2	103,000	.8	114,000

On this project the surface is a 1/2" mix and the binder is a 3/4" mix.

**Appendix C  
Field Testing**

## IOWA DEPARTMENT OF TRANSPORTATION

TO OFFICE: Materials

DATE: November 2, 1993

ATTENTION: Vernon Marks

REF. NO.: 435.204

FROM: Chris Anderson<sup>CA</sup>

OFFICE: Materials - Research

SUBJECT: Friction Testing on IA 37 in Shelby County From  
Milepost 37.00 to Milepost 40.00

Friction testing was conducted on IA 37 on October 29, 1993. All testing was performed at 40 mph with standard tread (ASTM E-501) test tire. The results are as follows:

<u>Milepost</u>	<u>Eastbound</u>	<u>Westbound</u>
<u>Section 1</u> - Dry Crumb Rubber 39.3 to 40.0		
39.38	41.7	
39.44	45.9	
39.51	44.2	
39.57	45.8	
39.63	44.3	
39.69	43.5	
39.76	43.7	
39.85	44.8	
39.91	37.9	
Avg.	43.5	

Section 2 - Dry Crumb Rubber 39.5 to 40.0

39.56	38.0
39.59	42.9
39.63	35.1
39.64	38.6
39.69	38.8
39.71	39.2
39.76	39.1
39.78	33.2
39.82	30.6
39.88	37.0
39.95	38.8
Avg.	37.4

Vernon Marks  
 Page 2  
 November 2, 1993

<u>Milepost</u>	<u>Eastbound</u>	<u>Westbound</u>
<u>Section 3 - Conventional 38.8 to 39.1</u>		
38.78	46.2	
38.83	43.8	
38.89	40.7	
38.95	45.5	
39.02	43.5	
39.09	43.6	
39.14	<u>43.5</u>	
Avg.	43.8	

Section 4 - Conventional 38.7 to 39.4

38.73	44.8
38.79	42.2
38.86	39.9
38.96	42.3
39.02	47.3
39.10	43.0
39.18	42.2
39.25	43.1
39.32	<u>43.4</u>
Avg.	43.1

CA:kmd  
 cc: B. Brown  
 O. J. Lane  
 K. Jones

**Road Rater Results**

	<b>Prior to Construction</b> 8-7-93	<b>Post-Construction</b> 10-5-93
<b>Section #1</b>	<b>3.01</b>	<b>3.56</b>
<b>Section #2</b>	<b>3.26</b>	<b>3.89</b>
<b>Section #3</b>	<b>3.01</b>	<b>4.26</b>