# CONSTRUCTION AND FIRST YEAR OPERATING REPORT

FEDERAL HIGHWAY ADMINISTRATION DEMONSTRATION PROJECTS DIVISION PROJECT NO. 34

Work Order DTFH71-85-34-IA-15 Iowa DOT Project HR-1044

IOWA SYSTEM OF BRIDGE DECK REHABILITATION
WITH
CATHODIC PROTECTION

By Champak L. Narotam, P.E. Field Engineer

> and William E. Miner Chemical Tests

Iowa Department of Transportation
Highway Division
Office of Materials
Ames, Iowa 50010

November, 1986

# Table of Contents

P P	Page
Background. Project Location and Condition. Contracts and Contractors. Bridge Deck Preparation. Installation of Cathodic Protection System. Diagram 1 - Layout of Anode Panel & Electrical Equipment. Figure 1 - Electrical Components Being Installed. Figure 2 - Discontinuous Drains Being Fixed. Figure 3 - Installing Panel Mounting Rods. Figure 4 - Rolling Out First Anode Mats. Figure 5 - Overview of Entire Deck With Mats. Figure 6 - Small Repair Areas. Figure 7 - Large Areas - Undone Weave. Figure 8 - Hand Woven Ends at Raise Plates. Figure 9 - Heat Shrink Tubing Splices. Overlay Process. Figure 10 - Bridging Over Large Repair Area Figure 11 - Grout Spraying. Figure 12 - Puddling in Front of Paver. Figure 13 - Filling and Vibrating Small Repair Area Figure 14 - Monitoring Resistance. Figure 15 - Excavated Area Behind Paver. Post Construction and System Start-Up. Figure 16 - Conduit Runs. Figure 17 - Control Boxes on Wing Wall Costs. First Year Monitoring. Conclusions. Acknowledgements Appendices.	12334689900111121315166177189900111 121315166177189900111
Appendix A - Delamination Map	22 23 24 25 26 29 31 32 33 34 35 36

#### **BACKGROUND**

Bridge deck and substructure deterioration due to the corrosive effects of deicing chemicals on reinforcing steel is a problem facing many transportation agencies. The main concern is protection of older bridges with uncoated reinforcing steel.

Many different methods have been tried over the past years to repair bridge decks. The Iowa system of bridge deck rehabilitation has proven to be very effective. It consists of scarifying the deck surface, removing any deteriorated concrete, and overlaying with low slump dense concrete.

Another rehabilitation method that has emerged is cathodic protection. It has been used for many years in the protection of underground pipelines and in 1973 was first installed on a bridge deck. Cathodic protection works by applying an external source of direct current to the embedded reinforcing steel, thereby changing the electrochemical process of corrosion. The corroding steel, which is anodic, is protected by changing it to a cathodic state.

The technology involved in cathodic protection as applied to bridge decks has improved over the last 12 years. One company marketing new technology in cathodic protection systems is Raychem Corporation of Menlo Park, California. Their system utilizes a Ferex anode mesh that distributes the impressed direct current over the deck surface. Ferex mesh was selected because it seemed readily adaptable to the Iowa system of bridge deck rehabilitation. The bridge deck would be scarified, deteriorated concrete removed, Ferex anode mesh installed, and overlaid with low slump dense concrete.

The Federal Highway Administration (FHWA) promotes cathodic protection under Demonstration Project No. 34, "Cathodic Protection for Reinforced Concrete Bridge Decks."

The Iowa Department of Transportation submitted a proposal to the FHWA to participate in the demonstration project and to research an installation that combined the Iowa system with cathodic protection.

## PROJECT LOCATION AND CONDITION

The Raychem Corporation cathodic protection system was installed on the eastbound bridge on U.S. 30, 1.3 miles east of the junction with U.S. 69 (Station 1303 + 20.00 U.S. 30, Story County). The bridge was built in 1963 and is a continuous welded girder with a 7-1/4-inch reinforced concrete deck. It has approximately 9600 square feet (skewed 320' x 30') of deck surface.

The Iowa Department of Transportation performed a bridge deck survey prior to the installation of the cathodic protection system. The survey included the following: (1) visual survey of the deck, (2) delamination map of the deck, (3) chloride content at the top mat of reinforcing steel, (4) concrete cover over the top mat of reinforcing steel, and (5) corrosion potential map of the deck.

The visual survey showed several asphaltic concrete patches in the deck. The delamination map (Appendix A) showed 635 square feet of delaminated area. Cores of the deck were taken and the chloride contents (Appendix B) at one and two inches were determined. A Pachometer was used to make a map of the concrete cover over the reinforcing steel (Appendix C). Corrosion potentials were determined by a copper - copper sulfate half-cell and a map (Appendix D) was made. The results obtained showed a correlation between the areas of delamination and the areas with shallow concrete cover, high chloride contents, and high corrosion potentials.

# CONTRACTS AND CONTRACTORS

On January 23, 1985, the Iowa Department of Transportation let a contract (Appendix E) for the bridge deck rehabilitation. A work plan was written on May 1, 1985, and sent to the Demonstration Projects Division of the Federal Highway Administration to incorporate a cathodic protection system into the rehabilitation work. A Cooperative Work Order Agreement was entered into on May 22, 1985, between the Iowa Department of Transportation and the Federal Highway Administration. The Iowa Department of Transportation then issued an Extra Work Order (Appendix F) on July 22, 1985, for the cathodic protection system.

Waterloo Construction Company, Inc. of Waterloo, Iowa, was the successful bidder for the bridge deck rehabilitation. Cathodic protection system was installed by Waterloo Construction. The electrical work involved in the cathodic protection system installation was subcontracted to Dickenson Electric Company, Inc. of Oskaloosa, Iowa. The cathodic protection system was supplied by Raychem Corporation of Menlo Park, California.

## BRIDGE DECK PREPARATION

The bridge deck was rehabilitated under traffic so that one lane was open to traffic at all times. The deck was prepared in accordance with 1984 Iowa Standard Specifications for Highway and Bridge Construction, Section 2413.05 (Appendix G). The deck required only Class A bridge floor repair. Approximately 1250 square feet or 13% of the deck surface and unsound concrete was removed down to the level of the top mat of reinforcing steel (Appendix H).

Other preliminary work included construction of a cast-in-place concrete barrier wall on top of the curb. Epoxy-coated reinforcing steel was used in

the barrier wall. Special care was taken so that the epoxy-coated steel did not make contact with any embedded steel in the curb. This kept the barrier wall isolated from the cathodic protection system.

# INSTALLATION OF CATHODIC PROTECTION SYSTEM

The design of the cathodic protection system was accomplished by Raychem Corporation. A key factor in the design was that the installation had to be done in two phases so that one lane of the bridge could be open to traffic at all times. Raychem furnished complete plans for the installation to the contractors and also provided trained personnel to supervise the installation.

On July 24, 1985, preparation of the south lane was completed. The skies were overcast with light showers developing. Bill Green, Raychem's Application Engineer, decided to complete the steel continuity testing (Appendix I) and wait for the weather to clear. The testing revealed that the steel drains in the gutter were discontinuous and would have to be electrically connected to the other steel.

The next day, July 24, 1985, installation of the cathodic protection system began. To have access to the connections and wirings, three holes, each three inches in diameter, were drilled through the deck. The holes were located near the curb with one at each end of the bridge and at the midpoint. These holes were used to run wiring through the deck to conduit located on the underside.

Silver/silver chloride reference cells and rebar probes were placed in the predetermined excavated areas. Also, system negative and instrument negative ground connections were made. The wiring for these components was run along each edge of the pour to protect the No. 10-AWG wire from the construction traffic. The metal drains were made electrically continuous by cadwelding a wire between the exposed reinforcing steel and the drain.

The next step was to ready the panel mounting rods. Dual cleats were snapped on the rods at premarked eight-inch intervals. The rods were then laid out end to end two inches from the gutter down the length of the bridge. They were fastened down at every third dual cleat by drilling a 1/4-inch diameter hole one inch deep and inserting a plastic push pin through the dual cleat.


The Ferex anode mesh came rolled in a mat that was seven feet wide and 167 feet long. Four mats would be placed (See Diagram 1) in the lane arranged with two mats side by side to cover the 15 feet wide and 320 long deck surface.

The first mat panel number 6, was rolled out over the deck along the panel mounting rods. Because the bridge has a skewed end, the mat was left long to cover that area. The loops on the edge of the mat were fastened to the dual cleats on the panel mounting rods. This gave the proper spacing to the serpentine weave of the mat.

Another series of mounting rods were run down the other edge of the mat at the centerline of the lane. Again, the loops on the edge of the mat were fastened to the dual cleats. The rod was pulled tight causing the mat to lay flat. The rods were fastened down through the dual cleats using the same procedure as before with the plastic push pins. Approximately every four square feet the mat was fastened down with the push pins. Also, areas where the mat did not lay flat were fastened down.

The second mat, panel number 8 was placed as a continuation from panel number 6 from the midpoint of the bridge to the other end. The same procedure was used in installing this panel.

 $$\operatorname{\textsc{PAGE}}$  6 Diagram 1 - Layout of Anode Panels and Electrical Components



With this completed, the next two mats could be installed along side the other two. The panel mounting rods that were fastened down on the centerline of the lane were then used to fasten the loops on the edges of the third and fourth mats, panels number 5 and 7, respectively. Another series of mounting rods were run on the other side of the mats at the centerline of the bridge. The same procedure as before was followed to fasten them down.

The next day, July 26, 1985, work began on supporting the anode mats over the Class A repair areas. The anode mat must not come in contact with any exposed steel. It is necessary to have a 1/2" minimum clearance, and more desirable to have 3/4" clearance, between the anode and the steel. Much consideration was given to filling repair areas ahead of time to avoid any possibility of the anode contacting the exposed steel. It was decided that special rebar clips could be used to act as stands to support the mat over repair areas. After a trial installation of these special clips, it was determined that these clips were not capable of supporting the mesh. The concept as described below was used to install mesh over repair areas.

Small repair areas of five square feet or less were bridged by fastening down the cleats around the perimeter of the excavated area. This gave enough tension so that the mat would not sag and contact the exposed steel.

In larger repair areas it was decided not to bridge them but to alter the mat's weave and run the anode strands between the exposed transverse reinforcing steel. The transverse reinforcing steel was located on top of the longitudinal reinforcing steel. By placing the anode this way, there was 3/4" clearance of concrete between the anode and the longitudinal steel. As an added precaution, cleats were snapped onto the anode where it crossed any exposed reinforcing steel to prevent contact. These same procedures for small and large repair areas were repeated across the bridge.




Figure 2 - Discontinuous drains being connected




Figure 3 - Installing panel mounting rods



Figure 4 - Rolling out first anode mat



Figure 5 - Overview of entire deck with mats




Figure 6 - Small repair areas



Figure 7 - Large areas - altered pattern



Figure 8 - Hand woven ends at raised plates



Figure 9 - Heat shrink tubing splices

## OVERLAY PROCESS

In the afternoon of July 26, 1985, the overlay process began. The 1984 Iowa Standard Specifications for Highway and Bridge Construction, Section 2413 (Appendix J) were followed.

Installation of the anode mats was completed to prevent conflicts with the contractor's normal operations. Some modifications had to be made. A plywood runway was placed over the anode for the concrete delivery buggies. This was to protect the anode mats from the weight of the loaded buggies. Orange cones were set up along the runway to identify areas to be avoided.

Normally, bonding grout is applied to the deck by brooming. It was not practical to use the brooms to apply the grout because of the anode mats on the deck. The contractor was permitted to apply the grout by spraying. A sprayable portland cement and water slurry was used.

The overlay process began with the buggies traveling down the runway and depositing the concrete. Workmen leveled out the concrete in front of the Bidwell finishing machine. Special care was used not to knick or sever the anode mat with the shovels.

The smaller repair areas with free spanning anode mats were filled with a few scoops of concrete and hand vibrated just in front of the paver. This was done to prevent depression of the anode mat and contact with the steel. Once filled, workmen could walk over them without concern. This operation really didn't require extra workmen for the contractor since by specification they are already required to hand vibrate repair areas with concrete 3 inches or more in thickness.

The same procedure of spraying on the bonding grout, depositing and shoveling the concrete, filling and vibrating small repair areas with concrete, and coming over with the finishing machine was repeated the length of the

bridge. The larger repair areas which had the mat unwoven and fastened down also required, by specification, hand vibrating.

As a precaution, the resistance in the anode mat was monitored during construction so that if contact with the steel was made, the work could be stopped and the problem located.

To satisfy concerns of how the vibratory action of the finishing machine effected the anode mat, a small finished area of approximately three square feet was removed behind the paver. It was found that the bonding grout had flowed underneath the anode strands and the mat had not shifted from its intended location. No evidence of the anode mat floating up in the overlay was found.

On August 6, 1985, the north lane of the bridge was placed. The same procedures were used except that a layer of burlap was used as a runway instead of the plywood. This is the contractor's normal procedure on deck overlays to catch any spills from the buggies. Raychem assured us that the anode mat would not be damaged. The underside of the anode, after the buggies had run over it numerous times, developed very small abrasions which were not considered detrimental to the performance of the anode.



Figure 10 - Bridging over large repair area



Figure 11 - Grout spraying



Figure 12 - Puddling in front of paver



Figure 13 - Filling and vibrating small repair area




Figure 14 - Monitoring resistance




Figure 15 - Excavated area behind paver

## POST CONSTRUCTION AND SYSTEM START-UP

Subsequent electrical work was completed by running the wiring through conduits to the control boxes located on the inside of the northeast wing wall. There was one conduit on both sides of the bridge along the outside of the girder. The south conduit came across the east abutment to the control boxes.

The rectifier is a 25 volt, 24 amp constant current unit with two outputs each rated at 25 volts and 12 amps. The control resistance box (CRB) is a four circuit output unit. The units were mounted on the inside of the wingwall to help protect them from the weather. A steel cage was placed around them to prevent vandalism.

The electrical power needed for the system was obtained from an overhead power line servicing a billboard sign approximately 800 feet east of the bridge. A power line was trenched in down the right-of-way and under the twin bridges to the control boxes.

Start-up of the system was initiated on September 25, 1985. Raychem personnel were present to adjust the system to the theoretical values calculated for adequate protection. The system was monitored every week for the next four weeks for a stabilization period. On October 23, 1985, a four-hour depolarization test was conducted to check for the 100 millivolt shift.



Figure 16 - Conduit runs



Figure 17 - Control boxes on wing wall

# COSTS

The costs associated with the cathodic protection system were as follows:

Contractor's Labor	\$ 6,479.74
Raychem Corp Materials (Ferex anode mats, cleats, push pins, mounting rods, and splices)	32,448.00
Electrical Materials and Labor (Conduit and wiring)	26,800.00
Bonding Grout Sprayer	800.00
Small Tools and Incidental Materials	2,680.00
Plywood for Runway	1,044.00
Contractor's Overhead	7,335.76
TOTAL	\$77,587.50

The cost of cathodic protection system calculates to be \$8.08 per square foot of deck surface. These costs do not include deck preparation and concrete overlay or traffic control.

## FIRST YEAR MONITORING

During this first year, investigations were carried out to determine the affect on bonding of overlay due to the presence of anode mats. A Delamtect was used shortly after the bridge was opened to survey for delaminations. No delaminations were detected. After one year, another delamination survey was conducted revealing no delaminations.

During the summer of 1986, the bridge was painted under a maintenance contract. To protect the control boxes from fugitive sandblasting dust, the system was shutoff and the control boxes covered with plastic. However, when the sys-

tem was restarted after two weeks a circuit board in the rectifier burned up. It was speculated that dust or moisture may have been present and caused the circuit board to spark. A new circuit board was obtained from the manufacturer at no cost since it was still under warranty.

The system performance was monitored regularly as indicated in Appendix K. Six depolarization tests were conducted during the year to detect the 100 mV shift. The system was adjusted to insure adequate protection.

The average monthly power consumption was 69 kilowatts. The monthly cost of power was \$10.10. Monthly data for consumption and cost is in Appendix L.

## CONCLUSIONS

- Raychem's Ferex anode system of cathodic protection is readily adaptable to construction methods used in the Iowa System of bridge deck repair.
- 2. After one year, the anode mats have not affected the bonding of the overlay as evidenced by delamination surveys.
- Data to date indicates that the reinforcing steel is being adequately protected.


## **ACKNOWLEDGEMENTS**

A special thanks to Ron Risting, Gary Evans, and Terry Tuloff, all of Waterloo Construction; to Dave Dickenson of Dickenson Electric, and to Bill Green, Joe Brick, and Bruce Rodgers all of Raychem. Also thanks to the many people in the Iowa DOT and the FHWA for their help.

PAGE 22 Appendix A Delamination Map

# CHLORIDE CONTENTS


Sample No.	<u>0-1 inch depth</u>	1-2 inch depth
1	7.3 lbs./yd <sup>3</sup>	2.7 lbs./yd <sup>3</sup>
2	12.4 lbs./yd <sup>3</sup>	4.9 lbs./yd <sup>3</sup>
3	12.9 lbs./yd <sup>3</sup>	6.2 lbs./yd <sup>3</sup>
4	17.7 lbs./yd <sup>3</sup>	1.4 lbs./yd <sup>3</sup>
5	22.8 lbs./yd <sup>3</sup>	13.0 lbs./yd <sup>3</sup>
6	7.9 lbs./yd <sup>3</sup>	2.4 lbs./yd <sup>3</sup>
AVERAG	E 13.5 1bs./yd <sup>3</sup>	5.1 lbs./yd <sup>3</sup>



PAGE 24

Appendix C Shallow Concrete Cover Over Reinforcing Steel (1-3/8" or less)

Appendix D
Corrosion
Potential Map
(Copper - Copper
Sulfate Half Cell
-0.35 Volts or more)



Appendix E Rehabilitation Contract (Page 1 of 3)

	ST CENTER POTOGO OBNECT			•	(Page 1
	NO. FN-30-5155)3:-85		X <u>.0.T.</u>	and the state of t	······································
I ETTOS	G DATE UANUARY 21. 1935	LIQUIDATED LIQUIDATED	DAMAGE	al stani	42 6 C.
SPECIA	11/6/34 #9751 1/23	/55 #373 - 7/31/54	#953.	and a second	
	7/31/34 #3564 5/11				•
	8/31/A4 #975 - 7/31				
	Management of the second of th				an commence and the commence of
DATE	STARTED FIELD CO	)MP	CERT C	OMP	
MROT	850019 8-77 H-384 ·	CONTRACT	NO. 235	5 <del>u</del>	•
TYPE C	OF WORK STRUCTURES			<u>(55)21-85</u>	
MUES	CONTRACTOR	COST CENT		B DBJECT B	<u>3</u> S
	SECT OF THE	ZAJ ZJJIM E.1 .XO	STORY	93VC P 2 U .	
	SKUNK RIVER	VA. B.J HILLS CAS	11 41 07 1.	- 0 2 B 1 A 1 2 L	
		LOUA DEPARTMEN	T OF TRAI	NCITATION	
	ROBERT & RIGLER, DARREL RE	NSINK - DEANIS VOY	DEL VAL	V HORN.	
	MAINSUT MITSUA . 11072 Y 116M			PARTY OF 1	HE FIRST PART, AND
لگــــًا	LOV CONSTR. CO. INC. OF WA	TERLOO - IOHA			<u>4763</u>
01.0fv	OF THE SECONO PART.				-
MESSETH IS CONSI I THE PLA	THAT THE PARTY OF THE SECOND PART, FOR AND IN CONSIDERATION IN TOWNS ON THE SECOND PART, FOR AND IN CONSIDERATIONS AND SECOND PART, FOR AND SECOND PART OF THE TOWNS ON THE TOWN OF THE TOWN OF THE TOWN OF THE TOWN OF THE	·	, VARIOUS MATERIALS AS FOLIOWS		
0.	ITEM	QUANTITY	UNIT	UNIT PRICE	AMOUNT
	FLOOR REPAIR ON 320' X 30'	CONTINUOUS WELDE	D GIRDER	BRIDGE (2.8.	)
	CSB T DEZICA PRA				
	RIDGE FLOOR OVERLAY	1.153	25 . AD2 .	23.27	25.009.
	RIDGE FLOOR REPAIR. CLASS A		ZG. YDZ.		5-047-
	TEEL . STALCTURAL	E 5 8 + 5	£82•	1.70	4.799.
	EMPORARY BARRIER RAIL.				
	URNISH ONLY	530	LIN. FT.	5.30	2.650.
	EMPORARY BARRIER RAIL+	ז רו כ	ITM CT	1.40	3 1 6 5
	LACE ONLY EALER. C(NCRETE - AS PER PL		LIN. FT.	č • 50 • 70	2.650. 643
	AVEMENT MARKINGS	028-56		45+70	3.726.
	EMPORARY FLOODLIGHTING	• =	LUMF SUM	43+10	1.500.
	RAFFIC CONTROL		FOUL ZOU		2.500.
_	AIL CONCRETE BARRIER		COILE 2011		E 13031
	CAST-IN-PLACE)	: 14	LIN. FT.	24•33	15,312.
	UARDRAIL, FORMED STEEL BEAM	— — — — — — — — — — — — — — — — — — —	LIN. FT.	70.03	1,587.
	MARCA FORMED STEEL SEAM		ONLY	5C•33	2.700.
	OM (DIVATE & EAGIST OF WIL		VIICI	30+33	4, 33-
61	UARDRAIL, END ANCHORAGES, B	EAT			
G (	UARDRAIL - CND ANCHORAGES - B	CONTRACT LINESED PAIN OF PENIALTHES RO	M TAISE CENTRY AT	ON THAT HE HAS COMPLIED	
(6) (6)	UARDRAIL - CND ANCHORAGES - B TITY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS C 18) OF THE 1973 CODE OF 10MA AS AMENDED & PAPICABLE D SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND	CONTRACT LINESED PAIN OF PENIALTHES RO	OR FALSE CERTIFICATE	ON THAT HE HAS COMPLIED	
PAR 9 1 1 374,17( 5 54)	ETY OF THE SECOND PART CERTWISE BY HIS SECULATURE ON THIS C	ONTRACT, UNDER PAIN OF PENALTIES FO	DR FALSE CERTIFICATE TRUE COPY OF SAIO L7. 1.75	ON, THAT HE HAS COMPLIED PLANS AND SPECIFICATIONS I	
PAR PAR H 324,177 SAR IN THE CO	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS C 18) OF THE 1973 CODE OF IOWA AS AMENDED IF APPLICABLE DISPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF ANE OFFICE OF THE PARTY OF THE FIRST PART UNDER DATE OF AT IN CONSIDERATION OF THE FOREOGNA, THE PARTY OF THE FIR RIFEMENTS OF THE SPECIFICATIONS THE AMOUNTS SEE FORTH SE	ONTRACT, UNDER PAIN OF PENALTIES FO THE BASIS OF THIS AGREEMENT, AND A JANUARY AST PART HEREBY AGREES TO PAY THE PA JAJECT TO THE CONDITIONS AS SET FOR	TRUE COPY OF SAID  17. 173  IRTY OF THE SECOND H IN THE SPECIEN AT	ON, THAT HE HAS COMPLIED PLANS AND SPECIFICATIONS I  PART, PPOMPTLY AND ACCOR ONS	DHG
PAR PAR H 374.17/ SAIL IN THE O THA THE REOL THE PAR NSPORTA	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS C (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  D SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  LIT IN CONSIDERATION OF THE FOREGOING, THE PARTY OF THE FIR  JIECUMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, SU  TRES HERETO AGREE THAT THE NOTICE AND INSTRUCTIONS TO BE  TOOR THERE WILLIAMS  TOOR THE PARTY OF THE PAR	ONTRACT, UNDER PAIN OF PENALTIES FO THE BASIS OF THIS AGREEMENT, AND A JANUARY AST PART HEREBY AGREES TO PAY THE PA JAJECT TO THE CONDITIONS AS SET FOR	TRUE COPY OF SAID  THE SECOND THE SECOND THE SPECIFICATE GENERAL SPECIFICA GENERAL SPECIFICA	ON, THAT HE HAS COMPLIED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCOR ONS. HOMS OF THE KOWA DEPARTM	5 HOW ON DHAG ENT OF
PAR PAR PAR PAR PAR PAR PAR PAR PAR PAR	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  D SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UMDER DATE OF  LIT IN CONSIDERATION OF THE FOREGOING, THE PARTY OF THE FINITEMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, SU  THESE MERTED AGREE THAT THE MOTICE AND BUSTRUCTIONS TO BE  THOM FOR $193$ TOGETHER WI $110$ $11$ $11$ $11$ $11$ $11$ $11$ $11$	ONTRACT, UNDER PAIN OF PENALTIES FO THE BASIS OF THIS AGREEMENT, AND A JANUARY AST PART HEREBY AGREES TO PAY THE PA JULIECT TO THE CONDITIONS AS SET FORT DEECT TO THE CONDITIONS AS SET FORT DOERS, THE PROPOSAL FRED HEREIN, THE	TRUE COPY OF SAID  THE SECOND  THE SPECIFICATE  THE SPECI	ON, THAT HE HAS COMPILED PLANS AND SPECIFICATIONS I  PART, PPOMPTLY AND ACCOR ONS. RICHS OF THE KOWA DEPARTM VERAL AND DETAILED PLANS, II	S NOW ON  DING  ENT OF  ANY, FOR SAID PPOJE
PAR PAR PAR PAR PAR PAR PAR PAR PAR PAR	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS C (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  D SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  LIT IN CONSIDERATION OF THE FOREGOING, THE PARTY OF THE FIR  JIECUMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, SU  TRES HERETO AGREE THAT THE NOTICE AND INSTRUCTIONS TO BE  TOOR THERE WILLIAMS  TOOR THE PARTY OF THE PAR	CONTRACT, UNDER PAIN OF PENALTIES FO D THE BASIS OF THIS AGREEMENT, AND A JANUARY INSTITUTE OF THE CONDITIONS AS SET FORT DOERS, THE PROPOSAL FRED HEREN, THE THIS SPECIAL PROVISIONS ATTACHED, TOO TOGETHER WITH SECOND PARTY'S P	TRUE COPY OF SAID  LTY LTS  INTY OF THE SECOND  H IN THE SPECIFICATI  CENERAL SPECIFICA  GENERAL SPECIFICA	ON, TMAT HE HAS COMPITED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCORDING. TIONS OF THE KOWA DEPARTM VERAL AND DETAILED PLANS, II ARE MADE A PART HEREOF, A	DHYG ENT OF ANY, FOR SAID PROJEI ND TOGETHER WITH TH
PAR PAR PAR PAR PAR PAR PAR PAR PAR PAR	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  D SPECIFICATIONS AND PLANS ARE HERBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  AT IN CONSIDERATION OF THE FOREGOING, THE PARTY OF THE FIRE  AIREMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, SU  THES HERETO AGREE THAT THE MOTICE AND INSTRUCTIONS TO BE  THOM FOR 1984  1984  100 THE THE THE THE MOTICE AND INSTRUCTIONS TO BE  THOM FOR 1985  CONSTITUTE THE CONTRACT BETWEEN THE PARTIES HERETO.	CONTRACT, UNDER PAIN OF PENALTIES FO THE BASIS OF THIS AGREEMENT, AND A JANUARY AST PART HEREBY AGREES TO PAY THE PA JULICIT TO THE CONDITIONS AS SET POOL DOERS, THE PROPOSAL FRED HEREIN, THE THIS PECTAL PROVISIONS ATTACHED, TOO TOGETHER WITH SECOND PARTY'S P THIS CONTRACT THAT THE ABOVE WORK!	TRUE COPY OF SAID  ' L7 , L73  IRITY OF THE SECOND  HIN THE SECOND  SHALL BE COMMENCE  SP	ON, THAT HE HAS COMPITED PLANS AND SPECIFICATIONS IS  PART, PROMPILY AND ACCORDING, TOWNS, OF THE KOWA DEPARTM WERAL AND DETAILED PLANS, IF ARE MADE A PART HEREOF, A ED OR COMPLETION DATE	S NOW ON  DHIG  ENT OF  ANY, FOR SAID PPOJE  ND TOGETHER WITH TH
PAR PAR H 374,171 SASE IN THE CO THAN THE REGULT THE PAR NSPORTA STORY THAN THAN THAN THAN THAN THAN THAN THAN	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  D SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  AT IN CONSIDERATION OF THE FOREOGNA, THE PARTY OF THE FIR  JIEMEMITS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, SU  TIKES HERETO AGREE THAT THE NOTICE AND BISTRUCTIONS TO BE  TIKEN FOR THE PARTY OF THE FOREOGNAL THE PARTY OF THE FIRES OF THE PARTY OF THE PA	CONTRACT, UNDER PAIN OF PENALTIES FO D THE BASIS OF THIS AGREEMENT, AND A JANUARY RST PART MEREBY AGREES TO PAY THE PA MILECT TO THE CONDITIONS AS SET FORT DOERS, THE PROPOSAL FRED HEREIN, THE THIS SPECIAL PROVISIONS ATTACHED, TOO TOGETHER WITH SECOND PARTY'S P THIS CONTRACT THAT THE ABOVE WORK! APPROX. OR SPECIFIED STARTING DATE OR NUMBER OF WORKING DAYS.	TRUE COPY OF SAID  THE COPY OF SAID  THE SECOND  THE S	ON, THAT HE HAS COMPITED PLANS AND SPECIFICATIONS IS  PART, PROMPILY AND ACCORDING, SPECIFICATIONS, IF THE KOWA DEPARTM MERAL AND DETARED PLANS, IF ARE MADE A PART HEREOF, A RED OR COMPLETION DATE RUMBER OF WORKING DAYS.	S NOW ON  DHIG  ENT OF  ANY, FOR SAID PPOJE  ND TOGETHER WITH TH
PAR PAR H 374,171 SASE IN THE CO THAN THE REGULT THE PAR NSPORTA STORY THAN THAN THAN THAN THAN THAN THAN THAN	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO. IS OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE OF SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND PLANS ARE HEREBY MADE A PART OF AND PLANS OF THE PARTY OF THE FIRST PART UNDER DATE OF AND INTO SECONDATION OF THE PARTY OF THE FIRST PREMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, STITEMENTS OF THE SPECIFICATIONS THE AMOUNTS SET FORTH, STITEMENTS OF THE PARTIES HERETO AGREE THAT THE MOTICE AND INSTRUCTIONS TO BE THOM FOR THE PARTIES HERETO CONSTITUTE THE CONTRACT BETWEEN THE PARTIES HERETO AT IT IS FURTHER UNDERSTOOD AND AGREED BY THE PARTIES OF THE PA	CONTRACT, UNDER PAIN OF PENALTIES FO THE BASIS OF THIS AGREEMENT, AND A JANUARY RST PART HEREBY AGREES TO PAY THE PA INJECT TO THE CONDITIONS AS SET FORT DOERS, THE PROPOSAL FRED HEREIN, THE THIS PECTAL PROVISIONS ATTACHED, TOO TOGETHER WITH SECOND PARTY'S P THIS CONTRACT THAT THE ABOVE WORK: APPROX. OR SPECIFIED STARTING DATE OR NUMBER OF WORKING DAYS	CAR TO A CONTROL OF THE CONTROL OF T	ON, THAT HE HAS COMPILED PLANS AND SPECIFICATIONS IS  PART, PROMPILY AND ACCORDING. HOMS OF THE KOWA DEPARTM KERAL AND DETARED PLANS, II ARE MADE A PART HEREOF, A ED OR COMPLETION DATE RUMBER OF WORKING DAYS.  T • 23 . 2935	S NOW ON  DHIG  ENT OF  ANY, FOR SAID PPOJE  ND TOGETHER WITH TH
PAR H 374.171 SAIR IN THE C THA INE REOR THE PAR NSPORTA SOUMENT THA	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO. IS, OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE. OF SPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND DEFICIENCY OF THE PARTY OF THE FIRST PART UNDER DATE OF AND THE FOREIGN OF THE PARTY OF THE FIRST PART UNDER DATE OF THE PARTY OF THE FIRST PAR	CONTRACT, UNDER PAIN OF PENALTIES FOOD THE BASIS OF THIS AGREEMENT, AND A JANUARY RETENT OF PAINTERS TO PAY THE PAINTED FOR THE CONDITIONS AS SET FORT TO THE CONDITIONS AS SET FORT THE SPECIAL PROVISIONS ATTACHED, TOO TOO THE CONTRACT THAT THE ABOVE WORK STAND THE CONTRACT THAT THE ABOVE WORK STAND THE OR NUMBER OF WORKING DAYS  25 WORK ING DAY 25 WORK ING DAY 25 WORK ING DAY 25 WORK ING DAY	TRUE COPY OF SAID  TRY OF THE SECOND  HE SECOND  HE HE SECOND  HE	DM. THAT HE HAS COMPILED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCOR ONS.  PART, PROMPILY AND ACCOR ONS.  ARE MADE A PART HEREOF, A  CO OR COMPLETION DATE  COURSE COMPLETION DATE  MIMBER OF WORKING DAYS  T * 1.3 * 1.4 5.5  BY THE PARTIES HERETO	S HOW ON  DING  ENT OF  ANY, FOR SAID PROJE  ND TOGETHER WITH THANCE WITH
FOLLOW!	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE  DISPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF AND  OFFICE OF THE PARTY OF THE HIST PART UMDER DATE OF  LIT IN CONSIDERATION OF THE FOREOGNIN, THE PARTY OF THE FINISHMENTS OF THE SPECIFICATIONS TO BE  ITEMS HERETO AGREE THAT THE NOTICE AND INSTRUCTIONS TO BE  THOS FORE AGREETING THE NOTICE AND INSTRUCTIONS TO BE  THOS FORE THE CONTRACT BETWEEN THE PARTIES HERETO  LIT IS FURTHER UNDERSTOOD AND AGREED BY THE PARTIES OF THE SERVICE OF THIS CONTRACT AND THAT SAID CONTRACT CO.  THE ESSENCE OF THIS CONTRACT AND THAT SAID CONTRACT CO.  THE ESSENCE OF THIS CONTRACT AND THAT SAID CONTRACT CO.	CONTRACT, UNDER PAIN OF PENALTIES FOOTHE BASIS OF THIS AGREEMENT, AND A JANUARY RIST PART HERBY AGREES TO PAY THE PAINGEOT TO THE CONDITIONS AS SET FORT TOORS, THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE ABOVE WORK:  APPROX. OR SPECIFIED STARTING DATE OR NUMBER OF WORKING DATS  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  21 DAY CONTROL OF THE TERMS AND CONDITIONED THE PURPOSE HERBM EXPRESSED TO THIS	TRUE COPY OF SAID  TRY OF THE SECOND  HE SECOND  HE HE SECOND  HE	DM. THAT HE HAS COMPILED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCOR ONS.  PART, PROMPILY AND ACCOR ONS.  ARE MADE A PART HEREOF, A  CO OR COMPLETION DATE  COURSE COMPLETION DATE  MIMBER OF WORKING DAYS  T * 1.3 * 1.4 5.5  BY THE PARTIES HERETO	S HOW ON  DING  ENI OF  ANY, FOR SAID PROJE  ND TOGETHER WITH THANCE WITH
FOLLOW!	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE DISPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF ANE  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  AT IN CONSIDERATION OF THE FOREOGENG, THE PARTY OF THE FIR  FREMENTS OF THE SPECHICATIONS THE AMOUNTS SET FORTH, SU  TIES HERETO AGREE THAT THE MOTICE AND BISTRUCTIONS TO BE  THOM FOR 1984 TOGETHER M  S (SS) 21-85  CONSTITUTE THE CONTRACT BETWEEN THE PARTIES HERETO  AT IT IS FURTHER UNDERSTOOD AND AGREED BY THE PARTIES OF THE  ING SCHEDULE  GROUP  CRUP  THE ESSENCE OF THIS CONTRACT AND THAT SAID CONTRACT CO.  S WHEREOF THE PARTIES HERETO HAVE SET THEIR HANDS FOR THE PARTY OF THE PARTIES HERETO HAVE SET THEIR HANDS FOR THE PARTY OF THE PA	CONTRACT, UNDER PAIN OF PENALTIES FOOTHE BASIS OF THIS AGREEMENT, AND A JANUARY RIST PART HERBY AGREES TO PAY THE PAINGEOT TO THE CONDITIONS AS SET FORT TOORS, THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE ABOVE WORK:  APPROX. OR SPECIFIED STARTING DATE OR NUMBER OF WORKING DATS  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  21 DAY CONTROL OF THE TERMS AND CONDITIONED THE PURPOSE HERBM EXPRESSED TO THIS	TRUE COPY OF SAID  TRY OF THE SECOND  HE SECOND  HE HE SECOND  HE	DM. THAT HE HAS COMPILED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCOR ONS.  PART, PROMPILY AND ACCOR ONS.  ARE MADE A PART HEREOF, A  CO OR COMPLETION DATE  COURSE COMPLETION DATE  MIMBER OF WORKING DAYS  T * 1.3 * 1.4 5.5  BY THE PARTIES HERETO	S HOW ON  DING  ENI OF  ANY, FOR SAID PROJE  ND TOGETHER WITH TH
FOLLOW!	RIY OF THE SECOND PART CERTIFIES BY HIS SIGNATURE ON THIS CO.  (B) OF THE 1973 CODE OF IOWA AS AMENDED & APPLICABLE DISPECIFICATIONS AND PLANS ARE HEREBY MADE A PART OF ANE  OFFICE OF THE PARTY OF THE HIST PART UNDER DATE OF  AT IN CONSIDERATION OF THE FOREOGENG, THE PARTY OF THE FIR  FREMENTS OF THE SPECHICATIONS THE AMOUNTS SET FORTH, SU  TIES HERETO AGREE THAT THE MOTICE AND BISTRUCTIONS TO BE  THOM FOR 1984 TOGETHER M  S (SS) 21-85  CONSTITUTE THE CONTRACT BETWEEN THE PARTIES HERETO  AT IT IS FURTHER UNDERSTOOD AND AGREED BY THE PARTIES OF THE  ING SCHEDULE  GROUP  CRUP  THE ESSENCE OF THIS CONTRACT AND THAT SAID CONTRACT CO.  S WHEREOF THE PARTIES HERETO HAVE SET THEIR HANDS FOR THE PARTY OF THE PARTIES HERETO HAVE SET THEIR HANDS FOR THE PARTY OF THE PA	CONTRACT, UNDER PAIN OF PENALTIES FOOTHE BASIS OF THIS AGREEMENT, AND A JANUARY RIST PART HERBY AGREES TO PAY THE PAINGEOT TO THE CONDITIONS AS SET FORT TOORS, THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE THOSE STATEMENT OF THE PROPOSAL FRED HERBM, THE ABOVE WORK:  APPROX. OR SPECIFIED STARTING DATE OR NUMBER OF WORKING DATS  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  25 & CRKING DAY  21 DAY CONTROL OF THE TERMS AND CONDITIONED THE PURPOSE HERBM EXPRESSED TO THIS	TRUE COPY OF SAID  TRY OF THE SECOND  HE SECOND  HE HE SECOND  HE	DM. THAT HE HAS COMPILED PLANS AND SPECIFICATIONS I  PART, PROMPILY AND ACCOR ONS.  PART, PROMPILY AND ACCOR ONS.  ARE MADE A PART HEREOF, A  CO OR COMPLETION DATE  COURSE COMPLETION DATE  MIMBER OF WORKING DAYS  T * 1.3 * 1.4 5.5  BY THE PARTIES HERETO	S HOW ON  DING  ENI OF  ANY, FOR SAID PROJE  ND TOGETHER WITH TH

PARTY OF THE SECOND PART

40

CON	TRACT NO. 23525 PROJECT FN-30-5155	1)21-85		1	PAGE 3
ETE		WUANTIT'	TINU Y	UNIT PRICE	THUOMA
NO	•				
	RE-52	. 1	ONLY	483.37	400.00
J. 4.	GUARDRAIL, END ANCHORAGES, BEAM	,	ANLV	500 T 00	מת ממנו
i S	RE-53 REMOVAL OF FORMED STEEL BEAN	Į.	ONLY	403+03	400.70
# 3	GUARDRAIL	10.500	LIN. FT.	4.77	250.00
<b>1</b> եւ	REMOVAL OF POSTS		ONLY	4.92	136.10
17	REMOVAL OF GUARDRAIL END	7,	0.461	7.7.5	# 765 x 7.
٠, ٠,	ANCHORAGE	2	ONLY	40.00	80.00
1.8	REMOVE & REINSTALL FORMED STEEL	~	V.14.	(3-))	
20	BEAM GUARDRAIL	175	LIN. FT.	اللوط	1.059.30
19	DELINEATORS, SINGLE WHITE		ONLY	ນວັ•ວັວ	70 - 33
Ξö	REMOVE AND REINSTALL	•	• • • • • • • • • • • • • • • • • • • •		
	OBJECT MARKERS	· 4	ONL Y	23.33	53.30
31	OBJECT MARKER. TRIPLE YELLOW			<del></del>	
	AS PER PLAN	3	ONLY	53.00	PD • 33
22	EMBANKMENT-IN-PLACE	730	Cu. Abz.	11.JC	8+730+30
23	HOLES (FOR PRESSURE GROUTING)	8.5	ONLY	24.03	5.047.33
24	PORTLAND CEMENT				
	(FUR PRESSURE GROUTING)	• 833	ZNOT	2+05-+33	1-647-46
25	JOINT, PRESSURE RELIEF	4.5	LIN. FT.	20.70	960·10
3.5	TIAHQZA I ZZAJO B BAYT - BZAB				
	CEMENT CONCRETE	114		73.33	7+980+00
27	MOBILIZATION	FC0.60:	%	•	8+000+00
	·		GRP	L TOTAL	\$95 <sub>7</sub> 634.47
	FLOOR REPAIR ON 320' X 30' CONTIN	INOUZ REED	ED GIRDER	BRIDGE (# d +	<b>!</b>
		INOUZ RFFD	ED GIKDER	BRIDGE (w.d.	ł
	GRP 2 DESIGN 784	INONZ AFFO	ED GIRDER		
28	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY	1,236	Su. YDZ.	22.19	
26 28	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY	1,236	Su. YDZ.	22.19	
	GRP 2 DESIGN 784	1,236	20. AD2.	22.¥9 29.70	27.426.84 2.482.40 4.799.10
29	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A	1.236 65.600	20. AD2.	22.¥9 29.70	27.426.84 2.482.40
P S 0 E	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL	1,236 85,600 2,823	20. AD2.	22.19 29.00 1.70	27.426.84 2.482.40
P S 0 E	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.	1,236 85,600 2,823	FBZ. Zn. ADZ.	22.19 29.00 1.70 2.00	27.426.84 2.482.49 4.799.19 2.650.00
30 31 29	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY	1,236 85,600 2,823	FBZ. Zn. ADZ.	22.19 29.00 1.70 2.00	27.426.84 2.482.49 4.799.19 2.650.00 2.650.35
30 31 29	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.	1,236 85,600 2,823 530	Su. YDS. Su. YDS. LBS.	22.19 29.00 1.70 5.00 2.00 .70	27.426.84 2.482.40 4.799.10 2.650.00 2.650.35 849.80
PS 0E 1E 2E	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY	1,236 2,623 2,623 2,020 1,000 1,1214	Su. YDS. Su. YDS. LBS. LIN. FT.	22.19 29.00 1.70 2.00 2.50	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 2.650.00 3.726.00
29 30 31 32 33 46 28	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING	1,236 2,623 2,623 2,020 1,000 1,1214	Sw. YDS. Sw. YDS. LBS. LIN. FT. LIN. FT. Sw. FT. STAS. LUMF SUM	23.39 29.00 3.70 5.00 -70 45.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.30 8.49.30 3.726.00
PS 0E 1E 2E	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL	1,236 2,623 2,623 2,020 1,000 1,1214	Su. YDS. Su. YDS. LBS. LIN. FT. LIN. FT. Su. FT. Su. FT.	23.39 29.00 3.70 5.00 -70 45.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 2.650.00 3.726.00
29 30 31 32 33 46 28	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BAFRIER	1.236 0.62 0.62 0.00 0.00 0.00	Sw. YDZ. Sw. YDZ. LBS. LIN. FT. LIN. FT. Sw. FT. Sw. FT. STAS. LUMF SUM LUMP SUM	23.19 29.00 1.70 5.00 2.50 .70 45.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.30 8.49.80 3.726.03 1.530.00 2.500.00
29 30 32 32 48 35 36 37	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BARRIER  (CAST-IN-FLACE)	1.236 0.00 2.823 0.00 1.00 0.00 0.00 0.00	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM	23.19 29.00 1.70 5.00 2.50 .70 45.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 8,49.30 3,726.00 1,500.00 2,500.00
29 30 32 33 35 36 38	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BARRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM	1.236 0.20 0.20 0.00 0.00 0.00 0.00 0.00 0.0	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM LIN. FT. LIN. FT.	23.19 29.00 1.70 5.00 2.50 .70 45.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 8,49.80 3,726.00 1,500.00 2,500.00
29 20 20 20 20 20 20 20 20 20 20 20 20 20	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY BRIDGE FLOOR REPAIR. CLASS A STEEL. STRUCTURAL TEMPORARY BARRIER RAIL. FURNISH ONLY TEMPORARY BARRIER RAIL. PLACE ONLY SEALER. CONCRETE - AS PER PLAN PAVEMENT MARKINGS TEMPORARY FLOODLIGHTING TRAFFIC CONTROL RAIL. CONCRETE BARRIER (CAST-IN-FLACE) GUARDRAIL. FORMED STEEL BEAM GUARDRAIL. POSTS. BEAM	1.236 0.20 0.20 0.00 0.00 0.00 0.00 0.00 0.0	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM	23.19 29.00 1.70 5.00 2.50 .70 45.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 8,49.30 3,726.00 1,500.00 2,500.00
29 30 32 33 35 36 38	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY BRIDGE FLOOR REPAIR. CLASS A STEEL. STRUCTURAL TEMPORARY BARRIER RAIL. FURNISH ONLY TEMPORARY BARRIER RAIL. PLACE ONLY SEALER. CONCRETE - AS PER PLAN PAVEMENT MARKINGS TEMPORARY FLOODLIGHTING TRAFFIC CONTROL RAIL. CONCRETE BARRIER (CAST-IN-FLACE) GUARDRAIL. FORMED STEEL BEAM GUARDRAIL. END ANCHORAGES. BEAM	1.236 2.623 530 1.060 1.214 62.800 530	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM LIN. FT. ONLY	23.19 29.00 1.70 5.00 2.00 45.00 24.00 10.00 50.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 3.726.00 2.500.00 2.500.00
29 30 31 32 32 33 37 38 39 40	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY BRIDGE FLOOR REPAIR. CLASS A STEEL. STRUCTURAL TEMPORARY BARRIER RAIL. FURNISH ONLY TEMPORARY BARRIER RAIL. PLACE ONLY SEALER. CONCRETE - AS PER PLAN PAVEMENT MARKINGS TEMPORARY FLOODLIGHTING TRAFFIC CONTROL RAIL. CONCRETE BARRIER (CAST-IN-FLACE) GUARDRAIL. FORMED STEEL BEAM GUARDRAIL. END ANCHORAGES. BEAM RE-52	1.236 2.623 530 1.060 1.214 62.800 530	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM LIN. FT. LIN. FT.	23.19 29.00 1.70 5.00 2.50 .70 45.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 8,49.80 3,726.00 1,500.00 2,500.00
29 20 20 20 20 20 20 20 20 20 20 20 20 20	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL TEMPORARY BARRIER RAIL. FURNISH ONLY TEMPORARY BARRIER RAIL. PLACE ONLY SEALER. CONCRETE - AS PER PLAN PAVEMENT MARKINGS TEMPORARY FLOODLIGHTING TRAFFIC CONTROL RAIL. CONCRETE BARRIER (CAST-IN-FLACE) GUARDRAIL. FORMED STEEL BEAM GUARDRAIL. POSTS. BEAM GUARDRAIL. END ANCHORAGES. BEAM RE-SE GUARDRAIL. END ANCHORAGES. BEAM	1,236 65,600 530 1,060 1,214 82,800 535 205,200	Su. YDS. Su. YDS. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMF SUM LUMP SUM LIN. FT. LIN. FT. ONLY	23.19 29.00 1.70 5.00 2.00 45.00 405.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 2.500.00 2.500.00 2.500.00
29 30 4 30 4 30 4 4 4 4 4 4 4 4 4 4 4 4 4	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BARRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. END ANCHORAGES. BEAM  RE-52  GUARDRAIL. END ANCHORAGES. BEAM  RE-53	1,236 65,600 530 1,060 1,214 82,800 535 205,200	Su. YDZ. Su. YDZ. LBS. LIN. FT. LIN. FT. Su. FT. STAS. LUMP SUM LUMP SUM LIN. FT. ONLY	23.19 29.00 1.70 5.00 2.00 45.00 24.00 10.00 50.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 3.726.00 2.500.00 2.500.00
29 30 31 32 32 33 37 38 39 40	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR: CLASS A  STEEL: STRUCTURAL  TEMPORARY BARRIER RAIL: FURNISH ONLY  TEMPORARY BARRIER RAIL: PLACE ONLY  SEALER: CONCRETE - AS PER PLAN PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL: CONCRETE BARRIER (CAST-IN-FLACE)  GUARDRAIL: FORMED STEEL BEAM GUARDRAIL: END ANCHORAGES: BEAM RE-52 GUARDRAIL: END ANCHORAGES: BEAM RE-53 REMOVAL OF FORMED STEEL BEAM	1.236 5.823 5.823 1.060 1.214 62.800 62.800 42.800	Sw. YDS. Sw. YDS. LW. FT. LIN. FT. Sw. FT. STAS. LUMF SUM LUMP SUM LUMP SUM LIN. FT. ONLY ONLY	23.19 29.00 1.70 5.00 -70 45.00 24.00 10.00 400.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 1.500.00 2.500.00 2.500.00 4.060.00
29 A B B B B B B B B B B B B B B B B B B	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BARRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. END ANCHORAGES. BEAM  RE-52  GUARDRAIL. END ANCHORAGES. BEAM  RE-53  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL	1.236 5.623 5.623 1.060 1.214 62.800 62.800 1.214 1.21	Sw. YDZ. Sw. YDZ. LW. FT. LIN. FT. LIN. FT. STAS. LUMF SUM LUMP SUM LUMP SUM CIN. FT. ONLY ONLY ONLY LIN. FT.	23.19 29.00 1.70 5.00 6.00 45.00 406.00 406.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 1.500.00 2.500.00 2.500.00 4.00.00 4.00.00
29 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BARRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. END ANCHORAGES. BEAM  RE-52  GUARDRAIL. END ANCHORAGES. BEAM  RE-53  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL	1.236 5.623 5.623 1.060 1.214 62.800 62.800 1.214 1.21	Sw. YDS. Sw. YDS. LW. FT. LIN. FT. Sw. FT. STAS. LUMF SUM LUMP SUM LUMP SUM LIN. FT. ONLY ONLY	23.19 29.00 1.70 5.00 -70 45.00 24.00 10.00 400.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 1.500.00 2.500.00 2.500.00 4.060.00
29 A B B B B B B B B B B B B B B B B B B	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BAFRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. END ANCHORAGES. BEAM  RE-S3  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM	1.236 004.26 008.56 008.56 008.56 1.060 1.	Sw. YDZ. Sw. YDZ. Sw. YDZ. LW. FT. LIN. FT. LIN. FT. LUMF SUM LUMP SUM LUMP SUM LUMP SUM LIN. FT. ONLY ONLY LIN. FT. ONLY	23.19 29.00 1.70 5.00 2.00 45.00 405.00 405.00 4.00 4.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 3,726.00 1,500.00 2,500.00 2,500.00 4,000.00 4,000.00 4,000.00
201 2 3 4 2 3 4 4 2 3 4 4 4 4 4 4 4 4 4 4 4	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR: CLASS A  STEEL: STRUCTURAL  TEMPORARY BARRIER RAIL: FURNISH ONLY  TEMPORARY BARRIER RAIL: PLACE ONLY  SEALER: CONCRETE - AS PER PLAN PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL: CONCRETE BARRIER (CAST-IN-FLACE) GUARDRAIL: FORMED STEEL BEAM GUARDRAIL: END ANCHORAGES: BEAM RE-S3 GUARDRAIL: END ANCHORAGES: BEAM RE-S3 REMOVAL OF FORMED STEEL BEAM GUARDRAIL REMOVAL OF GUARDRAIL END ANCHORAGE	1.236 004.26 008.56 008.56 008.56 1.060 1.	Sw. YDZ. Sw. YDZ. LW. FT. LIN. FT. LIN. FT. STAS. LUMF SUM LUMP SUM LUMP SUM CIN. FT. ONLY ONLY ONLY LIN. FT.	23.19 29.00 1.70 5.00 6.00 45.00 406.00 406.00	27.426.84 2.482.40 4.799.10 2.650.00 2.650.00 3.726.00 1.500.00 2.500.00 2.500.00 4.00.00 4.00.00
29 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A 2 A	GRP 2 DESIGN 784  BRIDGE FLOOR OVERLAY  BRIDGE FLOOR REPAIR. CLASS A  STEEL. STRUCTURAL  TEMPORARY BARRIER RAIL.  FURNISH ONLY  TEMPORARY BARRIER RAIL.  PLACE ONLY  SEALER. CONCRETE - AS PER PLAN  PAVEMENT MARKINGS  TEMPORARY FLOODLIGHTING  TRAFFIC CONTROL  RAIL. CONCRETE BAFRIER  (CAST-IN-FLACE)  GUARDRAIL. FORMED STEEL BEAM  GUARDRAIL. END ANCHORAGES. BEAM  RE-S3  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM  GUARDRAIL  REMOVAL OF FORMED STEEL BEAM	1.236 204.28 2.823 2.00 2.00 2.53 2.40 2.55 2.40 2.75 2.75 2.75 2.75 2.75 2.75 2.75 2.75	Sw. YDZ. Sw. YDZ. Sw. YDZ. LW. FT. LIN. FT. LIN. FT. LUMF SUM LUMP SUM LUMP SUM LUMP SUM LIN. FT. ONLY ONLY LIN. FT. ONLY	23.19 29.00 1.70 5.00 2.00 45.00 405.00 405.00 4.00 4.00	27,426.84 2,482.40 4,799.10 2,650.00 2,650.00 3,726.00 1,500.00 2,500.00 2,500.00 4,000.00 4,000.00 4,000.00

Appendix E Rehabilitation Contract (Page 3 of 3)

CON	TRACT NO. 23528 PROJECT FN-30-5159	s)21-85		•	PAGE 3
ITE	M ITSM	QUANTIT	Y UNIT	UNIT PRICE	T Milion A
""					
46	REMOVE AND REINSTALL				
	OBJECT MARKERS	5	ONLY	€0•30	180.00
47	DELINEATORS. SINGLE WHITE	7	ONLY	20.03	145.00
48	OBJECT MARKER, TRIPLE YELLOW				
	AS PER PLAN	3.	ONLY	20.00	20.00
49	EMBANKMENT-IN-PLACE	1.ባ	Cu. ADZ.	11.0	<i>23</i> 9+00
50	HOLES (FOR PRESSURE CROUTING)	5 d	ONLY	24.93	ت د څخه د د
5 L	PORTLAND CEMENT				
	(FOR PRESSURL GROUTING)		2 N G T		<u> ነ 4 4 1 • 5 3</u>
52	JOINT - PPESSURE PELIEF	45	LIN. FT.	51•13	960.01
53	BASE. TYFE B CLASS 1 ASPHALT				
	CEMENT CUNCRETE	_	ZMOT	79.90	7-980-02
5 <b>4</b>	MOBILIZATION	100.00	X.		8+000+00
	•		6 D.D.	7 70711	- 45 0 5 7 1 7
			GRP	S TOTAL	≆89.352.17
			GRAN	D TOTAL	\$186,466,54

CHANGE OR EXTRA WORK O

PAGE	29
RDER	٣

Appendix F Non-Substantial Work Order (Page 1 of 2)

6 BL	(rage 1 0)
	FHWA Concurrence

		The Control of the Co		1 ( 1 ( ) ( ) ( ) ( ) ( ) ( ) ( ) ( ) (	***************************************
Contract No. 23528			· ··· County	Story	
Group #1 Design #684	a the second	ng manipulati gagaran ng manipulati sa sa sa	Project	EN-30-5(55)21-85	
(Only one group can be covered by one work of Kind of Work Structure	order)		Date Prepared	7-22-85	<u> </u>
To Waterloo Construction Co.	Inc.	· .	Contractor:		
You are hereby ordered to make the following	changes from the p	olans or do the fol	lowing extra wo	rk on your contract dated $\frac{1-1}{2}$	.7-85
A - Description of change to be made or extra v	vork to be done:		•		

8003: Contractor to furnish all material, labor and equipment required to install Cathodic protection to Eastbound bridge deck prior to deck overlay as per plan and manufacturer's recommendation.

B - Reason for ordering change or extra work:

8003: The cathodic protection system will be installed as FHWA demonstration project No. 34 in order to decrease the amount of delamination on the bridge deck. This will be performed as per FHWA work order No. DTFH71-85-34-IA-15 with FHWA funds in the amount of \$60,000.

(Continued on reverse si	de)	Thomas R. Jacobson 730 85
Approved Kenneth Meeks Receipt is acknowledg	Asst. Dist. Engr. , 19 <u>00</u> , 19 ed of this change or extra work and terms of se	Thomas R. Jacobson Engr. Ittlement are hereby agreed to
	on funds being available under the existing on additional Federal-aid funds being made project agreement.	Waterloo Construction Co., Inc.  Contractor  By Roland Risting 7-29 19.85
Date	For the Division Administrator Federal Highway Administration	Approved Construction Engineer 19 1965

PAGE 30

ESTIMATED OVER-RUN OR UNDER-RUN INVOLVED FOR CONTRACT

1 2 3 4 5 GRP.

CHANGE/WORK ORDER NO.

C-Settlement for cost of work to be made as follows:

Lump Sum Agreement

Lump Sum Agreement

(Page 2 of 2)

Labor

\$6,479.74

\$6,479.74 Ray-Chem Materials - 32,448.00 Plywood sheeting 1,044.00 Subtotal 39,971.74 15% Overhead 5,995.76 Electrical work 28,140.00 (26,800 + 5%)Grout sprayer 800.00 Small tools and inciden- 2,680.00 tal equipment \$77,587.50

Lump sum price agreed to by Central Construction Office.

#### D - ITEMS INCLUDED IN CONTRACT

ITEM / NO.	ITEM DESCRIPTION	FUNCTION CODE	UNIT PRICE .XXX	QUANTITY .XXX	TNUOMA XX.
.	APPLIES TO ITEM				
	APPLIES TO ITEM L 1 J 1				
	APPLIES TO ITEM L L L L		-		
	APPLIES TO ITEM L L L L				
	APPLIES TO ITEM				
	APPLIES TO ITEM LLLL				
	APPLIES TO ITEM L L L L L			Service Control of the Control of th	7 - 27 H. A.S.

#### E - ITEMS NOT INCLUDED IN CONTRACT

7 -- 10

		TEM NO.		ITEM DESCRIPTION	ITEM CODE	FUN C	OD:	1	UNIT PRICE	QUANTITY .XXX	TAUOMA .XX.
8	10	) (	)[3	Cathodic Protection	None	4	3	0	\$1.000	77587.500	\$77,587_50_
8	<u></u>		<u></u>				<u> </u>				
8										- · · / a ha-	
3					en e		····	,	eta sociación		. 1999 - 99 <b>4</b>
3											
}	1				EL AL VIII.					te me je ti sasame ve te e e	
3	 	 							essential designation of the second s		

2413.05 PREPARATION OF SURFACE FOR REPAIR AND OVERLAY. Concrete shall be removed from each area, designated on the plans or by the Engineer, to a depth and in a manner consistent with the classification for that area. Areas as shown on the plans are based on the best information available; actual areas will be determined by the

Engineer.

A. Class A Bridge Floor Repair. Concrete may be removed by chipping or by a combination of scarifying and chipping. except that final clean up, in any case, shall be by use of hand tools. Class A repair removal shall be considered to start 1/4 inch below the existing surface, but this shall not preclude removal coincidental with preparation for overlay. Removal for Class A repair shall extend at least to the level of the top of the top reinforcing bars, and the removal shall extend deeper, as necessary, to remove unsound concrete. All reinforcing bars and newly exposed concrete shall be thoroughly cleaned by sandblasting or shotblasting. Where bond between existing concrete and reinforcing steel has been destroyed, the concrete adjacent to the bar shall be removed to a depth that will permit new concrete to bond to the entire periphery of the bar so exposed. A minimum of 3/4-inch clearance shall be required around the bar. Care shall be exercised to prevent cutting, stretching, or damaging any exposed reinforcing steel. The Engineer may require enlarging a designate portion should inspection indicate deterioration of concrete or corrosion of reinforcing beyond

the limits previously designated.

B. Class B Bridge Floor Repair. Within all areas designated for Class B repair, and any designated areas of Class A repair in which the depth of the remaining sound concrete is less than 50 percent of the original depth of the bridge floor, all concrete shall be removed. Designated Class A repair areas shall be measured as Class B Bridge Floor Repair when full-depth removal is required. At the direction of the Engineer, limited areas of removal greater than 50 percent of the floor thickness, such as beneath reinforcing, may be allowed; these limited areas of excess depth will be measured as Class A Bridge Floor Repair. Concrete may be removed by chipping or by a combination of scarifying and chipping. except that the final removal at the periphery of Class B repair areas shall be accomplished by 15-pound chipping hammers or hand tools. Class B repair removal shall be considered to start 1/4 inch below the existing surface, but this shall not preclude removal coincidental with preparation for overlay. All exposed reinforcing bars and newly exposed concrete shall be thoroughly cleaned by sandblasting or shotblasting. Care shall be exercised to prevent cutting, stretching, or damaging exposed reinforcing,

Forms shall be provided to enable placement of new concrete in the full-depth opening. The forms shall preferably be suspended from existing reinforcing bars by wire ties. Forms may, in the case of large-area openings, be supported by blocking from the beam flanges. Forms will in all cases be supported by elements of the existing superstructure unless specifically noted or shown otherwise on the plans.

C. Bridge Floor Overlay. The entire, existing concrete floor area shall be uniformly scarified or prepared to a depth of  $\frac{1}{2}$ inch, except over areas of Class A and B repair where the 4-inch removal may be coincidental with operations for repair removal. Removal to a greater depth will be required at drains and elsewhere, as noted on the plans.

D. General. The thickness of concrete above the prepared surface or reinforcing steel shall be at least 3/4 inch and shall be greater if specified on the plans. The clearance shall be checked in the following manner before concrete is placed. A filler block having a thickness 1.8 meh less than the overlay thickness shall be attached to the bottom of the screed; with screed guides in place, the screed shall be passed over the area to be concreted. As an alternate to passage of the linishing machine, an approved template, supported by the screed guides, may be passed over the overlay area. Where the intended clearance does not allow use of this method, a stringline or other means shall be used, subject to approval of the Engineer. All old concrete which does not have sufficient clearance shall be removed. All reinforcing steel which does not have sufficient clearance shall be depressed and fastened down. It may be necessary to remove concrete beneath some reinforcement to permit depressing the reinforcement adequately. The minimum clear distance around these bars for placement of new concrete shall be 3/4 inch.

Areas from which concrete has been removed shall be kept free of slurry produced by wet sawing of concrete joints. All such slurry shall be removed from prepared areas before

new concrete is placed.

Hand tools shall be used to remove final particles of concrete or to achieve the required depth. The entire surface, including curbs and exposed reinforcement, against which new concrete is to be placed shall be sandblasted or shotblasted. The cleaning shall be of such extent as to remove all dirt, oil, and other foreign material, as well as any unsound concrete. Immediately before applying grout in preparation for placement of new concrete, the surface shall be cleaned with air blast. For the portland cement concrete, it is not intended or desired that existing concrete, prepared for repair or overlay be presaturated with water before grout and new concrete is placed. The prepared surface shall be dry to allow some absorption of the grout.

At the time of placement of either PCC or latex-modified concrete, the area shall be clean and the reinforcement free of rust; rust forming because of dew on clean reinforcement overnight will not be considered objectionable, but reinforcement with a greater amount of rust shall be subject to recleaning before the concrete is placed. The area shall be

cleaned by air blast before the concrete is placed.

For latex-modified concrete, the surface shall be flushed with water and kept wet for at least one hour before concrete placement. Puddles of free water shall be removed before covering with concrete.

Appendix H Class A Repair Map

Page 32

#### CONTINUITY TESTING

#### Procedure

Testing must be performed to verify that the mats of the steel reinforcement and any other steel in the bridge deck are electrically continuous throughout the area to be protected.

- 1. A D.C. ohm meter capable of resolving 0.1 ohms or less shall be used for all continuity testing.
- 2. The reinforcing steel must be wire brushed or filed to bright, clean white metal condition at each contact location.
- 3. The resistance between rebar test locations must be recorded with the ohm meter lead wires connected in one way then the leads reversed and the resistance measurement repeated. The resistance reading should not change if the bars are continuous.
- 4. Take resistance measurements at several separate locations within each control zone from one edge of the zone to the other edge. Longitudinal and transverse bars as well as top and bottom mats should be checked.
- 5. Discontinuous rebar is indicated by any one of the following:
  - a. Resistance readings that change more than 0.3 ohms when the ohm meter leads are reversed.
  - b. Resistance readings that change more than 0.3 ohms in 15 seconds.
  - c. Unstable resistance readings on the ohm meter.
  - d. Resistance readings greater than 1.0 ohm.
- 6. The discontinuous steel must be electrically continuous.

#### Section 2413. Surfacing and Repair and Overlay of Bridge Floors

2413.01 DESCRIPTION. Surfacing bridge floors shall consist of placing a wearing course on a prepared surface, and other necessary work shown on the plans or specified herein.

Repair and overlay of bridge floors shall consist of removing concrete from the existing surface, replacing and overlaying with new concrete, and other necessary work shown on the plans or as specified. When structural repairs are included in the project, Class C or Class D concrete, as specified on the plans, may be mixed using equipment meeting requirements of 2413.03B. The concrete mixture used for the overlay may be used for the repair; the water consistency shall be as specified in 2403.03E. The work shall be done according to the plans and this specification. Unless otherwise provided on the plans, overlay shall accomplish a raise of the existing road way surface and shall cover the entire concrete floor surface, including those areas to be repaired. Bridge floor repair and overlay shall be classified as follows:

A. Class A Bridge Floor Repair shall consist of removing floor concrete below the level described for Bridge Floor Overlay, but less than full depth; disposing of concrete removed; replacing the excavated volume with concrete to a level bounding the Bridge Floor Overlay classification. Lower limit for Class A Bridge Floor Repair shall be to suitable existing concrete, as determined by the Engineer, but to at least the level of the top of the top reinforcing steel. B. Class B Bridge Floor Repair shall consist of removing floor concrete below the level described for Bridge Floor Overlay for the full remaining depth of the floor; disposing of concrete removed; replacing the excavated volume with concrete to a level bounding the Bridge Floor Overlay classification.

C. Bridge Floor Overlay shall consist of removing floor concrete to a depth 1/4 inch below the existing, finished surface, except at drains and elsewhere as noted on the plans; disposing of the concrete removed; overlaying with a concrete course of a depth designated on the plans. Thickness of the concrete overlay shall be measured from a level 1/4 inch below the original surface to a final raised surface as shown on the plans. Where removal to a level lower than 1/4 inch below the original surface is necessary because of surface fixtures, the minimum thickness of abutting overlay shall be 3/4 inch and shall be tapered to the full designated

Unless otherwise specified, the work shall be done using either portland cement concrete or latex-modified concrete, at the Contractor's option.

2413.02 MATERIALS. All materials shall meet requirements for the respective items in Part IV.

Only one brand of cement shall be used during placement of an individual pour. Type III cement will not be permitted.

Sections 4110 and 4115 shall apply to the aggregates. Only those coarse aggregates specifically allowed by 4115.08 for this work shall be used.

A. Portland Cement Concrete shall meet the following requirements:

BASIC ABSOLUTE VOLUMES PER UNIT VOLUME OF CONCRETE

Coarse Aggregate	0.312088
Fine Aggregate	.312088
Air	.060060,
Water	.160235
Cement	.155569

# APPROXIMATÉ QUANTITIES OF DRY MATERIALS

1 1,10 ( 7 (7) ( 7 (7) ( 7)	
Coarse Aggregate	1,394 lb
Fine Aggregate	1.394 15
Cement	823 lb

\*These quantities are based on the following assumptions: Specific gravity of coment, 3.14: Specific gravity of coarse and fine aggregates, 2.65; Weight of one cubic foot of water, 62.4 pounds.

A water-reducing admixture for improving workability will be required. This admixture shall be approved by the Engineer.

The slump, measured in accordance with AASHTO T 119. shall be 3/4 inch with a maximum of 1 inch and no minimum requirement. Testing for slump of concrete from a continuous mixer shall commence within 2 to 4 minutes after the concrete is discharged.

The intended air entrainment of the finished concrete is 6 percent, but the air content of fresh, unvibrated concrete at the time of placement, as determined by AASHTO T 152. shall be 6.5 percent, with a maximum variation of plus or minus 1.0 percent.

Grout for bonding new concrete to previously placed concrete shall consist of equal parts by weight of portland cement and fine aggregate for concrete mixed with sufficient water to form a stiff slurry. The consistency shall be such that the slurry can be applied with a stiff brush or broom to the previously placed concrete in a thin, even coating that will not run or puddle in low spots. An equivalent grout of portland cement and water, to be applied by pressure spray. may be substituted with approval of the Engineer. For sealing vertical joints between adjacent lanes and at the curbs, this grout shall be thinned to paint consistency.

#### CATHODIC PROTECTION PERFORMANCE REPORT\*

Pal	arized	Potentials	
7111	arizeu	runeations	

Reporting Period Time After Start-Up	Total Voltage (Volts)	Total Current (Amps)	Section 1 On Reading Instant Off (Volts)	Section 2 On Reading Instant Off (Volts)	Section 3 On Reading Instant Off (Volts)	Section 4 On Reading Instant Off (Volts)	Current Flow To Rebar Probes Zone 1 / Zone 2 (milliAmps)	Circuit Current Minimum / Section # Maximum / Section # (Amps)	Ambient Temp. (°F)	Bridge Deck Condition	Observations
4 weeks	7.91	9.96	-0.972 -0.767	-1.920 -0.684	-0.622 -0.511	-0.970 -0.873	····· / ·····	2.40 / 2 2.48 / 4	60	Damp	System adjustments still taking place
2 months	9.50	9.00	-1.460 -0.980	-3.620 -0.790	-1.180 -0.620	-1.370 -0.960	/	1.68 / 3 3.03 / 1	14	Snow packed	Still no current flow to the rebar probes
4 months	6.90	9.00	-1.176 -0.902	-1.380 -0.586	-0.790 -0.564	-0.730 -0.583	/	1.61 / 3 2.99 / 1	34	Ory	
8 months	3.93	6.00	-0.660 -0.560	-0.330 -0.190	-0.140 -0.130	-0.120 -0.110	5.3 / 65.9	1.15 / 2 2.04 / 1	60	Dry	
l year	5.81	5.94	-0.698 -0.494	-1.029 -0.546	-0.118 -0.103	-0.302 -0.266	23.2 / 29.4	1.12 / 3 1.95 / 1	55	Ory	New circuit card in place

<sup>\*</sup> Intermediate readings were taken but not reported here

PAGE 36 Appendix L Power Consumption and Costs

October 10, 1985 November 14, 1985 December 16, 1985 January 16, 1986 February 18, 1986 March 17, 1986 April 16, 1986 May 14, 1986 June 16, 1986 July 16, 1986 August 14, 1986 September 16, 1986 October 16, 1986	87 kw 115 141 134 130 60 45 41 49 5 0 28 57	\$13.04 13.94 14.66 14.20 14.11 9.16 8.12 7.84 8.38 5.57 5.00 7.41 9.90
Average/month	69 kw	\$10.10