

STATE OF IOWA
1923

REPORT OF THE

State Highway Commission

FOR THE
Year Ending December 1, 1923

ISSUED BY THE
STATE HIGHWAY COMMISSION

AMES, IOWA

J. W. HOLDEN, Chairman
WM. COLLINSON,
ANSON MARSTON,
State Highway Commissioners

F. R. WHITE, Chief Engineer

Published by
THE STATE OF IOWA
Des Moines

PART I
CHAPTER I
Summary

The Tenth Annual Report.

The tenth annual report of the State Highway Commission is divided into two parts.

Part One is a report of the work of the Commission and of construction and maintenance work on the primary road system and expenditures therefor, for the year ending November 30, 1923, and a report of the expenditures of the Commission for the fiscal year ending June 30, 1923.

Part Two is a summary of the annual reports of the county engineers for the year ending December 31, 1923.

Construction Work Accomplished.

The following amounts of the various classes of road and bridge work on the primary road system were completed during 1923:

| | |
|---------------------------|--------------------|
| Paving | 100.7 Miles |
| Graveling | 443.8 Miles |
| Grading | 837.5 Miles |
| Tile Drains | 2,161,741 Lin. Ft. |
| Bridges and Culverts..... | 1,815 |

A comparison of the construction work accomplished each year since the primary road law was passed, follows:

| Year | Paving Miles | Graveling Miles | Grading Miles | Tile Drains Lin. Ft. | Bridges and Culverts |
|------------|--------------|-----------------|---------------|----------------------|----------------------|
| 1919 | 4.3 | 3.0 | 180.0 | 126,991 | |
| 1920 | 46.6 | 107.5 | 400.8 | 1,106,700 | |
| 1921 | 167.1 | 367.7 | 1,060.9 | 5,416,528 | |
| 1922 | 391.4 | 432.0 | 1,069.7 | 2,060,962 | 2,106 |
| 1923 | 100.7 | 413.8 | 837.5 | 2,161,741 | 1,815 |

On December 1, 1923, the following uncompleted work was under contract:

| | |
|---------------------------|------------------|
| Paving | 33.7 Miles |
| Graveling | 59.2 Miles |
| Grading | 149.9 Miles |
| Tiling | 523,005 Lin. Ft. |
| Bridges and Culverts..... | 282 |

This work will be carried over into the 1924 construction season.

IOWA STATE HIGHWAY COMMISSION

Expenditures for Construction.

The expenditure for construction work on the primary road system during 1923 was \$12,663,736.53, as follows:

| | |
|-------------------------|-----------------|
| Grading | \$ 4,733,548.81 |
| Graveling | 1,128,591.57 |
| Paving | 3,211,385.32 |
| Drainage | 434,857.12 |
| Bridges and Culverts | 2,082,579.63 |
| Guardrail | 242,961.13 |
| Right-of-way | 288,204.42 |
| Machinery and Equipment | 4,032.28 |
| Engineering | 537,573.25 |
| Total | \$12,663,736.53 |

The following is a comparison of the construction expenditures for each year since the primary road law was enacted:

| | |
|-------------|-----------------|
| 1919 | \$ 741,813.73 |
| 1920 | 4,806,404.96 |
| 1921 | 15,900,523.64 |
| 1922 | 13,324,555.14 |
| 1923 | 12,663,736.53 |
| Grand Total | \$47,136,534.00 |

Expenditures for Maintenance.

The maintenance of the primary road system from December 1, 1922 to December 1, 1923, cost \$2,420,900.25 or an average of \$364.23 per mile. The average cost of maintaining the different types of road during said period was as follows:

| | |
|----------|-------------------|
| Pavement | \$131.00 per mile |
| Gravel | 44.00 per mile |
| Earth | 31.00 per mile |

The following is a comparison of the expenditure for maintenance for each year since this work has been paid out of the primary road fund:

| | |
|-------|----------------|
| 1920 | \$ 614,296.71 |
| 1921 | 2,264,692.51 |
| 1922 | 2,444,664.54 |
| 1923 | 2,420,900.25 |
| Total | \$7,744,554.01 |

*Includes only one-half year. Primary road funds began to be used for maintenance of primary system on July 1, 1920.

TENTH ANNUAL REPORT

Condition of Primary Road System.

On December 1, 1923, the condition of the primary road system was as follows:

| | |
|--|---------------|
| Paved | 419.1 Miles |
| Graveled | 1,889.4 Miles |
| Built to finished grade but not surfaced | 2,001.2 Miles |
| Not built to finished grade | 2,357.9 Miles |
| Total | 6,646.6 Miles |

One can now travel from Des Moines to the county seats of thirty-six counties by direct route, and be on gravel or pavement all of the way.

Cost of Engineering and Administration.

Since the first law was enacted (in 1917) accepting federal aid, \$56,627,122.99 has been expended on the primary road system under the Commission's supervision. This expenditure is classified as follows:

| | |
|--------------------------------|-----------------|
| Construction | \$45,963,914.08 |
| Maintenance | 7,747,554.01 |
| Engineering and Administration | 3,518,654.00 |
| Total | \$56,627,122.99 |

The expenditure for engineering amounts to six and twenty-one hundredths (6.21%) per cent of the total expenditure. This expenditure includes every item of engineering and overhead expense of every nature incurred by the Commission because of this work.

Cost of the Commission.

During the fiscal year the total salaries and expenses for all three members of the Commission was \$4,802.22 as follows:

| | Salary | Expense | Total |
|----------------------|------------|----------|------------|
| J. W. Hoiles | \$1,140.00 | \$97.22 | \$1,747.22 |
| William Collison | 1,390.70 | 72.40 | 2,182.40 |
| August Marton | 61.00 | 63.69 | 124.69 |
| Motor transportation | 88.00 | 80.90 | 168.90 |
| Total | \$1,589.00 | \$772.22 | \$4,802.22 |

Payments Made by Government.

Prior to December 1, 1922, the government had paid \$7,457,49 to the state in aid of road work. During 1923 the government paid to the state \$2,569,634.48. The total payments by the

government to December 1, 1923 amount to \$10,027,182.97. Of the total amount of federal aid (\$11,444,131.04) allotted to the state prior to December 1, 1923, \$1,416,948.07 is still in the hands of the federal treasurer at Washington. In addition to this sum, Iowa's balance of federal aid authorized by Congress in a bill passed in June, 1922 will be approximately \$4,000,000.00, making a total of approximately \$5,500,000.00 coming to this state under existing federal laws.

Federal Aid Funds Obligated.

If project agreements are not executed obligating federal aid funds, within two years after the close of the fiscal year during which such funds become available, such funds revert to the federal government. Under these conditions, Iowa must have obligated \$13,257,888.67 of federal aid funds by July 1, 1925. Up to December 1, 1923, one hundred eighty-five project agreements had been signed with the Secretary of Agriculture, obligating \$11,741,659.39 of federal aid, leaving \$1,516,229.28 which must be obligated by July 1, 1926. At the present rate these funds will be obligated in sufficient time to prevent their reverting to the government.

Tests of Materials.

In connection with the construction work carried on during 1923, tests and inspections have been made on 18,658 samples of materials. The amounts of the various kinds of materials represented by these samples are as follows:

| | |
|-----------------------------|--------------------|
| Sand, gravel and stone..... | 717,912 Tons |
| Cement | 694,918 Bbls. |
| Steel | 5,137 Tons |
| Paving brick | 742,000 |
| Tile | 2,208,356 Lin. Ft. |

Bridge Surveys and Plans.

Field surveys have been made for 2,540 bridges and culverts. Plans have been prepared for 2,167 bridges and culverts estimated to cost \$2,600,023.00. Plans have been checked and approved for 251 bridges and culverts estimated to cost \$667,000.00. A comparison of this work during the past six years follows:

| Year | Field Surveys Made | Plans Prepared | | Plans Approved | | Shop Drawings Approved |
|------|--------------------|-----------------|----------------|----------------|----------------|------------------------|
| | | No. | Estimated Cost | No. | Estimated Cost | |
| 1918 | 236 | \$ 1,208,000.00 | 163 | \$ 634,000.00 | 79 | 86 |
| 1919 | 1,022 | 1,000,000.00 | 387 | 800,000.00 | 102 | 102 |
| 1920 | 1,702 | 1,671,945.00 | 409 | 1,072,417.00 | 105 | 105 |
| 1921 | 1,624 | 2,265 | 4,600,949.00 | 422 | 723,294.00 | 158 |
| 1922 | 3,625 | 3,577 | 2,825,322.00 | 194 | 400,000.00 | 126 |
| 1923 | 2,546 | 2,167 | 2,600,023.00 | 251 | 667,000.00 | 126 |

Road Surveys and Plans.

During 1923 detailed surveys were made for the improvement of 499 miles of the primary road system. Plans were prepared for 946 miles of the primary road system, and plans prepared by the county engineers for 139 miles of secondary road were checked and approved. Surveys have now been completed for a total of 5,087 miles or seventy-seven per cent of the primary system. Plans have been completed for 5,963 miles or ninety per cent of the primary road system. Surveys of the primary road system in forty-two counties are completed.

A comparison of the mileage of surveys and plans for the past seven years follows:

| Year | Primary Roads | | Secondary Road Plans Checked and Approved |
|------|---------------|-------------|---|
| | Surveys | Plans | |
| 1917 | 128 Miles | 4 Miles | 809 Miles |
| 1918 | 269 | 213 | 267 |
| 1919 | 1,002 | 585 | 281 |
| 1920 | 1,080 | 1,164 | 415 |
| 1921 | 1,065 | 1,455 | 204 |
| 1922 | 999 | 1,794 | 261 |
| 1923 | 499 | 916 | 139 |

Bridge and Road Contracts.

Bridge, road, and material contracts were checked for approval. These contracts are classified as follows:

| | No. of Contracts | Amount of Contracts |
|---|------------------|---------------------|
| Bridge and culvert work..... | 322 | \$ 2,326,259.00 |
| Bridge and culvert materials..... | 48 | 6,283 |
| Primary road work..... | 300 | 6,283,974.00 |
| Primary road work in cities..... | 12 | 5,169,300.00 |
| Secondary road projects involving primary road funds..... | 5 | 11,689.00 |
| Secondary road districts..... | 21 | 135,546.00 |
| County road work..... | 43 | 588,712.00 |
| Total..... | 741 | \$ 10,788,430.00 |

Four of the above bridge and road contracts amounting to \$363,237.00 were disapproved. The remainder were approved. A comparison of the contracts checked for approval for the past seven years, follows:

| Year | Bridge and Culvert Contracts | | No. of Mtl. Contracts | Primary Road Contracts | | Secondary Road Contracts | |
|------|------------------------------|--------------|-----------------------|------------------------|------------|--------------------------|------------|
| | No. | Amount | | No. | Amount | No. | Amount |
| 1917 | 197 | \$ 2,179,000 | 50 | 1 | \$ 90,492 | 35 | \$ 634,903 |
| 1918 | 173 | 1,760,800 | 56 | 6 | 186,571 | 28 | 290,794 |
| 1919 | 273 | 3,213,800 | 35 | 29 | 1,139,222 | 37 | 525,459 |
| 1920 | 228 | 4,307,100 | 53 | 207 | 12,212,020 | 62 | 876,081 |
| 1921 | 207 | 4,692,103 | 40 | 433 | 7,969,488 | 91 | 727,065 |
| 1922 | 301 | 3,759,193 | 44 | 465 | 9,227,810 | 74 | 459,707 |
| 1923 | 252 | 3,295,259 | 48 | 360 | 6,283,974 | 60 | 673,807 |

Road Plans, Specifications, and Estimates Submitted.

Plans, specifications, and estimates for one hundred thirty-eight projects involving the improvement of 1,043.4 miles of primary road at an estimated cost of \$9,561,678.28 were submitted to the federal government and the boards of supervisors for approval. Thirty-four of these projects estimated to cost \$6,017,075.46, were federal aid projects. The remainder were primary road projects.

Projects Approved.

During 1923, the Commission approved one hundred two projects involving the improvement of 696.7 miles of road at an estimated cost of \$4,637,134.10. Eighty-three of these projects including 640 miles and estimated to cost \$3,895,124.62 were on the primary road system. Eleven of these projects including 13.9 miles and estimated to cost \$568,067.46 were on extensions of primary roads within cities. Eight projects involving the improvement of 42.8 miles, estimated to cost \$173,942.02 were on the secondary roads and involved the expenditure of primary road funds as provided by Chapter 89 of the 40th General Assembly.

Government Equipment Received.

During 1923, government equipment valued at \$321,853.75 was received. The total value of all government equipment received to December 1, 1923, is \$4,363,054.75.

During the past year, government equipment has been issued to the counties and various state departments as follows:

| | |
|----------------------------|--------------|
| Counties | \$171,373.00 |
| Board of Control..... | 53,942.00 |
| Board of Conservation..... | 355.00 |
| State College | 3,158.43 |
| State University | 408.00 |

The government equipment has cost the state in freight, storage, receipt, handling, buildings, and land where buildings are located, a total of approximately \$372,318.00 or eight and five-tenths (8.5%) per cent of its value. Of this amount, \$102,600.00 has been invested in land and storage buildings, which constitute a permanent plant for the Commission's mechanical equipment.

Railroad Crossing Work.

Plans were prepared for forty-one railroad crossing projects. Eight projects have been satisfactorily adjusted, and agreements reached between the railroad companies and the public, regarding division of cost. The division of cost of railroad crossing work as between the public and the railroad company, is determined separately for each individual crossing project. The particular conditions affecting the cost of each project are taken into account in determining the division of the cost of that project. Sometimes the railroad pays the major portion of the cost, and sometimes the public bears the major portion of the cost. Taking into consideration the division of the cost on all projects that have been adjusted, the cost has been split about equally between the public and the railroads.

The progress in grade crossing elimination on the primary road system is well illustrated by the following:

| | |
|---|-----|
| Number of grade crossings on primary system as established in 1919..... | 665 |
| Number of grade crossings on primary system as now established (1923) | 465 |
| | |
| Number of grade crossings eliminated..... | 200 |

The greater portion of these two hundred grade crossings have been eliminated by relocation of primary roads.

Bonds and Certificates in Anticipation of Primary Road Fund.

On December 1, 1923 there were \$7,497,000.00 of primary road bonds and \$3,591,000.00 of primary road anticipation certificates outstanding. These bonds had been issued by eleven counties. The certificates had been issued by fifty-seven counties. (See Schedules No. 77 and 78).

CHAPTER II

Recommended Legislation

Since the present session of the Legislature is a special session called for the purpose of revising the Code, the Commission is making no new legislative recommendations at this time. This chapter for this year is devoted to a brief review of the road legislation by the regular session of the Fortieth General Assembly.

Right-of-Way for Primary Roads.

(a) Payment.

Chapter 84, 40th General Assembly, authorizes the use of primary road funds in payment for right-of-way on the primary road system. Also, this chapter authorizes reimbursement from the primary road fund to counties for right-of-way heretofore purchased (since Chapter 237, 38th General Assembly became effective) for the improvement of the primary road system.

(b) Right-of-Way in towns and cities less than 2,500.

Chapter 87 of the 40th General Assembly authorizes the board of supervisors to purchase or condemn right-of-way for the improvement of the primary roads through towns and through cities having a population less than twenty-five hundred, and authorizes the payment of said right-of-way out of the primary road fund.

Special Assessments for Paving.

Chapter 85, 40th General Assembly, reduces the special assessments for paving from twenty-five per cent of the cost of such paving to twelve and one-half per cent of such cost, and provides for the reimbursement of one-half of paving assessments heretofore levied for the improvement of the primary roads.

Gasoline Tax.

The 40th General Assembly passed a bill providing for the levying of a gasoline tax of two cents per gallon. One-third of the proceeds of such tax was to go to the primary road fund and two-thirds of such proceeds were to go to the secondary road fund. The bill was vetoed by the Governor.

Purchase of Land for Truck Sheds.

Chapter 329, 40th General Assembly, authorizes the State Highway Commission to purchase eighteen acres of ground in the city

of Ames where the truck sheds for excess war equipment are located. The amount authorized to be paid for such land was twelve thousand dollars.

Office Building for State Highway Commission.

Chapter 328 of the 40th General Assembly, provides for the construction of an office building for the State Highway Commission, such building to be located in the city of Ames on ground donated by the citizens of Ames.

Anticipation of County Revenues.

Chapters 104 and 105, 40th General Assembly, prohibit the anticipation of county revenues except for certain specific expenditures set forth in said chapter. Largely speaking, this act will eliminate the practice of exceeding revenues in various county funds, and then refunding said indebtedness by the issuance of bonds.

Motor Vehicles as Common Carriers.

Chapter 97 of the 40th General Assembly, provides for the regulation of motor vehicles used as common carriers, and for the levying of a special tax or license on such vehicles. The administration of this act is placed in the hands of the State Railroad Commission.

Condemnation of Land for Road Purposes.

Chapters 80 and 81 of the 40th General Assembly, revise the method of choosing juries for the condemnation of land for road purposes. Under these statutes, the property owner chooses one member of the condemnation jury, the county board chooses one member of the condemnation jury, and these two appoint the third member.

Employment of County Engineer.

Chapter 82 of the 40th General Assembly makes it optional with the board of supervisors to employ a county engineer. Heretofore the law has required each county to employ an engineer.

Serving Notice of Special Assessments.

Chapter 86 of the 40th General Assembly amends the primary road law with respect to serving notice of special assessments so as to cause such notice to be served by publication.

Hard Surfacing of Primary Roads Through Towns.

Chapter 88, 40th General Assembly, authorizes the construction of pavements on extensions of primary roads through towns, even though the county in which said town may be located has not voted favorably on the hard surfacing of the primary road system.

Use of Primary Road Funds on Secondary Roads.

Chapter 89 of the 40th General Assembly, authorizes the use of excess primary road funds accruing to any county in the improvement of the secondary roads of that county whenever all the primary roads of that county have been graded, drained, and surfaced with gravel or other surfacing approved by the State Highway Commission.

Secondary Road Districts Within Towns and Cities Having a Population of Thirty-five Hundred.

Chapter 90 of the 40th General Assembly authorizes the formation of road assessment districts for the purpose of improving extensions of secondary roads within towns and within cities having a population not in excess of thirty-five hundred.

Removal of Billboards.

Chapter 91 of the 40th General Assembly authorizes the boards of supervisors or Highway Commission to remove billboards or advertising signs which obstruct the view of any portion of a public highway or railroad track in such manner as to render dangerous the use of the public highway.

CHAPTER III**Executive Department****Appointments of Commissioners.**

During the year fifty-four formal meetings of the Commission were held, of which fifty were attended by Commissioner Holden, forty-seven by Commissioner Collinson, and thirty-nine by Commissioner Marston.

The Commissioners spent a total of one hundred twenty-six days on inspection trips in the several counties and in conferring with county boards of supervisors, township trustees, and other road officials. Twenty-five of the ninety-nine counties were visited.

Employees of the Executive Department spent a total of eighty-three days on assignments outside the general office.

Tenth Annual Road Conference.

The tenth annual conference of road officers was held in Ames on March 21, 22, and 23, 1923. This meeting was attended by seventy county engineers, six assistant county engineers, one hundred ninety-one county supervisors, twenty-eight county auditors, one township trustee, one township clerk, and one road foreman. There was a total enrollment of two hundred ninety-eight. Eighty-seven of the ninety-nine counties were represented.

Litigation.

The Commission has been made a party to two new law suits; one in Appanoose County and one in Washington County. Each of these cases grew out of the condemnation of right-of-way for road purposes. In neither of these cases was the Commission the principal defendant. We were simply named as co-defendants with the county and others for the reason that the right-of-way which it was sought to acquire was for the improvement of the primary roads.

The case of Story County versus the State Highway Commission, which was mentioned in our report a year ago, has not been brought to trial.

Publications.

During the year six issues of the regular Service Bulletin were published. Fifty-two weekly reports of road and bridge lettings were issued and published. Twenty-five weekly road condition maps were issued.

The following additional publications were issued:

Revised specifications for highway bridges and bridge material.
Revised specifications for primary road work.

Specifications for city paving projects on primary road extensions.

Revised edition of Primary Road Guide.

Primary and Secondary Road Laws of Iowa.

Modification of Primary Road System.

The law provides that the primary road system may be changed.

- (a) for more efficient service,
- (b) for more economical construction,
- (c) to afford access to cities, towns, and villages,
- (d) to afford access to state parks and recreation centers.

During the past year, twenty-one changes or modifications have been made in the primary road system of seventeen counties. The greater number of these modifications have consisted of correcting the maps where relocations of primary roads have been made to avoid bad turns, railroad crossings, or steep grades. The modifications made have resulted in a net increase in the primary road system of thirty-one and three-tenths miles. The total mileage of the system now is six thousand six hundred forty-six and six-tenths miles.

Modification of County Road System.

The Commission acted on seventy-eight requests from the county boards for modifications of the county road systems. Sixty-three of these requests were approved, and fifteen were disapproved or deferred. The sixty-three requests which were approved resulted in an increase of one hundred forty and forty-five one hundredths miles in the county road system.

State Fair Exhibit.

The usual highway exhibit was maintained at the State Fair.

Registration of Highway Routes.

During 1923 four highway routes were registered with the Commission, under the provisions of Section 3021 of the Compiled Code, as follows:

- Whiteway 7 Highway,
- Herbert Hoover Highway,
- Atlantic-Yellowstone-Pacific Highway,
- Cedar Rapids-Urbana-Independence Short Line.

Construction of Office Building.

Chapter 328 of the 40th General Assembly directs the Commission to construct an office building as funds therefor may be available in any unexpended balances in the Commission's support fund, and authorizes the location of said building on ground adjacent to the sheds where the government equipment is stored, if the citizens of Ames should donate such land. Promptly after the enactment of this statute, the citizen of Ames raised \$16,500.00 by popular subscription and purchased a tract of five acres in the city of Ames immediately west of the truck sheds. This tract of ground has a frontage of two hundred forty feet on Lincoln Way and is nine hundred eight feet in depth. It was presented to the state to be used as a site for the new office building of the Commission.

On July 10, 1923, bids were received and contract were let for said office building as follows:

| | | |
|---|-------|--------------|
| General Contract (including terrazzo floors in corridors) | | \$104,344.00 |
| Plumbing and Heating | | 11,794.00 |
| Wiring | | 2,490.00 |
| | | _____ |
| Total Amount of Contracts | | \$118,628.00 |
| Architects' fees (approximately) | | 3,600.00 |
| | | _____ |
| Total | | \$122,228.00 |
| Deduct amount of saving on brick | | 720.00 |
| | | _____ |
| Net total | | \$121,508.00 |

As the work progressed, some modifications were made in the plans, which have resulted in extra cost amounting to \$2,010.00, thus increasing the net total cost to \$123,518.00.

The building is one hundred sixty feet long by sixty feet wide and three stories in height. It will provide sufficient space for all of the Commission's force located at Ames, thus releasing to the College all of the space now occupied by the Commission in the engineering buildings at the College. Construction work has progressed to such an extent that the building is now enclosed. It should be completed and ready for occupancy about May 1, 1924.

Organization of the Commission.

On December 1, 1923, there were three hundred seventy-four people on the Commission's force, exclusive of the Commissioners and temporary and part-time help. One year ago the force consisted of two hundred seven people, exclusive of the Commissioners

and temporary and part-time help. This increase in the size of the force on December 1, 1923, over December 1, 1922 (167) is due to the fact that in 1922 on account of weather conditions, the field work had nearly all been shut down by December 1st and the field force had nearly all been laid off, while in 1923 the weather was so mild that on December 1st none of the field work except paving jobs, had been shut down.

An outline of the organization of the Commission, showing department heads and district engineers, follows:

Commissioners:

| | | |
|---------------------------------------|--------------------------------------|--------------|
| J. W. Holden..... | Chairman..... | Scranton |
| William Collinson..... | Chariton | |
| Anson Marston..... | Ames | |
| Executive Department: | | |
| F. R. White..... | Chief Engineer..... | Ames |
| Department of Road Administration: | | |
| M. L. Hutton..... | Assistant Engineer..... | Ames |
| Construction Department: | | |
| F. H. Mann..... | Construction Engineer..... | Ames |
| Department of Bond Design: | | |
| W. E. Jones..... | Engineer of Road Design..... | Ames |
| Maintenance Department: | | |
| W. H. Root..... | Maintenance Engineer..... | Ames |
| Bridge Department: | | |
| J. H. Ames..... | Bridge Engineer..... | Ames |
| Department of Materials and Tests: | | |
| R. W. Crum..... | Engineer of Materials and Tests..... | Ames |
| Department of Purchases and Accounts: | | |
| C. R. Jones..... | Auditor..... | Ames |
| District Number One: | | |
| W. F. Beard..... | District Engineer..... | Ames |
| District Number Two: | | |
| Raymond Zack..... | District Engineer..... | Mason City |
| District Number Three: | | |
| E. W. Dunn..... | District Engineer..... | Sioux City |
| District Number Four: | | |
| L. M. Martin..... | District Engineer..... | Atlantic |
| District Number Five: | | |
| J. S. Morrison..... | District Engineer..... | Ottumwa |
| District Number Six: | | |
| Will M. Lee..... | District Engineer..... | Cedar Rapids |
| District Number Seven: | | |
| J. A. Paulsen..... | District Engineer..... | Waterloo |
| District Number Eight: | | |
| J. F. Reynolds..... | District Engineer..... | Storm Lake |
| District Number Nine: | | |
| W. O. Price..... | District Engineer..... | Chariton |

CHAPTER IV

Bridge Department

Bridge Designs for Specific Locations.

(Refer to Schedule No. 1.)

During the past year the bridge department has prepared 2,167 designs for individual locations from field notes secured by the engineers of the Commission and from notes sent in by county engineers. The total estimated cost of the bridges and culverts designed during 1923 by the Commission is \$2,600,023.

Since the present road law went into effect in April, 1913, the bridge department has prepared 12,618 designs for specific locations which are estimated to cost \$22,799,600.

The bridge department has completed the design of several bridges of importance during the past year. Among these are the following:

Design No. 1, Adair County.—This is an open spandrel ribbed arch design over the C., R. I. & P. Railroad in Adair. The center span is 80' flanked on either end by a 35' unsymmetrical arch span. The structure provides 34' roadway and a 3' sidewalk. Contract price is \$42,263.00.

Design No. 2, Allamakee County, shows a 175x20' pin connected curved chord truss with an 80'x20' pony truss on one end. It spans the Upper Iowa River 13 miles north of Waukon. Contract price is \$35,750.00.

Design No. 7, Black Hawk County, consists of three high truss spans each 130'x20' and spans a cutoff of the Cedar River just north of Cedar Falls. Contract price is \$38,990.00.

Design No. 1, Crawford County, shows an 80' plate girder bridge with a 26' beam approach on each end, over the Boyer River in the north part of Denison. A 24' roadway is provided and provision made for the future addition of two 3' sidewalks.

Design No. 51, Greene County, makes provision for widening the roadway of the "Eureka Mill Bridge" over the Racoon River west of Jefferson. This is a spandrel filled arch bridge consisting of five 70' spans and now provides 16' roadway. The new design contemplates widening the roadway to 20' in conjunction with paving awarded this season. The contract price including the concrete paving over the bridge is \$14,379.00.

Design No. 6, Harrison County, consists of a pin-connected, curved-chord high truss channel span 175' long with a 90' pony truss approach on one end and a 50' pony truss on the other. Clear roadway width is 20'. This bridge is over the Little Sioux River near the town of River Sioux.

Design No. 2, Henry County, provides a high level crossing over Big Creek west of Mt. Pleasant. Two 100' steel deck truss spans with I-beam approaches providing 20' roadway are being constructed here. Contract price is \$25,477.00.

Design No. 9, Mahaska County, consists of two high truss skew spans each 140'x20' with two 40' I-beam approaches. It spans the Skunk River northeast of Rose Hill. Both road and stream were relocated here to provide a satisfactory crossing. Contract was awarded for \$44,000.00.

Design No. 1-B, Winneshiek County. Three alternate bridge designs were prepared for carrying Water Street, in Decorah, over Dry Run Creek. The design finally awarded is a double 40' I-beam span bridge with outer beam encased, giving the appearance of a concrete bridge. This structure provides 33' roadway width and two 8' sidewalks. Contract price is \$17,900.

Design No. 39, Woodbury County. Three designs have been prepared for crossing the Little Sioux River near Correctionville. Ordinarily a steel design would be most economical here but because of the proximity of the excellent county owned gravel pit, a concrete bridge also becomes possible. Plans for the steel design show three 90' spans and two 50' spans all of the partial thru type and provide 20' roadway. Two concrete designs each show an 80' cantilevered girder span flanked with 60' anchor spans approached from the east by three 50' simple girder spans. One design is for a 20' roadway and the other for a 24' roadway. A competitive letting in the near future will determine which design will be built.

Bridge Work on Primary Road System.

During 1923 detailed plans were prepared for one hundred twenty-one bridges and one thousand nine hundred twenty-three culverts on the primary road system. Since March 8, 1921, the date when primary road funds were first made available for bridge and culvert work on the primary system, there have been two hundred twenty-nine bridge projects approved with an estimated cost of \$7,430,000.00, detailed plans for two hundred ninety-five bridges and 4,934 culverts have been prepared and a total of three hundred sixty-three contracts on two hundred two projects totaling \$5,432,167.02 for the construction of three hundred thirty-nine bridges and 5,270 culverts have been approved up to December 1, 1923.

Approval and Analysis of Designs Submitted.

During the past year the bridge department has checked the individual plans for two hundred fifty-one structures as submitted by county engineer or private engineers, and in addition has approved the detailed shop drawings for one hundred twenty-six structures estimated to cost \$506,286.00. Since April, 1913, the department has checked 3,038 designs, the cost of which was estimated at \$6,991,000.00. During the same period of time and in addition to the above a total of 1,146 shop drawings was checked on work estimated to cost \$3,923,000.

Standard Plans.

During the year a good beginning has been made in the preparation of bridge and culvert designs conforming with the new 1923 bridge specifications. Plans are well under way for a new series of pony truss designs, ranging in length from 40' to 90'. These will supersede our present pony truss designs on the primary road system and other heavily traveled roads and city streets.

The detailed list of standard bridge plans given in the 1921 annual report is still substantially correct. Standard plans for Slabs, Deck Girders, I-Beams, Truss Spans, and possibly culverts, will be extensively revised the coming year.

Standard Specifications.

A complete revision of the specifications pertaining to bridge and culvert work and materials used in their construction was started and well under way in 1922. This specification was completed the fore part of this year, and became effective on all bridge contracts entered into on and after May 10th. These specifications have been published under the title of "Standard Specifications for Bridges, Culverts and Incidental Structures, Series 1923."

Field Work of Bridge Department.

This department, at the request of the counties, assists in determining the type and character of drainage structures and other preliminary work on large bridge projects. Examination of existing structures also necessitates a number of trips by some members of the department as does also the shop inspection of fabricated material. Whenever possible, bridge problems of a special nature are handled through the district engineer's office but occasionally problems arise which require the services of an engineer from the bridge department.

Bridge Plans for Secondary Roads.

During 1923 the Commission prepared detailed plans for seventy-seven bridges and forty-six culverts located on the secondary road system. These plans were prepared at the request of the various counties.

Approval of Contracts on Bridge Work.

(Refer to Schedule No. 2.)

The Commission is required by statute to approve all contracts for bridges and culverts costing over \$2,000.00 and all private con-

tracts in amounts of \$1,000.00 or more. These contracts as awarded by the boards of supervisors are submitted to the Commission and must be approved before they are valid as contracts. The work of the approval of contracts for bridge work is one of the important duties of the Commission. During 1923 a total of two hundred fifty contracts for bridge work were submitted for approval. Two hundred fifty contracts for work costing \$3,179,970.03 were approved. Two contracts for work costing \$115,289.00 were rejected. The tabulation below gives the summary and comparative statement of the bridge contracts approved from April, 1913, to December 1, 1923.

| Date of Report | Approved | Average Contract Amount | Total Amount Approved |
|------------------------------|----------|-------------------------|-----------------------|
| Apr. 1, 1913 to Dec. 1, 1913 | \$1 | \$44,162.24 | |
| Dec. 1, 1913 to Nov. 1, 1914 | 131 | 7,774.00 | 1,021,265.38 |
| Nov. 1, 1914 to Dec. 1, 1915 | 172 | 7,820.00 | 1,337,005.15 |
| Dec. 1, 1915 to Dec. 1, 1916 | 266 | 9,960.00 | 2,043,293.47 |
| Dec. 1, 1916 to Dec. 1, 1917 | 197 | 10,908.00 | 2,170,172.58 |
| Dec. 1, 1917 to Dec. 1, 1918 | 109 | 10,000.00 | 1,090,997.86 |
| Dec. 1, 1918 to Dec. 1, 1919 | 229 | 12,028.00 | 2,787,205.68 |
| Dec. 1, 1919 to Dec. 1, 1920 | 108 | 17,947.00 | 3,153,566.64 |
| Dec. 1, 1920 to Dec. 1, 1921 | 259 | 14,883.00 | 3,864,782.14 |
| Dec. 1, 1921 to Dec. 1, 1922 | 293 | 12,548.00 | 3,666,912.31 |
| Dec. 1, 1922 to Dec. 1, 1923 | 250 | 12,729.00 | 3,179,970.03 |
| Total | 2,136 | | \$ 25,401,305.82 |

Approval of Material Contracts.

(Refer to Schedule No. 3.)

Although the approval by the Commission of material contracts awarded on the basis of bids received at a public letting is not required by law, yet many of the counties voluntarily submit such contracts for review. During the period covered by this report a total of forty-eight material contracts were submitted for approval. Forty-seven of these contracts were approved. The one remaining contract was rejected.

Bridge and Material Lettings.

During 1923 the total estimated cost of bridge and culvert work included in lettings attended was \$3,472,212.50 which is a decrease of \$443,877.00 over 1922. The records kept by the Commission on lettings attended during 1923 cover in detail the letting data on 3,002 structures.

Prices on bridge and culvert materials and construction have been steady during the past year with a slight rise in construction prices during the latter part of the year. This rise was partially

due to the change in the standard specifications governing the construction of bridges and culverts. The volume of this class of work during the current year has fallen a little below that of the past two years.

AVERAGE PRICE PAID FOR CORRUGATED CULVERTS IN 1921, 1922 AND 1923

| Diameter | Class | Price per Lin. Ft. Less Caplets f. o. b. County | | | | | |
|----------------|-------|---|--------|------------------|--------|------------------|--------|
| | | 1921 | | 1922 | | 1923 | |
| Range in Price | | Avg. | | Range in Price | | Avg. | |
| 12 inches | A | \$.35 to \$.38 | \$.37 | \$.30 to \$.35 | \$.33 | \$.29 to \$.36 | \$.32 |
| 15 inches | A | .90 to 1.00 | 1.23 | .84 to 1.24 | 1.02 | .98 to 1.27 | 1.11 |
| 18 inches | A | 1.10 to 1.20 | 1.48 | 1.00 to 1.44 | 1.33 | 1.22 to 1.48 | 1.31 |
| 24 inches | A | 1.80 to 2.00 | 1.92 | 1.70 to 2.00 | 1.94 | 1.70 to 1.99 | 1.80 |
| 30 inches | A | 2.50 to 2.85 | 3.15 | 1.90 to 2.50 | 2.12 | 2.00 to 2.50 | 2.28 |
| 36 inches | A | 3.11 to 4.65 | 3.92 | 3.12 to 3.87 | 3.48 | 3.20 to 3.96 | 3.61 |
| 12 inches | B | .55 to .65 | .72 | .53 to .74 | .61 | .50 to .83 | .67 |
| 15 inches | B | .81 to 1.32 | 1.12 | .70 to 1.11 | .88 | .90 to 1.21 | .99 |
| 18 inches | B | .95 to 1.20 | 1.14 | .87 to 1.20 | 1.08 | 1.04 to 1.55 | 1.17 |
| 24 inches | B | 1.30 to 2.30 | 1.80 | 1.05 to 2.15 | 1.42 | 1.20 to 1.90 | 1.56 |
| 30 inches | B | 1.39 to 2.65 | 2.81 | 1.80 to 2.66 | 2.45 | 1.78 to 2.85 | 2.46 |
| 36 inches | B | 2.96 to 4.28 | 3.65 | 2.90 to 3.60 | 3.07 | 2.18 to 3.77 | 3.08 |

AVERAGE PRICE PAID FOR REINFORCING STEEL IN 1921, 1922 AND 1923

| Description | Price per Cut. Stock Lengths f. o. b. County | | | | | | |
|------------------------------|--|--------|------------------|----------------|------------------|--------|--|
| | 1921 | | 1922 | | 1923 | | |
| Range in Price | | Avg. | | Range in Price | | Avg. | |
| ½ in. O. H. New Billet Stock | \$1.87 to \$1.98 | \$1.95 | \$1.80 to \$2.10 | \$2.10 | \$1.09 to \$3.80 | \$2.88 | |
| ¾ in. O. H. New Billet Stock | 2.92 to 2.98 | 3.07 | 1.71 to 2.15 | 1.92 | 2.00 to 3.25 | 2.86 | |

AVERAGE PRICE PAID FOR STRUCTURAL STEEL IN 1921, 1922 AND 1923

| Description | Price per cwt. Erected and f. o. b. County | | | | | | |
|-----------------|--|--------|------------------|----------------|------------------|--------|--|
| | 1921 | | 1922 | | 1923 | | |
| Range in Price | | Avg. | | Range in Price | | Avg. | |
| I-beams erected | \$ 2.50 to \$7.50 | \$5.82 | \$5.00 to \$7.70 | \$4.02 | \$4.00 to \$7.35 | \$4.57 | |
| P. O. B. county | 3.00 to 4.70 | 4.80 | 2.30 to 3.75 | 2.65 | | | |
| Trusses erected | \$5.00 to \$10.00 | 7.51 | 4.00 to 9.11 | 6.73 | 6.50 to 10.00 | 7.36 | |
| P. O. B. county | 5.45 to 7.50 | 6.80 | | | | | |

AVERAGE PRICE PAID FOR LUMBER IN 1921, 1922 AND 1923

| Size | Description | Price per M. B. M. C. L. f. o. b. County | | | | | |
|------|------------------------|--|---------|--------------------|---------|--------------------|---------|
| | | 1921 | | 1922 | | 1923 | |
| | | Range in Price | Avg. | Range in Price | Avg. | Range in Price | Avg. |
| 3x12 | Stand. Sawed Doug. Fir | \$33.50 to \$53.50 | \$41.94 | \$31.00 to \$45.00 | \$35.43 | \$37.90 to \$51.00 | \$41.97 |
| 3x14 | Stand. Sawed Doug. Fir | 40.40 to 54.50 | 45.19 | 31.90 to 42.95 | 36.78 | 38.00 to 51.00 | 43.66 |
| 3x16 | Stand. Sawed Doug. Fir | 37.00 to 56.00 | 44.23 | 32.90 to 46.60 | 37.87 | 40.00 to 52.00 | 44.96 |
| 3x12 | Full Sawed Doug. Fir | 35.90 to 45.00 | 41.53 | 35.00 to 43.50 | 38.21 | 38.00 to 48.40 | 43.50 |
| 3x14 | Full Sawed Doug. Fir | 36.90 to 43.90 | 40.40 | 35.00 to 43.45 | 39.61 | 40.93 to 52.00 | 46.15 |
| 3x16 | Full Sawed Doug. Fir | 37.90 to 45.95 | 43.12 | 35.00 to 45.00 | 39.86 | 41.93 to 52.00 | 47.97 |
| 3x12 | Stand. Sawed White Oak | | 49.31 | | 45.00 | | |

AVERAGE PRICE PAID FOR PILING IN 1921, 1922 AND 1923

| Length | Kind | Price per Lineal Foot Carlots f. o. b. County | | | | | |
|--------|-----------|---|------|----------------|------|----------------|------|
| | | 1921 | | 1922 | | 1923 | |
| | | Range in Price | Avg. | Range in Price | Avg. | Range in Price | Avg. |
| 16 ft. | Red Cedar | .30 to .37 | .32 | .30 to .36 | .32 | .245 to .30 | .29 |
| 20 ft. | Red Cedar | .295 to .39 | .347 | .135 to .32 | .273 | .265 to .45 | .346 |
| 24 ft. | Red Cedar | .33 to .46 | .372 | .135 to .29 | .30 | .28 to .41 | .349 |
| 16 ft. | Cypress | .20 to .32 | .25 | .21 to .295 | .173 | .155 to .325 | .228 |
| 20 ft. | Cypress | .19 to .35 | .257 | .20 to .36 | .182 | .155 to .335 | .246 |
| 24 ft. | Cypress | .22 to .37 | .255 | .255 to .40 | .193 | .17 to .30 | .249 |

AVERAGE PRICE PAID FOR CEMENT IN 1921, 1922 AND 1923

1921 dealer's net price per bbl. f. o. b. Cedar Rapids, Car lots range in price \$2.28 to \$2.71—Average \$2.50.
 1922 dealer's net price per bbl. f. o. b. Cedar Rapids, Car lots range in price \$2.11 to \$2.48—Average \$2.32.
 1923 dealer's net price per bbl. f. o. b. Cedar Rapids, Car lots range in price \$2.33 to \$2.48—Average \$2.45.

1921 dealer's net price per bbl. f.o.b. Cedar Rapids, Car lots range in price \$2.28 to \$2.71—Avg. \$2.50.
 1922 dealer's net price per bbl. f.o.b. Cedar Rapids, Car lots range in price \$2.11 to \$2.48—Avg. \$2.32.
 1923 dealer's net price per bbl. f.o.b. Cedar Rapids, Car lots range in price \$2.33 to \$2.48—Avg. \$2.45.

Bids received from local dealers are from ten cents to twenty-five cents per bbl. above dealer's price on account of storage and handling charges made.

Drainage Investigations.

The work of this division consists principally of studying the flow of Iowa's streams to determine reasonable rates of flood runoff to be used in the design of highway bridges and culverts.

Stream Gaging Work.

The co-operative agreement for stream gaging work between the State Geological Survey, the State Highway Commission, and the

U. S. Geological Survey, has been continued under the direction of J. B. Spiegel, Hydraulic Engineer, U. S. Geological Survey, who devotes his entire time to this work in Iowa.

Twenty-eight regular gaging stations as shown by the following list, are maintained in the most important streams where river stages are observed once or twice a day. At eight stations a continuous record of stage is being obtained by means of mechanical recorders.

One hundred regular measurements of the amount of water flowing were made. The daily flow at these stations has been computed and is available to anyone interested in these matters.

Recording gages were installed on the Raccoon River at Van Meter, and Sugar Creek near Keokuk for the purpose of assisting in a more detailed study of flood characteristics.

General climatic conditions were moderate and precipitation and run-off were somewhat below normal.

| Mississippi Drainage. | | County |
|-----------------------|-----------------|------------|
| River | Town | |
| Upper Iowa | Decorah | Winneshiek |
| Turkey | Garber | Clayton |
| Maquoketa | Maquoketa | Jackson |
| Shell Rock | Clarksville | Butler |
| Cedar | Janesville | Bremer |
| Cedar | Cedar Rapids | Linn |
| Iowa | Marshalltown | Marshall |
| Iowa | Iowa City | Johnson |
| Iowa | Wapello | Louisa |
| Squaw Creek | Ames | Story |
| Skunk | Ames | Story |
| Skunk | Coppock | Henry |
| Skunk | Augusta | Lee |
| Raccoon | Van Meter | Dallas |
| Des Moines | Kalo | Webster |
| Des Moines | Boone | Boone |
| Des Moines | Des Moines | Polk |
| Des Moines | Ottumwa | Wapello |
| Des Moines | Keosauqua | Van Buren |
| Des Moines | Tracy | Marion |
| Sugar Creek | Keokuk | Lee |
| Missouri Drainage. | | |
| Little Sioux | Correctionville | Woodbury |
| Boyer | Logan | Harrison |
| W. Br. Nishnabotna | White Cloud | Mills |
| E. Br. Nishnabotna | Red Oak | Montgomery |
| Nodaway | Clarinda | Page |
| Thompson | Davis City | Decatur |
| W. Br. Nishnabotna | Villisca | Montgomery |

SCHEDULE NO. 1

BRIDGE DESIGNS FOR SPECIFIC LOCATIONS

| County | Number of Designs | Estimated Value | County | Number of Designs | Estimated Value |
|-------------|-------------------|-----------------|---------------|-------------------|-----------------|
| Adair | 54 | \$ 88,153.00 | Jasper | 3 | 12,178.00 |
| Adams | 1 | 16,190.00 | Johnson | 101 | 55,126.00 |
| Allamakee | 40 | 52,989.00 | Jones | 41 | 41,699.00 |
| Appanoose | 10 | 7,056.00 | Keokuk | 67 | 29,616.00 |
| Audubon | 22 | 82,968.00 | Kossuth | 3 | 3,065.00 |
| Benton | 3 | 14,733.00 | Lee | 3 | 9,693.00 |
| Black Hawk | 40 | 54,784.00 | Linn | 8 | 31,552.00 |
| Bremer | 36 | 23,961.00 | Louisa | 16 | 20,503.00 |
| Buchanan | 5 | 17,769.00 | Lyon | 42 | 29,518.00 |
| Buena Vista | 9 | 3,419.00 | Madison | 26 | 13,136.00 |
| Butler | 35 | 15,668.00 | Mahaska | 18 | 62,872.00 |
| Calhoun | 2 | 8,975.00 | Marion | 105 | 44,093.00 |
| Carroll | 64 | 64,318.00 | Marshall | 1 | 1,295.00 |
| Cass | 1 | 2,673.00 | Mitchell | 1 | 1,846.00 |
| Cedar | 93 | 58,976.00 | Monona | 18 | 26,426.00 |
| Cerro Gordo | 5 | 29,604.00 | Monroe | 42 | 27,025.00 |
| Cherokee | 28 | 34,873.00 | Muscatine | 38 | 47,578.00 |
| Chickasaw | 3 | 1,652.00 | O'Brien | 15 | 14,502.00 |
| Clark | 56 | 26,543.00 | Oscceola | 1 | 5,038.00 |
| Clay | 49 | 98,483.00 | Palo Alto | 7 | 38,178.00 |
| Clayton | 57 | 49,731.00 | Plymouth | 86 | 127,591.00 |
| Clinton | 65 | 24,589.00 | Pocahontas | 2 | 11,242.00 |
| Crawford | 37 | 72,881.00 | Polk | 24 | 23,049.00 |
| Dallas | 24 | 21,146.00 | Pottawattamie | 60 | 75,616.00 |
| Davis | 49 | 21,532.00 | Poweshiek | 3 | 15,158.00 |
| Decatur | 60 | 34,161.00 | Ringgold | 4 | 9,369.00 |
| Delaware | 37 | 34,575.00 | Sac | 1 | 8,767.00 |
| Des Moines | 2 | 1,781.00 | Sioux | 67 | 77,922.00 |
| Dickinson | 4 | 11,606.00 | Tama | 22 | 7,674.00 |
| Dubuque | 3 | 3,173.00 | Taylor | 2 | 1,892.00 |
| Emmet | 22 | 20,474.00 | Van Buren | 2 | 9,544.00 |
| Fayette | 2 | 9,986.00 | Wapello | 2 | 11,053.00 |
| Floyd | 26 | 11,066.00 | Warren | 23 | 30,727.00 |
| Greene | 54 | 58,135.00 | Washington | 7 | 3,346.00 |
| Grundy | 4 | 23,902.00 | Wayne | 45 | 13,767.00 |
| Guthrie | 1 | 289.00 | Webster | 5 | 56,843.00 |
| Hamilton | 19 | 48,025.00 | Winnebago | 1 | 5,805.00 |
| Hancock | 19 | 2,283.00 | Winneshiek | 72 | 90,388.00 |
| Harrison | 9 | 77,336.00 | Woodbury | 67 | 101,037.00 |
| Henry | 17 | 84,886.00 | Worth | 2 | 12,625.00 |
| Howard | 27 | 14,481.00 | Wright | 10 | 3,821.00 |
| Humboldt | 2 | 30,672.00 | | | |
| Ida | 4 | 17,667.00 | | | |
| Jackson | 3 | 13,400.00 | | | |
| | | | Total | 2,167 | \$ 2,600,023.00 |

SCHEDULE NO. 2

BRIDGE CONTRACTS SUBMITTED FOR APPROVAL
DECEMBER 1, 1922 TO DECEMBER 1, 1923

| County | Contractor | Date Approved | Amount Approved |
|--------|----------------------------|----------------|-----------------|
| Adair | Federal Bridge Co. | May 8, 1923 | \$ 42,263.00 |
| | F. W. Kempe | Sept. 29, 1923 | 9,143.00 |
| | A. Olson Construction Co. | Sept. 29, 1923 | 25,300.00 |
| | F. W. Kempe | Sept. 29, 1923 | 24,400.00 |
| | Currie-Simpson Bridge Co. | May 9, 1923 | 47,600.00 |
| | Henry C. Lawson | May 9, 1923 | 1,060.00 |
| | Brinhan Bros. | May 9, 1923 | 928.00 |
| | J. C. Beede | Sept. 29, 1923 | 1,278.00 |
| | Alexander & Higbie | Mar. 27, 1923 | 8,704.00 |
| | Alexander & Higbie | Mar. 27, 1923 | 9,771.00 |
| | Jensen Construction Co. | Jan. 26, 1923 | 5,330.00 |
| | Jensen Construction Co. | June 15, 1923 | 9,420.00 |
| | Jensen Construction Co. | Aug. 7, 1923 | 5,000.00 |
| | Jensen Construction Co. | Aug. 25, 1923 | 19,429.00 |
| | Waterloo Construction Co. | Apr. 24, 1923 | 11,700.00 |
| | Waterloo Construction Co. | Apr. 24, 1923 | 9,775.00 |
| | M. O. Burnett | Apr. 24, 1923 | 12,775.00 |
| | E. D. Traxel & Son | Apr. 24, 1923 | 5,637.93 |
| | Waterloo Construction Co. | Feb. 8, 1923 | 3,300.49 |
| | Waterloo Construction Co. | July 5, 1923 | 12,520.00 |
| | Parsons & Meyer Const. Co. | Sept. 15, 1923 | 47,955.00 |
| | Alexander & Higbie | July 5, 1923 | 10,472.00 |
| | McHose Sand & Tile Co. | July 5, 1923 | 2,703.00 |
| | Shackleton Const. Co. | July 5, 1923 | 16,115.00 |
| | Des Moines Steel Co. | July 5, 1923 | 25,354.00 |
| | H. E. Wilcox | July 11, 1923 | 3,268.00 |
| | Howard O. Graham Co. | July 17, 1923 | 2,400.00 |
| | C. H. & J. H. Russell | July 24, 1923 | 20,421.00 |
| | J. B. Elliott | July 11, 1923 | 10,700.00 |
| | Ward & Teslow | July 11, 1923 | 9,100.00 |
| | J. B. Elliott | Sept. 8, 1923 | 884.58 |
| | Powers & Devereaux | Mar. 5, 1923 | 17,185.00 |
| | Vinton Eng. & Const. Co. | Mar. 5, 1923 | 27,196.00 |
| | Henningsen Const. Co. | June 19, 1923 | 16,774.00 |
| | V. L. Hanssen | April 24, 1923 | 8,645.00 |
| | J. B. Elliott | April 24, 1923 | 16,527.34 |
| | H. & M. Const. Co. | April 24, 1923 | 15,253.00 |
| | A. P. Munson | July 2, 1923 | 21,928.00 |
| | V. L. Hanssen | July 2, 1923 | 22,791.00 |
| | S. R. Johnston | July 5, 1923 | 7,600.00 |
| | W. D. Phelan Co. | Nov. 21, 1923 | 10,900.00 |
| | A. Olson Construction Co. | May 9, 1923 | 13,567.00 |
| | C. A. Holwick | May 14, 1923 | 19,842.00 |
| | Miller & Johnson | May 14, 1923 | 47,935.00 |
| | Humphrey & Sons | May 14, 1923 | 6,949.00 |
| | Deloit Bridge Co. | Oet. 16, 1923 | 20,000.00 |
| | Mardis & Schwilk | Mar. 1, 1923 | 23,880.00 |
| | Lorenz Larson Co. | Aug. 24, 1923 | 4,190.00 |
| | Voiles Const. Co. | Aug. 24, 1923 | 3,500.00 |
| | Lorenz Larson Co. | Aug. 24, 1923 | 7,436.00 |
| | Schaaf & Jacobsen | Aug. 24, 1923 | 8,330.00 |
| | Parsons Meyer Const. Co. | Nov. 21, 1923 | 7,900.00 |
| | Humphrey & Sons | Nov. 21, 1923 | 18,752.00 |
| | Ernest Landsman | Nov. 21, 1923 | 22,650.00 |
| | Josef Vogt | Dec. 11, 1922 | 2,353.20 |
| | W. C. Bender | Aug. 24, 1923 | 7,475.00 |
| | A. Olson Const. Co. | Aug. 24, 1923 | 35,767.00 |
| | John R. Kane | Mar. 16, 1923 | 28,800.00 |
| | A. Olson Const. Co. | June 13, 1923 | 9,500.00 |
| | Louis Schnede | June 13, 1923 | 3,049.50 |
| | J. R. Kane | Sept. 8, 1923 | 6,973.00 |
| | Clinton Eng Co. | Sept. 8, 1923 | 7,639.00 |
| | Clinton Eng Co. | Nov. 5, 1923 | 1,400.00 |
| | A. Olson Construction Co. | June 7, 1923 | 27,300.00 |
| | Lundgren Reis Co. | Aug. 16, 1923 | 6,567.00 |
| | Stanley Brown | Aug. 16, 1923 | 1,663.00 |
| | F. H. Christenson | Aug. 20, 1923 | 7,797.00 |
| | C. J. Kramme & Co. | Sept. 24, 1923 | 5,150.00 |
| | A. Swanson Co. | Sept. 24, 1923 | 11,500.00 |
| | C. J. Kramme & Co. | Sept. 24, 1923 | 3,539.00 |
| | Lundgren Reis Co. | Oct. 24, 1923 | 27,800.00 |

SCHEDULE NO. 2—Continued

| County | Contractor | Date Approved | Amount Approved |
|-----------|----------------------------|----------------|-----------------|
| Dallas | Shackleton Const. Co. | April 24, 1923 | 13,980.00 |
| | Shackleton Const. Co. | Aug. 16, 1923 | 4,980.00 |
| | Shackleton Const. Co. | Oct. 16, 1923 | 2,000.00 |
| Davis | Ottumwa Sup. & Const. Co. | May 14, 1923 | 25,555.00 |
| Decatur | C. J. Kramme & Co. | May 16, 1923 | 1,489.00 |
| | C. J. Kramme & Co. | May 16, 1923 | 8,311.00 |
| Delaware | Parsons & Meyer | May 9, 1923 | 25,638.00 |
| | Robt. Hackbarth | May 16, 1923 | 4,303.00 |
| | Parsons & Meyer | May 16, 1923 | 3,900.00 |
| | A. Olson Const. Co. | May 16, 1923 | 25,750.00 |
| Dickinson | S. T. Holdren | May 21, 1923 | 3,457.00 |
| Dubuque | J. I. Merryman | Sept. 8, 1923 | 9,446.00 |
| | Even, Uhrlrich, Stener Co. | Jan. 16, 1923 | 12,330.70 |
| | Wm. Hantelman | Jan. 16, 1923 | 6,322.60 |
| | Peter Eisbach & Sons | Jan. 16, 1923 | 15,199.80 |
| | P. A. Besler | Jan. 26, 1923 | 1,967.50 |
| Emmet | Even, Uhrlrich, Stener Co. | Feb. 16, 1923 | 5,359.05 |
| Floyd | S. J. Graves & Sons Co. | July 24, 1923 | 4,700.00 |
| | P. A. Besler | Aug. 13, 1923 | 4,050.00 |
| | Cement Products Co. | Oct. 22, 1923 | 4,625.55 |
| | C. H. & J. H. Russell | June 2, 1923 | 10,725.60 |
| Greene | W. C. Bender | July 2, 1923 | 2,245.00 |
| | Shackleton Const. Co. | July 7, 1923 | 11,440.00 |
| | Shackleton Const. Co. | July 21, 1923 | 10,980.00 |
| Grundy | Shackleton Const. Co. | Sept. 13, 1923 | 693.44 |
| | Waugh & Tackman | May 8, 1923 | 9,997.00 |
| | Edward N. Ove | July 5, 1923 | 14,200.00 |
| | Edward N. Ove | July 12, 1923 | 7,980.00 |
| Guthrie | Waterloo Const. Co. | July 12, 1923 | 4,500.00 |
| | H. E. Rhoades Co. | Dec. 26, 1923 | 2,114.75 |
| | Jensen Construction Co. | Jan. 17, 1923 | 20,977.00 |
| Hamilton | Acme Construction Co. | May 7, 1923 | 20,500.00 |
| | J. R. Stevens Co. | May 4, 1923 | 3,331.75 |
| | Hirt & Wilson | May 4, 1923 | 690.00 |
| | Hirt & Wilson | May 4, 1923 | 2,320.00 |
| | Hirt & Wilson | May 4, 1923 | 3,000.00 |
| Hancock | J. R. Stevens Co. | May 4, 1923 | 3,480.00 |
| Hardin | A. Swanson Co. | May 4, 1923 | 21,300.00 |
| Harrison | J. A. Dunkel | July 21, 1923 | 8,800.00 |
| | Hirt & Wilson | Oct. 16, 1923 | 2,580.75 |
| | Blank & Sorenson | Aug. 25, 1923 | 600.87 |
| | Welden Bros. | July 7, 1923 | 12,500.00 |
| | Huff & Finley | Oct. 8, 1923 | 4,700.00 |
| Henry | Standard Bridge Co. | Nov. 21, 1923 | 4,800.00 |
| | Alexander & Higbie | Aug. 18, 1923 | 25,477.00 |
| Howard | J. L. Whitney | Aug. 18, 1923 | 12,732.00 |
| | W. C. Bender | Feb. 16, 1923 | 6,630.00 |
| Ida | Parsons & Meyers | July 21, 1923 | 4,669.00 |
| Iowa | Deloit Bridge Co. | July 2, 1923 | 18,400.00 |
| Jones | J. C. Watkins & Co. | Mar. 16, 1923 | 7,100.00 |
| Jasper | S. H. Holdren | Oct. 6, 1923 | 28,996.00 |
| Jefferson | Vinton Eng. & Const. Co. | July 17, 1923 | 13,680.00 |
| Johnson | Jensen Construction Co. | July 17, 1923 | 24,741.00 |
| Jones | C. H. Kearns | Jan. 16, 1923 | 1,149.95 |
| Keokuk | J. C. Watkins & Co. | Feb. 16, 1923 | 17,800.00 |
| Kossuth | A. P. Munsen | June 25, 1923 | 13,778.00 |
| Linn | J. C. Watkins & Co. | June 25, 1923 | 18,600.00 |
| Louisa | J. R. Stevens Co. | Dec. 16, 1923 | 11,700.00 |
| | V. L. Hanssen | Jan. 16, 1923 | 767.53 |
| | V. L. Hanssen | April 2, 1923 | 2,000.00 |
| | R. R. Hackbarth | April 2, 1923 | 11,900.00 |
| | V. L. Hanssen | May 21, 1923 | 11,900.00 |
| | P. A. Besler | Aug. 14, 1923 | 4,000.00 |
| | Currie-Simpson Co. | May 14, 1923 | 33,119.00 |
| | F. E. Marsh & Co. | Aug. 29, 1923 | 3,500.00 |
| | Cameron Joyce & Co. | July 5, 1923 | 9,444.80 |
| | Perry Jayne | Mar. 16, 1923 | 13,669.00 |
| | Perry Jayne | June 13, 1923 | 39,097.00 |
| | Perry Jayne | Aug. 14, 1923 | 2,522.00 |
| | F. L. Bishop | Aug. 13, 1923 | 10,895.00 |
| | Winn Construction Co. | Oct. 1, 1923 | 15,816.00 |
| | Dave Wallace | Oct. 22, 1923 | 9,772.00 |
| | Miller Construction Co. | Oct. 22, 1923 | 8,245.00 |

SCHEDULE NO. 2—Continued

| County | Contractor | Date Approved | Amount Approved |
|-----------|------------------------------|----------------|-----------------|
| Lyon | Weaver & Lamb | June 4, 1923 | 23,549.00 |
| | A. Swanson Co. | Aug. 17, 1923 | 5,720.00 |
| | A. Swanson Co. | Aug. 17, 1923 | 4,519.00 |
| Mahaska | Huff & Finley | Mar. 17, 1923 | 3,800.00 |
| | H. E. Whitlatch | July 5, 1923 | 22,700.00 |
| | Huff & Finley | July 11, 1923 | 3,315.11 |
| Marion | Miller-Fifield Const. Co. | July 11, 1923 | 44,000.00 |
| | John Ritzinger | July 9, 1923 | 6,765.00 |
| | Christensen Construction Co. | July 9, 1923 | 8,512.00 |
| Marshall | Ingersoll-Stoufer Eng. Co. | Feb. 16, 1923 | 43,000.00 |
| | Ingersoll-Stoufer Eng. Co. | Oct. 22, 1923 | 9,945.00 |
| Monona | Lamoreaux Bros. | Feb. 17, 1923 | 36,857.00 |
| | Pickus Eng. & Const. Co. | May 8, 1923 | 15,065.00 |
| | Voiles Construction Co. | May 28, 1923 | 4,180.00 |
| | Voiles Construction Co. | Sept. 29, 1923 | 2,250.00 |
| Monroe | J. A. Lafferty Bridge Co. | May 16, 1923 | 5,910.00 |
| | F. C. Jackson | May 16, 1923 | 11,917.50 |
| | J. A. Lafferty Bridge Co. | May 16, 1923 | 3,811.25 |
| Muscatine | T. F. Maher | May 15, 1923 | 4,820.00 |
| | T. F. Maher | Sept. 24, 1923 | 2,110.00 |
| | Leo Plumb | Sept. 29, 1923 | 11,620.00 |
| O'Brien | Graves Bros. | April 17, 1923 | 6,776.00 |
| | Pynchon Eng. Co. | April 17, 1923 | 9,444.00 |
| | Geo. Gardner | April 17, 1923 | 21,928.00 |
| | Graves Bros. | Sept. 25, 1923 | 360.00 |
| | Graves Bros. | Sept. 25, 1923 | 2,950.00 |
| Osceola | Homer Enterline | Sept. 25, 1923 | 4,600.00 |
| Page | Wilson Cone Co. | June 1, 1923 | 11,850.00 |
| | Geo. W. Condon | Sept. 24, 1923 | 13,090.00 |
| | Geo. W. Condon | Sept. 24, 1923 | 46,173.00 |
| Palo Alto | Lundgren-Reis Co. | Jan. 3, 1923 | 10,150.00 |
| | Lundgren-Reis Co. | July 17, 1923 | 17,900.00 |
| | Graettinger Tile Works | Aug. 17, 1923 | 3,225.60 |
| | Lundgren-Reis Co. | Oct. 9, 1923 | 2,285.00 |
| | Wm. F. Hentges | May 9, 1923 | 2,307.82 |
| | Homer Enterline | July 2, 1923 | 8,177.00 |
| | Deloit Bridge Co. | July 2, 1923 | 9,998.00 |
| | Ward & Weighton | July 10, 1923 | 26,797.00 |
| | Jens C. Peterson | July 19, 1923 | 8,000.00 |
| | Jens C. Peterson | July 19, 1923 | 4,000.00 |
| | Vinton Eng. & Const. Co. | July 19, 1923 | 52,000.00 |
| | Humphrey & Sons | Oct. 29, 1923 | 19,586.00 |
| | Deloit Bridge Co. | Nov. 5, 1923 | 2,446.69 |
| | Deloit Bridge Co. | Nov. 5, 1923 | 22,048.31 |
| | Loren Larson | June 11, 1923 | 12,120.00 |
| | N. M. Stark & Co. | July 2, 1923 | 37,212.00 |
| | Wickham Bridge & Pipe Co. | Dec. 16, 1923 | 19,490.00 |
| | Wickes Eng. & Const. Co. | April 19, 1923 | 17,950.00 |
| | John J. Grose | May 4, 1923 | 7,677.00 |
| | C. L. Schoubroe & Co. | May 4, 1923 | 15,800.00 |
| | Iowa Bridge Co. | Aug. 29, 1923 | 8,150.00 |
| | C. J. Kramme & Co. | Dec. 27, 1923 | 14,272.00 |
| | C. J. Kramme & Co. | Dec. 27, 1923 | 27,701.00 |
| | Lundgren-Reis Co. | Feb. 16, 1923 | 47,500.00 |
| | H. G. Nieland | Aug. 16, 1923 | 250.00 |
| | Gould Const. Co. | Dec. 14, 1923 | 2,700.00 |
| | Vinton Eng. & Const. Co. | Mar. 16, 1923 | 5,960.00 |
| | W. D. Phelan & Co. | April 17, 1923 | 8,862.00 |
| | Fred J. Smith | April 17, 1923 | 10,496.00 |
| | Henry Gertz | April 17, 1923 | 6,561.25 |
| | Federal Bridge Co. | April 17, 1923 | 11,600.00 |
| | Leo Plumb | April 17, 1923 | 8,468.00 |
| | Federal Bridge Co. | April 17, 1923 | 4,436.00 |
| | Ove Holm | July 2, 1923 | 13,350.00 |
| | Vinton Eng. & Const. Co. | July 2, 1923 | 21,790.00 |
| | A. Olson Construction Co. | July 2, 1923 | 18,995.00 |
| | W. D. Phelan & Co. | July 2, 1923 | 43,150.00 |
| | Federal Bridge Co. | July 7, 1923 | 16,990.00 |
| | Fred J. Smith | Sept. 24, 1923 | 1,000.00 |
| Shelby | W. T. Baxter | June 4, 1923 | 20,408.00 |

SCHEDULE NO. 2—Continued

| County | Contractor | Date Approved | Amount Approved |
|-----------------|-------------------------------|----------------|-----------------|
| Sioux..... | Jensen Construction Co. | July 18, 1923 | 9,500.00 |
| | John Brandsma | Aug. 7, 1923 | 4,510.21 |
| | Ernest Landsman | Aug. 7, 1923 | 15,803.00 |
| Story..... | H. T. Stillman | Jan. 17, 1923 | 2,700.00 |
| | Ben J. Cole | Feb. 16, 1923 | 28,810.00 |
| | H. T. Stillman | May 9, 1923 | 787.56 |
| Tama..... | Earl Wolfe | Aug. 17, 1923 | 16,355.00 |
| | Mamminga Construction Co. | Aug. 17, 1923 | 8,950.00 |
| Union..... | James Rusk | May 7, 1923 | 12,588.00 |
| Warren..... | Shackleton Construction Co. | Oct. 11, 1923 | 11,243.00 |
| | Ben J. Cole | Oct. 11, 1923 | 16,719.00 |
| Washington..... | Shackleton Construction Co. | Oct. 16, 1923 | 10,457.00 |
| | Iowa Bridge Co. | Dec. 16, 1923 | 21,449.00 |
| | Iowa Bridge Co. | April 30, 1923 | 13,450.00 |
| | Iowa Bridge Co. | April 30, 1923 | 32,975.00 |
| | Iowa Bridge Co. | Oct. 22, 1923 | 6,200.00 |
| Wayne..... | Corydon Lumber Co. | June 2, 1923 | 2,000.00 |
| Webster..... | F. E. Marsh & Co. | Dec. 26, 1923 | 1,550.00 |
| | Nelson Aldrich Const. Co. | Feb. 2, 1923 | 25,608.00 |
| | Des Moines Steel Co. | June 19, 1923 | 7,005.00 |
| | Cahill, Hornick & McCarthy | Aug. 17, 1923 | 6,200.00 |
| Winnebago..... | W. D. Knoll | Oct. 2, 1923 | 5,536.80 |
| | Gjellefeld-Chapman Const. Co. | Oct. 2, 1923 | 3,580.00 |
| Winneshiek..... | John J. Grose | May 8, 1923 | 7,072.26 |
| | J. A. Dunkel | May 28, 1923 | 19,620.00 |
| | James W. Quinn | June 2, 1923 | 8,906.20 |
| Woodbury..... | A. Olson Construction Co. | Oct. 1, 1923 | 11,419.00 |
| | C. L. Schonboe Co. | May 26, 1923 | 32,777.00 |
| | Ward & Weighton | July 7, 1923 | 10,727.10 |
| | C. L. Schonboe Co. | July 7, 1923 | 1,009.00 |
| | Voiles Construction Co. | Sept. 29, 1923 | 4,400.00 |
| Worth..... | C. W. Pedersen | Mar. 6, 1923 | 10,800.00 |
| | A. Olson Construction Co. | Mar. 6, 1923 | 21,350.00 |
| | Christ Jensen | May 4, 1923 | 3,554.20 |
| Wright..... | Iowa Bridge Co. | April 30, 1923 | 21,660.00 |
| | Grundy Construction Co. | June 5, 1923 | 4,501.00 |
| | Total..... | | \$ 3,152,524.53 |

SCHEDULE NO. 3

MATERIAL CONTRACTS SUBMITTED FOR APPROVAL
DECEMBER 1, 1922 TO DECEMBER 1, 1923

| County | Contractor | Material | Date Approved |
|----------------|--------------------------------|--------------------------------|---------------------|
| Allamakee..... | W. W. Saylor | Lumber | Mar. 16, 1923 |
| | Standard Bridge Co. | Lumber and piling | Jan. 4, 1923 |
| | Wheeler Lumber, Br. & Sup. | Lumber | Mar. 23, 1923 |
| | Appanoose..... | Corrugated culverts | Mar. 23, 1923 |
| | John Lucas and Co. | Paint | May 9, 1923 |
| | Klauder Mfg. Co. | Corrugated culverts | June 22, 1923 |
| | W. W. Saylor | Lumber | Feb. 16, 1923 |
| | Independence Corr. Culv. Co. | Corrugated culverts | Feb. 26, 1923 |
| | Independence Corr. Culv. Co. | Corrugated culverts | Feb. 23, 1923 |
| | Wheeler Lbr. & Sup. Co. | Lumber | Feb. 23, 1923 |
| | Nebraska & Iowa Steel Tank Co. | Corrugated culverts | July 17, 1923 |
| | Independence Corr. Culv. Co. | Corrugated culverts | Aug. 16, 1923 |
| | Iowa Pure Iron Co. | Corrugated culverts | June 11, 1923 |
| | Klauder Mfg. Co. | Corrugated culverts | Mar. 6, 1923 |
| | Klauder Mfg. Co. | Corrugated culverts | Feb. 27, 1923 |
| | Crawford..... | Brenton Bros. Lumber Co. | Apr. 6, 1923 |
| | Dallas..... | Midland Metal Mfg. Co. | Aug. 15, 1923 |
| | Davis..... | Wheeler Lbr. Br. & Sup. Co. | Mar. 16, 1923 |
| | Delaware..... | Klauder Mfg. Co. | Corrugated culverts |
| | Dubuque..... | Klauder Mfg. Co. | Corrugated culverts |
| | Greene..... | Spahn & Rose Lbr. Co. | Lumber |
| | Henry..... | Iowa Pure Iron Co. | Corrugated culverts |
| | Howard..... | Central Culv. Co. | Reinforced steel |
| | Jackson..... | Klauder Mfg. Co. | Corrugated culverts |
| | Jefferson..... | Nebraska & Iowa Steel Tank Co. | Corrugated culverts |
| | Johnson..... | Iowa Pure Iron Co. | Corrugated culverts |
| | Jones..... | Galion Iron Wks. & Mfg. Co. | Corrugated culverts |
| | Lee..... | Standard Bridge Co. | Lumber |
| | Lyon..... | Clinton Bridge Works | Structural steel |
| | Mahaska..... | Klauder Mfg. Co. | Corrugated culverts |
| | Marion..... | Central Culvert Co. | Corrugated culverts |
| | Marshall..... | Central Culvert Co. | Corrugated culverts |
| | Monona..... | Wilson Concrete Co. | Concrete pipe |
| | Monroe..... | Midland Metal Mfg. Co. | Corrugated culverts |
| | Plymouth..... | Ft. Dodge Culvert Co. | Corrugated culverts |
| | Ringgold..... | Central Culv. Co. | Corrugated culverts |
| | Scott..... | Clinton Bridge Works | Reinforced steel |
| | Tama..... | Builders Lime and Cement Co. | Cement |
| | Washington..... | Union Iron Products Co. | Corrugated culverts |
| | Winneshiek..... | Central Culv. Co. | Corrugated culverts |
| | Woodbury..... | Standard Bridge Co. | Lumber |
| | Wright..... | Nebraska Br. Sup. & Lbr. Co. | Lumber and piling |
| | | H. F. Thompson | Corrugated culverts |
| | | Nebraska Br. Sup. & Lbr. Co. | Lumber and piling |
| | | Ft. Dodge Metal & Cul. Co. | Corrugated culverts |

CHAPTER V

Railroad Crossing Improvements

The policy of concentrating railroad crossing activities largely to the primary road system has been continued during the year of 1923.

Below is given a comparative statement of the work accomplished on railroad crossing improvements from December 1, 1922 to December 1, 1923.

| | During 1922 | During 1923 | Grand Total to Dec. 1, 1923 |
|---|----------------|----------------|--------------------------------------|
| Crossing projects listed | 62 | 35 | 567 |
| Number of railroad crossings involved on projects listed | 73 | 39 | 652 |
| Projects surveyed | 3 | 1 | 182 |
| Projects for which plans and estimates were prepared | 56 | 41 | 307 |
| Number of conferences held | 38 | 47 | 263 |
| Number of projects satisfactorily adjusted | 27 | 8 | 177 |
| Number of projects listed which have been appealed to Railroad Commission | 13 | 6 | 44 |
| Projects adjusted by Railroad Commission | 9 | 3 | 32 |
| Grade crossings eliminated by grade separation | 18 | 8 | 61 |
| Crossings improved | 52 | 4 | 185 |
| Estimated cost of crossing improvements satisfactorily adjusted | \$330,000 | \$253,190 | \$1,203,300 |
| Total estimated amount appropriated by railroad companies for crossing improvements | 151,000 | 115,000 | 586,848 |
| Total estimated amount appropriated from public funds for crossing improvements | 179,000 | 138,190 | 616,562 |
| Average percentage of cost paid by railroad companies for crossing improvement | 46 | 45 | 50 |
| Average percentage of cost paid from public funds for crossing improvements | 54 | 55* | 50 |

The crossing projects listed include all of the crossings which have been referred to the Commission since 1914. Many of these projects have been satisfactorily adjusted and completed.

From the foregoing tabulation it will be noted that the crossing work accomplished and the expenditures made for crossing improvements since 1914 are very small in view of the large number of crossings in this state.

Statistics show that the number of accidents at grade crossings are increasing at an appalling rate. In order to meet this condition and decrease the rapidly growing list of dead and injured it will be necessary to greatly increase the number of crossings improved each year.

Distribution of Dangerous Crossings.

By far the greater majority of the crossings listed for improvement during the past few years have been grade crossings. However, there are many complaints received and investigated by the Commission referring to dangerous conditions existing at under-grade and overhead crossings. The crossings listed for improvement are classified as to type as follows:

DISTRIBUTION AND PERCENTAGE OF CROSSINGS LISTED FOR IMPROVEMENT OR IMPROVED TO DECEMBER 1, 1923

| Type of Crossing | Number Listed 1923 | Distribution of Original Crossings as Listed by Commission | |
|------------------|-----------------------|--|------------|
| | | Number | Percentage |
| Grade | 34 | 467 | 78 |
| Overhead | 1 | 50 | 8 |
| Undergrade | 2 | 71 | 12 |
| New crossings | 2 | 11 | 2 |
| Total | 39 | 509 | 100 |

DISTRIBUTION OF CROSSING IMPROVEMENTS ACCORDING TO THE PLANS AND RECOMMENDATIONS OF THE COMMISSION, DECEMBER 1, 1923

| Type of Crossing | Eliminated | | Improved | | Grade Separation | Total | |
|----------------------------|------------|-----------|------------|-----------|------------------|-----------|------------|
| | No. | % | No. | % | No. | No. | |
| Grade | 136 | 30 | 153 | 33 | 170 | 37 | 459 |
| Overhead | 4 | 9 | 41 | 91 | | | 45 |
| Undergrade | 5 | 8 | 59 | 92 | | | 64 |
| New crossings | | | 1 | 100 | | | 1 |
| Total number | 145 | 25 | 254 | 45 | 170 | 30 | 509 |
| Percentage of total | | | | | | | |

DISTRIBUTION OF CROSSING IMPROVEMENTS SATISFACTORILY ADJUSTED TO DECEMBER 1, 1923

| Type of Crossing | Eliminated | | Improved | | Grade Separation | Total | |
|----------------------------|------------|-----------|------------|-----------|------------------|-----------|------------|
| | No. | % | No. | % | No. | No. | |
| Grade | 41 | 21 | 96 | 50 | 56 | 29 | 193 |
| Overhead | 5 | 14 | 31 | 86 | | | 36 |
| Undergrade | 2 | 6 | 33 | 94 | | | 35 |
| New crossings | | | 2 | 100 | | | 2 |
| Total number | 48 | 18 | 162 | 61 | 56 | 21 | 266 |
| Percentage of total | | | | | | | |

Minimum Standard Requirements for Crossing Improvements.

The minimum requirements as adopted by the Commission for grade, undergrade and overhead crossings are as given in detail in the 1921 annual report.

Plans for Future Crossing Work.

Surveys have been completed and plans are in the course of preparation on a number of important crossing improvements. It is the policy of the Commission to secure if possible the improvement of the crossings located on important highways and main line railroads as rapidly as practicable. Other improvements requiring a nominal expenditure will be given attention by the Commission, but the more important crossings will be given first consideration.

CHAPTER VI**Department of Road Administration****Projects Approved.**

(a) *Primary Road Improvement Projects.* Refer to Schedules Nos. 4 and 5. Eighty-three projects, contemplating the improvement of 639.98 miles of road at an estimated cost of \$3,895,124.62, have been approved by the Commission. Eighteen of these projects have been designated as Federal Aid projects and have been approved by the Secretary of Agriculture. Of the eighty-three projects, thirteen contemplate hard surfacing of 90.71 miles, twenty-six contemplate gravel surfacing of 198.48 miles, three contemplate the improvement by tile drainage only of 44.04 miles, while the remaining projects contemplate improving by constructing to finished grade and providing the necessary drainage, with no surfacing involved, on 306.75 miles.

(b) *City Primary Projects.* Refer to Schedule No. 6. Eleven city projects, involving the paving of 13.86 miles of primary road extensions within the limits of cities, were approved by the Commission. The total estimated cost of these eleven projects for which plans and specifications and estimates were prepared, is \$568,067.46, and the amount to be paid from the primary road fund is \$190,788.94.

(c) *Secondary-Primary Road Projects.* Refer to Schedule No. 7. Eight projects in three different counties have been approved, for the improvement of 42.82 miles of secondary roads under the provisions of Chapter 89, 40th General Assembly, whereby primary funds may be used on secondary roads after the primary road system is fully improved by grading, draining and graveling, or other approved surfacing. Of these eight projects, seven involve gravel surfacing of 29.82 miles, and one involves the grading and necessary drainage on 13.00 miles.

Plans, Specifications and Estimates Submitted.

(a) *Federal Aid Projects.* Refer to Schedule No. 8. Plans, specifications and estimates have been submitted to the Bureau of Public Roads for thirty-four projects (including modifications), involving the improvement of 294.86 additional miles of road at an estimated cost of \$6,017,075.46. Fifteen of these projects contemplate the hard surfacing of 133.48 miles, three projects con-

template the gravel surfacing of 58.92 miles, while the improvement contemplated on 156.67 miles consists of constructing to finished grades and providing the necessary drainage, with no surfacing involved.

(b) *Primary Road Projects.* Refer to Schedule No. 9. Plans, specifications and estimates have been submitted to the Boards of Supervisors for 104 projects, involving the improvement of 748.48 miles of road at an estimated cost of \$3,544,602.82. Six of these projects contemplate the hard surfacing of 7.07 miles. Thirty-five of the projects contemplate the gravel surfacing of 265.28 miles, four projects contemplate the improvement by tile drainage only, of 56.31 miles, while the improvement contemplated on the remaining 419.82 miles consists of constructing to finished grade and providing the necessary drainage with no surfacing involved.

Project Agreements Executed.

(Refer to Schedule No. 10.)

Project agreements were executed by the Secretary of Agriculture and the State Highway Commission whereby \$2,008,932.50 of Federal Aid funds were set aside as the Federal Government's share of the cost of construction involved in forty-four projects. The work contemplated in these projects involves the improvement of 320.44 additional miles, 60.38 miles of hard surfacing, 73.40 miles by gravel surfacing, and the remaining 186.66 miles by constructing to finished grades and providing the necessary drainage with no surfacing involved.

Lettings Held, Contracts Awarded, and Contracts Approved.

(Refer to Schedules Nos. 11, 12, 13, and 14.)

Lettings held in seventy-five counties, on 166 projects, have resulted in the awarding of 377 contracts. 360 of these contracts covered work on the primary road system, 12 covered work on extensions of primary roads within cities, and 5 covered work on the secondary road system on which primary road funds were allotted. Of the 360 contracts on the primary road system, 358 contracts totaling \$6,063,025.66, have been approved, and 2 contracts totaling \$220,948.34, have been disapproved. Of the twelve contracts covering work on extensions of primary roads within cities, all were approved, amounting to \$535,300.52; five contracts involving work on the secondary system, amounting to \$11,638.69, have been approved, one of these contracts replacing a portion of another contract previously approved. The 358 contracts approved for work on the primary system include constructing to

finished grade and draining 517.68 miles, gravel surfacing 293.88 miles, and hard surfacing with grading and draining incidental thereto on 82.59 miles. The twelve approved contracts for work on extensions of primary roads within cities include work on twelve city primary road projects and involve the hard surfacing of 12.70 miles. Schedule No. 11 gives the date of letting, the project numbers, the approximate length and location of project and type of improvement. Schedule No. 12 gives detailed information as to the name of contractor, quantities involved, unit prices, total amount of contract and action on same by the Commission, on all projects for work on the primary road system. Schedule No. 13 gives the same information with reference to work on projects that are located on extensions of primary roads within cities. Schedule No. 14 gives the same information with reference to work on the secondary system to which primary road funds have been allotted. Average prices for work awarded on the primary road system are as follows:

The contracts for building roads to established grade, with no surfacing included, involve moving 7,562,600 cubic yards of earth at an average price of \$0.2568 per cubic yard. The contracts for grading in connection with paving projects involve moving 316,300 cubic yards of earth at an average price of \$0.656 per cubic yard. The gravel surfacing work involved loading, hauling one mile and spreading 401,200 cubic yards of gravel at an average price of \$0.3806 per cubic yard, while the average price for each half mile haul on gravel additional to the first mile was \$0.0923 per cubic yard. The average price on 1,347,300 lineal feet of 6-inch tile drain complete was \$0.1165 per lineal foot. The average price on 934,500 square yards of concrete pavement was \$2.4352 per square yard.

Secondary Road Contracts Approved.

(a) *County Work Aside from Secondary Districts.* Refer to Schedule No. 15. Forty-three contracts, amounting to \$526,711.82 have been approved for secondary road work aside from contracts in connection with secondary road districts.

(b) *Secondary Road District Contracts.* Refer to Schedule No. 16. Twenty-one contracts, amounting to \$135,546.22, have been approved for work in connection with secondary gravel surfacing districts.

Secondary Road Districts Established. Refer to Schedule No. 17.

Forty-five secondary road districts, proposing the gravel surfacing of 184.82 miles in fifteen counties, have been established.

Lands included in the proposed special assessment districts total 185,875 acres.

SCHEDULE NO. 4

FEDERAL AID PROJECT STATEMENTS APPROVED BY BUREAU OF PUBLIC ROADS
DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Project No. | Length in Miles | | | Estimated Cost | Federal Aid Requested |
|------------|-------------|-----------------|--------|--------|----------------|--------------------------------------|
| | | Grading | Gravel | Paving | | |
| Allamakee | 197 | 7.50 | | | 7.50 | \$ 27,086.40 |
| Black Hawk | 200 | 13.47 | | 19.75 | 13.75 | \$ 306,500.72 |
| Black Hawk | 201 | 13.45 | | 11.45 | 11.45 | \$ 229,247.60 |
| Black Hawk | 202 | 6.89 | | 6.89 | 6.89 | \$ 183,761.00 |
| Benton | 166 | 9.80 | | | 9.80 | \$ 25,668.20 |
| Clinton | 189 | 2.69 | | 2.69 | 2.69 | \$ 100,787.50 |
| Clinton | 204 | 14.53 | | 14.53 | 14.53 | \$ 451,673.20 |
| Clinton | 205 | 1.59 | | | 1.59 | \$ 52,519.28 |
| Greenwood | 193 | 16.92 | 16.92 | | 16.92 | \$ 94,116.90 |
| Greene | 203 | 16.67 | | | 16.67 | \$ 59,734.96 |
| Hancock | 190 | 10.14 | 10.14 | | 11.07 | \$ 51,984.80 |
| Kosciusko | 190 | 10.14 | | | 10.14 | \$ 84,964.72 |
| Kosciusko | 191 | 15.42 | | | 15.42 | \$ 109,172.74 |
| Plymouth | 192 | 17.59 | | | 17.59 | \$ 167,426.49 |
| Polk | 187 | 9.06 | | 9.06 | 9.06 | \$ 284,988.00 |
| Polk | 199 | 2.50 | | 2.50 | 2.50 | \$ 102,194.40 |
| Taylor | 196 | 9.91 | | | 9.91 | \$ 65,385.00 |
| Woodbury | 188 | 8.00 | | | 8.00 | \$ 293,120.00 |
| Total | | 38 | 185.81 | 97.06 | 52.16 | 185.81 \$ 307,640.72 \$ 1,825,900.00 |

Note:—Fayette County Federal Aid Project No. 168 reported in 1922 Annual Report as approved, has since been withdrawn. This project involved 13.15 miles of grading and draining at an estimated cost of \$37,000.00, on which \$28,500.00 had been requested from the Bureau of Public Roads.

SCHEDULE NO. 5

**PRIMARY ROAD PROJECTS APPROVED BY HIGHWAY COMMISSION
DECEMBER 1, 1922—DECEMBER 1, 1923**

| County | Project No. | Length in Miles | | | | | Estimated Cost |
|-------------|-------------|-----------------|--------|--------|--------|-------|----------------|
| | | Grading | Gravel | Paving | Tiling | Total | |
| Adair | 308 | 4.50 | | | | 4.50 | \$ 32,500.00 |
| | 309 | 5.25 | | | | 5.25 | 41,325.00 |
| Black Hawk | 302 | 11.75 | | | | 11.75 | 58,567.00 |
| Black Hawk | 321 | | | | 5.46 | 5.46 | 4,900.17 |
| Bremer | 324 | 5.16 | | | | 5.16 | 15,728.00 |
| Buena Vista | 49 | 3.09 | | | 26.51 | 26.51 | 39,068.70 |
| Calhoun | 360 | 1.60 | 1.00 | | | 1.60 | 9,632.12 |
| Cherokee | 295 | | | 22.15 | | 22.15 | 61,712.00 |
| Cedar | 114 | 18.81 | | | | 18.81 | 91,945.50 |
| Clark | 313 | 3.00 | | | | 3.00 | 22,463.34 |
| Clark | 313 | 39.32 | | | | 39.32 | 69,967.50 |
| *Clay | 323 | 4.90 | | | | 4.90 | 15,810.00 |
| FA 196 | | | | | | | 71,478.00 |
| Clayton | 346 | 0.48 | | | | 0.48 | 1,968.00 |
| Clinton | 358 | 8.32 | | | | 8.32 | 42,588.00 |
| Crawford | 272 | 1.50 | | | | 1.50 | 5,022.76 |
| Crawford | 293 | 13.98 | 10.25 | | | 13.98 | 52,544.61 |
| Decatur | 280 | | | 14.08 | | 14.08 | 100,075.22 |
| Decatur | 218 | 7.89 | | | | 7.89 | 33,044.00 |
| Douglas | 319 | 4.79 | | | | 4.79 | 15,861.00 |
| Franklin | 338 | 1.07 | 1.07 | | | 1.07 | 6,114.00 |
| Franklin | 354 | 2.01 | 2.01 | | | 2.01 | 10,000.00 |
| Greene | 347 | 0.86 | 1.12 | | | 1.12 | 5,794.00 |
| Greene | 348 | 1.97 | | 1.97 | | 1.97 | 65,888.00 |
| | 348 | 1.51 | | 1.51 | | 1.51 | 55,997.75 |

SCHEDULE NO. 5—Continued

| County | Project No. | Length in Miles | | | | | Estimated Cost |
|---------------|-------------|-----------------|--------|--------|--------|-------|----------------|
| | | Grading | Gravel | Paving | Tiling | Total | |
| Greene | 357 | | 3.01 | | | 3.01 | \$7,067.00 |
| Grundy | 208 | 5.00 | | | | 5.00 | \$5,240.00 |
| Hamilton | 344 | | 6.79 | | | 6.79 | \$11,590.00 |
| Hardin | 331 | 0.87 | 0.87 | | | 0.87 | \$5,096.07 |
| Harrison | 330 | 11.88 | | | | 11.88 | \$76,516.00 |
| Iowa | 312 | 7.80 | | | | 7.80 | \$45,066.50 |
| Jackson | 307 | 9.07 | | | | 9.07 | \$33,400.40 |
| Johnson | 310 | 3.93 | | | | 3.93 | \$11,093.40 |
| Johnson | 311 | 5.06 | | | | 5.06 | \$25,370.00 |
| Linn | 345 | | | 0.07 | | 0.07 | \$2,222.84 |
| Lucas | 278 | 4.50 | | | | 4.50 | \$9,370.00 |
| Lyon | 307 | | 12.53 | | | 12.53 | \$34,664.00 |
| Mallard | 310 | 7.57 | | | | 7.57 | \$45,066.50 |
| Marsden | 330 | 6.80 | | | | 6.80 | \$30,000.00 |
| Mariette | 322 | 9.30 | | | | 9.30 | \$71,250.00 |
| Monroe | 294 | 9.05 | | | | 9.05 | \$42,460.00 |
| O'Brien | 335 | 6.77 | | | | 6.77 | \$28,300.00 |
| Oscceola | 355 | | 10.88 | | | 10.88 | \$35,808.37 |
| Plymouth | 359 | | 3.00 | | | 3.00 | \$10,608.44 |
| Pottawattamie | 334 | 2.77 | | | | 2.77 | \$9,480.16 |
| Pocahontas | 339 | 1.43 | 12.08 | | 12.07 | 24.15 | \$4,264.48 |
| Polk | 349 | 6.86 | | | | 6.86 | \$33,400.40 |
| Pottawattamie | 297 | 12.85 | | | | 12.85 | \$133,406.21 |
| Pottawattamie | 306 | 5.38 | | | | 5.38 | \$31,016.22 |
| Sioux | 314 | 1.03 | | | | 1.03 | \$15,730.00 |
| Sioux | 337 | | | 12.73 | | 12.73 | \$90,000.00 |
| Story | 342 | 1.26 | | | | 1.26 | \$4,749.25 |
| Story | 282 | 1.07 | 1.07 | | | 1.07 | \$6,962.00 |
| Tama | 338 | | | | | | \$8,567.78 |
| Tama | 309 | 8.56 | | | | 8.56 | \$28,056.20 |
| Warren | 363 | 6.25 | | | | 6.25 | \$58,025.00 |
| Warren | 324 | | 8.25 | | | 8.25 | \$34,900.00 |
| Wayne | 321 | 6.84 | | | | 6.84 | \$46,325.00 |
| Wayne | 317 | 11.65 | | | | 11.65 | \$45,500.00 |
| Webster | 182 | | 11.32 | | | 11.32 | \$30,331.40 |
| Webster | 304 | | 15.96 | | | 15.96 | \$65,515.39 |
| Webster | 304 | 1.48 | 1.48 | | | 1.48 | \$10,000.00 |
| Worth | 82 | 12.00 | 12.00 | | | 12.00 | \$46,162.00 |
| Wright | 119 | 6.94 | 6.94 | | | 6.94 | \$36,928.75 |
| Wright | 341 | 2.00 | 2.00 | | | 2.00 | \$4,657.50 |

Only hidden labels

*Only guard rail included.

SCHEDULE NO. 6

CITY PRIMARY PROJECTS APPROVED BY HIGHWAY COMMISSION
DECEMBER 1, 1922—DECEMBER 1, 1923

| City | Project No. | Length of Paving | Distribution of Cost | | | Estimated Cost |
|------------------|-------------|------------------|----------------------|--------------|--------------------|----------------|
| | | | Special Assessment | City Funds | Primary Road Funds | |
| Belle Plaine | C-6 | 1.44 ml. | \$ 45,044.61 | | \$ 24,000.00 | \$ 69,044.61 |
| Blue Earth Falls | C-7 | 1.00 " | 40,472.40 | \$ 9,779.47 | 17,000.00 | 67,251.87 |
| Carroll | C-19 | 1.06 " | 44,317.71 | 2,000.00 | 17,000.00 | 63,317.71 |
| Iles Grove | C-20 | 0.93 " | 14,700.00 | | 15,000.00 | 29,700.00 |
| Des Moines | C-21 | 2.38 " | 44,317.71 | | 30,165.46 | 74,483.55 |
| Clear Lake | C-22 | 0.54 " | 16,375.50 | 500.00 | 3,500.00 | 20,575.50 |
| Ottumwa | C-23 | 1.09 " | 22,136.70 | | 22,136.70 | 44,273.40 |
| Nevada | C-24 | 1.17 " | 18,856.33 | 2,608.78 | 14,000.00 | 33,565.11 |
| Manchester | C-25 | 0.88 " | 5,918.50 | 9,644.70 | 12,000.00 | 28,557.20 |
| City | C-26 | 1.21 " | 29,000.00 | 12,000.00 | 21,000.00 | 52,000.00 |
| Lake City | C-27 | 0.98 " | 51,791.00 | 7,000.00 | 15,507.00 | 74,298.00 |
| Totals | | 11 13.86 | \$333,552.56 | \$ 43,725.96 | \$ 190,768.94 | \$ 568,007.46 |

SCHEDULE NO. 7

SECONDARY PRIMARY PROJECTS APPROVED BY HIGHWAY COMMISSION
DECEMBER 1, 1922-DECEMBER 1, 1923

| County | Project No. | Length in Miles | | | Estimated Cost |
|--------------|-------------|-----------------|--------------|--------------|----------------------|
| | | Grading | Gravel | Total | |
| Buena Vista | 1 | 6.67 | 6.67 | 8 | \$ 18,320.00 |
| Emmet | 2 | 5.25 | 5.25 | 10 | \$ 10,120.12 |
| Emmet | 3 | 6.00 | 6.00 | 12 | \$ 10,019.00 |
| Emmet | 4 | 3.69 | 3.69 | 8 | \$ 18,961.25 |
| Emmet | 5 | 3.00 | 3.00 | 8 | \$ 14,775.75 |
| Emmet | 6 | 1.00 | 1.00 | 2 | \$ 5,335.00 |
| Emmet | 7 | 5.00 | 5.00 | 10 | \$ 22,625.80 |
| Emmet | 8 | 13.00 | | 13 | \$ 33,210.10 |
| Calhoun | | | | | |
| Total | 8 | 36.75 | 29.93 | 42.82 | \$ 173,924.00 |

SCHEDULE NO. 8

PLANS, SPECIFICATIONS AND ESTIMATES ON FEDERAL AID PROJECTS SUBMITTED TO BUREAU OF PUBLIC ROADS
DECEMBER 1, 1922-DECEMBER 1, 1923

| County | Project No. | Length in Miles | | | Estimated Cost | Federal Aid Requested |
|----------------|-------------|-----------------|---------------|--------------|----------------|------------------------|
| | | Grading | Gravel | Paving | | |
| Aitkin | 173 | 7.73 | | 7.73 | \$ 62,550.86 | \$ 31,200.00 |
| Black Hawk | 200 | 13.78 | | 13.78 | \$ 406,580.74 | 203,000.00 |
| Black Hawk | 201 | 11.45 | 11.45 | 340,700.00 | \$ 176,000.00 | |
| Black Hawk | 202 | 6.89 | 6.89 | 21,625.76 | \$ 102,300.00 | |
| "Clayton | 74 | 31.86 | | | \$ 492,454.54 | |
| Clayton | 166 | 9.80 | | 28,922.92 | \$ 19,400.00 | |
| Clinton | 186 | 1.61 | 1.61 | 58,614.16 | \$ 26,000.00 | |
| Clinton | 189 | 2.08 | 2.08 | 110,980.58 | \$ 43,700.00 | |
| Clinton | 200 | 14.53 | 14.53 | 405,413.76 | \$ 210,000.00 | |
| Clinton | 201 | 1.59 | 1.59 | 5,750.00 | \$ 2,500.00 | |
| Davis | 158 | 14.96 | | 14.96 | \$ 58,635.45 | \$ 28,900.00 |
| "Fayette | 172 | 1.36 | | -5,337.00 | +1,000.00 | |
| Greene | 163 | 16.92 | | 16.92 | \$ 114,333.00 | \$ 57,000.00 |
| Greene | 205 | 16.67 | 16.67 | 57,826.00 | \$ 26,000.00 | |
| Hancock | 196 | 11.07 | | 11.07 | \$ 57,788.87 | \$ 28,500.00 |
| "Henry | 151 | 7.26 | | 7.26 | \$ 55,161.61 | \$ 24,500.00 |
| Howard | 190 | 15.14 | 15.14 | 99,14 | \$ 55,181.32 | \$ 52,500.00 |
| Jones | 193 | 13.92 | | 13.92 | \$ 87,800.98 | \$ 43,900.00 |
| Kossuth | 191 | 15.42 | | 15.42 | \$ 129,082.92 | \$ 60,000.00 |
| "Linn | 96 | 0.42 | | 5.39 | \$ 6,42 | \$ 188,379.56 |
| "Mahaska | 70 | 3.05 | | 3.05 | \$ 85,706.87 | \$ 45,500.00 |
| "Mahaska | 146 | -0.11 | | -0.11 | \$ 5,46 | \$ 85,706.87 |
| Monona | 184 | 24.26 | | 24.26 | \$ 79,665.39 | \$ 39,700.00 |
| Page | 178 | 12.37 | | 12.31 | \$ 88,653.35 | \$ 44,000.00 |
| "Pottawattamie | 192 | 17.58 | | 16.30 | \$ 85,148.35 | \$ 42,500.00 |
| Polk | 187 | 9.06 | | 9.06 | \$ 228,472.36 | \$ 114,200.00 |
| Polk | 199 | 2.50 | | 2.50 | \$ 111,200.74 | \$ 40,000.00 |
| Scott | 54 | 5.45 | | 5.45 | \$ 10,000.00 | \$ 4,000.00 |
| Union | 83 | 2.72 | | 2.72 | \$ 28,224.96 | \$ 14,000.00 |
| "Waukesha | 2 | | | | | |
| "Woodbury | 2 | | | | | |
| Woodbury | 188 | 8.00 | | 8.00 | \$ 283,965.00 | \$ 130,000.00 |
| "Woodbury | 2 | | | | | |
| Totals | | 345 | 278.36 | 58.92 | 133.48 | \$ 617,075.44 |
| | | | | | | \$ 2,758,352.94 |

Modified projects showing increase or decrease since previous reports.

Includes one bridge.

Includes bridges and culverts.

Includes projects or parts of projects; also projects modified.

SCHEDULE NO. 9

PLANS, SPECIFICATIONS AND ESTIMATES FOR PRIMARY ROAD PROJECTS SUBMITTED TO BOARD OF SUPERVISORS
DECEMBER 1, 1922-DECEMBER 1, 1923

| County | Project No. | Length in Miles | | | Estimated Cost |
|-------------|-------------|-----------------|--------|-----------------------|----------------|
| | | Grading | Gravel | Paving, Tiling, Total | |
| Alamance | 237 | 2.03 | | | \$ 2,08 |
| Alamance | 305 | 2.68 | | | 2,63 |
| Appanoose | 227 | 2.51 | | | 2,51 |
| Black Hawk | 302 | 11.45 | | | \$ 11,45 |
| Black Hawk | 331 | | | | 5,45 |
| Bremer | 277 | 14.08 | | | \$ 14,08 |
| Bremer | 304 | 5.16 | | | 5,09 |
| Buchanan | 239 | 3.09 | | | \$ 2,97 |
| Buchanan | 300 | 1.91 | | | 1,91 |
| Buena Vista | 49 | 3.09 | | | \$ 6,408.44 |
| Butler | 167 | 1.13 | | | 1,13 |
| Butler | 267 | 14.16 | | | \$ 14,16 |
| Cheyenne | 151 | 5.21 | | | 5,21 |
| Cedar | 292 | 22.16 | | | \$ 22,16 |
| Cedar | 316 | 3.09 | | | 3,09 |
| Clark | 313 | 10.37 | | | \$ 10,37 |
| Clay | 56 | | | 7.36 | \$ 14,389.10 |
| Clay | 256 | 2.45 | | | \$ 15,98 |
| Clay | 257 | 5.54 | | | \$ 24,00 |
| Clayton | 156 | 0.52 | | | \$ 2,55 |
| Clayton | 246 | 0.48 | | | 0.48 |
| Clayton | 338 | 8.32 | | | \$ 8,32 |
| Clinton | 272 | 1.59 | | | 1,59 |
| Clinton | 351 | 14.32 | | | \$ 14,32 |
| Crawford | 288 | 3.45 | | 7.43 | \$ 7,45 |
| Crawford | 301 | 1.77 | | | \$ 1,77 |
| Decatur | 196 | 9.02 | | 4,04 | \$ 9,02 |
| Decatur | 122 | 1.15 | | | 1,15 |
| Decatur | 318 | 7.88 | | | \$ 7,88 |
| Decatur | 319 | 4.79 | | | \$ 4,79 |
| Delaware | 236 | 8.46 | | | \$ 8,46 |
| Delaware | 330 | 1.07 | | 1.07 | 0.17 |
| Des Moines | 273 | 1.50 | | | \$ 1,50 |
| Fayette | 143 | | | 2.91 | 2,91 |
| Floyd | 268 | 6.92 | | | 6,22 |
| Floyd | 269 | 4.83 | | | 4,83 |
| Franklin | 354 | 0.38 | | 1.12 | 1,12 |
| Greene | 347 | 1.97 | | | \$ 1,97 |
| Greene | 355 | 1.81 | | | 1,81 |
| Greene | 357 | | | 3.01 | 3,01 |
| Hamilton | 217 | 6.16 | | | \$ 6,16 |
| Hamilton | 218 | 5.95 | | | 5,95 |
| Hamilton | 314 | | | 6.79 | 6,79 |
| Harrison | 80 | 1.07 | | 1.06 | 1,06 |
| Harrison | 239 | 1.07 | | | \$ 1,07 |
| Ida | 101 | 0.44 | | | 0.44 |
| Johnson | 207 | 20.36 | | | \$ 20,36 |
| Johnson | 270 | 3.93 | | | 3,93 |
| Johnson | 311 | 5.05 | | | 5,05 |
| Kossuth | 6 | 1.49 | | | 1,49 |
| Linn | 283 | 0.11 | | | 0.11 |
| Linn | 291 | 1.07 | | | \$ 1,07 |
| Linn | 292 | 2.01 | | | 2,01 |
| Linn | 345 | | | 0.07 | 0.07 |
| "Louisa | 75 | -0.31 | | | -0.31 |
| Louisa | 179 | 7.00 | | | 7,00 |
| Lyon | 220 | 15.82 | | | \$ 15,82 |
| Lyon | 292 | | | 4.88 | 4,88 |
| Lyon | 307 | | | 5.53 | 5,53 |
| Marion | 75 | 3.61 | | | 2,61 |
| Marion | 248 | 2.37 | | | 2,37 |
| Marion | 315 | 12.92 | | | \$ 12,92 |
| Marion | 320 | 2.79 | | | 2,79 |
| Marion | 329 | 7.41 | | | \$ 7,41 |
| Marshall | 240 | 1.47 | | | 1,47 |
| Monona | 38 | 6.67 | | | 6,67 |
| Monroe | 78 | 2.88 | | | 2,88 |

7,252.84

31,455.99

45,628.66

35,619.52

37,635.56

SCHEDULE NO. 9—Continued

| County | Project No. | Length in Miles | | | | Estimated Cost |
|---------------|-------------|-----------------|---------------|----------------|--------------|-------------------------------|
| | | Grading | Gravel | Paving, Tiling | Total | |
| Monroe | 294 | 9.05 | | | 9.05 | \$ 30,164.04 |
| Muscatine | 265 | 11.55 | | | 11.55 | 71,515.04 |
| O'Brien | 335 | 6.77 | | | 6.77 | 28,306.29 |
| Oswego | 335 | 10.88 | | | 10.88 | 35,803.37 |
| Plymouth | 359 | 3.00 | | | 3.00 | 12,637.64 |
| Plymouth | 339 | 2.77 | | | 2.77 | 10,488.18 |
| Polk | 339 | 1.43 | 12.05 | | 24.15 | 43,215.16 |
| Pottawattamie | 297 | 0.86 | | | 0.86 | 4,228.72 |
| Pottawattamie | 298 | 12.85 | | | 12.85 | 106,221.99 |
| Randall | 298 | 5.38 | | | 5.38 | 31,916.77 |
| Sac | 210 | 5.05 | 5.05 | | 5.05 | 28,301.77 |
| Sac | 210 | 1.14 | | | 1.14 | 3,935.36 |
| Sibley | 224 | 7.79 | | | 7.79 | 34,887.40 |
| Sibley | 314 | 1.03 | | | 1.03 | 12,144.36 |
| Sibley | 336 | 13.80 | | | 13.80 | 51,342.66 |
| Sibley | 336 | 12.73 | | | 12.73 | 38,223.75 |
| Sibley | 432 | 1.26 | 1.56 | | 1.26 | 5,470.52 |
| Story | 313 | 1.21 | | | 1.21 | 2,470.75 |
| Story | 292 | 1.07 | 1.07 | | 1.07 | 4,863.78 |
| rStory | 332 | | | | | 5,301.76 |
| Tama | 309 | 8.56 | | | 8.56 | 45,541.67 |
| Warren | 44 | 8.36 | | | 8.36 | 53,055.36 |
| Warren | 284 | 2.25 | | | 2.25 | 6,614.58 |
| Washington | 206 | 6.84 | | | 6.84 | 40,471.60 |
| Washington | 306 | 51.58 | | | 51.58 | 94,746.98 |
| Wayne | 317 | 11.65 | | | 11.65 | 32,820.59 |
| Webster | 64 | 0.99 | | | 0.99 | 2,055.71 |
| Webster | 182 | 11.32 | | | 11.32 | 39,629.67 |
| Webster | 184 | 6.49 | | | 6.49 | 19,424.67 |
| Webster | 184 | 5.49 | | | 5.49 | 13,926.56 |
| Winnebago | 130 | 0.34 | | | 0.34 | 1,961.61 |
| Woodbury | 2 | 16.57 | | | 16.57 | 91,814.69 |
| Winneshiek | 177 | 14.01 | | | 14.01 | 72,359.87 |
| Wright | 199 | 6.94 | 6.94 | | 6.94 | 36,068.78 |
| Wright | 341 | 2.00 | 2.00 | | 2.00 | 15,005.86 |
| Total | 101 | 487.91 | 205.38 | 7.07 | 56.31 | 748,46 \$ 2,944,602.92 |

†Guard rail project only.

‡Extensions.

*Modified.

SCHEDULE NO. 10

PROJECT AGREEMENTS EXECUTED BY SECRETARY OF AGRICULTURE,
DECEMBER 1, 1922—DECEMBER 1, 1923.

| County | Project No. | Length in Miles | | | | Estimated Cost | Federal Aid Requested |
|------------|-------------|-----------------|--------|--------|-----------|----------------|-----------------------|
| | | Grading | Gravel | Paving | Total | | |
| Adair | 173 | 5.40 | | | 5.40 | \$ 52,725.42 | \$ 26,300.00 |
| Adair | 173 | 7.73 | | | 7.73 | 62,500.86 | 31,200.00 |
| Allamakee | 161 | | | | | | 12,000.00 |
| Carroll | 154 | | | 9.46 | 9.46 | 21,044.44 | 10,500.00 |
| Cass | 44 | -17.77 | | | -17.77 | 120,886.07 | -21,804.00 |
| Chickasaw | 109 | 5.02 | 5.05 | | 5.02 | 34,419.51 | 17,200.00 |
| Clayton | 74 | | | 31.86 | 31.86 | 10,000.00 | 5,000.00 |
| Clarke | 156 | | | | | -18,891.90 | -9,500.00 |
| Clinton | 180 | 4.39 | | 4.39 | 4.39 | 160,855.25 | 71,000.00 |
| Clinton | 180 | 2.69 | | 2.69 | 2.69 | 110,080.58 | 45,700.00 |
| Davis | 158 | 14.38 | | 14.38 | 14.38 | 58,635.45 | 29,000.00 |
| Fayette | 172 | 13.59 | | 13.59 | 14,433.81 | 37,000.00 | |
| Grove | 162 | 16.40 | | 16.40 | 16.40 | 50,000.00 | 25,000.00 |
| Guthrie | 179 | 2.85 | | | 2.85 | 25,657.17 | 12,800.00 |
| Hancock | 105 | 11.07 | | | 11.07 | 57,780.28 | 28,800.00 |
| Henry | 151 | 7.36 | | | 7.36 | 85,742.61 | 42,500.00 |
| Howard | 190 | 10.14 | 10.14 | | 10.14 | 105,181.32 | 52,500.00 |
| Jackson | 144 | 12.29 | | | 12.29 | 114,664.01 | 57,000.00 |
| Jordan | 163 | 21.16 | | | 21.16 | 72,150.52 | 36,000.00 |
| Kokomo | 161 | 15.42 | | | 15.42 | 120,602.92 | 60,000.00 |
| Linn | 107 | 10.56 | | | 10.56 | 50,036.12 | -14,531.04 |
| Madaska | 70 | 9.80 | | | 9.80 | 127,032.20 | 63,100.00 |
| Madaska | 146 | -0.11 | | | -0.11 | -2,450.85 | -2,450.00 |
| Monona | 184 | 24.26 | | | 24.26 | 79,565.30 | 39,700.00 |
| Page | 137 | 12.31 | | | 12.31 | 88,053.35 | 44,000.00 |
| Perry | 178 | 15.29 | | | 15.29 | 54,520.53 | 27,000.00 |
| Plymouth | 181 | 15.20 | | | 15.20 | 60,510.92 | 30,000.00 |
| Plymouth | 192 | 17.59 | | | 17.59 | 225,472.36 | 114,200.00 |
| Polk | 187 | 9.06 | | | 9.06 | 235,115.76 | 147,000.00 |
| Polk | 190 | 2.50 | | 2.50 | 2.50 | 111,220.74 | 49,000.00 |
| Ringgold | 141 | 5.97 | | | 5.97 | 29,261.98 | 14,000.00 |
| Scott | 142 | 2.00 | | | 2.00 | 10,700.00 | 5,000.00 |
| Scott | 5 | 5.45 | | | 5.45 | 173,900.00 | 86,400.00 |
| Scott | 15 | 1.58 | | | 1.58 | 192,997.60 | 77,600.00 |
| Tama | 176 | 5.09 | | | 5.09 | 184,322.10 | 81,250.00 |
| Taylor | 81 | -0.90 | | | -0.90 | 28,701.47 | 14,350.00 |
| Taylor | 149 | 12.95 | | | 12.95 | 72,115.76 | -11,000.00 |
| Union | 83 | 3.72 | | | 3.72 | 28,224.95 | 14,000.00 |
| Wapello | 150 | 17.05 | | | 17.05 | 100,790.80 | 50,300.00 |
| Washington | 182 | 5.08 | | | 5.08 | 35,418.02 | 17,700.00 |
| Winneshiek | 98 | 6.25 | | | 6.25 | 44,509.14 | 22,250.00 |
| Woodbury | 2 | | | | | 613,999.70 | 250,516.58 |
| Woodbury | 192 | 7.65 | | | 7.65 | 44,742.90 | 22,300.00 |
| Woodbury | 188 | 8.00 | | | 8.00 | 277,817.14 | 130,900.00 |
| Total | 844 | 329.44 | 73.40 | 60.38 | 320.44 | \$4,236,008.47 | \$ 2,008,692.50 |

*Modified.

†Cancelled.

‡Includes one bridge.

*This schedule includes projects or portions of projects new or modified.

SCHEDULE NO. 11

LETTINGS HELD ON FEDERAL AID, PRIMARY AND CITY PRIMARY ROAD PROJECTS
DECEMBER 1, 1925-DECEMBER 1, 1926

| County | Date | Project No. | Location of Road | Type of Improvement |
|-------------|----------|-----------------|--|---|
| | | Federal Primary | | |
| Allamakee | 7-20-25 | 305 | West of Postville..... | Grading and draining 1.27 miles |
| Appanoose | 8-14-25 | 227 | From Moulton north..... | Grading and draining 0.26 miles |
| Benton | 3-27-25 | C-6 | Highway Plain..... | Paving 16,302 sq. yds. |
| Black Hawk | 3-7-25 | 231 | Between Cedar Falls southwest..... | Draining 5.46 miles |
| Black Hawk | 8-16-25 | 302 | Between Waterloo and Janesville..... | Grading and draining 11.45 miles |
| Black Hawk | 8-29-25 | 67 | East of Waterloo and west of Cedar Falls..... | Guard rail |
| Black Hawk | 10-16-25 | 301 | Between Waterloo and Janesville..... | Road 13.78 miles |
| Black Hawk | 10-16-25 | 301 | Between Waterloo and Janesville..... | Paving 11.49 miles |
| Black Hawk | 10-16-25 | 201 | From Waterloo southwest..... | Paving 6.50 miles |
| Black Hawk | 10-16-25 | 202 | From Tripoli southwest..... | Draining five miles |
| Brown | 7-11-25 | 277 | North and south of Denver..... | Draining 10.90 miles |
| Brown | 7-11-25 | 200 | Through the town of Jesup..... | Paving 10.90 miles |
| Brown | 8-29-25 | 200 | Alt. between Jesup and Denver..... | Grading, draining and graveling 0.98 mile |
| Buena Vista | 6-29-25 | 40 | Various jobs near Storm Lake..... | Grading and draining 3.29 miles |
| Buena Vista | 9-4-25 | 45 | North and south of Alta..... | Grading and paving 6.07 miles |
| Butler | 4-17-25 | 167 | C & S W. crossing east of Parkersburg..... | Grade separation 0.41 mile |
| Butler | 5-25-25 | 167 | West and north of Shell Rock and south east of Parkersburg..... | Graveling 13.73 miles |
| Butler* | 9-17-25 | 167 | South of Greene; west of Shell Rock; north and east of Parkersburg..... | Guard rail |
| Calhoun | 6-1-25 | 71 | Lake City..... | Grading and paving 10,000 sq. yds. |
| Carroll | 4-23-25 | C-27 | Carroll..... | Guarding and paving 12,818 sq. yds. |
| Cedar | 3-29-25 | 316 | Between Rochester and.... | Grading and draining 3.00 miles |
| Cedar | 3-29-25 | 114 | From Jones County line south via Tipton and Rochester..... | Grading and draining 18.81 miles |
| Cedar | 9-21-25 | 114 | West of Rochester..... | Guard rail and baffles |
| Cerro Gordo | 4-28-25 | C-22 | Clear Lake..... | Grading and paving 5,744 sq. yds. |
| Cerro Gordo | 9-11-25 | 275 | Between Del Norte and Clear Lake..... | Graveling 12.43 miles |
| Cherokee | 4-10-25 | 290 | From Cherokee east and north; and south of Larabee east and north..... | Graveling 22.12 miles |
| Cherokee | 9-18-25 | 214 | From Quimby northeast..... | Guard rail |
| Cherokee | 10-2-25 | 151 | South of Cherokee..... | Grading and draining 5.21 miles |
| Clay | 9-10-25 | 151 | Bassett and east..... | Grading and draining 3.94 miles |
| Clay | 2-19-25 | 212 | From Oona east..... | Guard rail |
| Clay | 2-19-25 | 56 | East and west through Peterson..... | Graveling 7.26 miles |
| Clay* | 7-19-25 | 56 | From Peterson to O'Brien County line..... | Graveling 1.00 mile |
| Clay | 7-19-25 | 256 | South of Spencer..... | Graveling 15.50 miles |
| Clay | 8-7-25 | 250 | From Spencer east and west..... | Grading and draining 3.75 miles |
| Clinton | 8-7-25 | 250 | From Spencer north..... | Guard rail 7.75 miles |
| Clayton | 7-19-25 | 74 | Northeast of Elkader..... | Guard rail |
| Clayton | 8-29-25 | 346 | Southeast of Postville..... | Grading 0.48 mile |
| Clinton | 8-29-25 | 186 | From DeWitt south..... | Paving and grading 2.29 miles |
| Clinton | 8-29-25 | 186 | From DeWitt north..... | Guard rail and paving 1.61 miles |
| Clinton | 8-29-25 | 186 | From Lyons..... | Grading, draining and paving 2.00 miles |
| Clinton | 8-29-25 | 271 | Northwest of Delmar..... | Guard rail |
| Clinton | 8-29-25 | 147 | Primary road number 6..... | Grading and draining 14.32 miles |
| Clinton | 8-29-25 | 332 | Lyons-Charlotte..... | Guard rail |
| Clinton | 8-29-25 | 372 | Between Lyons and Camanche..... | Grading and paving 14.34 miles |
| Clinton | 11-27-25 | 294 | Between Lyons and Charlotte..... | Paving 14.34 miles |
| Clinton | 11-27-25 | 205 | Between Clinton and Camanche..... | Paving 1.30 miles |
| Crawford* | 8-9-25 | 288 | From Deloit north to county line..... | Grading 3.32 miles and graveling 7.31 miles |
| Crawford | 8-9-25 | 288 | Between Denison and Vail..... | Grading and draining 7.27 miles |
| Crawford | 10-22-25 | 8 | West of Charter Oak..... | Guard rail |
| Dallas | 4-26-25 | 196 | From Dallas..... | Grading, draining and paving 1.04 miles |
| Davis | 4-26-25 | 158 | From Bloomfield southwest..... | Grading and draining 14.36 miles |
| Davis | 9-7-25 | 153 | West and south of Bloomfield..... | Guard rail |
| Decatur | 6-12-25 | 122 | Leon extension..... | Grading 0.79 mile |
| Decatur | 6-12-25 | 318 | North of Leon..... | Grading 2.44 miles |
| Delaware | 5-3-25 | 338 | Earville..... | Grading and draining 1.07 miles |
| Delaware | 5-3-25 | 236 | From Thorpe north to Clayton County..... | Grading and draining 8.86 miles |
| Delaware | 5-3-25 | 236 | Through Manchester..... | Guard rail and paving 16,600 sq. yds. |
| Delaware | 5-3-25 | 328 | Through Earville..... | Graveling 1.10 miles |
| Delaware | 10-17-25 | 105 | South of Manchester..... | Guard rail |
| Delaware | 10-17-25 | 236 | From Thorpe north to Clayton County..... | Guard rail |
| Des Moines | 12-10-25 | 273 | Agency, West Burlington and Mt. Pleasant roads..... | Guard rail |
| Des Moines | 12-14-25 | C-18 | Streets in Burlington..... | Paving, grading and draining 1.50 miles |
| Dubuque | 12-5-25 | 148 | Southeast of Richardsville to Clayton County line..... | Paving 1.44 miles |
| Dubuque | 6-19-25 | 17 | Southwest of Dubuque..... | Grading and draining 18.24 miles |
| Dubuque | 8-28-25 | 148 | Northwest of Dubuque..... | Guard rail |
| Fayette | 9-4-25 | 59 | Various primary roads..... | Guard rail |
| Fayette | 9-4-25 | 59 | From Charles City east..... | Paving 1.48 miles |
| Floyd | 3-14-25 | 200 | From Rockford north..... | Draining 3.00 miles |
| Floyd | 3-14-25 | 200 | From Coulter to the Wright County line and south of Hansell to the Butler County line..... | Grading and draining 6.22 miles |
| Franklin | 6-6-25 | 171 | Streets..... | Gravel and guard rail 12.02 miles |
| Franklin | 10-19-25 | 354 | North of Jefferson to county line..... | Grading 2.50 mile and graveling 1.12 miles |
| Greene | 8-14-25 | 158 | Grand Junction..... | Grading and draining 16.92 miles |
| Greene | 7-19-25 | 345 | Scranton..... | Grading and paving 1.51 miles |
| Greene | 7-19-25 | 347 | Lincoln highway to county line..... | Grading and paving 1.98 miles |
| Greene | 11-30-25 | 202 | | Grading and paving 17.62 miles |

SCHEDULE NO. 11—Continued

| County | Date | Project No. | | Location of Road | Type of Improvement |
|------------|----------|-------------|---------|--|---|
| | | Federal | Primary | | |
| Hamilton | 6- 5-23 | | 344 | From Webster City west..... | Graveling 5.79 miles |
| Hamilton | 3-27-23 | | 217 | North of Blairburg..... | Draining 4.98 miles |
| Hamilton | 3-27-23 | | 218 | From Highview north..... | Grading and draining 5.95 miles |
| Hancock | 7- 3-23 | 195 | | Between Britt and Kanawha..... | Grading and draining 11.07 miles |
| Hancock | 8- 2-23 | 94 | | West of Garner..... | Guard rail |
| Hancock | 8- 2-23 | 139 | | North and south of Garner..... | Guard rail |
| Hardin | 7-17-23 | | 88 | Ackley extension..... | Guard rail |
| Henry | 9- 1-23 | 151 | | From Mt. Pleasant west..... | Grading, draining and graveling 1.07 miles |
| Howard | 4- 3-23 | | 103 | From Elma east and north..... | Grading and draining 7.26 miles |
| Howard | 6-11-23 | | 103 | From the south county line north..... | Graveling 14.41 miles |
| Howard* | 6-11-23 | 190 | | From Lime Springs south..... | Grading 1.80 miles |
| Howard* | 9-26-23 | 93 | | East and west through Saratoga..... | Draining 10.4 miles |
| Howard* | 9-26-23 | | 103 | East of Elma..... | Guard rail |
| Howard | 4- 3-23 | | 103 | From Elma east..... | Guard rail |
| Ida | 5- 3-23 | | 174 | Between Holstein and Ida Grove..... | Graveling 8.66 miles |
| Jefferson | 6-28-23 | 120 | | Fairfield to Van Buren County line..... | Guard rail |
| Jefferson | 12- 9-22 | 120 | | South of Fairfield..... | Baffle materials—no bids received |
| Johnson* | 6-28-23 | 129 | | From Fairfield south..... | Draining |
| Johnson | 12-27-23 | | 207A | From North Liberty north..... | Grading and draining 9.07 miles |
| Johnson | 1-10-23 | | 207 | From North Liberty north..... | Grading and draining 9.07 miles |
| Johnson | 6-26-23 | | 310 | Washington County line north and east..... | Grading and draining 3.93 miles |
| Johnson | 6-27-23 | | 207 | From Tiffin northwest..... | Grading and draining 11.28 miles |
| Johnson | 10-17-23 | | 207 | From North Liberty north..... | Riprap |
| Jones | 10- 4-23 | | 207 | From North Liberty north..... | Riprap |
| Jones | 11-28-22 | 163 | | Between Anamosa and Wyoming..... | Grading and draining 7.61 miles |
| Jones | 9-11-23 | 163B | | From Wyoming west..... | Grading and draining 7.62 miles |
| Keokuk | 4-27-23 | 191 | | Northeast of Sigourney..... | Grading and draining 15.42 miles |
| Keokuk | 7-25-23 | | 128 | From Sigourney east..... | Guard rail |
| Kossuth | 8- 8-23 | | 6 | From Algona south..... | Grading 1.50 miles |
| Lee | 10- 3-23 | | 149 | Between Montrose and Mt. Clare..... | Guard rail |
| Linn* | 12-12-22 | 96 | | Seedling mile southeast to Cedar County line..... | Paving 5.59 miles |
| Linn* | 8-23-23 | | 345 | From Lisbon east..... | Paving 0.07 mile |
| Louisa | 8- 7-23 | | 75 | Southeast and north of Grandview..... | Grading and draining 9.95 miles |
| Louisa | 9-11-23 | | 179 | From Wapello south..... | Grading 7.00 miles |
| Louisa | 9-27-23 | | 179 | From Wapello south..... | Grading 7.00 miles |
| Lucas | 2-27-23 | C-24 | | Chariton..... | Grading and paving 3,340 sq. yds. |
| Lyon | 12-12-22 | | 307 | From South Dakota line southeast through Larchwood and Lester..... | Graveling 12.53 miles |
| Lyon | 5-24-23 | | 229 | From Doon west..... | Grading and draining 15.82 miles |
| Lyon | 8-10-23 | | 292 | From Rock Rapids north to state line..... | Graveling 4.83 miles |
| Mahaska | 2-15-23 | 146 | | Northwest from Oskaloosa..... | Guard rail and baffles |
| Mahaska | 2-15-23 | 70 | | North of Oskaloosa and southwest of Rose Hill..... | Guard rail and baffles |
| Mahaska | 2-15-23 | 70 | | From Rose Hill to the Keokuk County line..... | Grading and draining 3.00 miles |
| Marion | 8- 8-23 | | 315 | Northeast and southwest of Pella..... | Grading 12.27 miles |
| Marshall | 3- 3-23 | | 240 | South of Marshalltown..... | Grading and draining 13.06 miles |
| Marshall | 1-30-23 | | 240 | North of Marshalltown..... | Grading and draining 5.98 miles |
| Mitchell | 5-29-23 | | 138 | West and northeast of Osage..... | Guard rail and gravel 13.18 miles |
| Mitchell | 5-29-13 | 45 | | North and south of Osage..... | Guard rail |
| Monona | 12-27-22 | | 38 | Southeast of Soldier..... | Grading and draining 6.67 miles |
| Monona | 12-27-22 | 184 | | South of Whiting and northwest to Woodbury County line..... | Grading and draining 8.35 miles |
| Monona | 4-17-23 | | 38 | Between Turin and Soldier..... | Sloping banks |
| Monona | 5-15-23 | 184 | | Northwest and southeast of Onawa..... | Grading and draining 15.34 miles |
| Monona | 5-15-23 | | 38 | Between Mapleton and Ute..... | Grading 1.22 miles |
| Monona | 9-25-23 | | 38 | Between Soldier and Dunlap and between Mapleton and Ute..... | Guard rail and baffles |
| Monroe | 9-29-23 | C-16 | | Albia..... | Paving 0.56 mile |
| Monroe | 6- 1-23 | | 294 | Northwest of Albia..... | Grading and draining 9.05 miles |
| Monroe | 6- 1-23 | | 78 | Albia extension..... | Grading 0.96 mile |
| Monroe | 6-11-23 | | 78 | Albia extension..... | Guard rail |
| Monroe | 6-11-23 | | 294 | Albia northwest..... | Draining |
| Oscoda | 9-11-23 | | 355 | From Ocheyedan northeast..... | Gravel 10.88 miles |
| Page | 6- 5-23 | 137 | | East of Clarinda, northeast to Montgomery County line..... | Grading and draining 12.31 miles |
| Page | 6- 5-23 | 178 | | Clarinda south to county line..... | Grading and draining 16.30 miles |
| Page | 7-17-23 | | 27 | Railway crossing east of Shenandoah..... | Grading |
| Plymouth | 6-12-23 | 192 | | From the south county line north..... | Grading and draining 17.88 miles |
| Plymouth | 10- 3-23 | | 181 | From Kingsley north..... | Baffles |
| Plymouth | 10- 3-23 | | 353 | Southwest from LeMars..... | Grading 2.77 miles |
| Plymouth | 10- 3-23 | | 350 | Between LeMars and Sioux City..... | Graveling 3 miles |
| Plymouth | 10-18-23 | | 39 | West from LeMars..... | Guard rail and baffles |
| Plymouth | 10-18-23 | | 74 | Southwest of LeMars..... | Guard rail and baffles |
| Pocahontas | 6-19-23 | | 339 | North and east of Pocahontas; south of Rolfe..... | Grading 1.43 miles and graveling 8.00 miles |
| Pocahontas | 7-24-23 | | 90 | Fonda..... | Garding and draining 0.61 miles |
| Pocahontas | 11- 6-23 | | 339 | Pocahontas..... | Graveling 0.50 mile |
| Pocahontas | 10- 2-23 | | 339 | Gilmore City..... | Graveling 0.50 mile |
| Pocahontas | 6-19-23 | | 339 | From Rolfe south and from Pocahontas north..... | Graveling 12.09 miles |
| Polk | 12-23-22 | 181 | | From Ankeny north..... | Paving and grading 0.06 miles |
| Polk | 5-15-23 | | 244 | River to River road..... | Draining |
| Polk | 7- 9-23 | 199 | | From Des Moines to Norwalk..... | Grading, draining and paving 2.50 miles |
| Polk | 9-15-23 | | 349 | From Des Moines northeast..... | Grading and draining 0.86 mile |
| Polk | 8-23-23 | C-21 | | Des Moines..... | Paving 2.38 miles |
| Poweshiek | 9-21-23 | | 174 | From Malcolm south..... | Guard rail |

SCHEDULE NO. 11—Continued

| County | Date | Project No. | | Location of Road | Type of Improvement |
|------------|----------|-------------|---------|--|--|
| | | Federal | Primary | | |
| Poweshiek | 9-21-23 | | 247 | From Malcolm north..... | Draining |
| Ringgold | 12-19-22 | 98 | | C. G. W. Crossing east of Benton..... | Grading |
| Ringgold | 12-12-22 | 141 | | From the Union County line south to Mt. Ayr..... | Grading |
| Ringgold | 12-12-22 | 142 | | West and northwest of Kellerton..... | Grading 5.97 miles |
| Ringgold | 12-12-22 | 123 | | Crossings project..... | Grading 5.90 miles |
| Sac | 4- 4-23 | | 210 | Primary roads in towns..... | Grading |
| Sac | 4- 4-23 | | 304 | West of Schaller..... | Draining and grading 5.05 miles |
| Sac | 4- 4-23 | | 304 | Southwest of Odebolt..... | Draining and graveling 8.98 miles |
| Sac | 6-12-23 | | 304 | From Schaller to the Ida County line..... | Graveling 4.46 miles |
| Sac | 6-12-23 | | 210 | Primary roads in towns..... | Graveling 5.05 miles |
| Scott | 9- 4-23 | 114 | | From Bettendorf to Pleasant Valley..... | Paving 0.11 mile |
| Scott | 9- 4-23 | 55 | | From LeClaire to Pleasant Valley..... | Graveling 0.47 mile |
| Shelby | 6-19-23 | | 42 | From Harlan west..... | Guard rail and baffles |
| Shelby | 6- 6-23 | | 42 | West of Harlan..... | Guard rail |
| Shelby | 5-19-23 | | 42 | East and west of Harlan..... | Guard rail |
| Sioux | 3-14-23 | | 198 | From Orange City west..... | Graveling 13.99 miles |
| Sioux | 3-14-23 | | 336 | From Maurice north towards Perkins..... | Graveling 13.80 miles |
| Sioux | 3-14-23 | | 337 | From Hull west..... | Graveling 12.74 miles |
| Sioux | 7- 6-23 | | 223 | From O'Brien County line west towards Alton..... | Grading 5.63 miles |
| Sioux | 7- 6-23 | | 314 | From Sheldon west..... | Grading 1.03 miles |
| Sioux | 7- 6-23 | | 83 | From Rock Valley east..... | Grading 0.43 mile |
| Story | 2-20-23 | | 332 | Various parts of primary road system..... | Guard rail |
| Story | 2-20-23 | | 282 | Midvale..... | Grading, draining and graveling 1.07 miles |
| Story | 2-20-23 | | 231 | Between Ames and Huxley..... | Graveling 1.25 miles |
| Story | 4-25-23 | C-25 | | Nevada..... | Paving 9,100 sq. yds. |
| Taylor | 11-13-23 | 149 | | From Bedford east..... | Baffles |
| Taylor* | 10- 2-23 | 149 | | From Bedford east..... | Baffles |
| Union | 5- 3-23 | 83 | | Between Afton and Talmage..... | Grading and draining 3.73 miles |
| Union | 8- 7-23 | 83 | | From Talmage to the Adams County line..... | Guard rail |
| Van Buren | 2- 1-23 | 165 | | Keosauqua to Davis County line via Milton and Cantril..... | Grading and draining 18.03 miles |
| Wapello | 6-20-23 | | C-23 | Ottumwa..... | Paving 16,013 sq. yds. |
| Wapello | 9- 5-23 | 159 | | Northwest of Ottumwa..... | Guard rail |
| Warren | 8-31-23 | | 284 | North of Norwalk..... | Gravel 2.23 miles |
| Washington | 12-20-22 | | 253 | From the Jefferson County line northeast through Brighton..... | Grading and draining 9.30 miles |
| Washington | 12-20-22 | | 306 | Washington north through Kalona..... | Graveling 15.21 miles |
| Washington | 3-14-23 | 182 | | Between Washington and Sigourney..... | Grading and draining 5.08 miles |
| Webster | 4- 5-23 | | 182 | Northwest and southwest through Morland..... | Gravel 11.32 miles |
| Webster | 4- 5-23 | | 184 | Dayton and Harcourt..... | Graveling 6.49 miles |
| Webster | 7-30-23 | | 186 | Town of Morland..... | Draining |
| Winnebago | 5-22-23 | | 120 | From Forest City east..... | Grading 1.42 miles |
| Winnebago | 6-28-23 | | 120 | From Forest City east..... | Grading 1.42 miles |
| Winnebago | 10- 2-23 | | 120 | From Forest City east..... | Gravel 6.86 miles |
| Winneshiek | 1-11-23 | 98 | | West and southeast of Decorah..... | Guard rail |
| Winneshiek | 1-17-23 | | 121 | East and west of Decorah..... | Guard rail |
| Winneshiek | 4- 4-23 | | C-15 | Decorah..... | Paving 10,150 sq. yds. |
| Woodbury | 2-15-23 | 2 | | Correctionville, Cushing and Sioux City to Smithland..... | Paving 17.68 miles |
| Woodbury | 2-15-23 | 188 | | Sailix southeast to Monona County line..... | Paving 8.00 miles |
| Woodbury | 5-29-23 | 2 | | From Moville east..... | Grading and draining 16.21 miles |
| Woodbury | 10-25-23 | 162 | | From Anthon south..... | Guard rail |
| Worth | 2-20-23 | | 216 | From Fertile west and Northwood west..... | Grading and draining 9.50 miles |
| Worth | 9- 4-23 | | 216 | From Kensett to Cerro Gordo County..... | Guard rail |
| Wright | 5-16-23 | | 341 | East and west of Clarion..... | Grading and draining 2.00 miles |
| Wright | 5-16-23 | | 199 | From Eagle Grove south..... | Grading and draining 6.94 miles |

*Bids rejected.

SCHEDULE NO. 12
CONTRACTS AWARDED, CONTRACTS APPROVED AND CONTRACTS DISAPPROVED ON PRIMARY ROAD AND FEDERAL AID PROJECTS,
DECEMBER 1, 1922—DECEMBER 1, 1923.

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|-----------------|----------------|------------------------|------------|-------------------|----------------------|------------|-----------------------|-----------------|----------|
| | Federal | Primary | | | | | | | |
| Allamakee..... | 305 | C. McDonald | | Excavation | 12,002 cu. yds. | \$ 0.265 | \$ 3,204.38 | Approved | 9-24-23 |
| Appanoose..... | 227 | Byers and Wilson | | Excavation | 43,459 cu. yds. | | | | |
| Appanoose..... | 227 | Byers and Wilson | | Excavation | 98,850 cu. yds. | .28 | 39,846.52 | Approved | 6-18-23 |
| Appanoose..... | 227-C | Wm. Fitzgerald | | Excavation | 39,712 cu. yds. | .26 | | | |
| | | | | Overhaul | 25,800 sta. yds. | .02 | 10,841.12 | Approved | 6-18-23 |
| | | | | Type C guard rail | 240 ft. | .44 | | | |
| | | | | Type A guard rail | 264 ft. | .235 | | | |
| | | | | Type A guard rail | 5,116 ft. | .235 | | | |
| | | | | Type A baffles | 139 | | | | |
| Appanoose..... | 227 | Henry Teget | | 6" tile drain | 1,756 ft. | .1825 | | | |
| | | | | 8" tile drain | 3,058 ft. | .18 | | | |
| | | | | 18" tile drain | 1,215 ft. | .85 | | | |
| | | | | Type B intakes | 8 | 15.00 | | | |
| | | | | Intakes | 2 | | | | |
| Black Hawk..... | 62 | Wheeler Lumber Co. | | Guard rail posts | 3,742 | 30.00 | 1,095.86 | Approved | 6-29-23 |
| Black Hawk..... | 62 | Cedar Lumber Co. | | 4x4x8 braces | 179 | .62 | 2,320.04 | Approved | 6-3-23 |
| | | | | No. 9 wire | 8,700 ft. | | | | |
| | | | | No. 9 fence | 28,686 ft. | | | | |
| | | | | 2x6x16 rails | 1,846 | | | | |
| Black Hawk..... | 62 | Orr Const. Co. | | 2x8x16 rails | 3,600 | | | | |
| | | | | Guard rail labor | 27,430 ft. | .185 | 4,902.28 | Approved | 9-8-23 |
| | | | | Guard rail labor | 1,256 ft. | .27 | | | |
| | | | | Guard rail labor | 832 ft. | .18 | | | |
| Black Hawk..... | 200 | Bryant Paving Co. | | Excavation | 19,254 cu. yds. | .90 | 5,563.43 | Approved | 9-3-23 |
| Black Hawk..... | 201 | Bryant Paving Co. | | Cone, pavement | 145,158 sq. yds. | 2.39 | 364,256.22 | Approved | 10-23-23 |
| Black Hawk..... | 201 | Moore-Young Const. Co. | | Excavation | 46,193 sq. yds. | 2.44 | 117,804.92 | Approved | 10-23-23 |
| Black Hawk..... | 202 | Moore-Young Const. Co. | | Cone, pavement | 73,926 sq. yds. | 2.54 | 194,237.94 | Approved | 10-23-23 |
| | | | | Excavation | 21,456 cu. yds. | .70 | | | |
| | | | | Adjust. price | 74,122.5 sq. yds. | .254 | | | |
| | | | | Spec. intakes | 10 | .10 | | | |
| Black Hawk..... | 233 | Mankato Const. Co. | | 6" tile drain | 59,219 ft. | .122 | | | |
| | | | | 10" tile drain | 8,460 ft. | .262 | | | |
| | | | | 8" tile drain | 18,140 ft. | .162 | | | |
| | | | | Intakes | 2 | 20.00 | | | |
| | | | | Intake | 1 | 18.00 | 12,437.92 | Approved | 1-22-23 |

IOWA STATE HIGHWAY COMMISSION

| | | | | | | | | | |
|------------------|-------|-------------------------------------|-------------|-----------------------------------|-------------------|--------|-----------|----------|---------|
| Black Hawk..... | 331 | Anderson & Halverson | | 6" tile drain | 31,105 ft. | .11 | | | |
| | | | | 8" tile drain | 400 ft. | .16 | | | |
| | | | | Intake | 1 | 17.00 | 3,502.55 | Approved | 3-12-23 |
| Black Hawk..... | 331 | Estimated over-runs | | Overdepth and extras | | | 350.00 | | |
| | | | | Engineering | | | 450.00 | Approved | |
| Black Hawk..... | 302 | J. A. Dunkel | | Excavation | 52,577 cu. yds. | .275 | | | |
| | | | | 15" pipe labor | 1,140 ft. | .25 | | | |
| | | | | 18" pipe labor | 256 ft. | .35 | | | |
| | | | | Overhaul | 16,000 yds. | .02 | 15,171.28 | Approved | 9-29-23 |
| Black Hawk..... | 302 | J. A. Dunkel | | Excavation | 38,802 cu. yds. | .275 | | | |
| | | | | Channel excav. | 80,000 cu. yds. | .375 | | | |
| | | | | 15" pipe labor | 140 ft. | .25 | | | |
| | | | | 18" pipe labor | 20 ft. | .35 | | | |
| | | | | 24" pipe labor | 64 ft. | .45 | | | |
| | | | | Clear and grub | 1.75 Ac. | 100.00 | | | |
| | | | | Overhaul | 263,940 yds. | .02 | 46,195.15 | Approved | 9-29-23 |
| Bremer..... | 228-B | Waverly Gravel & Tile Co. | | Gravel f. o. b. Shell | | | | | |
| | | | | Rock | 6,000 cu. yds. | .40 | 2,400.00 | Approved | 12-9-22 |
| Bremer..... | 277 | Nielsen & Nielsen | | 6" tile drain | 54,330 ft. | .1085 | | | |
| | | | | 8" tile drain | 11,000 ft. | .1535 | | | |
| | | | | 10" tile drain | 1,005 ft. | .245 | | | |
| | | | | Intakes | 6 | 20.00 | 7,966.60 | Approved | 7-30-23 |
| Bremer..... | 334 | Nielsen & Nielsen | | 6" tile drain | 29,520 ft. | .1085 | | | |
| | | | | Type A intakes | 2 | 20.00 | | | |
| | | | | Type B intakes | 2 | 15.00 | 3,272.92 | Approved | 7-28-23 |
| Buchanan..... | 300 | Northern States Contracting Company | | Excavation | 5,644 cu. yds. | .70 | | | |
| Buchanan..... | 300 | Cement Products Co. | | Cone, pavement | 20,192.3 sq. yds. | 2.55 | 55,441.17 | Approved | 3-26-23 |
| Buchanan..... | 300 | Estimated over-runs | | 6" drain | 5,295 ft. | .122 | | | |
| | | | | 8" drain | 3,040 ft. | .17 | | | |
| | | | | Intake | 1 | 25.00 | 524.82 | Approved | 7-9-23 |
| | | | | Excavation | 2,500 cu. yds. | .70 | 175.00 | | |
| | | | | Tile | | | 150.00 | | |
| | | | | Engineering | | | 2,000.00 | Approved | |
| Buena Vista..... | 37 | Jas. Clinton | | Excavation | 3,512 cu. yds. | .40 | | | |
| Buena Vista..... | 37 | Exten. | Robert Shaw | Graveling | 1,825 cu. yds. | .40 | 2,134.80 | Approved | 8-3-23 |
| Buena Vista..... | 49 | J. G. Johnson | | 6" tile drain | 2,350 ft. | .1595 | | | |
| Buena Vista..... | 49 | Seethorn & Hartzell | | Intakes | 6 | 25.00 | 524.82 | Approved | 7-9-23 |
| Buena Vista..... | 49 | Jas. Clinton | | Excavation | 15,654 cu. yds. | .32 | 5,009.28 | Approved | 10-2-23 |
| Buena Vista..... | 49 | Harry Peterson | | Excavation | 8,088 cu. yds. | .36 | 2,903.68 | Approved | 10-2-23 |
| | | | | Excavation | 5,081 cu. yds. | .37 | 1,879.97 | Approved | 10-2-23 |
| | | | | 6" drain | 131,550 ft. | .1095 | | | |
| | | | | 8" drain | 1,000 ft. | .163 | 14,567.73 | Approved | 10-2-23 |
| Butler..... | 71 | Waugh and Tackman | | Type C guard rail | 720 ft. | .19 | | | |
| | | | | Type A guard rail | 768 ft. | .15 | | | |
| | | | | Type A guard rail (Labor only) | 10,144 ft. | .075 | 1,012.82 | Approved | 10-8-23 |
| Butler..... | 71 | Nebraska Br. & Supp. Co. | | Guard rail posts | 1,499 | .595 | 891.90 | Approved | 10-8-23 |

DEPARTMENT OF ROAD ADMINISTRATION

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 12—Continued

SCHEDULE NO. 12—Continued

52

IOWA STATE HIGHWAY COMMISSION

DEPARTMENT OF ROAD ADMINISTRATION

| County | Project Number | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|-----------|-----------------|-----------------------------------|--------------------------|----------------------|------------|-----------------------|-----------------|---------|
| | Federal Primary | | | | | | | |
| Chickasaw | 160-A | H. Williams | 6" drain | 24,552 ft. | .07 | | | |
| | | | 8" drain | 16,700 ft. | .0825 | | | |
| | | | 10" drain | 2,750 ft. | .103 | | | |
| | | | Type A Intakes | 3 | .22.00 | | | |
| | | | Type B Intakes | 5 | .14.00 | 3,185.64 | Approved | |
| Clarke | 313 | Standard Bridge Co. | Guard rail | .688 ft. | .32 | | | |
| | | | Guard rail | 6,662 ft. | .19 | | | |
| | | | Baffles | .618 | .875 | 6,803.44 | Approved | 2-28-23 |
| | | | Excavation | 134,665 cu. yds. | .235 | | | |
| | | | Excavation | 11,796 cu. yds. | .38 | 36,128.76 | Approved | 2-28-23 |
| Clarke | 313 | Geo. Cronkhite | 8" drain | 1,250 ft. | .21 | | | |
| | | | 24" drain | 860 ft. | .148 | | | |
| | | | Intakes | 4 | .24.50 | | | |
| | | | Intakes | 2 | .42.50 | 1,460.30 | Approved | 2-28-23 |
| Clarke | 313 | Estimated over-runs | Gravel material | 3,700 cu. yds. | .20 | 23,500.00 | Approved | |
| Clay | 56 | G. W. Schlierholz | Gravel material | 7,800 cu. yds. | .20 | 740.00 | Approved | 3-24-23 |
| Clay | 56 | W. T. Spurlock | Gravel material | 11,330 cu. yds. | .38 | 1,560.00 | Approved | 3-24-23 |
| Clay | 56 | Fisk and Ewing | Gravel 1 mi. | 51,500 cu. yds. | .085 | 8,682.00 | Approved | 3-24-23 |
| Clay | 56 | Estimated over-runs | Gravel $\frac{1}{2}$ mi. | | | 2,253.20 | Approved | |
| Clay | 56 | Henry Noel | Excavation | 8,382 cu. yds. | .50 | | | |
| | | Subway and Twp. Road intersection | Excavation | 3,500 cu. yds. | .30 | 5,241.00 | Approved | 8-14-23 |
| Clay | 256 | Scothorn and Hartzell | Excavation | 41,205 cu. yds. | .365 | | | |
| Clay | 256 | J. G. Johnson | F. E. excavation | 50 cu. yds. | .365 | 15,058.08 | Approved | 8-14-23 |
| Clay | 256 | Carl Carlson | Excavation | 3,088 cu. yds. | .27 | 833.76 | Approved | 7-23-23 |
| | | | 6" tile drain | 70,920 ft. | .1106 | | | |
| | | | 8" tile drain | 1,060 ft. | .1503 | | | |
| | | | 10" tile drain | 1,200 ft. | .2302 | | | |
| Clay | 259 | J. C. McCarty | Intakes | 21 | .17.00 | 8,636.31 | Approved | 7-21-23 |
| | | | Excavation | 48,393 cu. yds. | .32 | | | |
| | | | Excavation | 2,000 cu. yds. | .32 | | | |
| | | | Channel excavation | 9,000 cu. yds. | .38 | | | |
| | | | Overhaul | 4,100 cu. yds. | .02 | 19,656.56 | Approved | 8-14-23 |
| | | | Excavation | 4,126 cu. yds. | .28 | | | |
| | | | F. E. excavation | 182 cu. yds. | .28 | | | |
| | | | Overhaul | 2,700 cu. yds. | .02 | 1,260.24 | Approved | 8-14-23 |

| | | | | | | | | |
|---------|-------|---------------------|-------------------|------------------|--------|-----------|----------|----------|
| Clay | 250 | Floyd Miller | 6" tile drain | 66,300 ft. | .114 | | | |
| | | | 8" tile drain | 3,700 ft. | .162 | | | |
| | | | 12" tile drain | 3,490 ft. | .295 | | | |
| | | | Intakes | 14 | 16.50 | | | |
| | | | Intakes | 17 | 14.50 | | | |
| Clayton | 74 | C. E. Maggert | Gravel material | 48,000 cu. yds. | .00 | 4,320.00 | Approved | 8-14-23 |
| Clayton | 74 | E. Bergemeyer | Guard rail | 504 ft. | .47 | | | |
| Clayton | 346 | C. McDonald | Guard rail | 10,937 ft. | .4675 | 5,349.93 | Approved | 2-26-23 |
| Clinton | 147 | Louis Schnede | Excavation | 4,990 cu. yds. | .265 | | | |
| | | | F. E. excavation | 183 ft. | .50 | 1,413.85 | Approved | 8-11-23 |
| Clinton | 186-A | Wright Const. Co. | Type C gd. rail | 1,424 ft. | .44 | | | |
| Clinton | 186 | Layton Const. Co. | Type B gd. rail | 832 ft. | .60 | | | |
| Clinton | 189 | Layton Const. Co. | Type B gd. rail | 11,996 ft. | .45 | 6,523.96 | Approved | 8-29-23 |
| | | | Excavation | 3,815 cu. yds. | .63 | | | |
| | | | Cone pavement | 29,425 cu. yds. | 2.66 | 80,673.95 | Approved | 4-3-23 |
| | | | Excavation | 11,556 cu. yds. | .40 | | | |
| | | | Excavation | 16,967 cu. yds. | 2.70 | 59,433.30 | Approved | 4-3-23 |
| | | | Cone pavement | 20,570 cu. yds. | .35 | | | |
| | | | Excavation | 310 cu. yds. | .50 | | | |
| | | | Cone pavement | 29,480 cu. yds. | 2.76 | | | |
| | | | Intakes | 8 | 20.00 | | | |
| | | | 15" metal culv. | 224 ft. | 2.00 | | | |
| | | | 18" metal culv. | 288 ft. | 2.40 | | | |
| | | | Type C gd. rail | 192 ft. | .25 | | | |
| | | | Type A gd. rail | 192 ft. | .25 | | | |
| | | | Type A gd. rail | 3,746 ft. | .22 | | | |
| | | | 6" tile drain | 9,010 ft. | .16 | | | |
| | | | 10" tile drain | 3,150 ft. | .36 | | | |
| Clinton | 271 | McAndrew & Hannahs | Excavation | 44,488 cu. yds. | .30 | 93,514.22 | Approved | 4-3-23 |
| Clinton | 332-A | Littig Const. Co. | Excavation | 110,768 cu. yds. | .27 | 13,346.40 | Approved | 6-16-23 |
| | | | F. E. excav. | 100 cu. yds. | .40 | | | |
| | | | 15" pipe labor | 280 ft. | .35 | | | |
| | | | 18" pipe labor | 72 ft. | .35 | | | |
| | | | 24" pipe labor | 160 ft. | .40 | | | |
| | | | Overhaul | 79,900 cu. yds. | .02 | 31,732.56 | Approved | 9-8-23 |
| | | | Excavation | 55,250 cu. yds. | .30 | | | |
| | | | Loose rock excav. | 2,817 cu. yds. | .50 | | | |
| | | | Solid rock excav. | 5,615 cu. yds. | 1.75 | | | |
| | | | F. E. excav. | 350 cu. yds. | .35 | | | |
| | | | 15" pipe labor | 20 ft. | .40 | | | |
| | | | 18" pipe labor | 52 ft. | .40 | | | |
| | | | 24" pipe labor | 32 ft. | .40 | | | |
| | | | Overhaul | 47,100 cu. yds. | .02 | 28,918.55 | Approved | 9-8-23 |
| | | | 6" tile drain | 11,490 ft. | .1275 | | | |
| | | | 12" tile drain | 350 ft. | .30 | | | |
| | | | Intakes | 4 | .18.00 | 1,641.98 | Approved | 9-8-23 |
| Clinton | 352 | T. H. Dosland | Cone pavement | 30,58 cu. yds. | 16.00 | | | |
| Clinton | 186-A | A. Olson Const. Co. | Reinf. steel | 2,000 lbs. | .05 | 504.08 | Approved | 11-23-23 |

SCHEDULE NO. 12—Continued

54

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|----------|----------------|---------|----------------------|--------------------------|----------------------|------------|-----------------------|-----------------|----------|
| | Federal | Primary | | | | | | | |
| Clinton | | 272 | L. O. Kimball | Excavation | 24,612 cu. yds. | .27 | | | |
| | | | | Loose rock | .75 | | | | |
| Crawford | | 8 | Woodbridge & Adams | Solid rock | | | | | |
| | | | | Type C gd. rail | .32 ft. | .25 | 6,645.24 | Approved | 11- 3-23 |
| | | | | Type A gd. rail | .112 ft. | .35 | | | |
| Crawford | | 288 | A. L. Cook | Type A gd. rail | 4,956 ft. | .217 | | | |
| | | | | Excavation | 45,641 cu. yds. | .30 | 1,126.17 | Approved | 10-29-23 |
| Crawford | | 288 | H. B. Linnan | F. E. excav. | .260 cu. yds. | .30 | | | |
| | | | | Gravel 1 mi. | 11,589 cu. yds. | .435 | 13,770.30 | Approved | 9-18-23 |
| | | | | Gravel $\frac{1}{2}$ mi. | 60,000 cu. yds. | .109 | | | |
| Crawford | | 289 | E. J. Wilson | Stripping | 2,100 cu. yds. | .24 | | | |
| | | | | Excavation | 98,488 cu. yds. | .235 | | | |
| | | | | F. E. excav. | .95 cu. yds. | .50 | | | |
| | | | | Channel excav. | 15,100 cu. yds. | .35 | | | |
| Crawford | | 289-A | Henry Reimers | Overhaul | | .02 | | | |
| | | | | 6" tile drain | 1,300 ft. | .18 | | | |
| | | | | Intakes | 2 | 20.00 | | | |
| Crawford | | 289-A | F. H. Christensen | 6" tile drain | 1,350 ft. | .135 | | | |
| | | | | Type C gd. rail | .432 ft. | .48 | | | |
| Dallas | | 196-A | E. V. Martin | Type A gd. rail | .616 ft. | .36 | | | |
| Dallas | | 196 | Capper Engr. Co. | Type A gd. rail | 19,109 ft. | .22 | | | |
| | | | | Excavation | 49,000 cu. yds. | .295 | 4,633.10 | Approved | 9-15-23 |
| | | | | 6" tile drain | 6,815 ft. | .125 | | | |
| | | | | 6" sewer pipe | 2,360 ft. | .26 | | | |
| Davis | | 153 | Geo. Cronkhite | Intakes | 4 | | | | |
| | | | | Type A guard rail | 11,544 ft. | .20 | | | |
| | | | | Type A guard rail | 1,040 ft. | .30 | | | |
| | | | | Type C guard rail | .960 ft. | .40 | | | |
| Davis | | 158 | Shirley and Caldwell | Type A baffles | .82 | 9.00 | | | |
| Davis | | 158 | Geo. Cronkhite | Excavation | 166,456 cu. yds. | .274 | | | |
| | | | | Overhaul | 81,400 cu. yds. | .02 | 47,236.94 | Approved | 5-10-23 |
| | | | | Type C guard rail | 720 ft. | .40 | | | |
| | | | | Type A guard rail | .760 ft. | .30 | | | |
| Davis | | 158 | Estimated over-runs | Type A guard rail | 12,790 ft. | .20 | | | |
| Decatur | | 122 | C. C. Barnes Co. | Baffles | .197 | 8.00 | | | |
| Decatur | | 318 | C. C. Barnes Co. | Excavation | 21,196 cu. yds. | .298 | | | |
| | | | | Excavation | 35,141 cu. yds. | .298 | | | |
| | | | | Excavation | 1,275 cu. yds. | .50 | | | |
| | | | | Overhaul | 38,300 cu. yds. | .02 | 11,875.52 | Approved | 6-18-23 |

IOWA STATE HIGHWAY COMMISSION

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date | DEPARTMENT OF ROAD ADMINISTRATION |
|----------|----------------|---------|---------------------|--------------------------|----------------------|-------------------|-----------------------|-----------------|----------|-----------------------------------|
| | Federal | Primary | | | | | | | | |
| Decatur | | 318 | W. A. & E. W. Dodge | 6" tile drain | 925 ft. | .19 | | | | |
| Decatur | | 318 | Standard Bridge Co. | Guard rail matl. | | 42.00 M. | | | | |
| Decatur | | 318 | Standard Hdw. Co. | Posts | 800 | .43 | | | | |
| Decatur | | 318 | Iowa Pure Iron Co. | Woven wire | 360 rods | .71 $\frac{1}{2}$ | 1,955.71 | Approved | 8-25-23 | |
| Delaware | | 103 | Alfred Edwards | 15" corr. pipe | 200 ft. | 1.03 | 258.00 | Approved | 7-23-23 | |
| | | | | 18" corr. pipe | 256 ft. | 1.41 | | | | |
| | | | | Type C guard rail | 640 ft. | .425 | | | | |
| | | | | Type C guard rail | 1,048 ft. | .53 | | | | |
| | | | | Type B guard rail | 20,972 ft. | .443 | | | | |
| | | | | Type B guard rail | .64 ft. | .55 | | | | |
| | | | | Type C guard rail | .64 ft. | .65 | | | | |
| | | | | Type B guard rail | 1,680 ft. | .55 | | | | |
| | | | | Excavation | 105,367 cu. yds. | .32 | | | | |
| | | | | Solid rock | 9,281 cu. yds. | 1.85 | | | | |
| | | | | F. E. excavation | 5,900 cu. yds. | .32 | | | | |
| | | | | Channel change | 6,165 cu. yds. | .35 | | | | |
| | | | | Loose rock | 1,029 cu. yds. | 1.00 | | | | |
| | | | | 12" culverts | .272 ft. | .30 | | | | |
| | | | | 15" culverts | .320 ft. | .35 | | | | |
| | | | | 18" culverts | .352 ft. | .40 | | | | |
| | | | | 24" culverts | .320 ft. | .45 | | | | |
| | | | | 6" tile drain | 34,870 ft. | .118 | | | | |
| | | | | Type C guard rail | .32 ft. | .53 | | | | |
| | | | | Type A guard rail | .32 ft. | .40 | | | | |
| | | | | Type C guard rail | .536 ft. | .30 | | | | |
| | | | | Type C guard rail | .624 ft. | .42 | | | | |
| | | | | Type A guard rail | 1,008 ft. | .315 | | | | |
| | | | | Type A guard rail | 18,794 ft. | .198 | | | | |
| | | | | Type C guard rail | .672 ft. | .42 | | | | |
| | | | | Type A guard rail | .952 ft. | .32 | | | | |
| | | | | Type A guard rail | 17,324 ft. | .190 | | | | |
| | | | | Type C guard rail | .144 ft. | .53 | | | | |
| | | | | Type A guard rail | .192 ft. | .42 | | | | |
| | | | | Type A guard rail | 2,974 ft. | .31 | | | | |
| | | | | Excavation | 7,345 cu. yds. | .45 | 5,113.26 | Approved | 10-23-23 | |
| | | | | Gravel 1 mi. | 1,674 cu. yds. | .50 | 3,305.25 | Approved | 5-18-23 | |
| | | | | Gravel $\frac{1}{2}$ mi. | .800 cu. yds. | .12 | | | | |
| | | | | Excavation | 2,600 ft. | .12 | 933.00 | Approved | 9- 8-23 | |
| | | | | Pavement, conc. | 4,415 cu. yds. | .37 | 312.00 | Approved | 5-12-23 | |
| | | | | 12" drain | .500 ft. | .33 | | | | |
| | | | | 8" drain | 1,750 ft. | .20 | | | | |
| | | | | 6" drain | 6,670 ft. | .16 | | | | |
| | | | | Intakes | 8 | 25.00 | | | | |
| | | | | Baffle walls | 363 | 4.00 | 1,782.20 | Approved | 4- 6-23 | |
| | | | | Type C guard rail | .64 ft. | .44 | 1,452.00 | Approved | 12-27-23 | |
| | | | | Type C guard rail | .64 ft. | .48 | | | | |
| | | | | Type B guard rail | .76 | .64 | | | | |
| | | | | Type B guard rail | .76 | .68 | | | | |

SCHEDULE NO. 12—Continued

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|---------|----------------|---------|----------------------|-------------------|----------------------|------------|-----------------------|-----------------|----------|
| | Federal | Primary | | | | | | | |
| Dubuque | 148 | | S. J. Groves & Sons | Type B guard rail | 2,327 ft. | .54 | | | |
| | | | | Type B guard rail | 2,328 ft. | .58 | | | |
| | | | | Earth excav. | 161,575 cu. yds. | .29 | 2,766.02 | Approved | 6-25-23 |
| | | | | Solid rock | 9,673 cu. yds. | 1.40 | | | |
| | | | | Loose rock | 16,756 cu. yds. | .75 | | | |
| | | | | Solid rock | 3,422 cu. yds. | 1.50 | | | |
| | | | | Loose rock | 12,093 cu. yds. | .74 | | | |
| | | | | Earth excav. | 45,125 cu. yds. | .28 | | | |
| | | | | 6" tile drain | 59,050 ft. | .133 | 100,552.77 | Approved | 12-11-23 |
| | | | | 6" tile drain | 23,043 ft. | .138 | | | |
| | | | | 8" tile drain | 4,025 ft. | .186 | | | |
| | | | | 8" tile drain | 1,495 ft. | .196 | | | |
| | | | | 10" tile drain | 1,090 ft. | .292 | | | |
| | | | | Intakes | 4 | 28.00 | | | |
| | | | | Intakes | 8 | 20.00 | | | |
| Dubuque | 148 | | Alfred Nelson | Type C guard rail | 104 ft. | .47 | | | |
| | | | | Type A guard rail | 710 ft. | .29 | | | |
| | | | | Type A guard rail | 8,630 ft. | .25 | | | |
| | | | | Type C guard rail | 832 ft. | .46 | | | |
| | | | | Type A guard rail | 750 ft. | .31 | | | |
| | | | | Type B guard rail | 96 ft. | .57 | | | |
| | | | | Type B guard rail | 1,876 ft. | .52 | | | |
| | | | | Type B guard rail | 88 ft. | .67 | | | |
| | | | | Type B guard rail | 3,104 ft. | .62 | | | |
| | | | | Type C guard rail | 24 ft. | .57 | | | |
| Fayette | 59 | | Maynard Extension | Excavation | 9,188 cu. yds. | | 3,027.36 | Approved | 9-15-23 |
| Fayette | 59 | | West Union Extension | Gravel | 1,154 cu. yds. | | | | |
| Fayette | 59 | | Fayette Extension | Excavation | 3,312 cu. yds. | | | | |
| Fayette | 59 | | Yegge and Johnson | Gravel | 749 cu. yds. | | | | |
| Fayette | 59 | | L. O. Kimball | Excavation | 7,533 cu. yds. | | | | |
| Fayette | 59 | | Yegge and Johnson | Gravel | 1,342 cu. yds. | | | | |
| Fayette | 59 | | Grant Lauer | Gravel 1 mi. | 700 cu. yds. | .55 | | | |
| | | | | Gravel 1/2 mi. | 350 cu. yds. | .11 | 423.50 | Approved | 9-18-23 |
| | | | | Gravel 1/4 mi. | 3,582 cu. yds. | .38 | | | |
| | | | | Gravel 1 mi. | 28,600 cu. yds. | .099 | 4,192.56 | Approved | 9-23-23 |
| | | | | Gravel 1/2 mi. | 750 cu. yds. | .00 | | | |
| | | | | Type C guard rail | 4,000 ft. | .12 | 1,313.40 | Approved | 8-6-23 |
| | | | | Type C guard rail | 176 ft. | .59 | | | |

| | | | | | | | | | |
|----------|-------|---------------------|-------------------|------------------|--------|-----------|----------|----------|--|
| Fayette | 143-A | Yegge and Johnson | Type C guard rail | 32 ft. | .68 | | | | |
| Fayette | 144 | C. McDonald | Type B guard rail | 320 ft. | .59 | | | | |
| Floyd | 268 | L. O. Kimball | Type B guard rail | 3,272 ft. | .47 | | | | |
| Floyd | 268 | H. Williams | Type B guard rail | 64 ft. | .68 | | | | |
| | | | Type B guard rail | 1,184 ft. | .56 | 4,238.80 | Approved | 9-24-23 | |
| | | | Gravel 1 mi. | 2,328 cu. yds. | .25 | | | | |
| | | | Gravel 1/2 mi. | 31,000 cu. yds. | .165 | 3,837.00 | Approved | 10-1-23 | |
| | | | Earth excav. | 51,316 cu. yds. | .265 | 13,598.74 | Approved | 4-2-23 | |
| | | | Earth excav. | 83,160 cu. yds. | .24 | 19,060.56 | Approved | 3-19-23 | |
| | | | 6" tile drain | 40,015 ft. | .109 | | | | |
| | | | 8" tile drain | 1,200 ft. | .159 | | | | |
| | | | 10" tile drain | 2,950 ft. | .249 | | | | |
| | | | 12" tile drain | 4,640 ft. | .292 | | | | |
| | | | Intakes | 24 | 25.00 | 7,241.87 | Approved | 3-19-23 | |
| Floyd | 268 | Estimated over-runs | 6" tile drain | 39,750 ft. | .121 | 8015.23 | 8,615.23 | Approved | |
| Floyd | 269 | W. H. O'Brien | 12" tile drain | 2,790 ft. | .325 | | | | |
| | | | Intakes | 18 | 25.00 | 6,167.50 | Approved | 3-19-23 | |
| Floyd | 269 | Estimated over-runs | Gravel 1 mi. | 11,787 cu. yds. | .37 | 1,716.76 | Approved | | |
| Franklin | 171-A | Nelson and Melohn | Gravel 1/2 mi. | 177,900 cu. yds. | .085 | 19,482.60 | Approved | 6-23-23 | |
| Franklin | 171 | H. L. Bone and Son | Gravel 1 mi. | 3,482 cu. yds. | .65 | | | | |
| | | | Gravel 1 mi. | 3,482 cu. yds. | .65 | | | | |
| | | | Gravel crushed | 6,964 cu. yds. | .30 | | | | |
| | | | Gravel 1/2 mi. | 17,160 cu. yds. | .12 | 8,675.00 | Approved | 6-25-23 | |
| | | | Pit gravel | 7,000 cu. yds. | .20 | 1,400.00 | Approved | 6-23-23 | |
| | | | Pit gravel | 5,000 cu. yds. | .24 | 1,200.00 | Approved | 6-23-23 | |
| | | | Type C guard rail | 352 ft. | .39 | | | | |
| | | | Type A guard rail | 496 ft. | .33 | | | | |
| | | | Type A guard rail | 11,828 ft. | .209 | 2,773.01 | Approved | 6-25-23 | |
| | | | Earth excav. | 5,045 cu. yds. | .38 | | | | |
| | | | Blade grading | 0.832 mi. | 200.00 | 2,083.50 | Approved | 10-29-23 | |
| | | | Gravel 1 mi. | 1,741 cu. yds. | .39 | | | | |
| | | | Gravel 1/2 mi. | 5,500 cu. yds. | .12 | 1,338.99 | Approved | 10-29-23 | |
| | | | Road excav. | 151,107 cu. yds. | .245 | | | | |
| | | | F. E. excav. | 500 cu. yds. | .75 | | | | |
| | | | Channel change | 3,500 cu. yds. | .55 | 40,056.21 | Approved | 6-1-23 | |
| | | | 6" tile drain | 150,624 ft. | .1215 | | | | |
| | | | 8" tile drain | 5,508 ft. | .168 | | | | |
| | | | 6" sewer pipe | 3,200 ft. | .30 | | | | |
| | | | Intakes | 102 | 17.00 | | | | |
| | | | Intakes | 49 | 15.50 | 22,730.06 | Approved | 6-1-23 | |
| | | | Type C guard rail | 288 ft. | .55 | | | | |
| | | | Type A guard rail | 344 ft. | .35 | | | | |
| | | | Type A guard rail | 9,248 ft. | .229 | | | | |
| | | | Baffles | 3 | 14.50 | 2,440.09 | Approved | 6-11-23 | |
| | | | Excavation | 2,905 cu. yds. | .50 | | | | |
| | | | Cone, pavement | 21,208 cu. yds. | 2.45 | 53,412.10 | Approved | 7-31-23 | |

SCHEDULE NO. 12—Continued

| County | Project Number Federal Primary | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|----------|-----------------------------------|-------------------------------|--------------------------|----------------------|------------|-----------------------|-----------------|----------|
| | | | | | | | | |
| Greene | 348 | Empire Const. Co. | Excavation | 4,978 cu. yds. | .50 | | | |
| Greene | 348 | John Fries | Cone, pavement | 16,123.6 cu. yds. | .24 | 40,218.22 | Approved. | 7-31-23 |
| Guthrie | 179-B | Peterson, Shirley and Gunther | 6" tile drain | 6,948 ft. | .13 | | | |
| Guthrie | 179-B | Henningsen Const. So. | 8" tile drain | 1,920 ft. | .13 | | | |
| Guthrie | 179-B | Jensen Construction Co. | Intakes | 12 | | | | |
| Hamilton | 217 | M. Sorenson | Excavation | 79,746 cu. yds. | .2275 | 18,142.22 | Approved. | 7-31-23 |
| Hamilton | 218 | J. A. Dunkel | Guard rail | 512 ft. | .32 | | | |
| Hamilton | 218 | Archie Campbell | Guard rail | 8,843 ft. | .22 | 1,999.30 | Approved. | 12- 2-23 |
| Hamilton | 218 | J. A. Dunkel | Type A baffles | 174 | 9.00 | 1,566.00 | Approved. | 12- 2-23 |
| Hamilton | 218 | J. A. Dunkel | 6" tile drain | 5,200 ft. | .127 | | | |
| Hamilton | 218 | J. A. Dunkel | 6" tile drain | 24,950 ft. | .127 | | | |
| Hamilton | 218 | J. A. Dunkel | Intakes | 17 | | | | |
| Hamilton | 218 | J. A. Dunkel | Earth excav. | 61,710 cu. yds. | .249 | | | |
| Hamilton | 218 | J. A. Dunkel | Overhaul | 43,734 cu. yds. | .02 | 16,240.47 | Approved. | 4-18-23 |
| Hamilton | 344 | A. R. Eno | 6" tile drain | 28,230 ft. | .118 | | | |
| Hamilton | 344 | A. R. Eno | Intakes Type A | 14 | | | | |
| Hamilton | 344 | A. R. Eno | Intakes Type B | 3 | | | | |
| Hancock | 94 | Connor and Lee | Gravel 1 mi. | 5,790 cu. yds. | .35 | | | |
| Hancock | 139 | Andrew Nelson | Gravel $\frac{1}{2}$ mi. | 17,900 cu. yds. | .08 | | | |
| Hancock | 139 | Jorgenson and Jones | Gravel $\frac{1}{2}$ mi. | 58,000 cu. yds. | .0875 | | | |
| Hancock | 139 | A. L. Cook | Stripping pit | 500 cu. yds. | .30 | | | |
| Hancock | 139 | A. L. Cook | Type C guard rail | 4,284 ft. | .424 | 8,683.50 | Approved. | 6-23-23 |
| Hancock | 195 | Andrew Nelson | 6" tile drain | 9,500 ft. | .111 | 1,816.42 | Approved. | 8-11-23 |
| Hancock | 195 | Andrew Nelson | 10" tile drain | 1,370 ft. | .246 | | | |
| Hancock | 195 | Estimated over-runs | Intakes | 3 | | | | |
| Hardin | 88 | W. W. McCollough | Type C guard rail | 8,402 ft. | .41 | 1,436.52 | Approved. | 5- 3-23 |
| Hardin | 88 | Snater Const. Co. | Excavation | 142,397 cu. yds. | .23 | 3,444.82 | Approved. | 8-11-23 |
| Hardin | 88 | Snater Const. Co. | Overhaul | 73,518 cu. yds. | .02 | 34,221.67 | Approved. | 8- 6-23 |
| Hardin | 88 | Snater Const. Co. | 6" tile drain | 50,000 ft. | .104 | | | |
| Hardin | 88 | Snater Const. Co. | 8" tile drain | 18,325 ft. | .14 | | | |
| Hardin | 88 | Snater Const. Co. | 10" tile drain | 2,000 ft. | .22 | | | |
| Hardin | 88 | Snater Const. Co. | 12" tile drain | 200 ft. | .27 | | | |
| Hardin | 88 | Snater Const. Co. | Intakes | 61 | | | | |
| Hardin | 88 | Snater Const. Co. | Intakes | 21 | | | | |
| Hardin | 88 | Snater Const. Co. | Earth excav. | 4,993 cu. yds. | .28 | 10,060.50 | Approved. | 8- 6-23 |
| Hardin | 88 | Snater Const. Co. | Overhaul | 780 cu. yds. | .02 | 1,682.04 | Approved. | 8- 3-23 |
| Hardin | 88 | Snater Const. Co. | Gravel 1 mi. | 1,500 cu. yds. | .10 | 485.40 | Approved. | 9- 3-23 |

| | | | | | | | | |
|-----------|-------|------------------------|---------------------------|------------------|-------|-----------|-----------|----------|
| Hardin | 88 | Christensen Const. Co. | 6" tile drain | 2,000 ft. | .141 | 282.00 | Approved. | 8- 3-23 |
| Henry | 151 | W. W. Cummings | Earth excav. | 160,111 cu. yds. | .27 | | | |
| Henry | 151 | Geo. Cronkhite | Earth excav. | 565 cu. yds. | .30 | | | |
| Henry | 151 | Geo. Cronkhite | Earth excav. | 1,000 cu. yds. | .30 | | | |
| Henry | 151 | Geo. Cronkhite | Overhaul | 87,150 cu. yds. | .02 | | | |
| Howard | 103 | J. J. Wheeler | 15" and 18" culvert labor | 560 ft. | .35 | | | |
| Howard | 103 | John R. Webb | 24" culvert labor | 144 ft. | .50 | 45,710.47 | Approved. | 9-15-23 |
| Howard | 103 | Estimated over-runs | Type C guard rail | 736 ft. | .40 | | | |
| Howard | 103 | John R. Webb | Type A guard rail | 784 ft. | .30 | | | |
| Howard | 103 | Estimated over-runs | Type A guard rail | 11,802 ft. | .19 | | | |
| Howard | 103 | Knautsen & Christensen | Baffles | 203 | 8.25 | 4,446.73 | Approved. | 9-15-23 |
| Howard | 103 | Estimated over-runs | Gravel 1 mi. | 16,246 cu. yds. | .35 | | | |
| Howard | 103 | Estimated over-runs | Gravel $\frac{1}{2}$ mi. | 65,545 cu. yds. | .085 | | | |
| Howard | 103 | Estimated over-runs | Stripping pit | | .20 | 11,257.42 | Approved. | 4-12-23 |
| Howard | 103 | Estimated over-runs | Gravel at pit | 4,700 cu. yds. | .125 | 587.50 | Approved. | 9-24-23 |
| Ida | 274 | A. O. Shelsness | 6" tile drain | 31,750 ft. | .116 | | | |
| Jasper | 180 | C. A. Wilson | 8" tile drain | 12,445 ft. | .172 | | | |
| Jefferson | 120 | Al. Horsey | 10" tile drain | 2,520 ft. | .248 | | | |
| Jefferson | 220 | L. C. Wood & Co. | 6" tile drain | 30,833 ft. | .114 | | | |
| Johnson | 207-A | E. W. Kolterman | 8" tile drain | 9,840 ft. | .17 | | | |
| Johnson | 207 | E. W. Kolterman | 10" tile drain | 3,900 ft. | .239 | | | |
| Johnson | 207 | E. W. Kolterman | 12" tile drain | 700 ft. | .29 | | | |
| Johnson | 207 | E. W. Kolterman | Intakes | 2 | 29.00 | | | |
| Johnson | 207 | E. W. Kolterman | Intakes | 15 | 16.00 | | | |
| Johnson | 207 | E. W. Kolterman | Gravel 1 mi. | 13,492 cu. yds. | .39 | | | |
| Johnson | 207 | E. W. Kolterman | Gravel $\frac{1}{2}$ mi. | 193,000 cu. yds. | .065 | | | |
| Johnson | 207 | E. W. Kolterman | Stripping pit | 7,500 cu. yds. | .25 | 25,471.88 | Approved. | 5-19-23 |
| Johnson | 207 | E. W. Kolterman | Gravel 1 mi. | 9,034 cu. yds. | .49 | | | |
| Johnson | 207 | E. W. Kolterman | Gravel $\frac{1}{2}$ mi. | 17,940 cu. yds. | .10 | 6,220.06 | Approved. | 3-19-23 |
| Johnson | 207 | E. W. Kolterman | Type B guard rail | 7,640 ft. | .51 | | | |
| Johnson | 207 | E. W. Kolterman | Type B guard rail | 560 ft. | .70 | | | |
| Johnson | 207 | E. W. Kolterman | Type C guard rail | 496 ft. | .47 | 4,750.72 | Approved. | 8- 3-23 |
| Johnson | 207 | E. W. Kolterman | Install culvert | .. ft. | .35 | | | |
| Johnson | 207 | E. W. Kolterman | Earth excav. | 105,796 cu. yds. | .24 | | | |
| Johnson | 207 | E. W. Kolterman | Earth excav. | 61,946 cu. yds. | .237 | | | |
| Johnson | 207 | E. W. Kolterman | Earth excav. | 99,818 cu. yds. | .224 | | | |
| Johnson | 207 | E. W. Kolterman | Earth excav. | 14,964 cu. yds. | .23 | | | |
| Johnson | 207 | E. W. Kolterman | F. E. excav. | 3,815 cu. yds. | .20 | | | |
| Johnson | 207 | E. W. Kolterman | Channel excav. | 6,250 cu. yds. | .30 | | | |
| Johnson | 207 | E. W. Kolterman | Overhaul | 185,770 cu. yds. | .02 | | | |
| Johnson | 207 | E. W. Kolterman | 15" pipe labor | 880 ft. | .45 | | | |
| Johnson | 207 | E. W. Kolterman | 18" pipe labor | 272 ft. | .55 | | | |
| Johnson | 207 | E. W. Kolterman | 24" pipe labor | 64 ft. | .65 | | | |
| Johnson | 207 | E. W. Kolterman | 30" pipe labor | 80 ft. | .75 | | | |
| Johnson | 207 | E. W. Kolterman | Riprap placed | 1,640 cu. yds. | 1.75 | 47,673.50 | Approved. | 7- 9-23 |
| Johnson | 207-A | Geo. B. Shaler | Riprap placed | 1,640 cu. yds. | 1.75 | 2,870.00 | Approved. | 10-23-23 |

SCHEDULE NO. 12—Continued

IOWA STATE HIGHWAY COMMISSION

DEPARTMENT OF ROAD ADMINISTRATION

| | | | | | |
|-----|--------|--------------------------|--------------------|------------------|-----------|
| 139 | Kookuk | HARRY ALDRIN | Ground rail | 9,484 ft. | Approved. |
| | | | Ground rail | 8,484 ft. | Approved. |
| | | | Batture walls | 92,172 cu. yds. | Approved. |
| | | | Earth excav. | 96,300 cu. yds. | Approved. |
| | | | Excav. cut | 96,300 cu. yds. | Approved. |
| | | | 15' corr. pipe | 183,480 cu. yds. | Approved. |
| | | | 18' corr. pipe | 20,411 cu. yds. | Approved. |
| | | | Excav. cut | 1,450 cu. yds. | Approved. |
| | | | Excav. cut | 6,610 cu. yds. | Approved. |
| | | | Excav. cut | 20,260 cu. yds. | Approved. |
| | | | Excav. cut | 90 cu. yds. | Approved. |
| | | | Excav. cut | 2,390 cu. yds. | Approved. |
| | | | Excav. cut | 177,300 cu. yds. | Approved. |
| | | | F. E. excav. | 18,114 cu. yds. | Approved. |
| | | | Overhead cut | 168,986 cu. yds. | Approved. |
| | | | F. E. excav. | 170,481 cu. yds. | Approved. |
| | | | F. E. excav. | 700 cu. yds. | Approved. |
| | | | Channel excav. | 6,000 cu. yds. | Approved. |
| | | | Overhaul | 65,720 cu. yds. | Approved. |
| | | | Excav. cut | 1,156 cu. yds. | Approved. |
| | | | Excav. cut | 30,111 cu. yds. | Approved. |
| | | | Excav. cut | 212 cu. yds. | Approved. |
| | | | Excav. cut | 30 cu. yds. | Approved. |
| | | | Excav. cut | 5,600 cu. ft. | Approved. |
| | | | Type A guard rail | 1,137 cu. yds. | Approved. |
| | | | Type C guard rail | 1,362 cu. yds. | Approved. |
| | | | Type A hatches | 8 cu. yds. | Approved. |
| | | | Earth excav. | 69,668 cu. yds. | Approved. |
| | | | F. E. excav. | 10 cu. yds. | Approved. |
| | | | Excav. cut | 10 cu. yds. | Approved. |
| | | | Overhaul | 104 cu. ft. | Approved. |
| | | | Guard rail | 67,958 cu. yds. | Approved. |
| | | | Guard rail | 8,667 cu. ft. | Approved. |
| | | | Reinforcement | 1,186 cu. yds. | Approved. |
| | | | Brick pavement | 167 cu. yds. | Approved. |
| | | | Curb and gutter | 3,965 cu. yds. | Approved. |
| | | | 6' tile drain | 4,000 cu. ft. | Approved. |
| | | | 6' tile drain | 5 cu. yds. | Approved. |
| | | | 8' tile drain | 5,000 cu. ft. | Approved. |
| | | | 10' tile drain | 5,000 cu. ft. | Approved. |
| | | | Intakes | 8 cu. yds. | Approved. |
| | | | Type A guard rail | 366 cu. ft. | Approved. |
| | | | Type C guard rail | 51 cu. yds. | Approved. |
| | | | Excav. cut | 1,547 cu. ft. | Approved. |
| 140 | Kookuk | C. C. Fredericks | Estimated overruns | 1,285 cu. yds. | Approved. |
| 141 | Kookuk | G. L. Roberts | Estimated overruns | 1,285 cu. yds. | Approved. |
| 141 | Kookuk | W. R. Shipman Const. Co. | Estimated overruns | 1,285 cu. yds. | Approved. |
| 141 | Kookuk | Kaufhoff, Kausell | Estimated overruns | 1,285 cu. yds. | Approved. |
| 140 | Linton | Shannon and Wilcone | Estimated overruns | 1,285 cu. yds. | Approved. |
| 140 | Linton | Moore-Young Const. Co. | Estimated overruns | 1,285 cu. yds. | Approved. |
| 140 | Linton | Hahn Const. Co. | Estimated overruns | 1,285 cu. yds. | Approved. |
| 145 | Linton | Vernie Hendrik | Estimated overruns | 1,285 cu. yds. | Approved. |
| 145 | Linton | C. S. Hildebrand | Estimated overruns | 1,285 cu. yds. | Approved. |
| 145 | Linton | Louis | Estimated overruns | 1,285 cu. yds. | Approved. |
| 145 | Linton | Louis | Estimated overruns | 1,285 cu. yds. | Approved. |

SCHEDULE NO. 12—Continued

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|--------|----------------|---------|-----------------------|--------------------------|----------------------|------------|-----------------------|-----------------|----------|
| | Federal | Primary | | | | | | | |
| Louisa | | 75 | Littig Const. Co. | Excavation | 88,287 cu. yds. | .204 | | | |
| | | | | F. E. excav. | 1,600 cu. yds. | .45 | | | |
| | | | | Culvert labor | 528 ft. | .35 | | | |
| | | | | Overhaul | 71,800 cu. yds. | .02 | 28,297.18 | | |
| Louisa | | 75 | Estimated over-runs | Excavation | 78,241 cu. yds. | .284 | | | |
| Louisa | | 179 | Longerbone Brothers | Excavation | 1,310 cu. yds. | .45 | | | |
| | | | | Overhaul | 549,200 cu. yds. | .02 | | | |
| | | | | 12" culverts | 528 ft. | Cost +15% | | | |
| | | | | 15" culverts | 32 ft. | Cost +15% | | | |
| | | | | 24" culverts | 32 ft. | Cost +15% | | | |
| | | | | 6" tile drain | 2,500 ft. | .1275 | 33,793.94 | Approved. | 10-23-23 |
| | | | | 8" tile drain | 2,800 ft. | .23 | | | |
| Louisa | | 179 | M. F. Wallace | Tile intakes | 4 | .22 .50 | | | |
| Louisa | | 179 | George Cronkhite | Baffle walls | .39 | 9.50 | 1,052.50 | Approved. | 10-23-23 |
| Louisa | | 179 | C. N. Hildebrand | Type C guard rail | 224 ft. | .47 | | | |
| | | | | Type A guard rail | 224 ft. | .34 | | | |
| Louisa | | 179 | Thompson & McDaniels | Type A guard rail | 3,584 ft. | .239 | 1,038.02 | Approved. | 10-10-23 |
| | | | | Excavation | 78,241 cu. yds. | .279 | | | |
| | | | | Excavation | 1,310 cu. yds. | .60 | | | |
| | | | | 12" culverts | 528 ft. | .30 | | | |
| | | | | 15" culverts | 32 ft. | .32 | | | |
| | | | | 24" culverts | 32 ft. | .40 | | | |
| Lyon | | 229 | C. W. McNamara | Overhaul | 549,200 cu. yds. | .02 | | | |
| | | | | Excavation | 203,287 cu. yds. | .243 | 33,780.64 | Disapp'd. | |
| | | | | Channel change | 8,010 cu. yds. | .35 | | | |
| | | | | Excavation | 18,807 cu. yds. | .40 | | | |
| | | | | 15" culverts labor | 920 ft. | .25 | | | |
| | | | | 18" culvert labor | 184 ft. | .30 | | | |
| | | | | 24" culvert labor | 288 ft. | .35 | | | |
| Lyon | | 229 | Henry Reimers | Overhaul | | .02 | 66,791.08 | Approved. | 6-29-23 |
| | | | | 6" tile drain | 6,500 ft. | .128 | | | |
| | | | | 12" tile drain | 3,000 ft. | .22 | | | |
| Lyon | | 292-B | A. F. Schimmer | Intakes | 4 | 20.00 | 1,572.00 | Approved. | 6-16-23 |
| Lyon | | 292 | H. B. & Ida L. Pierce | Gravel 1 mi. | 7,529 cu. yds. | .42 | 3,382.18 | Approved. | 9- 3-23 |
| Lyon | | 307 | Sheehan-Bjerknes Co. | Gravel $\frac{1}{2}$ mi. | 2,000 cu. yds. | .11 | | | |
| | | | | Pit gravel | 3,744 cu. yds. | .15 | 561.60 | Approved. | 9- 3-23 |
| | | | | Gravel 1 mi. | 3,120 cu. yds. | .34 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 15,600 cu. yds. | .095 | | | |

| County | Project Number | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date | DEPARTMENT OF ROAD ADMINISTRATION |
|----------|----------------|--------------------------|--------------------------|----------------------|------------|-----------------------|-----------------|---------|-----------------------------------|
| | | | | | | | | | |
| Mahaska | 70 | G. L. Roberts Const. Co. | Excavation | 1,100 cu. yds. | .20 | | | | |
| | | | Gravel 1 mi. | 9,839 cu. yds. | .31 | | | | |
| | | | Gravel $\frac{1}{2}$ mi. | 93,400 cu. yds. | .095 | | | | |
| | | | Excavation | 4,000 cu. yds. | .19 | | | | |
| | | | Screening | 9,838 cu. yds. | .06 | | | | |
| | | | Gravel 1 mi. | 6,580 cu. yds. | .33 | | | | |
| | | | Gravel $\frac{1}{2}$ mi. | 76,600 cu. yds. | .09 | | | | |
| | | | Screening | 600 cu. yds. | .20 | | | | |
| | | | Excavation | 59,458 cu. yds. | .247 | | | | |
| Mahaska | 70 | G. L. Roberts Const. Co. | Loose rock | | 1.50 | | | | |
| | | | Solid rock | | 3.00 | 14,686.13 | Approved. | 3-12-23 | |
| Mahaska | 70 | G. L. Roberts Const. Co. | Excavation | 25,815 cu. yds. | .247 | | | | |
| Mahaska | 70 | Hait and Russell | Channel change | 27,700 cu. yds. | .37 | 16,625.31 | Approved. | 6- 9-23 | |
| Mahaska | 70 | Chadima and Lee | 6" tile drain | 6,005 ft. | .1425 | | | | |
| | | | 12" tile drain | 200 ft. | .365 | | | | |
| Mahaska | 70 | Chadima and Lee | Intakes | 2 | 22.50 | 973.72 | Approved. | 3-24-23 | |
| | | | Guard rail | 352 ft. | .283 | | | | |
| | | | Guard rail | 4,528 ft. | .194 | | | | |
| | | | Guard rail | 624 ft. | .519 | | | | |
| | | | Guard rail | 10,508 ft. | .435 | | | | |
| | | | Guard rail | 3,584 ft. | .434 | | | | |
| | | | Baffle walls | 209 ft. | .85 | 9,277.98 | | | |
| | | | Guard rail | 384 ft. | .519 | | | | |
| | | | Guard rail | 5,824 ft. | .435 | | | | |
| | | | Guard rail | 920 ft. | .283 | | | | |
| | | | Guard rail | 20,824 ft. | .194 | | | | |
| | | | Baffles | 348 ft. | .856 | | | | |
| Marion | 315 | Thos. Mickle | Earth excav. | 111,614 cu. yds. | .292 | 32,591.29 | Approved. | 2-27-23 | |
| Marion | 315 | Paulsen and James | 6" tile drain | 9,430 ft. | .132 | | | | |
| Marion | 315 | H. A. Betzer | 12" tile drain | 1,300 ft. | .32 | | | | |
| | | | Intakes | 10 | 20.00 | 1,800.76 | Approved. | 8-27-23 | |
| | | | Type C guard rail | 320 ft. | .54 | | | | |
| | | | Type B guard rail | 640 ft. | .58 | | | | |
| | | | Type A guard rail | 1,810 ft. | .25 | | | | |
| | | | End panels | 40 | 1.75 | | | | |
| | | | Type A baffles | 30 | 11.50 | | | | |
| Marshall | 240 | Longerbone Brothers | Earth excav. | 117,610 cu. yds. | .26 | | | | |
| Marshall | 240-B | Henry Teget | Earth excav. | 54,009 cu. yds. | .26 | 44,644.34 | Approved. | 3-14-23 | |
| | | | 6" tile drain | 6,630 ft. | .134 | | | | |
| | | | 8" tile drain | 2,340 ft. | .18 | | | | |
| | | | Type A intakes | 5 | 16.00 | | | | |
| | | | Type B intakes | 3 | 15.00 | | | | |
| | | | 6" tile drain | 1,450 ft. | .14 | | | | |
| | | | 8" tile drain | 250 ft. | .20 | | | | |
| | | | Intakes | 7 | 17.50 | 375.50 | Approved. | 2- 7-23 | |
| | | | Posts | 324 | .42 | | | | |
| Mitchell | 45 | Lumber and Grain Co. | 2x6 planks | 2.5 M. | 43.00 | 530.22 | Approved. | 3- 8-23 | |
| | | | 2x8 planks | 6.666 M. | 43.00 | | | | |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 12—Continued

| County | Project Number | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|----------|----------------|----------------------|------------------------|----------------------|------------|-----------------------|-----------------|---------|
| Federal | Primary | | | | | | | |
| Mitchell | 138 | Harrison Const. Co. | Gravel 1 mil. | 9,413 cu. yds. | .20 | | | |
| | | | Gravel 3 mil. | 108,531 cu. yds. | .10 | | | |
| | | | Gravel crushed | 9,413 cu. yds. | .55 | | | |
| | | | Gravel 1 mil. | 11,140 cu. yds. | .25 | | | |
| | | | Gravel 5¢ mil. | 32,760 cu. yds. | .105 | | | |
| | | | Posits | 567 | .42 | | | |
| | | | 2x6 rails | 7.54 M. | 43.00 | | | |
| | | | 2x8 rails | 26,107 M. | 43.00 | | | |
| | | | Earth excav. | 132,816 cu. yds. | .198 | | | |
| | | | Cutting banks | 15,000 cu. yds. | .40 | | | |
| | | | Excavation | 34,650 cu. yds. | .20 | | | |
| | | | Baffle labor | 174 cu. yds. | 3.50 | | | |
| | | | Type C guard rail | 672 ft. | .46 | | | |
| | | | Type A guard rail | 688 ft. | .32 | | | |
| | | | Type A guard rail | 15,040 ft. | .235 | | | |
| | | | Type C guard rail | 169 ft. | .47 | | | |
| | | | Type A guard rail | 176 ft. | .33 | | | |
| | | | Type A guard rail | 3,164 ft. | .23 | | | |
| | | | Earth excav. | 80,825 cu. yds. | .295 | | | |
| | | | Excavation | 147,634 cu. yds. | .18 | | | |
| | | | 10" tile drain | 40 ft. | .50 | | | |
| | | | Intakes | 1 | .00 | | | |
| | | | Earth excav. | 43,660 cu. yds. | .26 | | | |
| | | | Type B guard rail | 384 ft. | .60 | | | |
| | | | Type A guard rail | 1,966 ft. | .265 | | | |
| | | | End panels | 16 | .264 | | | |
| | | | Earth excav. | 49,838 cu. yds. | .264 | | | |
| | | | Earth excav. | 200 cu. yds. | .46 | | | |
| | | | Overhaul | 14,900 cu. yds. | .02 | | | |
| | | | Earth excav. | 20,603 cu. yds. | .262 | | | |
| | | | Earth excav. | 100 cu. yds. | .25 | | | |
| | | | Overhaul | 10,200 cu. yds. | .02 | | | |
| | | | 8" tile drain | 3,725 ft. | .138 | | | |
| | | | 10" tile drain | 1,785 ft. | .186 | | | |
| | | | 12" tile drain | 1,690 ft. | .297 | | | |
| | | | Intakes | 50 ft. | .00 | | | |
| | | | Baffles | 10 | .00 | | | |
| | | | Type C guard rail | 32 ft. | .306 | | | |
| | | | | | | 1,568.83 | Approved. | 0-16-23 |
| | | | | | | 14.00 | | |
| Monona | 138 | J. E. Hunt & Son | | | | | | |
| | | Ed. Quackenbush | | | | | | |
| | | Pelican-Shirley Co. | | | | | | |
| | | C. Smith | | | | | | |
| | | J. J. Riddle | | | | | | |
| Monona | 138 | Lumber and Grain Co. | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monona | 138 | | | | | | | |
| | | | | | | | | |
| Monroe | 78 | C. O. Mitchell | | | | | | |
| | 78 | G. L. Roberts | | | | | | |
| Monroe | 78 | | | | | | | |
| | | | | | | | | |
| Monroe | 294 | McAndrew & Hannahs | | | | | | |
| | | | | | | | | |
| Monroe | 294 | Eharton & Elliott | | | | | | |
| | | | | | | | | |
| Monroe | 294 | Hait and Russell | | | | | | |
| | | | | | | | | |
| Monroe | 294 | G. L. Roberts | | | | | | |

| | | | | | |
|------------|-----|---|------------|-----------------------|------------------------|
| Monroe | 294 | Estimated over-runs Green Bay Lumber Co. | .35 .36 | 1,988.33 13,000.00 | Approved. Approved. |
| Montgomery | 16 | Guard rail | .65 | | |
| Muscatine | 40 | Guard rail | .35 | | |
| Muscatine | 87 | Guard rail | .39 | | |
| Muscatine | 87 | Type A guard rail | .39 | | |
| Oseola | 355 | Type B baffles | .00 | | |
| Page | 27 | Paint guard rail | .00 | | |
| Page | 178 | Gravel 1 mil. | .00 | | |
| Page | 137 | Gravel ½ mil. | .00 | | |
| Plymouth | 181 | Gravel screen | .00 | | |
| Plymouth | 181 | Gravel strip | .00 | | |
| Plymouth | 181 | Earth excav. | .00 | | |
| Plymouth | 39 | Earth excav. | .00 | | |
| Plymouth | 74 | Earth excav. | .00 | | |
| Plymouth | 38 | Loose rock | .00 | | |
| Plymouth | 74 | Solid rock | .00 | | |
| Plymouth | 74 | Type C guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Type A baffles | .00 | | |
| Plymouth | 74 | Type A baffles | .00 | | |
| Plymouth | 74 | Baffles | .00 | | |
| Plymouth | 74 | Type C guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Type C guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Type A guard rail | .00 | | |
| Plymouth | 74 | Earth excav. | .00 | | |
| Plymouth | 74 | F. E. excav. | .00 | | |
| Plymouth | 74 | Channel excav. | .00 | | |
| Plymouth | 74 | 15" pipe labor | .00 | | |
| Plymouth | 74 | 18" pipe labor | .00 | | |
| Plymouth | 74 | 24" pipe labor | .00 | | |
| Plymouth | 192 | Overall | .00 | | |
| Plymouth | 192 | Excavation | .00 | | |
| Plymouth | 192 | F. E. excav. | .00 | | |
| Plymouth | 192 | Overall | .00 | | |
| Plymouth | 192 | Type C guard rail | .00 | | |
| Plymouth | 192 | Type A guard rail | .00 | | |
| Plymouth | 192 | Type A guard rail | .00 | | |
| Plymouth | 192 | Baffles | .00 | | |
| Plymouth | 192 | Earth excav. | .00 | | |
| Plymouth | 192 | W. H. Dugan | .00 | | |
| Plymouth | 192 | W. E. Schoppe | .00 | | |
| Plymouth | 192 | Jorgenson and Jones | .00 | | |
| Plymouth | 333 | Geo. W. Condon | .00 | | |

SCHEDULE NO. 12—Continued

66

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date | IOWA STATE HIGHWAY COMMISSION |
|------------|----------------|---------|----------------------|-----------------------------------|----------------------|------------|-----------------------|-----------------|----------|-------------------------------|
| | Federal | Primary | | | | | | | | |
| Plymouth | | 350 | C. J. West | Gravel 1 mi. | 4,680 cu. yds. | .42 | | | | |
| Plymouth | | 350 | M. J. Gillespie Co. | Gravel $\frac{1}{2}$ mi. | 17,750 cu. yds. | .11 | 3,918.10 | Approved | 10- 8-23 | |
| Pocahontas | | 90 | J. W. Clancy | Gravel material f. o. b. Cherokee | 4,680 cu. yds. | .375 | 1,755.00 | Approved | 10- 8-23 | |
| Pocahontas | | 90 | M. J. Murphy | Earth excav. | 10,984 cu. yds. | .43 | 4,723.12 | Approved | 8-20-23 | |
| Pocahontas | | | | 6" tile drain | 2,400 ft. | .1315 | | | | |
| Pocahontas | | | | 8" tile drain | 900 ft. | .1770 | | | | |
| Pocahontas | | | | Intake | 1 | 20.00 | 406.71 | Approved | 7-28-23 | |
| Pocahontas | | 339 | C. H. Connor | Excavation | 9,902 cu. yds. | .35 | | | | |
| Pocahontas | | 339 | J. W. Donnelly | Excavation | 1,400 cu. yds. | .35 | 3,955.70 | Approved | 7- 3-23 | |
| Pocahontas | | | | Gravel 1 mi. | 12,100 cu. yds. | .38 | | | | |
| Pocahontas | | | | Gravel $\frac{1}{2}$ mi. | 14,000 cu. yds. | .085 | | | | |
| Pocahontas | | | | Gravel $\frac{1}{2}$ mi. | 37,000 cu. yds. | .08 | | | | |
| Pocahontas | | | | Stripping pit | 3,500 cu. yds. | .25 | 9,623.00 | Approved | 7- 3-23 | |
| Pocahontas | | | | Gravel 1 mi. | 980 cu. yds. | .38 | | | | |
| Pocahontas | | | | Gravel $\frac{1}{2}$ mi. | 7,860 cu. yds. | .09 | 1,079.80 | Approved | 10- 6-23 | |
| Polk | | 187-A | Koss Const. Co. | Gravel $\frac{1}{2}$ mi. | 500 cu. yds. | .49 | | | | |
| Polk | | 187-B | Koss Const. Co. | Gravel $\frac{1}{2}$ mi. | 500 cu. yds. | .099 | | | | |
| Polk | | 187 | A. N. Bradley & Sons | Gravel stripping | 200 cu. yds. | .25 | 344.50 | Approved | 11-12-23 | |
| Polk | | 199 | Koss Const. Co. | Earth excav. | 6,923 cu. yds. | .55 | | | | |
| Polk | | | | Cone, pavement | 48,074 sq. yds. | 2.48 | 123,031.17 | Approved | 1-19-23 | |
| Polk | | | | Earth excav. | 18,794 cu. yds. | .55 | | | | |
| Polk | | | | Cone, pavement | 58,252 sq. yds. | 2.48 | | | | |
| Polk | | | | Spec. intakes | 8 | 50.00 | 155,201.66 | Approved | 1-19-23 | |
| Polk | | | | 6" tile drains | 12,365 ft. | .13 | | | | |
| Polk | | | | Intake | 1 | 20.00 | 1,627.45 | Approved | 6-11-23 | |
| Polk | | 199 | Jorgenson and Jones | Earth excav. | 23,636 cu. yds. | .50 | | | | |
| Polk | | | | F. E. excav. | 595 cu. yds. | .50 | | | | |
| Polk | | | | Cone, pavement | 29,506 sq. yds. | 2.53 | | | | |
| Polk | | | | 15" culvert labor | 192 ft. | .70 | | | | |
| Polk | | | | 18" culvert labor | 64 ft. | 1.00 | | | | |
| Polk | | | | Intakes | 22 | 40.00 | | | | |
| Polk | | | | Intakes | 2 | 75.00 | | | | |
| Polk | | 199 | Jorgenson and Jones | 6" tile drain | 3,735 ft. | .148 | 88,581.20 | Approved | 8-10-23 | |
| Polk | | 244 | A. M. Bradley | 24" sewer pipe | 270 ft. | 1.90 | 1,065.78 | Approved | 8-14-23 | |
| Polk | | | | 6" tile drain | 1,138 ft. | .51 | | | | |
| Polk | | | | 6" tile labor | 50 ft. | .06 | | | | |
| Polk | | 349 | P. E. Shugart | Intake | 1 | 20.00 | 634.82 | Approved | 6- 1-23 | |
| Polk | | | | Earth excav. | 10,526 cu. yds. | .24 | 2,526.24 | Approved | 10- 8-23 | |

DEPARTMENT OF ROAD ADMINISTRATION

67

| | | | | | | | | | | |
|-----------|--|-------|---------------------|--------------------------|------------------|--------------|-----------|----------|----------|--|
| Polk | | 349 | Jorgenson and Jones | 6" tile drain | 1,950 ft. | .145 | | | | |
| Poweshiek | | 174 | Geo. Cronkhite | Intake | 1 | 25.00 | | | | |
| Poweshiek | | 247 | Geo. Cronkhite | Baffles | 26 | 11.85 | 615.85 | Approved | 9-29-23 | |
| Ringgold | | 123 | C. C. Barnes Co. | Type C guard rail | 736 ft. | .44 | | | | |
| Ringgold | | 141 | C. C. Barnes Co. | Type A guard rail | 784 ft. | .35 | | | | |
| Ringgold | | 141 | Miller & Coverdell | Type C guard rail | 4,786 ft. | .19 | 1,507.58 | Approved | 10-23-23 | |
| Ringgold | | 141 | Wheeler Lumber Co. | Type A guard rail | 416 ft. | .44 | | | | |
| Ringgold | | 142 | B. N. Dilts & Son | Type A guard rail | 464 ft. | .35 | | | | |
| Ringgold | | 142 | L. R. Treichler | Excavation | 5,011 ft. | .195 | 1,322.50 | Approved | 10-23-23 | |
| Ringgold | | 142 | | Excavation | 37,900 cu. yds. | .285 | 10,801.50 | Approved | 12-18-22 | |
| Ringgold | | 142 | | Pulling hedge | 69,046 cu. yds. | .265 | 18,297.19 | Approved | 12-18-22 | |
| Ringgold | | 142 | | Pulling hedge | 700 rods | .90 | | | | |
| Ringgold | | 142 | | Pulling trees | 700 rods | .25 | | | | |
| Sac | | 210 | Barnes & Barnes | Baffles | 100 | 2.00 per hr. | 1,005.00 | Approved | 9- 3-23 | |
| Sac | | 210 | Nelson and Sauer | Type A guard rail | 178 | 9.70 | | | | |
| Sac | | 210 | J. H. Nestle | Type B guard rail | 1,248 ft. | .50 | | | | |
| Sac | | 210 | Nelson and Sauer | Int. panels | 7,537 ft. | .24 | | | | |
| Sac | | 210 | | End panels | 3 | .50 | | | | |
| Sac | | 210 | | End panels | 52 | .50 | 4,186.98 | Approved | 7- 9-23 | |
| Sac | | 210 | | Excavation | 111,868 cu. yds. | .265 | 29,645.02 | Approved | 12-20-22 | |
| Sac | | 210 | | 6" drain | 550 ft. | .25 | | | | |
| Sac | | 210 | | 8" drain | 1,550 ft. | .25 | | | | |
| Sac | | 210 | | Intakes | 5 | 25.00 | 650.00 | Approved | 9-15-23 | |
| Sac | | 210 | | Type B guard rail | 1,824 ft. | .50 | | | | |
| Sac | | 210 | | Type A guard rail | 11,202 ft. | .24 & .165 | | | | |
| Sac | | 210 | | End panels | 76 | .50 | | | | |
| Sac | | 210 | | Int. panels | 7 | .50 | | | | |
| Sac | | 210 | | Type A baffles | 301 | 9.70 | | | | |
| Sac | | 210 | | Excavation | 18,132 cu. yds. | .25 | 7,000.00 | Approved | 7- 9-23 | |
| Sac | | 210 | | Excavation | 15,273 cu. yds. | .25 | 4,538.00 | Approved | 4-27-23 | |
| Sac | | 210 | | Gravel 1 mi. | 1,104 cu. yds. | .42 | 3,818.25 | Approved | 4-27-23 | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 6,000 cu. yds. | .096 | 1,639.68 | Approved | 6-16-23 | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 1,553 cu. yds. | .38 | | | | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 1,500 cu. yds. | .10 | | | | |
| Sac | | 210 | | Gravel 1 mi. | 2,622 cu. yds. | .35 | | | | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 750 cu. yds. | .075 | 1,714.09 | Approved | 6-16-23 | |
| Sac | | 210 | | Gravel 1 mi. | 792 cu. yds. | .40 | | | | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 5,500 cu. yds. | .09 | 811.80 | Approved | 6-16-23 | |
| Sac | | 210 | | Gravel 1 mi. | 1,318 cu. yds. | .38 | | | | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 13,800 cu. yds. | .085 | 1,673.34 | Approved | 6-16-23 | |
| Sac | | 210 | | Gravel 1 mi. | 492 cu. yds. | .35 | | | | |
| Sac | | 210 | | Gravel $\frac{1}{2}$ mi. | 3,000 cu. yds. | .10 | 472.20 | Approved | 6-25-23 | |
| Sac | | 210 | | 6" tile drain | 1,900 ft. | .1225 | | | | |
| Sac | | 210 | | 6" tile drain | 2,600 ft. | .168 | | | | |
| Sac | | 210 | | 6" tile drain | 2,500 ft. | .1225 | 819.80 | Approved | 4-10-23 | |
| Sac | | 210 | | 6" tile drain | 11,415 ft. | .1225 | 6,200.19 | Approved | | |
| Sac | | 304-B | Estimated over-runs | 8" tile drain | 500 ft. | .17 | | | | |
| Sac | | | Henry Teget | Intakes | 4 | 17.50 | 1,553.34 | Approved | 4-10-23 | |

SCHEDULE NO. 12—Continued

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|--------|----------------|---------|---------------------------------|-------------------------------|----------------------|--------------------|-----------------------|-----------------|---------|
| | Federal | Primary | | | | | | | |
| Sac. | | 304-A | M. O. Weaver | Gravel 1 mi. | 7,800 cu. yds. | .40 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 42,900 cu. yds. | .09 | | | |
| | | | | Gravel 1/4 mi. | 6,210 cu. yds. | .45 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 40,600 cu. yds. | .10 | | | |
| | | | | Gravel 1 mi. | 5,339 cu. yds. | .40 | | | |
| | | | | Stripping pit | 33,000 cu. yds. | .083 $\frac{1}{2}$ | | | |
| | | | | Gravel f. o. b. Lake View | 3,000 cu. yds. | .25 | 13,835.50 | Approved | 4-12-23 |
| | | | | | 6,210 cu. yds. | .79 | 5,000.00 | Approved | 6-16-23 |
| | | 304-B | M. O. Weaver | Excavation | 1,400 cu. yds. | .35 | 4,905.90 | Approved | 4-16-23 |
| | | 304-A | N. W. Gravel Company | 6" drain | 6,675 ft. | .4225 | 2,118.02 | Approved | 6-9-23 |
| | | 304-B | Estimated over-runs | 8" drain | 1,073 ft. | .17 | 400.00 | Approved | |
| | | 304-A | L. F. Wilson | Intake | 1 | 18.00 | 1,018.44 | Approved | 4-10-23 |
| | | 304-A | Henry Teget | | | | 10,953.89 | Approved | |
| | | 304-A | Estimated over-runs | | | | | | |
| | | 55-C | J. H. Philbert | Gravel on road | 740 cu. yds. | 1.15 | 851.00 | Approved | 9-15-23 |
| | | 114-C | Central Engr. Co. | Cone, pavement | 1,100 sq. yds. | 3.50 | 3,850.00 | Approved | 9-18-23 |
| | | 42 | Jno. P. Nelson | Guard rail | 1,904 ft. | .40 | | | |
| | | | | Guard rail | 2,248 ft. | .29 | | | |
| | | | | Guard rail | 37,898 ft. | .185 | 8,424.65 | Approved | 6-23-23 |
| | | 42 | F. H. Christensen | Baffles | 1,078 | .80 | | | |
| | | | | Guard rail | 768 ft. | .38 | | | |
| | | | | Guard rail | 920 ft. | .20 | | | |
| | | | | Guard rail | 16,412 ft. | .06 | | | |
| | | | | Guard rail | 448 ft. | .40 | | | |
| | | | | Guard rail | 512 ft. | .20 | | | |
| | | | | Guard rail | 9,240 ft. | .08 | | | |
| | | 314 | C. W. McNamara | Excavation | 36,110 cu. yds. | .260 | 11,320.96 | Approved | 6-23-23 |
| | | | | Channel excav. | 4,000 cu. yds. | .35 | | | |
| | | | | Culvert labor | 80 ft. | .30 | | | |
| | | | | Overhaul | | | 11,174.59 | Approved | 11-3-23 |
| | | 26 | M. L. Flinn Paving Co. | Vibrolithic concrete pavement | 160 sq. yds. | 2.32 | 371.20 | Approved | 8-25-23 |
| | | 83 | Vander Schaaf and Vander Stouwe | Earth excav. | 5,525 cu. yds. | .205 | 1,629.87 | Approved | 7-14-23 |
| | | 198-B | C. J. West | Gravel 1 mi. | 21,818 cu. yds. | .35 | | | |
| | | 198-B | LeMars Sand and Gravel Co. | Gravel $\frac{1}{2}$ mi. | 97,500 cu. yds. | .085 | 15,929.80 | Approved | 3-30-23 |
| | | | | Gravel f. o. b. Hawarden | 21,818 cu. yds. | .35 | 7,636.30 | Approved | 4-2-23 |

| | | | | | | | | |
|-------|-------|--------------------------|--------------------------|------------------|--------|-----------|----------|----------|
| Sioux | 198 | LeMars Sand & Gravel Co. | Gravel at pit | 10,270 cu. yds. | .10 | 1,027.00 | Approved | 12-20-22 |
| Sioux | 198-B | Estimated over-runs | Excavation | 40,644 cu. yds. | .229 | | | |
| Sioux | 223 | Hartman and Peterson | Excavation | 485 cu. yds. | .229 | | | |
| | | | Channel excav. | 1,300 cu. yds. | .38 | | | |
| | | | 15" culvert labor | 240 ft. | .30 | | | |
| | | | 18" culvert labor | 276 ft. | .40 | | | |
| | | | 24" culvert labor | 128 ft. | .40 | | | |
| | | | Stripping pit | 4,800 cu. yds. | .35 | 10,146.15 | Approved | 8-6-23 |
| | | | Gravel 1 mi. | 21,535 cu. yds. | .35 | 1,680.00 | Approved | 7-21-23 |
| | 314 | Bert Vander Schaaf | Gravel $\frac{1}{2}$ mi. | 72,425 cu. yds. | .085 | 13,603.38 | Approved | 3-30-23 |
| | 336 | C. J. West | Gravel—Hawarden | 5,507 cu. yds. | .35 | | | |
| | 336 | LeMars Sand & Gravel Co. | Gravel—Doon | 9,799 cu. yds. | .405 | | | |
| | 336 | Estimated over-runs | Gravel—Doon | 6,229 cu. yds. | .405 | 8,418.79 | Approved | 4-2-23 |
| | 337 | C. J. West | Gravel 1 mi. | 19,807 cu. yds. | .35 | | | |
| | 337 | LeMars Sand & Gravel Co. | Gravel $\frac{1}{2}$ mi. | 74,500 cu. yds. | .085 | 13,285.95 | Approved | 3-30-23 |
| | 337 | Estimated over-runs | Gravel—Rock Valley | 5,304 cu. yds. | .405 | 4,902.93 | Approved | 4-2-23 |
| | 231 | Cook Brothers | Gravel—Rock Valley | 6,802 cu. yds. | .405 | 13,257.00 | Approved | |
| | 231 | Albert Lawson | Gravel 1 mi. | 1,945 cu. yds. | .40 | | | |
| | 232 | Elmer Hoverstein | Gravel at pit | 12,300 cu. yds. | .10 | 2,008.00 | Approved | 3-5-23 |
| | 232 | Cook Brothers | Gravel 1 mi. | 1,945 cu. yds. | .20 | 389.00 | Approved | 3-12-23 |
| | 232 | P. E. Shugart | Gravel $\frac{1}{2}$ mi. | | .10 | | | |
| | 282 | Cook Brothers | Excavation | 9,958 cu. yds. | .239 | 2,379.96 | Approved | 5-26-23 |
| | 282 | Albert Lawson | Gravel 1 mi. | 1,666 cu. yds. | .40 | | | |
| | 282 | J. J. Walker | Gravel at pit | 13,400 cu. yds. | .10 | 2,066.40 | Approved | 3-5-23 |
| | 282 | Johnson & Williams | 6" tile drain | 1,666 cu. yds. | .20 | 333.29 | Approved | 3-12-23 |
| | 282 | | Intakes | 9,600 ft. | .118 | | | |
| | | | Guard rail | 6 | 17.00 | 1,234.50 | Approved | 3-8-23 |
| | | | Guard rail | 200 ft. | .298 | | | |
| | | | Guard rail | 4,320 ft. | .208 | | | |
| | | | Guard rail | 12,860 ft. | .358 | 5,562.04 | Approved | 3-12-23 |
| | | | Excavation | 2,200 cu. yds. | .36 | 792.09 | Approved | 3-1-23 |
| | | | Gravel at pit | 6,000 cu. yds. | .40 | | | |
| | | | Roadway per yr. | | 200.00 | 2,600.00 | Approved | 3-34-23 |
| | | | 6" tile drain | 3,140 ft. | .128 | | | |
| | | | 12" tile drain | 500 ft. | .85 | | | |
| | | | Intakes | 2 | 20.00 | 866.92 | Approved | 4-9-23 |
| | | | Type A baffles | 497 | 8.95 | 4,448.15 | Approved | 11-21-23 |
| | | | Earth excav. | 14,000 cu. yds. | .35 | 4,900.00 | Approved | 11-30-23 |
| | | | 12" tile drain | 65 ft. | | | | |
| | | | 1 tile intake | | | 75.00 | Approved | |
| | | | Earth excav. | 100,409 cu. yds. | .268 | 26,925.69 | Approved | 5-10-23 |

SCHEDULE NO. 12—Continued

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|------------|----------------|---------|----------------------|-----------------------------|----------------------|------------|-----------------------|-----------------|----------|
| | Federal | Primary | | | | | | | |
| Union | 83-E | | Geo. Cronkhite | Guard rail labor | 2,800 ft. | .14 | | | |
| | | | | Guard rail complete | 26,388 ft. | .19 | | | |
| | | | | Guard rail Type B | 1,872 ft. | .50 | | | |
| | | | | End panels | 128 | .80 | | | |
| | | | | Int. panels | 14 | 1.00 | | | |
| | | | | Baffles, labor | 192 | 4.25 | 7,273.17 | Approved | |
| Union | 83-E | | Estimated over-runs | | | | 10,000.00 | Approved | 8-14-23 |
| Van Buren | 165 | | G. L. Roberts | Earth excav. | 117,585 cu. yds. | .255 | | | |
| Van Buren | 165 | | Phelan-Shirley Co. | Earth excav. | 17,523 cu. yds. | .27 | 34,715.38 | Approved | 3- 1-23 |
| Van Buren | 165 | | Estimated over-runs | Earth excav. | 107,666 cu. yds. | .249 | | | |
| Wapello | 159 | | Orr Const. Co. | Earth excav. | 25,231 cu. yds. | .33 | 35,120.12 | Approved | 3- 1-23 |
| Wapello | 159 | | H. J. Murphy | Baffle walls | 298 | 8.95 | 2,667.10 | Approved | 9-15-23 |
| Warren | 284 | | H. M. McCoy | Type A guard rail | 23,216 ft. | .204 | | | |
| Washington | 182 | | N. C. Nelson | Type A guard rail | 1,882 ft. | .34 | | | |
| Washington | 182 | | Frank Bruggemeyer | Type C guard rail | 1,776 ft. | .44 | 6,140.38 | Approved | 9- 8-23 |
| Washington | 253 | | Empire Const. Co. | Gravel 1 mi. | 3,471 cu. yds. | .40 | | | |
| Washington | 306 | | T. C. Kyle | Gravel $\frac{1}{2}$ mi. | 37,323 cu. yds. | .10 | 5,120.70 | Approved | 10- 6-23 |
| Washington | 306 | | W. B. Black Company | Earth excav. | 94,104 cu. yds. | .244 | 22,961.38 | Approved | 12-12-22 |
| Webster | 182 | | Malkmus & Stephenson | 6" tile drain | 6,900 ft. | .14 | 840.00 | Approved | 4- 9-23 |
| Webster | 182 | | Estimated over-runs | Earth excav. | 182,462 cu. yds. | .244 | | | |
| Webster | 182 | | Floyd Miller | Loose rock | 200 cu. yds. | 1.50 | 44,820.73 | Approved | 1-13-23 |
| Webster | 182-C | | C. E. Sargent Co. | Sand 1 mi. haul | 6,500 cu. yds. | .35 | | | |
| Webster | 182-C | | Estimated over-runs | Sand $\frac{1}{2}$ mi. haul | 55,000 cu. yds. | .08 | | | |
| | | | | Sand 1 mi. haul | 5,608 cu. yds. | .40 | | | |
| | | | | Sand $\frac{1}{2}$ mi. haul | 20,400 cu. yds. | .10 | 10,979.20 | Approved | 1-13-23 |
| | | | | Sand f. o. b. Muscatine | 12,168 cu. yds. | .30 | 3,650.40 | Approved | 1-13-23 |
| | | | | Gravel 1 mi. | 17,659 cu. yds. | .35 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 107,600 cu. yds. | .085 | | | |
| | | | | Stripping pit | | .22 | 15,326.65 | Approved | 4-12-23 |
| | | | | 8" drain | 500 ft. | .165 | 9,033.82 | Approved | |
| | | | | 6" drain | 10,000 ft. | .114 | | | |
| | | | | Intakes | 4 | 16.00 | | | |
| | | | | Intakes | 5 | 14.00 | | | |
| | | | | Gravel 1 mi. | 10,065 cu. yds. | .45 | 1,356.50 | Approved | 8- 6-23 |
| | | | | Gravel $\frac{1}{2}$ mi. | 67,860 cu. yds. | .105 | 11,654.55 | Approved | 4-30-23 |
| | | | | | | | 6,156.45 | Approved | |

IOWA STATE HIGHWAY COMMISSION

| Webster | 184-AB | G. E. Sargent Co. | Gravel 1 mi. | 8,568 cu. yds. | .38 | 11,732.94 | Approved | 4-30-23 | DEPARTMENT OF ROAD ADMINISTRATION |
|-------------|----------|---------------------|--------------------------|------------------|-------------------|------------|----------|----------|-----------------------------------|
| | | | Gravel $\frac{1}{2}$ mi. | 85,800 cu. yds. | .004 | 4,307.25 | Approved | | |
| Webster | 184-AB | Estimated over-runs | Shaping road | 5,492 mi. | 75.00 | | | | |
| Winnebago | 120 | Jos. Curran | Excavation | 4,406 cu. yds. | .24 $\frac{1}{2}$ | | | | |
| Winnebago | 120 | L. O. Kimball | Excavation | 7,310 cu. yds. | .24 $\frac{1}{2}$ | 2,870.42 | Approved | 7- 9-23 | |
| * Winnebago | 120 | Geo. Westergaard | Gravel 1 mi. | 10,708 cu. yds. | .39 | | | | |
| Winnesheik | 98 | Roy S. Tubbs | Stripping pit | 63,400 cu. yds. | .08 | | | | |
| Winnesheik | 121 | R. S. Tubbs | 6" tile drain | 2,300 ft. | .15 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | 10" tile drain | 685 ft. | .27 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Intake | 1 | 25.00 | 654.95 | Approved | 5-26-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 1,201 ft. | .35 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 22,974 ft. | .19 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 224 ft. | .46 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 6,735 ft. | .30 | 6,908.95 | Approved | 1-25-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 1,112 ft. | .35 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 30,957 ft. | .19 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 264 ft. | .46 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Guard rail | 5,212 ft. | .30 | 7,956.07 | Approved | 1-25-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Excavation | 2,377 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Cone, pavement | 7,500 sq. yds. | 2.66 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Spec. intakes | 6 | 70.00 | 22,027.11 | Approved | 2-27-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Rough excav. | 8,900 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Finished excav. | 19,019 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Cone, pavement | 58,173 sq. yds. | 2.12 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Spec. intakes | 34 | 70.00 | 143,205.73 | Approved | 2-27-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Rough excav. | 18,056 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Finished excav. | 16,430 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Cone, pavement | 69,401 cu. yds. | 2.53 | 197,306.93 | Approved | 2-27-23 | |
| Woodbury | 2-Amend. | C. F. Lytle | Rough excav. | 12,600 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Finished excav. | 14,768 cu. yds. | .63 | | | | |
| Woodbury | 2-Amend. | C. F. Lytle | Cone, pavement | 53,297 sq. yds. | 2.16 | | | | |
| Woodbury | 2-Amend. | Estimated over-runs | Intakes | 4 | 70.00 | 143,443.36 | Approved | 2-27-23 | |
| Woodbury | 2-Amend. | Geo. W. Condon | | | | 97,268.00 | Approved | | |
| Woodbury | 2-Amend. | NW. Gravel Company | Excavation | 242,404 cu. yds. | .2175 | | | | |
| Woodbury | 2-Amend. | J. J. Riddle | F. E. excav. | 2,500 cu. yds. | .50 | | | | |
| Woodbury | 188 | C. F. Lytle | Channel change | 1,525 cu. yds. | .65 | 55,181.62 | Approved | 6- 9-23 | |
| Woodbury | 188 | Estimated over-runs | Class 2 aggr. | 5,000 tons | 1.20 | 6,000.00 | Approved | 5-19-23 | |
| | | | Type C guard rail | 384 ft. | .46 | | | | |
| | | | Type A guard rail | 560 ft. | .32 | | | | |
| | | | Type A guard rail | 15,306 ft. | .225 | 3,759.09 | Approved | 10- 8-23 | |
| | | | Excavation | 58,772 cu. yds. | .63 | | | | |
| | | | Cone, pavement | 84,536 cu. yds. | 2.16+ | 230,289.37 | Approved | 2-27-23 | |
| | | | | | | 42,394.60 | Approved | | |

| County | Project Number | | Contractor | Item | Estimated Quantities | Unit Price | Total Amount Contract | Action by Comm. | Date |
|--------|----------------|-----------------------|------------|--------------------------|----------------------|------------|-----------------------|-----------------|---------|
| | Federal | Primary | | | | | | | |
| Worth | 216 | Leach Brothers Co. | | Earth excav. | 54,728 cu. yds. | .24 | | | |
| | | | | Earth excav. | 52,384 cu. yds. | .24 | | | |
| | | | | Earth excav. | 6,000 cu. yds. | .24 | | | |
| | | | | 6" tile drain | 1,100 ft. | .11 | | | |
| | | | | 12" tile drain | 2,565 ft. | .30 | | | |
| | | | | Intakes | 3 | 30.00 | 90.50 | Approved. | 5-10-23 |
| | | | | Gravel 1 mi. | 7,800 cu. yds. | .30 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 74,800 cu. yds. | .095 | | | |
| | | | | Gravel crushed | 7,800 cu. yds. | .15 | | | |
| | | | | Gravel 1 mi. | 4,062 cu. yds. | .40 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 10,500 cu. yds. | .10 | | | |
| | | | | Type C guard rail | 304 ft. | .42 | | | |
| | | | | Type B guard rail | 352 ft. | .55 | | | |
| | | | | Type B guard rail | 7,224 ft. | .475 | | | |
| | | | | | | | 3,752.68 | Approved. | 9-8-23 |
| | | | | | | | 190.00 | Approved. | |
| | | | | | | | 5,652.17 | Approved. | |
| | | | | | | | 10,834.75 | Approved. | |
| Worth | 216 | Estimated over-runs | | | | | 23,123.06 | Approved. | 6-6-23 |
| Worth | 216 | Estimated over-runs | | | | | | | |
| Worth | 216 | Estimated over-runs | | | | | | | |
| Wright | 109 | Peed and Son | | Excavation | 94,388 cu. yds. | .245 | | | |
| Wright | 109 | Knutson & Christenson | | 6" tile drain | 19,292 ft. | .104 | | | |
| | | | | 10" tile drain | 2,500 ft. | .25 | | | |
| | | | | Intakes | 12 | 18.00 | 2,847.37 | Approved. | 6-4-23 |
| | | | | | | | 8,739.62 | Approved. | |
| | | | | | | | 4,456.75 | Approved. | |
| | | | | | | | | | |
| Wright | 341 | Pewick Const. Co. | | Excavation | 17,827 cu. yds. | .25 | | | |
| | | | | Gravel 1 mi. | 3,124 cu. yds. | .47 | | | |
| | | | | Gravel $\frac{1}{2}$ mi. | 4,680 cu. yds. | .099 | | | |
| | | | | Tile drain | 2,126 ft. | .1257 | | | |
| | | | | Connections | 32 | 1.00 | 32.00 | Approved. | 10-6-23 |
| | | | | | | | 299.23 | Approved. | |
| | | | | | | | 1,028.33 | Approved. | |
| | | | | | | | 3,748.80 | Approved. | |

Total—358 contracts approved. Amount, \$6,063,025.66.
2 contracts disapproved. Amount, 220,948.34.

IOWA STATE HIGHWAY COMMISSION

SCHEDEULE NO. 13

CITY-PRIMARY ROAD CONTRACTS APPROVED BY HIGHWAY COMMISSION
DECEMBER 1, 1922—DECEMBER 1, 1923

| City | Project No. | Contractor | Item | * Quantity | Price | Amount | Date Approved |
|-------------------|-------------|-------------------------------|-----------------|-----------------|---------|--------------|---------------|
| Albia..... | C-16 | Jas. Horrabin & Co..... | Pavement | 7,018 sq. yds. | \$ 3.19 | | |
| | | | Curb and gutter | 3,200 lin. ft. | .10 | | |
| | | | Curb | 90 lin. ft. | .50 | | |
| | | | Header drains | 60 lin. ft. | .50 | | |
| | | | Inlets | 5 | 75.00 | | |
| | | | Gutter plates | 13 | .00 | | |
| | | | Curb | 288.5 ft. | .45 | | |
| | | | Excavation | 4,200 cu. yds. | .70 | | |
| | | | Storm drain | 152.5 ft. | 1.28 | | |
| | | | Storm drain | 277.5 ft. | 1.58 | | |
| | | | Storm drain | 47.5 ft. | 1.78 | | |
| | | | Storm drain | 35 ft. | 1.98 | \$ 30,387.75 | 1-22-23 |
| | | | Pavement | 16,303 sq. yds. | 2.89 | | |
| Belle Plaine..... | C-6 | Pickus Engr. & Const. Co..... | Intakes | 4 | 50.00 | 47,315.07 | 4-23-23 |
| Burlington..... | C-18 | Matthes Coal & Const. Co..... | Excavation | 2,376 cu. yds. | .60 | | |
| | | | Telford macadam | 5,974 sq. yds. | .35 | | |
| | | | Integral curb | 7,758 lin. ft. | .35 | | |
| | | | Paving | 21,905 sq. yds. | 2.82 | 67,721.90 | 2- 8-23 |
| Carroll..... | C-19 | Jas. McLaughlin & Sons..... | Pavement | 12,818 sq. yds. | 2.78 | | |
| Clear Lake..... | C-22 | Anderson & Empie..... | Excavation | 7,329 cu. yds. | .60 | 40,031.44 | 5- 1-23 |
| Chariton..... | C-24 | O'Rourke Engr. Co..... | Pavement | 5,744 sq. yds. | 2.67 | | |
| | | | Excavation | 1,112 cu. yds. | .70 | 16,114.88 | 5- 8-23 |
| Des Moines..... | C-21 | Hawkeye Const. Co..... | Excavation | 3,340 sq. yds. | 2.87 | | |
| Decorah..... | C-15 | Fred Carlson | Pavement | 3,780 cu. yds. | .40 | 11,007.80 | 3-20-23 |
| | | | Excavation | 28,476 sq. yds. | 2.66 | | |
| | | | Pavement | | .48 | 75,746.16 | 9- 6-23 |
| | | | Excavation | | .65 | | |
| | | | Curb | 1,500 lin. ft. | .62 | | |
| | | | Extra concrete | 30 cu. yds. | 16.00 | | |
| | | | Pavement | 10,150 sq. yds. | 2.52 | 27,521.00 | 4-30-23 |
| | | | Pavement | 19,000 sq. yds. | 3.00 | | |
| | | | Excavation | 4,200 cu. yds. | .65 | | |
| Lake City..... | C-27 | Anderson & Empie..... | Curb and gutter | 8,000 lin. ft. | .95 | | |
| | | | Curb | 500 lin. ft. | .62 | | |
| | | | Intake covers | 10,000 lbs. | .95 | 68,110.00 | 6-26-23 |

SCHEDULE NO. 13—Continued

| City | Project No. | Contractor | Item | Quantity | Price | Amount | Date Approved |
|------------|-------------|---------------------------|-----------------|-----------------|-------|-----------|---------------|
| Manchester | C-29 | Perry P. Smith | Pavement | 20,600 sq. yds. | 2.56 | | |
| | | | Excavation | 2,480 cu. yds. | .50 | | |
| | | | Curb and gutter | 2,400 lin. ft. | .50 | | |
| Nevada | C-25 | Empire Const. Co. | 9' drain | 2,200 cu. ft. | .40 | | |
| Ottumwa | C-25 | Matthes Coal & Const. Co. | Pavement | 9,100 sq. yds. | 2.79 | | |
| | | | Excavation | 1,400 cu. yds. | .50 | 25,000.00 | 5-21-23 |
| | | | Pavement | 16,012 sq. yds. | 2.50 | | |
| | | | Curb | 15,588 lin. ft. | .50 | 68,451.82 | 7-6-23 |

Total—12 contracts. Amount, \$825,300.32.

SCHEDULE No. 14

SECONDARY-PRIMARY ROAD PROJECT CONTRACTS APPROVED BY COMMISSION
DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Project No. | Date Approved | Contractor | Item | Quantity | Unit Price | Amount |
|-------------|-------------|---------------|-------------------------|----------------------|-----------------|------------|-------------|
| Buena Vista | 1 | 9-24-23 | Harry Peterson | 9' tile drain | 3,300 ft. | \$.118 | |
| | | | | 9' tile drain | 1,200 ft. | .174 | |
| | | | | 9' tile drain | 9,700 ft. | .125 | |
| | | | | 9' tile drain | 6,000 ft. | .121 | |
| Buena Vista | 1 | 9-8-23 | Duckworth Brothers | Intake | 1 | 30.00 | \$ 3,000.00 |
| Buena Vista | 1 | 9-24-23 | Duckworth Brothers | Stripping pit | 3,200 cu. yds. | .25 | 800.00 |
| Buena Vista | 1 | 9-8-23 | Strine Construction Co. | Stripping pit | 2,200 cu. yds. | .24 | 528.00 |
| | | | | Gravel 1/2 mile haul | 9,108 cu. yds. | .095 | |
| | | | | Gravel 1/2 mile haul | 41,850 cu. yds. | .095 | |
| | | | | Stripping | 100 cu. yds. | .25 | |
| | | | | Graveling | 1,508 cu. yds. | .38 | 572.00 |
| | | | | Gravel 1/2 mile haul | 10,500 cu. yds. | .095 | 1,020.50 |

Total—5 contracts. Amount, \$11,628.60.

*This contract replaces portion of work previously awarded to Strine Construction Co.

SCHEDULE NO. 15

SECONDARY ROAD CONTRACTS APPROVED ASIDE FROM SECONDARY ROAD DISTRICT CONTRACTS AND SECONDARY PRIMARY ROAD PROJECT CONTRACTS DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Contractor | Item | Estimated Quantity | Unit Price | Amount of Contract | Action by Comm. | Date |
|-------------|--------------------------|----------------------|--------------------|------------|--------------------|-----------------|---------|
| Benton | Lewis Emanuel | Earth excavation | 8,000 cu. yds. | \$.35 | | | |
| Black Hawk | Phelan Shirley Company | Earth excavation | 2,500 cu. yds. | .35 | \$ 2,650.00 | Approved | 9-17-23 |
| Boone | Wm. Dutton | Earth excavation | 60,512 cu. yds. | .35 | 19,908.96 | Approved | 4-9-23 |
| Bremer | L. O. Kimball | Earth excavation | 64,000 cu. yds. | .35 | 22,400.00 | Approved | 3-14-23 |
| Bremer | Nelson and Nelson | Gravel 1 mile haul | 2,900 cu. yds. | .42 | | | |
| | | Gravel 1/4 mile haul | 4,200 cu. yds. | .11 | | | |
| | | 9' tile drain | 23,340 ft. | .112 | | | |
| | | se' tile drain | 4,840 ft. | .16 | | | |
| Bremer | W. R. Shipman Const. Co. | Intake | 7 | 15.00 | 105.00 | Approved | 7-10-23 |
| Cerro Gordo | J. E. Kughn and Sons | Earth excavation | 8,000 cu. yds. | .38 | | | |
| Clinton | McAndrews and Hannah | Stripping pit | 5,200 cu. yds. | .35 | 1,830.00 | Approved | 7-19-23 |
| Dallas | Crispin and Co. | Earth excavation | 62,173 cu. yds. | .24 | 15,791.94 | Approved | 5-10-23 |
| Delaware | Heldt and Boyles | Earth excavation | 69,000 cu. yds. | .31 | | | |
| | | Solid rock | 3,500 cu. yds. | 2.10 | | | |
| | | Loose rock | 4,900 cu. yds. | 1.25 | | | |
| | | Stripping pit | 14,000 cu. yds. | .065 | | | |
| | | Earth excavation | 23,500 cu. yds. | .39 | | | |
| | | Cost + 15% | 34,115.00 | | | | |
| | | Earth excavation | 8,000 cu. yds. | .28 | 2,287.20 | Approved | 6-16-23 |
| | | Gravel 1 mile haul | 8,000 cu. yds. | .37 | | | |
| | | Gravel 1/2 mile haul | 32,400 cu. yds. | .095 | | | |
| | | Stripping pit | 1,000 cu. yds. | .30 | 300.00 | Approved | 5-18-23 |
| | | Gravel 1 mile haul | 14,750 cu. yds. | .15 | | | |
| | | Gravel 1/2 mile haul | 14,000 cu. yds. | .065 | | | |
| | | Stripping pit | 2,000 cu. yds. | .30 | | | |
| | | Earth excavation | 18,000 cu. yds. | .35 | 6,300.00 | Approved | 9-8-23 |
| | | Solid rock | 500 cu. yds. | 1.85 | | | |
| | | Earth excavation | 20,773 cu. yds. | .268 | 5,567.16 | Approved | 6-25-23 |
| | | Guard rail | 828 ft. | .44 | | | |
| | | Soil removal | 72 ft. | .285 | 20.55 | Approved | 3-12-23 |
| | | Earth excavation | 18,000 cu. yds. | .35 | 6,300.00 | Approved | 7-9-23 |
| | | Intakes | 22 | 17.00 | | | |
| | | Earth excavation | 71,100 cu. yds. | .243 | 17,277.30 | Approved | 6-25-23 |
| | | Earth excavation | 91,700 cu. yds. | .25 | 23,111.70 | Approved | 5-21-23 |
| | | Earth excavation | 5,100 cu. yds. | .22 | 1,122.00 | Approved | 5-18-23 |
| | | Earth excavation | 20,512 cu. yds. | .265 | 5,428.00 | Approved | 4-10-23 |
| | | Earth excavation | 12,236 cu. yds. | .275 | 3,367.71 | Approved | 4-10-23 |

SCHEDULE NO. 15—Continued

11

| County | Contractor | Item | Estimated Quantity | Unit Price | Amount of Contract | Action by Comm. | Date |
|------------|---------------------------------|--------------------------------|--------------------|------------|--------------------|-----------------|----------|
| Linn | J. Herbert and Sons | Earth excavation | 17,482 cu. yds. | .88 | | | |
| Linn | Wishard and Smalley | Loose rock | 250 cu. yds. | 1.75 | | | |
| Linn | | Solid rock | 200 cu. yds. | 2.75 | 7,630.16 | Approved | 3- 2-23 |
| Linn | E. J. Thraves | Gravel 1 mile haul | 12,000 cu. yds. | .38 | | | |
| Linn | | Gravel $\frac{1}{2}$ mile haul | 78,000 cu. yds. | .10 | | | |
| Linn | | Stripping pit | | .30 | | | |
| Linn | E. J. Thraves | Shaping road | 8 miles | 18.00 | 12,504.00 | Approved | 7- 2-23 |
| Linn | | Gravel 1 mile haul | 11,160 cu. yds. | .34 | | | |
| Linn | | Gravel $\frac{1}{2}$ mile haul | 146,400 cu. yds. | .10 | | | |
| Linn | J. A. Milner | Shaping road | 9.45 miles | 50.00 | 19,935.90 | Approved | 7- 2-23 |
| Linn | John Herbert & Sons | Gravel 1 mile haul | 4,875 cu. yds. | .34 | | | |
| Linn | Perry Jayne | Gravel $\frac{1}{2}$ mile haul | 86,625 cu. yds. | .10 | | | |
| Linn | John Herbert & Sons | Shaping road | 3.25 miles | 50.00 | 10,482.50 | Approved | 7- 2-23 |
| Linn | | Earth excavation | 14,342 cu. yds. | .385 | 5,521.67 | Approved | 10-23-23 |
| Linn | | Guard rail labor | 12,830 ft. | .195 | 2,501.85 | Approved | 10-23-23 |
| Linn | | Earth excavation | 3,966 cu. yds. | .37 | | | |
| Linn | | Loose rock | | 1.00 | | | |
| Lyon | Ira Cox | Solid rock | | 2.50 | 1,467.42 | Approved | 4-30-23 |
| Lyon | Vander Schaaf and Vander Stouwe | Earth excavation | 62,688 cu. yds. | .294 | | | |
| Marshall | L. O. Kimball | Earth excavation | 91,940 cu. yds. | .274 | | | |
| Palo Alto | W. R. Shipman Const. Co. | Gravel 1 mile haul | 29,832 cu. yds. | .268 | 51,616.81 | Approved | 7- 2-23 |
| Pocahontas | Heldt and Boyles | Gravel $\frac{1}{2}$ mile haul | 8,580 cu. yds. | .38 | | | |
| Polk | C. O. Mitchell | Gravel 1 mile haul | 46,010 cu. yds. | .0925 | 7,516.32 | Approved | 8-14-23 |
| Scott | Jenner Brothers | Gravel $\frac{1}{2}$ mile haul | 7,500 cu. yds. | .33 | | | |
| Scott | | Stripping | 37,500 cu. yds. | .089 | | | |
| Scott | | Earth excavation | 1,600 cu. yds. | .20 | 6,012.50 | Approved | 12- 9-23 |
| Scott | | Gravel 1 mile haul | 60,664 cu. yds. | .283 | 17,167.91 | Approved | 7- 3-23 |
| Scott | | Gravel $\frac{1}{2}$ mile haul | 8,125 cu. yds. | .40 | | | |
| Scott | | Stripping | 30,100 cu. yds. | .09 | | | |
| Scott | | Gravel 1 mile haul | 13,150 cu. yds. | .485 | 7,394.00 | Approved | 8-14-23 |
| Scott | | Gravel $\frac{1}{2}$ mile haul | 5,750 cu. yds. | .13 | 17,525.25 | Approved | 6-25-23 |
| Scott | | Earth excavation | 1,165 cu. yds. | .52 | | | |
| Scott | | Gravel in place | 631 cu. yds. | 3.25 | | | |
| Scott | | Approach pipe | 134 ft. | .55 | 2,730.25 | Approved | 9-18-23 |
| Scott | Jenner Brothers | Earth excavation | 3,388 cu. yds. | .40 | 1,355.20 | Approved | 9-24-23 |
| Scott | Jenner Brothers | Earth excavation | 3,077 cu. yds. | .43 | | | |
| Scott | | Graveling | 800 cu. yds. | 3.25 | | | |
| Scott | | Pipe | 40 ft. | .50 | 3,943.11 | Approved | 9-18-23 |
| Scott | | Earth excavation | 32,240 cu. yds. | .333 | | | |

IOWA STATE HIGHWAY COMMISSION

| | | | | | | | |
|------------|-----------------------|--------------------------------|------------------|-------|-----------|----------|----------|
| Scott | Jenner Brothers | Culvert pipe | 777 ft. | .40 | | | |
| Scott | Jenner Brothers | Earth excavation | 2,600 cu. yds. | .385 | | | |
| Scott | Nielson and Nielson | Gravel in place | 10,500 cu. yds. | 2.86 | 42,077.72 | Approved | 4-18-23 |
| Webster | Ryan Brothers | Earth excavation | 700 cu. yds. | .40 | | | |
| Winnebago | Gjellefeld Const. Co. | Gravel in place | 1,750 cu. yds. | 2.97 | 5,477.50 | Approved | 4-18-23 |
| | | 6" tile drain | 24,210 ft. | .119 | | | |
| | | Intakes | 11 | 16.75 | 3,065.24 | Approved | 4-18-23 |
| | | Earth excavation | 34,330 cu. yds. | .274 | 9,406.42 | Approved | 12-20-22 |
| | | Gravel 1 mile haul | 74,340 cu. yds. | .265 | | | |
| | | Gravel $\frac{1}{2}$ mile haul | 21,874 cu. yds. | .35 | | | |
| | | 6" tile drain | 127,494 cu. yds. | .10 | | | |
| | | 8" tile drain | 102,919 ft. | .14 | | | |
| | | Intakes | 680 ft. | .24 | | | |
| | | Earth excavation | 31 | 15.00 | | | |
| | | Intakes | 4 | 18.00 | 55,207.06 | Approved | 7- 9-23 |
| Winneshiek | J. A. Dunkel | Loose rock | 2,000 cu. yds. | .75 | | | |
| | | Solid rock | 13,255 cu. yds. | 1.50 | | | |
| | | Crush gravel | 5,963 cu. yds. | .65 | | | |
| | | Gravel 1 mile haul | 5,966 cu. yds. | .28 | | | |
| | | Gravel $\frac{1}{2}$ mile haul | 11,982 cu. yds. | .10 | 28,319.24 | Approved | 3-12-23 |
| Woodbury | W. H. Dugan | Earth excavation | 88,747 cu. yds. | .214 | 18,991.85 | Approved | 11-12-23 |

Total—43 contracts. Amount, \$526,711.82.

SCHEDULE NO. 16
SECONDARY ROAD DISTRICT CONTRACTS APPROVED BY HIGHWAY COMMISSION,
DECEMBER 1, 1922—DECEMBER 1, 1923.

DEPARTMENT OF ROAD ADMINISTRATION

| County | District Number | Contractor | Item | Estimated Quantity | Unit Price | Amount of Contractor | Date of Approval |
|--------|-----------------|-----------------------|-------------------------------|--------------------|------------|----------------------|------------------|
| Boone | 14 | Pestotnik Brothers | Gravel on road | 2,400 cu. yds. | \$ 1.35 | \$ 3,440.00 | 11-12-23 |
| Boone | 25 | Munson and Sons | Gravel 1 mi. haul | 10,500 cu. yds. | .40 | | |
| Boone | 34 | Pestotnik Brothers | Gravel $\frac{1}{2}$ mi. haul | 99,750 units | .105 | 14,673.75 | 7- 9-23 |
| Boone | 38 | Heldt and Boyles | Gravel on road | 1,200 cu. yds. | 1.47 | 1,764.00 | 11-12-23 |
| Boone | 42 | Dolson and Anderson | Gravel 1 mi. haul | 7,500 cu. yds. | .39 | | |
| Boone | 43 | A. J. and Dave Fausch | Gravel $\frac{1}{2}$ mi. haul | 9,000 units | .065 | 3,780.00 | 5-12-23 |
| Boone | 44 | Dolson and Anderson | Gravel 1 mi. haul | 5,400 cu. yds. | .37 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul | 54,000 units | .09 | 6,858.00 | 7-21-23 |
| | | | Gravel 1 mi. haul | 6,000 cu. yds. | .37 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul | 89,400 units | .09 | 10,266.00 | 8- 6-23 |
| | | | Gravel 1 mi. haul | 3,750 cu. yds. | .38 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul | 11,625 units | .065 | 2,529.37 | 7-21-23 |

11

SCHEDULE NO. 16—Continued

IOWA STATE HIGHWAY COMMISSION

| County | District Number | Contractor | Item | Estimated Quantity | Unit Price | Amount of Contractor | Date of Approval |
|------------------------------|-----------------|---------------------|------------------------------------|--------------------|------------|----------------------|------------------|
| Boone | 45 | Dolson and Wilder | Gravel 1 mi. haul----- | 11,250 cu. yds. | .35 | 15,750.00 | 5-10-23 |
| Boone | | | Gravel $\frac{1}{2}$ mi. haul----- | 131,250 units | .69 | | |
| Boone | 51 | G. E. Sargent & Co. | Gravel 1 mi. haul----- | 6,000 cu. yds. | .42 | 9,142.00 | 8-6-23 |
| Boone | 52 | G. E. Sargent & Co. | Gravel $\frac{1}{2}$ mi. haul----- | 60,250 units | .11 | | |
| Boone | 56 | Dolson and Anderson | Gravel 1 mi. haul----- | 4,200 cu. yds. | .42 | | |
| Boone | 15 | Munson and Sons | Gravel $\frac{1}{2}$ mi. haul----- | 52,800 units | .11 | 7,580.00 | 8-6-23 |
| Calhoun | 33 | M. O. Weaver | Gravel 1 mi. haul----- | 3,000 cu. yds. | .38 | | |
| Calhoun | 36 | Moody and Foster | Gravel $\frac{1}{2}$ mi. haul----- | 1,125 units | .95 | 1,246.88 | 7-21-23 |
| Dallas | 28 | Moody and Foster | Gravel 1 mi. haul----- | 3,300 cu. yds. | .42 | | |
| Dallas | 35 | Moody and Foster | Gravel $\frac{1}{2}$ mi. haul----- | 12,900 units | .11 | 2,865.00 | 7-9-23 |
| Kossuth | 17 | Wilder and Wilder | Gravel 1 mi. haul----- | 7,500 cu. yds. | .42 | | |
| Story | 40 | L. O. Kimball | Gravel 1 mi. haul----- | 30,000 units | .085 | 5,751.00 | 6-4-23 |
| Webster | 1 | A. J. Mallinger | Gravel $\frac{1}{2}$ mi. haul----- | 7,875 cu. yds. | .35 | | |
| Woodbury | 1 | Voiles Const. Co. | Gravel 1 mi. haul----- | 52,776 units | .688 | 7,400.54 | 6-16-23 |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 3,750 cu. yds. | .35 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 25,125 units | .085 | | |
| | | | Gravel screening----- | 3,750 cu. yds. | .04 | 3,428.12 | 8-10-23 |
| | | | Gravel 1 mi. haul----- | 7,500 cu. yds. | .35 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 41,250 units | .085 | | |
| | | | Gravel screening----- | 7,500 cu. yds. | .04 | 6,427.00 | 8-10-23 |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 10,068 cu. yds. | .38 | | |
| | | | Gravel stripping----- | 28,176 cu. yds. | .045 | | |
| | | | Gravel 1 mi. haul----- | 7,000 cu. yds. | .25 | 8,466.47 | 7-3-23 |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 15,750 cu. yds. | .3724 | | |
| | | | Gravel stripping----- | 38,250 units | .0882 | | |
| | | | Gravel stripping----- | 6,250 cu. yds. | .9744 | 10,951.20 | 7-3-23 |
| | | | Gravel on road----- | 1,200 cu. yds. | 1.74 | 2,088.00 | 11-3-23 |
| | | | Gravel 1 mi. haul----- | 3,000 cu. yds. | .39 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 16,500 units | .09 | | |
| | | | Gravel stripping----- | 1,000 cu. yds. | .28 | 2,935.00 | 7-28-23 |
| | | | Gravel 1 mi. haul----- | 8,100 cu. yds. | .42 | | |
| | | | Gravel $\frac{1}{2}$ mi. haul----- | 44,638 units | .11 | 8,313.89 | 10-2-23 |
| Total—21 contracts. | | | | | | | |
| Amount, \$135,546.22. | | | | | | | |

DEPARTMENT OF ROAD ADMINISTRATION

SCHEDULE NO. 17

SECONDARY ROAD DISTRICTS FOR GRAVEL SURFACING ESTABLISHED BY RESOLUTION OF BOARD OF SUPERVISORS, DECEMBER 1, 1922—DECEMBER 1, 1923.

| County | District Number | Length in Miles | Approx. Area in Acres | Date Established | Date Filed With Commission |
|--------------|-----------------|-----------------|-----------------------|------------------|----------------------------|
| Boone | 25 | 6.00 | 3,840 | 5-28-23 | 7-11-23 |
| Boone | 31 | 2.00 | 2,500 | 2-19-23 | 2-21-23 |
| Boone | 50 | 6.00 | 3,840 | 6-2-23 | |
| Boone | 51 | 4.00 | 3,520 | 5-22-23 | 5-24-23 |
| Boone | 52 | 3.50 | 2,080 | 5-22-23 | 5-24-23 |
| Boone | 56 | 0.75 | 900 | 7-16-23 | 7-18-23 |
| Buena Vista | 37 | 5.50 | 3,520 | 8-7-23 | 8-22-23 |
| Buena Vista | 38 | 4.00 | 2,500 | 8-7-23 | 8-22-23 |
| Buena Vista | 39 | 5.50 | 2,240 | 8-7-23 | 8-22-23 |
| Calhoun | 25 | 4.00 | 5,120 | 5-8-23 | 5-11-23 |
| Calhoun | 33 | 5.00 | 6,400 | 5-8-23 | 5-11-23 |
| Calhoun | 41 | 4.00 | 5,120 | 4-24-23 | 5-11-23 |
| Calhoun | 44 | 1.00 | 1,280 | 5-8-23 | 5-11-23 |
| Calhoun | 47 | 5.00 | 6,400 | 9-10-23 | 9-15-23 |
| Calhoun | 48 | 6.00 | 7,680 | 9-11-23 | 9-15-23 |
| Calhoun | 50 | 6.75 | 8,320 | 9-10-23 | 9-15-23 |
| Carroll | 1 | 2.00 | 1,280 | 12-22-22 | 2-7-23 |
| Cerro Gordo | 4 | 9.75 | 19,020 | 3-27-23 | 4-4-23 |
| Cerro Gordo | 5 | 8.00 | 13,920 | 3-27-23 | 4-4-23 |
| Dallas | 25 | 3.75 | 1,840 | 8-1-23 | 8-10-23 |
| Dallas | 28 | 2.50 | 2,680 | 7-16-23 | 8-10-23 |
| Dallas | 30 | 3.00 | 1,700 | 11-10-22 | 12-1-22 |
| Dallas | 31 | 1.27 | 560 | 11-10-22 | 12-1-22 |
| Dallas | 32 | 4.50 | 3,760 | 7-16-23 | 8-10-23 |
| Dallas | 33 | 3.40 | 2,440 | 7-16-23 | 8-10-23 |
| Dallas | 34 | 2.00 | 1,600 | 8-15-23 | 8-20-23 |
| Dallas | 35 | 6.00 | 4,320 | 7-16-23 | 8-10-23 |
| Dallas | 36 | 2.50 | 1,760 | 7-16-23 | 8-10-23 |
| Dallas | 37 | 0.75 | 720 | 7-16-23 | 8-10-23 |
| Dallas | 38 | 2.25 | 1,400 | 8-15-23 | 8-20-23 |
| Dallas | 39 | 3.25 | 2,960 | 8-15-23 | 8-20-23 |
| Dallas | 40 | 1.50 | 1,000 | 8-15-23 | 8-20-23 |
| Dickinson | 7 | 6.00 | 3,840 | 10-30-23 | 11-10-23 |
| Emmet | 24 | 8.00 | 5,120 | 6-4-23 | 7-9-23 |
| Franklin | 11 | 8.50 | 15,000 | 2-16-23 | 7-3-23 |
| Franklin | 17 | 2.00 | 1,720 | 6-21-23 | 7-2-23 |
| Hamilton | 1 | 1.00 | 610 | 9-20-23 | 10-8-23 |
| Kossuth | 17 | 7.25 | 7,680 | 6-20-23 | 6-23-23 |
| Kossuth | 21 | 10.50 | 7,680 | 6-20-23 | 6-23-23 |
| Kossuth | 36 | 4.00 | 2,500 | 6-20-23 | 6-23-23 |
| Sac | 17 | 2.50 | 1,680 | 6-2-23 | 6-16-23 |
| Story | 40 | 0.75 | 395 | 10-16-23 | 10-27-23 |
| Woodbury | 1 | 5.15 | 8,200 | 7-5-22 | 9-28-23 |
| Wright | 19 | 2.75 | 3,040 | 9-21-23 | 10-11-23 |
| Wright | 22 | 1.00 | 1,920 | 9-21-23 | 10-11-23 |
| Total | 45 | 184.82 | 185,875 | | |

CHAPTER VII

Department of Road Design

During 1923 the amount of preliminary survey work was much smaller than in previous years. Three seven-man parties have been able to complete the necessary survey mileage. In 1922, seven of such parties were required.

The office work on plans has been correspondingly curtailed. Practically no plan work has been conducted in the offices of the district engineers since the spring months. The force in the central office has been able to successfully handle the necessary work.

Surveys.

Between December 1, 1922 and December 1, 1923 surveys were completed on 499 miles of primary road, as shown by Schedules 18 and 19. The total mileage of primary road surveys prior to December 1, 1922 was 4,588 miles. The 1923 mileage added to this total brings the total survey milage up to 5,087 miles. A list of the counties in which surveys have been completed appears in Schedule No. 22.

Plans.

Between December 1, 1922 and December 1, 1923 road plans were completed for 946 miles. Prior to December 1, 1922 the total mileage of primary road plans prepared was 5,017 miles. The above mileage for 1923 added to this total brings the present total of plans prepared to 5,963 miles. This figure is in excess of the survey mileage due to the fact that in most cases it is possible to prepare plans for surfacing projects by using old plans previously prepared for the grading of the same road. In such cases no surveys are necessary. A list of projects on which plans were completed during 1923 appears in Schedule No. 20. Schedule No. 21 lists the projects on which plans were begun but not completed.

Secondary Road Plans.

Secondary road plans totaling 138.5 miles were checked and approved during 1923. The following data pertaining to these plans is of interest:

| | |
|--|--------------------|
| Mileage of plans checked and approved..... | 138.46 miles |
| Average original maximum grade..... | 8.70% |
| Average final maximum grade..... | 4.91% |
| Average original rise and fall..... | 54.7 ft. |
| Average final rise and fall..... | 44.1 ft. |
| Total earthwork..... | 1,067,227 cu. yds. |
| Average earthwork per mile..... | 7,708 cu. yds. |

SCHEDULE NO. 18

PROJECTS ON WHICH SURVEYS WERE COMPLETED DURING 1923.

| County | Project No. | Mileage |
|------------|-------------|-----------------|
| Adair | P-116 | 12.4 New F-129 |
| Adams | T-546 | 13.9 |
| Appanoose | T-544 | 5.2 |
| Black Hawk | P-322 | 1.2 Relocation |
| Black Hawk | P-281 | 6.0 |
| Black Hawk | T-537 | 12.2 |
| Butler | F-28 | 1.3 Extension |
| Caldwell | P-300 | 3.0 |
| Cedar | F-57 | 0.7 Relocation |
| Cedar | P-114 | 0.8 Relocation |
| Cedar | T-538 | 1.0 |
| Cedar | T-529 | 7.9 |
| Cedar | P-292 | 8.2 |
| Cherokee | P-323 | 5.5 |
| Clarke | T-521 A | 5.0 Relocation |
| Clay | T-521 B | 16.8 Now F-181 |
| Clinton | P-300 | 10.7 |
| Crawford | P-288 | 10.2 |
| Crawford | P-289 | 7.5 |
| Crawford | P-300 | 13.0 |
| Dallas | T-534 | 11.9 |
| Dallas | P-288 | 1.0 |
| Delaware | P-22 | 2.0 Relocations |
| Dickinson | P-301 | 6.5 |
| Emmet | P-361 | 4.2 |
| Emmet | P-354 | 1.1 |
| Franklin | F-29 | 1.0 |
| Greene | P-300 | 18.0 |
| Greene | P-223 | 16.0 Now F-193 |
| Greene | P-348 | 1.5 |
| Hancock | P-303 | 11.5 |
| Harrison | P-88 | 2.2 Extensions |
| Harrison | P-281 | 1.0 |
| Harrison | P-24 | 10.2 |
| Henry | T-520 | 12.7 |
| Ia. | P-213 | 13.2 |
| Iowa | F-90 | 0.4 Alternate |
| Iowa | F-194 | 1.5 Alternates |
| Iowa | P-129 A | 6.4 |
| Iowa | P-129 B | 10.5 Alternate |
| Iowa | F-64 | 14.5 Alternates |
| Jasper | P-207 C | 0.6 Relocation |
| Johnson | P-246 | 20.5 |
| Kochuk | P-149 B | 6.1 * |
| Linn | P-227 | 20.0 |
| Linn | T-541 | 5.8 |
| Linn | P-278 | 4.5 |
| Lucas | F-169 A | 3.3 Alternate |
| Madison | P-146 | 1.5 Relocations |
| Marshall | P-287 | 7.0 |
| Marshall | P-221 | 10.0 |
| Marion | T-515 | 21.5 |
| Marshall | P-28 | 16.0 Alternates |
| Morgan | P-38 A | 6.5 |
| Pike | P-137 | 3.4 Relocation |
| Plymouth | F-38 | 4.0 Relocation |
| Plymouth | P-192 | 0.8 Relocation |
| Polk | P-199 | 2.5 |
| Polk | F-1 | 4.5 |
| Polk | P-349 | 0.7 |
| Scott | P-124 B | 1.5 Relocation |
| Tama | T-551 | 7.4 |
| Taylor | F-149 | 0.3 Extension |
| Taylor | T-517 | 7.2 |
| Washington | P-139 | 0.4 Extension |
| Woodbury | F-2 | 13.7 |
| Woodbury | F-185 | 9.8 Alternates |
| Worth | P-216 | 6.6 Extension |
| Wright | P-341 | 2.0 |
| Total | 70 Items | 515.2 Miles |

SCHEDULE NO. 19

PROJECTS ON WHICH SURVEYS WERE IN PROGRESS BUT NOT COMPLETED
DURING 1923

| County | Project Number | Total Length | Miles of Survey Completed |
|--------------|----------------|--------------|---------------------------|
| Adair | P-308 | 4.6 | 3.4 |
| Benton | T-542 | 24.8 | 7.4 |
| Dickinson | | 2.0 | 0.8 |
| Van Buren | T-512 | 3.0 | 1.8 Alternates |
| Total | | 34.4 | 13.4 |

SCHEDULE NO. 20

PROJECTS ON WHICH PLANS WERE COMPLETED DURING 1923

| County | Project Number | Mileage |
|-------------|----------------|-----------------|
| Adair | F-173-C | 8.6 |
| Adair | F-173-C | .4 Revision |
| Allamakee | F-161 | .4 Revision |
| Allamakee | F-197 | 7.8 |
| Allamakee | P-237 | 2.1 |
| Allamakee | P-305 | 2.6 |
| Allamakee | P-227-C | 2.5 |
| Audubon | F-52-A | 12.6 |
| Black Hawk | F-200 | 13.8 |
| Black Hawk | F-201 | 11.5 |
| Black Hawk | F-202 | 6.8 |
| Black Hawk | P-164 | 1.7 Revision |
| Black Hawk | P-302-AC | 3.5 |
| Black Hawk | P-302-BD | 8.1 |
| Black Hawk | P-331 | 6.2 Tiling only |
| Black Hawk | P-350 | 11.0 |
| Bremer | P-277 | 14.7 |
| Bremer | P-334 | 5.2 |
| Buena Vista | P-49 | 26.5 |
| Butler | P-167 | 1.3 Extension |
| Butler | P-267 | 14.6 |
| Carroll | F-151 | 1.0 Revisions |
| Carroll | F-154-B | 13.0 |
| Cedar | F-57 | 11.0 Relocation |
| Cedar | P-114-B | 22.0 |
| Cedar | P-316 | 3.1 |
| Cedar | P-316 | .8 Revisions |
| Cherokee | P-151-B | 9.5 |
| Cherokee | P-151-EFGH | 6.0 |
| Cherokee | P-295 | 22.0 |
| Clarke | P-313 | 10.6 |
| Clay | P-56 | 7.3 |
| Clay | P-256 | 15.5 |
| Clay | P-259-A | 2.6 |
| Clay | P-259-BCD | 24.7 |
| Clayton | P-259-E | 2.2 |
| Clayton | F-156 | .2 Extension |
| Clayton | P-166 | 10.6 |
| Clayton | P-346 | .5 |
| Clyton | P-358 | 8.3 |
| Clinton | F-186-B | 1.7 |
| Clinton | F-189 | 2.7 |
| Clinton | F-204 | 14.5 |
| Clinton | F-205 | 1.7 |
| Crawford | P-352 | 14.5 |
| Crawford | P-288-BCD | 10.0 |
| Dallas | P-289-A | 7.5 |
| Davis | P-196-A | 4.5 |
| Decatur | F-158 | 16.0 |
| | P-318 | 11.0 |

DEPARTMENT OF ROAD DESIGN

SCHEDULE NO. 20—Continued

| County | Project Number | Mileage |
|------------|----------------|----------------|
| Decatur | P-319 | 5.7 |
| Delaware | P-236-AB | .5 Revisions |
| Delaware | P-236-C | 8.5 |
| Delaware | P-338 | 1.1 |
| Fayette | F-59 | 3.4 Extensions |
| Fayette | F-59-D | 4.5 |
| Fayette | F-172 | .3 Revision |
| Fayette | P-143-A | 11.0 |
| Floyd | P-268 | 6.1 |
| Floyd | P-269 | 5.0 |
| Franklin | P-354 | 1.1 |
| Greene | F-39 | 1.0 Amendment |
| Greene | F-193 | 17.0 |
| Greene | F-203 | 17.1 |
| Greene | P-153 | 1.5 Relocation |
| Greene | P-347 | 1.9 |
| Greene | P-348 | 1.5 |
| Greene | P-357 | 3.0 |
| Hamilton | P-217 | 6.0 |
| Hamilton | P-218 | 6.0 |
| Hamilton | P-344 | 5.8 |
| Hancock | F-195 | 11.1 |
| Hardin | P-88 | 2.2 Extensions |
| Harrison | P-330 | 11.9 |
| Henry | F-151 | 7.3 |
| Henry | F-151 | .3 Revision |
| Howard | F-190 | .3 Revision |
| Howard | P-103-ABC | .8 Revision |
| Howard | P-103-DE | 11.6 |
| Ida | P-101 | .4 Extension |
| Jasper | F-64-D | 5.4 |
| Jasper | F-64-E | 9.5 |
| Jasper | P-99-A | 11.1 |
| Johnson | P-207-B | 11.6 |
| Johnson | P-310 | 3.9 |
| Jones | P-311 | 5.1 |
| Keokuk | F-163 | 18.8 |
| Kossuth | P-245 | 20.0 |
| Kossuth | P-6-D | 1.5 |
| Linn | P-283 | .1 |
| Linn | F-96-B | 5.6 |
| Linn | P-221-E | 1.1 |
| Linn | P-345 | .1 |
| Louisa | P-75 | 1.8 Revisions |
| Louisa | P-179 | 7.0 |
| Lyon | P-229 | 15.8 |
| Lyon | P-292-B | 4.8 |
| Madison | F-169-AC | 10.2 |
| Mahaska | F-70-E | 3.1 |
| Mahaska | F-70-E | .5 Revision A |
| Mahaska | F-70-E | 2.0 Revision B |
| Mahaska | F-146 | 1.6 Relocation |
| Marion | F-75-DE | 9.0 |
| Marion | P-248 | 2.4 |
| Marion | P-315 | 15.6 |
| Marion | P-320-B | 2.8 |
| Marion | P-322-A | 10.3 |
| Marshall | P-240 | 6.0 |
| Marshall | P-356 | 8.3 |
| Monona | F-184 | .7 Revision |
| Monona | P-83-B | 1.6 Revision |
| Monona | P-38-D | 3.9 |
| Monona | P-38-D | 1.9 Revision |
| Monroe | P-78-A | 4.0 |
| Monroe | P-294 | 12.3 |
| Muscatine | P-265-A | 10.1 |
| Muscatine | P-265-B | 2.6 |
| O'Brien | P-335 | 8.1 |
| Palo Alto | P-219-B | 10.7 |
| Plymouth | F-192 | 18.8 |
| Plymouth | P-350 | 3.0 |
| Plymouth | P-353-A | 3.0 |
| Plymouth | P-353-B | 2.8 |
| Pocahontas | P-339 | 24.2 |

SCHEDULE NO. 20—Continued

| County | Project Number | Mileage |
|---------------|--------------------------------|--------------------------|
| Polk | F-119 | 2.5 |
| Polk | F-187 | 9.0 |
| Polk | P-349 | .9 |
| Pottawattamie | P-297 | 17.0 |
| Pottawattamie | P-298 | 5.4 |
| Ringgold | B-263 | .3 |
| Sue | P-210 | 5.2 |
| Sue | P-304-A | 9.0 |
| Sue | P-304-B | 4.0 |
| Scott | F- 55 | .5 Revision |
| Scott | F-135-B | .1 Revision |
| Sioux | P-223 | .2 Revision |
| Sioux | P-223-D | 7.7 |
| Sioux | P-314 | 1.0 |
| Sioux | P-336 | 13.8 |
| Sioux | P-337 | 12.7 |
| Sioux | P-343 | 1.3 |
| Story | Town-College Connections, Ames | |
| Tama | P-309 | 6.4 Including alternates |
| Warren | P- 44-A | 12.7 |
| Warren | P- 44-B | 1.0 Extension |
| Warren | P-321 | 9.5 |
| Washington | P-233 | 6.8 |
| Wayne | P-317 | 14.4 |
| Webster | P-182 | 11.3 |
| Webster | P-183 | 6.5 |
| Webster | P-184 | 5.5 |
| Webster | P-343 | 1.5 |
| Winnebago | P-120 | .4 Extension |
| Winneshiek | P-177 | 15.3 |
| Woodbury | F- 2 | 18.0 Amendment A |
| Woodbury | F- 2 | 17.2 Amendment B |
| Woodbury | F- 2 | 16.5 Amendment C |
| Woodbury | F- 2 | 16.2 Amendment G |
| Woodbury | F- 2 | .4 Amendment H |
| Woodbury | F-188 | 8.0 |
| Worth | P-216 | .3 Relocation |
| Worth | P-216 | .6 Extension |
| Wright | P-309 | 7.4 |
| Wright | P-341 | 2.0 |
| Total | 164 Items | 1,142.4 Miles |

SCHEDULE NO. 21

PROJECTS ON WHICH PLANS WERE IN PROGRESS BUT NOT COMPLETED DURING 1923

| County | Project Number | Total Length | Miles of Plans Completed |
|-------------|----------------|--------------|---------------------------|
| Adair | P-308 | 4.6 | .9 |
| Allamakee | P-156 | 12.5 | 10.6 |
| Allamakee | P-158 | 6.5 | 5.2 |
| Audubon | P-170 | 9.0 | 7.6 |
| Black Hawk | P-331 | 5.5 | 2.7 Grading and graveling |
| Butler | P-261 | 12.0 | 2.4 |
| Cedar | F- 57 | 8.0 | 7.2 Including alternates |
| Cedar | T-538 | 14.3 | 1.4 |
| Cerro Gordo | P- 89 | 5.5 | 4.7 |
| Clarke | P-333 | 5.4 | 4.3 |
| Dallas | P-251 | 7.5 | 5.2 |
| Davis | T-534 | 11.0 | 5.5 |
| Des Moines | P-193 | 8.3 | 7.0 |
| Dickinson | P- 23-ABC | 7.4 | 6.3 |
| Fayette | F-168 | 13.6 | 10.8 |

SCHEDULE NO. 21—Continued

| County | Project Number | Total Length | Miles of Plans Completed |
|------------|----------------|--------------|---------------------------|
| Fayette | P-144-B | .7 | .6 |
| Fayette | P-144-C | 8.8 | 7.4 |
| Fremont | P- 84 | 15.0 | 12.0 |
| Guthrie | F- 51-B | 8.0 | 6.8 |
| Guthrie | P- 52 | 14.0 | 11.9 |
| Hardin | P-351 | .5 | .3 |
| Iowa | F- 90 | 1.7 | 1.4 Relocation |
| Iowa | P-130 | 39.6 | 19.8 Including alternates |
| Iowa | P-312 | 12.2 | 9.7 |
| Jackson | F-143 | .8 | .6 Relocation |
| Jones | P-266 | 13.3 | 10.6 |
| Kossuth | P- 6-C | 10.5 | 7.9 |
| Lee | P-149-B | 16.0 | 12.0 |
| Lucas | P-278 | 4.6 | 3.6 |
| Madison | F-169 | 3.2 | 2.5 Relocation |
| Marshall | T-545 | 24.0 | 14.4 |
| Mills | P- 37 | 8.0 | 6.8 |
| Mitchell | P-138-D | 10.0 | 8.0 |
| Montgomery | P- 65 | 18.0 | 14.4 |
| Page | P-264 | 11.0 | 8.8 |
| Palo Alto | P-340 | 13.0 | 6.5 |
| Plymouth | P-189-A | 4.3 | 3.6 Omitted from F-181 |
| Plymouth | P-189-B | 4.0 | 3.4 Alternates |
| Plymouth | T-515 | 24.0 | 18.0 |
| Poweshiek | P- 41-B | 11.0 | 7.7 |
| Scott | P- 55-D | 3.3 | 2.6 |
| Shelby | P-154 | 10.0 | 8.5 |
| Sioux | P-223 | 2.3 | .6 |
| Taylor | F-149 | .3 | .3 Extension |
| Taylor | F-196 | 9.5 | 7.6 |
| Van Buren | F-165-G | 3.5 | 2.8 Including alternates |
| Van Buren | T-511 | 10.3 | 7.7 |
| Van Buren | T-512 | 10.0 | 5.0 |
| Washington | F-167-D | 5.6 | 4.7 |
| Webster | P-184-EFG | 4.0 | 3.4 |
| Winneshiek | F- 98-E | 1.6 | 1.3 |
| Woodbury | P-185 | 16.5 | 14.0 |
| Total | 52 Items | 484.2 | 338.9 |

SCHEDULE NO. 22

Counties in Which Surveys Are Completed

| | | |
|----------------|-----------|------------|
| Name of County | Delaware | Lyon |
| Adams | Emmet | Osceola |
| Black Hawk | Fayette | Page |
| Buena Vista | Franklin | Poachontas |
| Calhoun | Grundy | Polk |
| Butler | Hamilton | Sac |
| Carroll | Hancock | Scott |
| Cedar | Hardin | Sioux |
| Cerro Gordo | Howard | Story |
| Cherokee | Humboldt | Tama |
| Chickasaw | Ida | Taylor |
| Clay | Jackson | Van Buren |
| Crawford | Jefferson | Winnebago |
| Dallas | Jones | Kossuth |
| Davis | | |

CHAPTER VIII

Construction Department

Conditions Affecting Construction Work.

The 1923 construction season has not been materially affected by any unusual conditions other than bad weather.

Building materials have been plentiful, transportation adequate, and labor conditions normal.

Contractors were quite seriously delayed during the months of September and October by frequent rains but these delays were offset in part by an unusually long open fall and winter.

The Construction program outlined for 1923 contemplated finishing all work carried over from 1922 and the new work consisting of approximately 45 miles of paving, 300 miles of graveling and 700 miles of grading.

The paving program has been slightly exceeded. The graveling work has been just a little less than contemplated. The grading program has fallen considerably short of what was originally planned, largely due to the fact that some of the laws passed by the Fortieth General Assembly effected the finances, in a way that left insufficient funds available.

During 1922 1,069.68 miles of road were graded involving the moving of 12,500,000 cubic yards of excavation. During 1923, 837.45 miles were graded involving the moving of 11,186,688 cubic yards of excavation.

Construction Work Carried Over Into 1923.

On December 1, 1922 construction work was under way on 152 projects located in 77 counties. These projects involve the following uncompleted work:

| | |
|-----------------|----------------|
| Paving | 50.71 miles |
| Graveling | 197.55 miles |
| Grading | 455.27 miles |
| Tiling | 1,173,960 feet |

Work on these projects was continued in 1923 and practically completed and retired.

Construction Work Completed During 1923.

(Refer to Schedule 23.)

During 1923 the following construction work was completed on Federal Aid and Primary Road Projects:

| | |
|---------------------------|----------------|
| Paving | 100.69 miles |
| Graveling | 443.79 miles |
| Grading | 837.45 miles |
| Tiling | 2,161,741 feet |
| Bridges and culverts..... | 1,815 |

Construction Work Carried Over Into 1924.

During 1923 contracts were let on 85 additional Federal Aid and Primary Projects. (Refer to Schedule 11 and 12). On December 1, 1923 construction work was under way on 130 projects located in 69 counties.

These projects included the following uncompleted work:

| | |
|---------------------------|--------------|
| Paving | 33.68 miles |
| Graveling | 59.15 miles |
| Grading | 149.85 miles |
| Tiling | 523,005 feet |
| Bridges and culverts..... | 282 |

This work is being carried over into 1924.

Projects Completed and Retired.

There has been completed and retired to date a total of 267 Federal Aid and Primary road projects. Of this number 160 were completed prior to 1923 and 107 were completed and retired during 1923. (Refer to Schedule No. 24).

Projects Ready to Be Retired.

On 54 projects which are still carried on the active list the actual work of construction has been all finished and the projects will be accepted and retired early in 1923. (Refer to Schedule 25).

City Paving Projects.

Chapter 230, Acts of the Thirty-ninth General Assembly, provides for paving on extensions of primary roads within cities. Under this Act, during 1923 there have been constructed sixteen projects. The work done is equivalent to 23.70 miles of eighteen-foot pavement. (See Schedule No. 26).

Assignments of Government Equipment.

The distribution of Government Equipment started in 1919 has continued during 1923.

| | |
|---|--------------|
| 49 trucks valued at | \$58,850.00 |
| 4 tractors valued at | 9,250.00 |
| Trailers, wagons, carts and rolling stock valued at | 47,100.00 |
| Shop machinery valued at | 12,608.00 |
| General supplies valued at | 43,564.60 |
| | \$171,372.60 |

Six (6) trucks and one (1) trailer, valued at \$7,400.00 and miscellaneous general supplies, valued at \$46,542.16 have been assigned to the Board of Control of State Institutions. Small tools, to the amount of \$355.36 were assigned to the Park Commission, and machinery and general supplies valued at \$3,566.68 were assigned to the Iowa State College and University of Iowa respectively. (Refer to Schedule No. 27).

Government Equipment Received.

During 1923 Iowa received from the Federal Government equipment valued at \$921,853.75. (Refer to Schedule No. 28).

This equipment consisted of 12 trucks valued at \$13,550.00, 3 tractors valued at \$6,000.00, 16 Dodge, 1 Cadillac and 1 White Reconnaissance cars valued at \$7,875.00 and miscellaneous shop equipment, tools, building materials and general supplies valued at \$294,428.75.

The total value of equipment received from the Government up to December 1, 1923 is \$4,363,054.75.

Cost of Government Equipment to the State.

The cost of transporting such equipment to the State is paid by the Executive Council from the General State Fund. The cost of the ground where the equipment is stored, erecting the necessary buildings, unloading, storing and handling was paid by the Highway Commission from its Maintenance Fund.

The expenditures from December 1, 1922 to December 1, 1923 were as follows:

| | |
|---|--------------|
| Executive Council for freight and packing..... | \$87,534.11 |
| Highway Commission for ground buildings and improvements..... | 28,519.60 |
| Highway Commission for unloading, storing and handling..... | 8,824.23 |
| | <hr/> |
| | \$104,877.95 |

Storage and Equipment.

The 1922 Annual report described the eight buildings erected in previous years for the purpose of storing unassigned equipment allotted by the Federal Government. An additional building was necessary to adequately care for this equipment. A contract for the construction of this building was let and on December 1st was about 80% complete.

A small blacksmith shop has been built in connection with the repair shop, fully equipped from war surplus assignments.

A few additional machines have been installed in the repair shop, including a Heald grinder, which is the only piece of shop equipment not received from the Government.

All Trucks allotted to the counties have been thoroughly overhauled before sending out, and in years have been sent to these shops, completely overhauled and repaired. The actual costs of such repairs are paid by the county receiving the truck. The counties are under no obligations to have their trucks repaired in the Commission's shop. It is entirely optional with the counties whether they get this repair work done at the Commission's shop or at some commercial shop.

Bridges and Culverts Constructed.

Construction of bridges and culverts has continued as provided by the laws enacted by the Thirty-eighth and Thirty-ninth General Assemblies.

During the season covered by this report there have been in active operation 113 bridge projects in 66 counties involving a total of 3,819 structures. (Refer to Schedule No. 29.)

During 1923, 72 projects were completed and a total of 1,815 structures built.

Iowa State Highway Commission
1923-1924 Annual Report
Vol. 10, No. 1, 1924

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 23
ROAD CONSTRUCTION WORK COMPLETED
DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Project Number | Tiling | Grading | | Graveling | | Paving | | Percent Completed |
|--------------|----------------|-------------|---------|-------------|-----------|-------------|--------|--------------|-------------------|
| | | Lineal Feet | Miles | Cubic Yards | Miles | Cubic Yards | Miles | Square Yards | |
| Adair. | F-173 | 7,034 | 5.40 | 130,100 | | | | | |
| Adams. | F-152 | | 5.06 | 97,716 | | | | | 100 |
| Allamakee. | F-161 | —240 | 9.84 | 116,284 | | | | | 100 |
| Allamakee. | P-169 | | .45 | 4,720 | | | | | 70 |
| Allamakee. | F-170 | | 7.40 | 131,950 | | | | | 100 |
| Allamakee. | P-305 | | 1.27 | 12,907 | | | | | 63 |
| Appanoose. | P- 76 | | 1.08 | 10,856 | | | | | 100 |
| Appanoose. | P-227 | 4,774 | 7.40 | 146,000 | | | | | 100 |
| Black Hawk. | F- 62 | —1,140 | 3.17 | 28,057 | | | 9.57 | 100,556 | 80 |
| Black Hawk. | P-164 | | 5.25 | 36,000 | | | | | 100 |
| Black Hawk. | P-233 | 79,965 | 12.79 | 105,000 | | | | | 100 |
| Black Hawk. | P-302 | | .56 | 46,000 | | | | | 100 |
| Bremer. | P-331 | 29,834 | | | | | | | 26 |
| Bremer. | P-191 | | 2.25 | 39,371 | | | | | 100 |
| Bremer. | P-228 | | | | 3.94 | 5,988 | | | 100 |
| Bremer. | P-277 | 50,377 | | | | | | | 83 |
| Buchanan. | P-334 | 31,382 | | | | | | | 92 |
| Buchanan. | F- 5 | 1,419 | | | | | | | 100 |
| Buena Vista. | P-300 | 8,335 | 1.91 | 6,000 | | | | | 100 |
| Buena Vista. | F- 37 | 2,350 | .98 | 3,512 | .98 | 1,825 | | 1.91 | 20,142 |
| Buena Vista. | P- 49 | 30,000 | 1.48 | 13,018 | | | | | 100 |
| Butler. | P- 93 | 1,410 | .08 | 203 | .84 | 1,306 | | | 27 |
| Butler. | P- 71 | | .50 | | .52 | 2,187 | | | 100 |
| Butler. | P-167 | 16,823 | 3.14 | 52,143 | 14.50 | 22,056 | | | 100 |
| Butler. | P-267 | 70,522 | | | | | | | 100 |
| Calhoun. | F- 85 | 5,998 | | | | | | | 57 |
| Carroll. | P- 96 | | | | | | | | 100 |
| Carroll. | F-154 | 4,135 | 2.92 | 27,400 | 9.46 | 15,000 | | | 100 |
| Cedar. | P-226 | | 2.26 | 51,750 | | | | | 100 |
| Cedar. | F- 57 | 25,078 | 7.44 | 63,887 | | | | | 100 |
| Cedar. | P-114 | 81,466 | 24.16 | 245,512 | | | | | 100 |
| Cerro Gordo. | P-316 | | .31 | 7,431 | | | | | 86 |
| Cherokee. | P-275 | 31,628 | 12.00 | 131,947 | 6.23 | 9,719 | | | 30 |
| Cherokee. | P-151 | 1,984 | | | | | | | 83 |
| Cherokee. | P-214 | | 6.23 | 95,849 | 8.21 | 11,625 | | | 100 |

| | | | | | | | | | |
|-------------|-------|---------|--------|---------|--------|--------|--|--|-----|
| Cherokee. | P-249 | | | | 5.50 | 8,580 | | | 100 |
| Cherokee. | P-295 | | | | 22.11 | 34,623 | | | 100 |
| Chickasaw. | F-160 | 10,300 | 1.18 | 12,317 | | | | | 28 |
| Chickasaw. | F-177 | 5,362 | | | | | | | 100 |
| Clarke. | P- 31 | 4,920 | .36 | | | | | | 100 |
| Clarke. | P-313 | | 7.30 | 91,700 | | | | | 87 |
| Clay. | P- 56 | 10,802 | —.34 | 9,500 | 6.48 | 10,240 | | | 99 |
| Clay. | P-256 | 30,800 | 1.60 | 41,694 | | | | | 73 |
| Clay. | P-259 | 32,039 | 2.44 | 44,500 | | | | | 70 |
| Clayton. | F- 74 | | 3.31 | 64,340 | 13.92 | 21,006 | | | 73 |
| Clayton. | F-156 | | 9.67 | 201,153 | | | | | 90 |
| Clinton. | F-346 | | .48 | 3,112 | | | | | 100 |
| Clinton. | F-147 | | 1.49 | 5,700 | | | | | 100 |
| Clinton. | F-186 | | 4.52 | 18,000 | | | | | 100 |
| Clinton. | F-189 | 12,000 | 2.48 | 19,000 | | | | | 97 |
| Clinton. | F-271 | | 2.10 | 47,000 | | | | | 100 |
| Clinton. | P-272 | | .61 | 9,500 | | | | | 39 |
| Clinton. | P-352 | 12,000 | 5.37 | 60,000 | | | | | 37 |
| Crawford. | P- 8 | | .12 | 7,000 | | | | | 100 |
| Crawford. | P-288 | | 1.87 | 25,000 | | | | | 55 |
| Crawford. | P-289 | | 2.748 | 72,000 | | | | | 64 |
| Dallas. | P-195 | | | | 10.85 | 11,750 | | | 100 |
| Dallas. | P-196 | 9,175 | 6.54 | 83,854 | | | | | 100 |
| Davis. | F-153 | 184 | 11.04 | 155,870 | | | | | 99 |
| Davis. | F-158 | | 9.19 | 86,800 | | | | | 60 |
| Decatur. | F-122 | | 2.97 | 34,840 | | | | | 100 |
| Decatur. | P-318 | 1,064 | 2.44 | 34,318 | | | | | 100 |
| Delaware. | F-103 | | 1.64 | 21,448 | 10.13 | 16,513 | | | 100 |
| Delaware. | P-236 | 84,721 | 16.56 | 229,114 | | | | | 90 |
| Des Moines. | P-338 | 2,600 | 1.07 | 7,436 | 1.07 | 1,996 | | | 100 |
| Dubuque. | P-273 | 8,957 | 1.50 | 4,415 | | | | | 100 |
| Dubuque. | F- 17 | | .73 | 13,565 | | | | | 100 |
| Dubuque. | F-148 | 41,322 | 14.90 | 206,788 | | | | | 84 |
| Emmet. | F- 49 | | | | 3.19 | 4,167 | | | 100 |
| Fayette. | F- 59 | | 7.48 | 42,652 | 7.48 | 7,372 | | | 100 |
| Fayette. | P-143 | 58 | 2.85 | | 5.49 | 12,314 | | | 100 |
| Fayette. | P-144 | | 5.36 | 51,366 | | | | | 100 |
| Fayette. | P-145 | | 3,330 | | | | | | 100 |
| Fayette. | F-164 | | 61,531 | | | | | | 100 |
| Fayette. | F-172 | | —3,216 | 1.50 | 11,304 | | | | 100 |
| Floyd. | P-268 | 40,747 | 6.22 | 51,860 | | | | | 100 |
| Floyd. | P-269 | | 38,885 | | | | | | 100 |
| Franklin. | F-171 | 23,290 | 1.82 | 33,428 | 12.02 | 19,636 | | | 100 |
| Franklin. | P-261 | 75,489 | | | | | | | 100 |
| Franklin. | P-354 | | 1.12 | 5,645 | 1.12 | 1,741 | | | 100 |
| Greene. | F-183 | 125,000 | 15.00 | 150,000 | | | | | 85 |
| Greene. | P-279 | 10,225 | 1.43 | 15,360 | | | | | 100 |
| Greene. | P-347 | | 1.98 | 4,000 | | | | | 100 |
| Greene. | P-348 | 9,457 | 1.51 | 4,978 | | | | | 100 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 22—Continued

| County | Project Number | Tiling | | Graveling | | Paving | | Percent Concrete poured |
|---------|----------------|---------------|---------|----------------|-------|----------------|-------|-------------------------------|
| | | Lbs./ Foot | Miles | Cubic Yards | Miles | Cubic Yards | Miles | |
| Clayton | P. 122 | 43,467 | 11.28 | 86,500 | 4.71 | 7,568 | | 100 |
| Clyde | P. 142 | 4,300 | | | | | | 100 |
| Clyde | P. 145 | 4,300 | | | | | | 100 |
| Clyde | P. 173 | 6.16 | 109,560 | | | | | 100 |
| Clyde | P. 67 | 29,700 | * 1.54 | 7,450 | 10.56 | 3,011 | | 100 |
| Clinton | P. 79 | 16,602 | 2.43 | 15,023 | | | | 50 |
| Clinton | P. 217 | 2,000 | 5.57 | 61,710 | | | | 100 |
| Clinton | P. 233 | 2,000 | 5.57 | 61,710 | 1.45 | 2,395 | | 100 |
| Clinton | P. 314 | 10,000 | 10.00 | 10,000 | 4.50 | 5,000 | | 100 |
| Clinton | P. 120 | 31,000 | 11.07 | 111,997 | 4.96 | 16,512 | | 100 |
| Clinton | P. 205 | 151,000 | 6.07 | 151,000 | 1.10 | 11,330 | | 100 |
| Cook | P. 34 | 6.07 | 54,166 | | | | | 12 |
| Cook | P. 151 | 5,270 | 1.51 | 58,830 | 10.41 | 25,759 | | 100 |
| Cook | P. 105 | 64,300 | | | | | | 100 |
| Cook | P. 100 | 11,169 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 117 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 96 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 144 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 10 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 77 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 200 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 219 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 204 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 168 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 242 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 281 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 195 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 18 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 270 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |
| Cook | P. 111 | 2,000 | 2.03 | 2,000 | 0.35 | 1,599 | | 100 |

CONSTRUCTION DEPARTMENT

| Loc. | Proj. No. | Start | End | Loc. | Proj. No. | Start | End | Loc. |
|--------|-----------|--------|-------|--------|-----------|--------|-------|--------|
| Laurel | P. 146 | 46,467 | 20.52 | Laurel | P. 146 | 46,467 | 20.52 | Laurel |
| Laurel | P. 13 | 7,000 | 5.12 | Laurel | P. 13 | 7,000 | 5.12 | Laurel |
| Laurel | P. 22 | 1,000 | 1.24 | Laurel | P. 22 | 1,000 | 1.24 | Laurel |
| Laurel | P. 6 | 9,000 | 1.24 | Laurel | P. 6 | 9,000 | 1.24 | Laurel |
| Laurel | P. 14 | 11,760 | 11.71 | Laurel | P. 14 | 11,760 | 11.71 | Laurel |
| Laurel | P. 229 | 1,000 | 1.24 | Laurel | P. 229 | 1,000 | 1.24 | Laurel |
| Laurel | P. 200 | 1,000 | 1.24 | Laurel | P. 200 | 1,000 | 1.24 | Laurel |
| Laurel | P. 149 | 1,000 | 1.24 | Laurel | P. 149 | 1,000 | 1.24 | Laurel |
| Laurel | P. 148 | 1,000 | 1.24 | Laurel | P. 148 | 1,000 | 1.24 | Laurel |
| Laurel | P. 147 | 1,000 | 1.24 | Laurel | P. 147 | 1,000 | 1.24 | Laurel |
| Laurel | P. 145 | 1,000 | 1.24 | Laurel | P. 145 | 1,000 | 1.24 | Laurel |
| Laurel | P. 143 | 1,000 | 1.24 | Laurel | P. 143 | 1,000 | 1.24 | Laurel |
| Laurel | P. 142 | 1,000 | 1.24 | Laurel | P. 142 | 1,000 | 1.24 | Laurel |
| Laurel | P. 141 | 1,000 | 1.24 | Laurel | P. 141 | 1,000 | 1.24 | Laurel |
| Laurel | P. 140 | 1,000 | 1.24 | Laurel | P. 140 | 1,000 | 1.24 | Laurel |
| Laurel | P. 139 | 1,000 | 1.24 | Laurel | P. 139 | 1,000 | 1.24 | Laurel |
| Laurel | P. 138 | 1,000 | 1.24 | Laurel | P. 138 | 1,000 | 1.24 | Laurel |
| Laurel | P. 137 | 1,000 | 1.24 | Laurel | P. 137 | 1,000 | 1.24 | Laurel |
| Laurel | P. 136 | 1,000 | 1.24 | Laurel | P. 136 | 1,000 | 1.24 | Laurel |
| Laurel | P. 135 | 1,000 | 1.24 | Laurel | P. 135 | 1,000 | 1.24 | Laurel |
| Laurel | P. 134 | 1,000 | 1.24 | Laurel | P. 134 | 1,000 | 1.24 | Laurel |
| Laurel | P. 133 | 1,000 | 1.24 | Laurel | P. 133 | 1,000 | 1.24 | Laurel |
| Laurel | P. 132 | 1,000 | 1.24 | Laurel | P. 132 | 1,000 | 1.24 | Laurel |
| Laurel | P. 131 | 1,000 | 1.24 | Laurel | P. 131 | 1,000 | 1.24 | Laurel |
| Laurel | P. 130 | 1,000 | 1.24 | Laurel | P. 130 | 1,000 | 1.24 | Laurel |
| Laurel | P. 129 | 1,000 | 1.24 | Laurel | P. 129 | 1,000 | 1.24 | Laurel |
| Laurel | P. 128 | 1,000 | 1.24 | Laurel | P. 128 | 1,000 | 1.24 | Laurel |
| Laurel | P. 127 | 1,000 | 1.24 | Laurel | P. 127 | 1,000 | 1.24 | Laurel |
| Laurel | P. 126 | 1,000 | 1.24 | Laurel | P. 126 | 1,000 | 1.24 | Laurel |
| Laurel | P. 125 | 1,000 | 1.24 | Laurel | P. 125 | 1,000 | 1.24 | Laurel |
| Laurel | P. 124 | 1,000 | 1.24 | Laurel | P. 124 | 1,000 | 1.24 | Laurel |
| Laurel | P. 123 | 1,000 | 1.24 | Laurel | P. 123 | 1,000 | 1.24 | Laurel |
| Laurel | P. 122 | 1,000 | 1.24 | Laurel | P. 122 | 1,000 | 1.24 | Laurel |
| Laurel | P. 121 | 1,000 | 1.24 | Laurel | P. 121 | 1,000 | 1.24 | Laurel |
| Laurel | P. 120 | 1,000 | 1.24 | Laurel | P. 120 | 1,000 | 1.24 | Laurel |
| Laurel | P. 119 | 1,000 | 1.24 | Laurel | P. 119 | 1,000 | 1.24 | Laurel |
| Laurel | P. 118 | 1,000 | 1.24 | Laurel | P. 118 | 1,000 | 1.24 | Laurel |
| Laurel | P. 117 | 1,000 | 1.24 | Laurel | P. 117 | 1,000 | 1.24 | Laurel |
| Laurel | P. 116 | 1,000 | 1.24 | Laurel | P. 116 | 1,000 | 1.24 | Laurel |
| Laurel | P. 115 | 1,000 | 1.24 | Laurel | P. 115 | 1,000 | 1.24 | Laurel |
| Laurel | P. 114 | 1,000 | 1.24 | Laurel | P. 114 | 1,000 | 1.24 | Laurel |
| Laurel | P. 113 | 1,000 | 1.24 | Laurel | P. 113 | 1,000 | 1.24 | Laurel |
| Laurel | P. 112 | 1,000 | 1.24 | Laurel | P. 112 | 1,000 | 1.24 | Laurel |
| Laurel | P. 111 | 1,000 | 1.24 | Laurel | P. 111 | 1,000 | 1.24 | Laurel |
| Laurel | P. 110 | 1,000 | 1.24 | Laurel | P. 110 | 1,000 | 1.24 | Laurel |
| Laurel | P. 109 | 1,000 | 1.24 | Laurel | P. 109 | 1,000 | 1.24 | Laurel |
| Laurel | P. 108 | 1,000 | 1.24 | Laurel | P. 108 | 1,000 | 1.24 | Laurel |
| Laurel | P. 107 | 1,000 | 1.24 | Laurel | P. 107 | 1,000 | 1.24 | Laurel |
| Laurel | P. 106 | 1,000 | 1.24 | Laurel | P. 106 | 1,000 | 1.24 | Laurel |
| Laurel | P. 105 | 1,000 | 1.24 | Laurel | P. 105 | 1,000 | 1.24 | Laurel |
| Laurel | P. 104 | 1,000 | 1.24 | Laurel | P. 104 | 1,000 | 1.24 | Laurel |
| Laurel | P. 103 | 1,000 | 1.24 | Laurel | P. 103 | 1,000 | 1.24 | Laurel |
| Laurel | P. 102 | 1,000 | 1.24 | Laurel | P. 102 | 1,000 | 1.24 | Laurel |
| Laurel | P. 101 | 1,000 | 1.24 | Laurel | P. 101 | 1,000 | 1.24 | Laurel |
| Laurel | P. 100 | 1,000 | 1.24 | Laurel | P. 100 | 1,000 | 1.24 | Laurel |
| Laurel | P. 99 | 1,000 | 1.24 | Laurel | P. 99 | 1,000 | 1.24 | Laurel |
| Laurel | P. 98 | 1,000 | 1.24 | Laurel | P. 98 | 1,000 | 1.24 | Laurel |
| Laurel | P. 97 | 1,000 | 1.24 | Laurel | P. 97 | 1,000 | 1.24 | Laurel |
| Laurel | P. 96 | 1,000 | 1.24 | Laurel | P. 96 | 1,000 | 1.24 | Laurel |
| Laurel | P. 95 | 1,000 | 1.24 | Laurel | P. 95 | 1,000 | 1.24 | Laurel |
| Laurel | P. 94 | 1,000 | 1.24 | Laurel | P. 94 | 1,000 | 1.24 | Laurel |
| Laurel | P. 93 | 1,000 | 1.24 | Laurel | P. 93 | 1,000 | 1.24 | Laurel |
| Laurel | P. 92 | 1,000 | 1.24 | Laurel | P. 92 | 1,000 | 1.24 | Laurel |
| Laurel | P. 91 | 1,000 | 1.24 | Laurel | P. 91 | 1,000 | 1.24 | Laurel |
| Laurel | P. 90 | 1,000 | 1.24 | Laurel | P. 90 | 1,000 | 1.24 | Laurel |
| Laurel | P. 89 | 1,000 | 1.24 | Laurel | P. 89 | 1,000 | 1.24 | Laurel |
| Laurel | P. 88 | 1,000 | 1.24 | Laurel | P. 88 | 1,000 | 1.24 | Laurel |
| Laurel | P. 87 | 1,000 | 1.24 | Laurel | P. 87 | 1,000 | 1.24 | Laurel |
| Laurel | P. 86 | 1,000 | 1.24 | Laurel | P. 86 | 1,000 | 1.24 | Laurel |
| Laurel | P. 85 | 1,000 | 1.24 | Laurel | P. 85 | 1,000 | 1.24 | Laurel |
| Laurel | P. 84 | 1,000 | 1.24 | Laurel | P. 84 | 1,000 | 1.24 | Laurel |
| Laurel | P. 83 | 1,000 | 1.24 | Laurel | P. 83 | 1,000 | 1.24 | Laurel |
| Laurel | P. 82 | 1,000 | 1.24 | Laurel | P. 82 | 1,000 | 1.24 | Laurel |
| Laurel | P. 81 | 1,000 | 1.24 | Laurel | P. 81 | 1,000 | 1.24 | Laurel |
| Laurel | P. 80 | 1,000 | 1.24 | Laurel | P. 80 | 1,000 | 1.24 | Laurel |
| Laurel | P. 79 | 1,000 | 1.24 | Laurel | P. 79 | 1,000 | 1.24 | Laurel |
| Laurel | P. 78 | 1,000 | 1.24 | Laurel | P. 78 | 1,000 | 1.24 | Laurel |
| Laurel | P. 77 | 1,000 | 1.24 | Laurel | P. 77 | 1,000 | 1.24 | Laurel |
| Laurel | P. 76 | 1,000 | 1.24 | Laurel | P. 76 | 1,000 | 1.24 | Laurel |
| Laurel | P. 75 | 1,000 | 1.24 | Laurel | P. 75 | 1,000 | 1.24 | Laurel |
| Laurel | P. 74 | 1,000 | 1.24 | Laurel | P. 74 | 1,000 | 1.24 | Laurel |
| Laurel | P. 73 | 1,000 | 1.24 | Laurel | P. 73 | 1,000 | 1.24 | Laurel |
| Laurel | P. 72 | 1,000 | 1.24 | Laurel | P. 72 | 1,000 | 1.24 | Laurel |
| Laurel | P. 71 | 1,000 | 1.24 | Laurel | P. 71 | 1,000 | 1.24 | Laurel |
| Laurel | P. 70 | 1,000 | 1.24 | Laurel | P. 70 | 1,000 | 1.24 | Laurel |
| Laurel | P. 69 | 1,000 | 1.24 | Laurel | P. 69 | 1,000 | 1.24 | Laurel |
| Laurel | P. 68 | 1,000 | 1.24 | Laurel | P. 68 | 1,000 | 1.24 | Laurel |
| Laurel | P. 67 | 1,000 | 1.24 | Laurel | P. 67 | 1,000 | 1.24 | Laurel |
| Laurel | P. 66 | 1,000 | 1.24 | Laurel | P. 66 | 1,000 | 1.24 | Laurel |
| Laurel | P. 65 | 1,000 | 1.24 | Laurel | P. 65 | 1,000 | 1.24 | Laurel |
| Laurel | P. 64 | 1,000 | 1.24 | Laurel | P. 64 | 1,000 | 1.24 | Laurel |
| Laurel | P. 63 | 1,000 | 1.24 | Laurel | P. 63 | 1,000 | 1.24 | Laurel |
| Laurel | P. 62 | 1,000 | 1.24 | Laurel | P. 62 | 1,000 | 1.24 | Laurel |
| Laurel | P. 61 | 1,000 | 1.24 | Laurel | P. 61 | 1,000 | 1.24 | Laurel |
| Laurel | P. 60 | 1,000 | 1.24 | Laurel | P. 60 | 1,000 | 1.24 | Laurel |
| Laurel | P. 59 | 1,000 | 1.24 | Laurel | P. 59 | 1,000 | 1.24 | Laurel |
| Laurel | P. 58 | 1,000 | 1.24 | Laurel | P. 58 | 1,000 | 1.24 | Laurel |
| Laurel | P. 57 | 1,000 | 1.24 | Laurel | P. 57 | 1,000 | 1.24 | Laurel |
| Laurel | P. 56 | 1,000 | 1.24 | Laurel | P. 56 | 1,000 | 1.24 | Laurel |
| Laurel | P. 55 | 1,000 | 1.24 | Laurel | P. 55 | 1,000 | 1.24 | Laurel |
| Laurel | P. 54 | 1,000 | 1.24 | Laurel | P. 54 | 1,000 | 1.24 | Laurel |
| Laurel | P. 53 | 1,000 | 1.24 | Laurel | P. 53 | 1,000 | 1.24 | Laurel |
| Laurel | P. 52 | 1,000 | 1.24 | Laurel | P. 52 | 1,000 | 1.24 | Laurel |
| Laurel | P. 51 | 1,000 | 1.24 | Laurel | P. 51 | 1,000 | 1.24 | Laurel |
| Laurel | P. 50 | 1,000 | 1.24 | Laurel | P. 50 | 1,000 | 1.24 | Laurel |
| | | | | | | | | |

SCHEDULE NO. 23—Continued

| County | Project Number | Tiling | Grading | | Graveling | | Paving | | Percent Completed |
|------------|----------------|-------------|---------|-------------|-----------|-------------|--------|--------------|-------------------|
| | | Lineal Feet | Miles | Cubic Yards | Miles | Cubic Yards | Miles | Square Yards | |
| Sac. | P-304 | 18,494 | .18 | 1,331 | 13.44 | 21,252 | | | |
| Scott | F- 50 | | | 250 | | | 1.77 | 19,298 | 100 |
| Scott | F- 54 | | 5.45 | 7,745 | | | 5.45 | 57,584 | 100 |
| Scott | F- 55 | | 12.74 | 33,729 | | | 12.09 | 128,708 | 100 |
| Scott | F-114 | | .10 | 350 | | | .10 | 1,100 | 100 |
| Scott | F-124 | 5,903 | | | | | | | |
| Scott | F-135 | | .16 | 6,900 | | | .16 | 1,440 | 72 |
| Scott | F-185 | | 9.44 | 50,400 | | | 5.00 | 53,744 | 99 |
| Sioux | P-204 | 39,795 | | | | | | | |
| Sioux | P- 83 | | .80 | 5,925 | | | | | 100 |
| Sioux | P-198 | | | | 20.52 | 31,837 | | | 100 |
| Sioux | P-223 | | 13.20 | 175,602 | | | | | 100 |
| Sioux | P-336 | | | | | 12.81 | 20,000 | | 84 |
| Sioux | P-299 | | | | | 5.88 | 9,315 | | 93 |
| Sioux | P-337 | | | 6,000 | 12.74 | 20,350 | | | 100 |
| Story | P-314 | | .62 | 24,000 | | | | | 100 |
| Story | F- 72 | 3,795 | | | | | | | 60 |
| Story | P-231 | | 1.85 | 32,779 | 1.25 | 1,945 | | | 100 |
| Story | P-232 | | | | 12.21 | 18,328 | | | 100 |
| Story | P-282 | 9,660 | 1.07 | 9,600 | 1.07 | 1,666 | | | 100 |
| Tama | B-133 | | | 30,904 | | | | | 100 |
| Tama | F- 47 | | .21 | 29,794 | 23.28 | 35,386 | | | 100 |
| Tama | F-176 | 14,679 | 6.78 | 85,003 | | | | | 100 |
| Taylor | P-276 | 12,935 | 15.60 | 268,202 | | | | | 100 |
| Union | F-149 | | | 12.74 | 243,950 | | | | 84 |
| Van Buren | F- 83 | | | 2.54 | 67,600 | | | | 95 |
| Wapello | F-165 | 3,455 | 15.54 | 231,082 | | | | | 67 |
| Warren | F-159 | 1,100 | 8.75 | | | | | | 86 |
| Warren | P- 44 | 1,621 | | | | | | | 100 |
| Warren | P-222 | 1,325 | | | | | | | 100 |
| Warren | P-284 | | | | | | | | 100 |
| Washington | P-291 | | | | .10 | 148 | | | 4 |
| Washington | F-167 | 14,442 | 7.77 | 118,881 | 1.77 | 2,763 | | | 100 |
| Washington | F-182 | 6,044 | 4.08 | 75,560 | | | | | 87 |
| Washington | P-253 | | 3.30 | 73,661 | | | | | 81 |
| Washington | P-306 | | | | | | 8.21 | 6,584 | 35 |
| Wayne | F- 91 | | | | | | | | 54 |
| Wayne | F-150 | | 1.49 | 15,405 | | | | | 100 |

| | | | | | | | | | |
|------------|-------|-----------|--------|------------|--------|---------|--------|-----------|-----|
| Webster | P-182 | 10,500 | | | 10.82 | 16,892 | | | 96 |
| Webster | P-183 | | | | 6.45 | 10,349 | | | 100 |
| Webster | P-184 | 12,893 | .67 | 3,000 | 2.14 | 3,332 | | | 66 |
| Webster | B-207 | | | 17,000 | | | | | 100 |
| Winnebago | P-120 | 3,796 | 1.39 | 14,016 | 1.80 | 4,339 | | | 100 |
| Winneshiek | F- 98 | | 6.47 | 119,124 | | | | | 100 |
| Winneshiek | P-121 | 9,122 | 4.00 | 29,351 | | | | | 100 |
| Woodbury | F- 2 | | 31.22 | 301,787 | | | 17.68 | 193,433 | 98 |
| Woodbury | F-136 | | .49 | 8,900 | | | | | 100 |
| Woodbury | F-162 | | 1.60 | 18,286 | | | | | 100 |
| Woodbury | F-188 | | 7.44 | 54,000 | | | 8.00 | 84,536 | 90 |
| Worth | P-216 | 5,915 | 17.20 | 221,991 | 7.60 | 11,862 | | | 100 |
| Wright | P-199 | 21,787 | 6.94 | 94,388 | | | | | 100 |
| Wright | P-200 | 22,017 | | | | | | | 100 |
| Wright | P-341 | 2,126 | 2.00 | 17,824 | 2.00 | 3,118 | | | 100 |
| | | 2,161,741 | 837.45 | 11,248,766 | 443.79 | 665,528 | 100.69 | 1,066,639 | |

SCHEDULE NO. 24

PROJECTS COMPLETED AND RETIRED
DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Number Project | Mileages | Nature of Work |
|-----------|----------------|----------|------------------------------|
| Adams | F-152 | 13.77 | Grading, draining |
| Allamakee | P- 29 | 3.41 | Grading, draining |
| Allamakee | P-305 | 1.27 | Grading |
| Appanoose | P- 76 | 10.48 | Grading, draining |
| Audubon | F- 52 | 17.47 | Grading, draining |
| Bremer | P-191 | 9.93 | Grading, draining |
| Bremer | P-238 | 10.17 | Grading |
| Buchanan | P- 66 | 6.52 | Grading, draining |
| Buchanan | P-300 | 1.91 | Grading, draining, paving |
| Butler | P- 71 | 11.92 | Grading, draining, graveling |
| Butler | F- 85 | 15.73 | Grading, draining, graveling |
| Calhoun | P- 95 | 12.00 | Grading, draining, graveling |
| Carroll | F-154 | 12.48 | Grading, draining, graveling |
| Cass | P-226 | 3.16 | Grading |
| Cherokee | F-155 | 16.94 | Grading |
| Cherokee | P-151 | 17.93 | Grading, draining |
| Cherokee | P-249 | 5.50 | Graveling |
| Clarke | P-295 | 22.11 | Graveling |
| Clayton | P- 31 | 12.06 | Grading, draining |
| Clayton | P- 70 | 8.12 | Grading |
| Clinton | P-346 | .48 | Grading |
| Crawford | P-125 | 16.67 | Grading, draining |
| Dallas | P- 8 | 15.42 | Grading, draining |
| Dallas | P-195 | 10.85 | Grading, draining, graveling |
| Decatur | P-196 | 9.03 | Grading, graveling |
| Decatur | F-122 | 10.72 | Grading, draining |
| Delaware | P-318 | 2.44 | Grading, draining |
| Fayette | F-103 | 13.48 | Grading, grading, graveling |
| Fayette | P-143 | 5.27 | Draining, graveling |
| Fayette | P-144 | 5.36 | Grading, draining |
| Fayette | P-145 | 1.75 | Grading, draining |
| Fayette | P-161 | 8.60 | Grading, draining |
| Floyd | F-172 | 13.59 | Grading, draining |
| Franklin | F-157 | 2.58 | Grading, draining, paving |
| Greene | F-171 | 12.02 | Grading, draining, graveling |
| Greene | P-279 | 1.45 | Grading, draining |
| Grundy | P-347 | 1.98 | Grading, paving |
| Grundy | P- 48 | 19.44 | Grading, draining |
| Guthrie | P-242 | 17.71 | Graveling |
| Hamilton | F-145 | 9.77 | Grading, draining |
| Hamilton | F- 67 | 16.88 | Grading, draining |
| Hamilton | P-254 | 1.45 | Grading, draining, graveling |
| Hancock | P-334 | 5.79 | Graveling |
| Harrison | F- 94 | 24.97 | Grading, draining, paving |
| Howard | P- 34 | 3.07 | Grading |
| Humboldt | F- 93 | 11.50 | Grading, draining, graveling |
| Ida | F-117 | 29.37 | Grading, draining, graveling |
| Jackson | P-161 | 13.86 | Grading |
| Jasper | F- 21 | 16.22 | Grading, draining |
| Jasper | F- 64 | 20.75 | Grading, draining |
| Jasper | P- 77 | 27.68 | Grading, draining, graveling |
| Jefferson | P- 99 | .97 | Grading |
| Johnson | P-120 | 6.83 | Grading, draining |
| Johnson | P-286 | .15 | Grading, paving |
| Jones | P-310 | 3.93 | Grading |
| Jones | P- 86 | 24.33 | Grading, draining |
| Kossuth | P-281 | 4.91 | Graveling |
| Kossuth | F- 66 | 35.75 | Grading, draining, graveling |
| Kossuth | F-111 | 13.34 | Grading, draining, graveling |
| Kossuth | F-140 | 11.26 | Grading, draining, paving |
| Kossuth | P-276 | 1.80 | Grading, paving |
| Linn | P-283 | .12 | Grading, paving |
| Linn | P-257 | .47 | Grading |
| Lucas | P-345 | .07 | Grading, paving |
| Lyon | F- 63 | 17.60 | Grading, draining |
| Lyon | P- 85 | 17.19 | Grading, draining |
| Lyon | P-146 | 12.53 | Grading, draining |
| Lyon | P-292 | 12.34 | Graveling |
| Lyon | P-307 | 12.53 | Graveling |
| Marshall | P-240 | 13.06 | Grading, draining |

CONSTRUCTION DEPARTMENT

SCHEDULE NO. 24—Continued

| County | Number Project | Mileages | Nature of Work |
|---------------|----------------|----------|------------------------------|
| Monona | P- 38 | 31.03 | Grading |
| O'Brien | P- 69 | 11.29 | Grading, draining |
| Osceola | P-197 | 16.19 | Grading, draining |
| Osecola | P-296 | 5.31 | Graveling |
| Plymouth | P- 74 | 13.92 | Grading |
| Pocahontas | P-339 | 12.59 | Grading, graveling |
| Polk | P-115 | 4.10 | Grading, draining |
| Polk | P-244 | 6.20 | Grading, draining |
| Polk | P-280 | .75 | Grading, draining, graveling |
| Pottawattamie | P- 21 | 14.85 | Grading |
| Pottawattamie | P- 22 | 20.18 | Grading |
| Pottawattamie | P- 92 | 9.94 | Grading |
| Poweshiek | F-174 | 16.18 | Grading, draining |
| Poweshiek | P-247 | 8.09 | Grading |
| Sac | P-304 | 13.44 | Grading, draining, graveling |
| Scott | P- 50 | 10.49 | Grading, draining, paving |
| Scott | P-124 | ----- | Draining |
| Sioux | P-204 | 20.52 | Graveling |
| Sioux | P-209 | 5.88 | Graveling |
| Sioux | P-337 | 12.74 | Graveling |
| Story | F- 72 | 9.75 | Grading, draining, graveling |
| Story | P-231 | 2.75 | Grading, graveling |
| Story | P-232 | 25.05 | Graveling |
| Taylor | P-282 | 1.07 | Grading, draining, graveling |
| Van Buren | F- 81 | 18.44 | Grading |
| Warren | F- 60 | 11.92 | Grading, draining |
| Warren | P- 44 | 8.55 | Grading, draining |
| Warren | P-222 | 1.77 | Grading, draining |
| Wayne | P-291 | 1.77 | Graveling |
| Wayne | F- 91 | 15.55 | Grading, draining |
| Wayne | F-150 | 15.29 | Grading, draining |
| Webster | P- 64 | 16.98 | Grading, draining |
| Webster | P-183 | 6.45 | Graveling |
| Winnebago | P-120 | 15.76 | Grading, draining, graveling |
| Woodbury | F-136 | 7.02 | Grading, paving |
| Woodbury | F-162 | 7.65 | Grading |

SCHEDULE NO. 25

PROJECTS READY TO BE RETIRED

| County | Number Project | Mileage | Nature of Work |
|-------------|-------------------|---------|------------------------------|
| Adair | P-123 | 9.64 | Grading, draining |
| Allamakee | P-140 | .50 | Grading, draining |
| Appanoose | P-27 | 11.00 | Grading |
| Benton Hawk | P-231 | 12.79 | Draining |
| Black Hawk | P-201 | 14.50 | Grading, draining, graveling |
| Butler | P-62 | 14.30 | Grading, draining |
| Cedar | P-214 | 8.31 | Grading, graveling |
| Cherokee | P-177 | 11.09 | Grading, graveling |
| Clinton | P-147 | 10.40 | Grading, paving |
| Clinton | P-20 | 4.40 | Grading, draining, paving |
| Davis | P-154 | 12.18 | Grading, draining |
| Delaware | P-234 | 1.07 | Grading, draining, graveling |
| Douglas | P-275 | 15.00 | Grading, draining, paving |
| Fayette | P-30 | 29.52 | Grading, draining, graveling |
| Floyd | P-200 | 6.22 | Grading, draining |
| Franklin | P-260 | 1.12 | Draining |
| Franklin | P-254 | 1.12 | Grading, graveling |
| Garrison | P-162 | 18.50 | Grading, draining |
| Greene | P-158 | 1.51 | Grading, paving |
| Grundy | P-125 | 23.83 | Grading, draining |
| Hamilton | P-79 | 21.75 | Draining, grading, graveling |
| Hamilton | P-217 | 5.00 | Draining |
| Hancock | P-252 | 5.00 | Draining, paving |
| Howard | P-130 | 20.20 | Grading, draining, graveling |
| Iowa | P-155 | 16.41 | Grading, graveling |
| Jordan | P-274 | 9.20 | Graveling |
| Jordan | P-128 | 5.00 | Grading, draining |
| Knox | P-98 | 25.55 | Grading, draining, graveling |
| Lee | P-149 | 2.40 | Grading |
| Madison | P-158 | 12.73 | Grading, draining, graveling |
| Mitchell | P-87 | 28.35 | Grading, draining, graveling |
| Moultrie | P-132 | 12.54 | Grading, draining, paving |
| Polk | P-129 | 9.00 | Grading, draining, paving |
| Polk | P-157 | 7.72 | Grading, draining, paving |
| Polk | P-349 | .86 | Grading, draining |
| Polk | P-121 | 9.39 | Grading, draining |
| Ringgold | P-11 | 5.00 | Grading |
| Ringgold | P-210 | 5.00 | Grading, draining, graveling |
| Scott | P-12 | 38.56 | Grading, draining, paving |
| Scott | P-125 | 2.00 | Grading, draining, paving |
| Scott | P-185 | 10.18 | Grading, paving |
| Sibley | P-82 | 21.09 | Grading, draining |
| Sibley | P-232 | 22.05 | Graded rail |
| Tama | P-130 | 22.05 | Grading, draining, graveling |
| Wapello | P-28 | 17.05 | Grading, draining |
| Winneshiek | P-198 | 8.00 | Grading, draining, graveling |
| Woodbury | P-210 | 21.00 | Grading, draining, graveling |
| Wright | P-299 | 6.04 | Grading, draining |
| Wright | P-300 | 9.47 | Grading, draining |
| Wright | P-341 | 2.00 | Grading, draining, graveling |

CONSTRUCTION DEPARTMENT

SCHEDULE NO. 26

CITY PRIMARY ROAD PAVING PROJECTS

| County | City | Project Number | Miles | Square Yards | Date Completed |
|-------------|--------------|-------------------|--------|-----------------|-------------------|
| Benton | Belle Plaine | C-6 | 1.14 | 16,301 | 1923 |
| Story | C-9 | .75 | 11,013 | 1923 | |
| Allamakee | Waukon | C-10 | 22.198 | 1923 | |
| Iowa City | C-11 | .88 | 9,309 | 1923 | |
| Woodbury | Saint Paul | C-12 | 1.76 | 19,779 | 1923 |
| Des Moines | Burlington | C-13 | 1.17 | 25,231 | 1923 |
| Winnebago | Decorah | C-15 | .73 | 10,150 | 1923 |
| Des Moines | Elmwood | C-18 | 1.44 | 21,805 | 1923 |
| Carroll | Carrollton | C-19 | 1.21 | 12,818 | 1923 |
| Polk | Des Moines | C-21 | 2.30 | 28,470 | 1923 |
| Cerro Gordo | Clear Lake | C-22 | .50 | 4,000 | 1923 |
| Wapello | Ottemwa | C-23 | 1.09 | 16,013 | 1923 |
| Locas | C-24 | .31 | 3,340 | 1923 | |
| Nevada | C-25 | .82 | 9,100 | 1923 | |
| Delaware | Manchester | C-26 | 1.21 | 20,600 | 1923 |
| Calhoun | Lake City | C-27 | .58 | 19,000 | 1923 |
| Total | | | 18.75 | 250,359 | |

1108

IOWA STATE HIGHWAY COMMISSION

| County | Trucks | | Tractors | | Trailers, Wagons, Carts, Roll- ing Stock | | Shop Machinery | Small Tools | General Supplies | Totals |
|--------------|--------|-------------|----------|----------|---|----------|-------------------|----------------|---------------------|-------------|
| | Number | Value | Number | Value | | | | | | |
| Adair. | 1 | \$ 1,500.00 | | | \$ 500.00 | \$ 50.00 | 187.70 | \$ 8 | 212.00 | \$ 2,330.60 |
| Adams. | 1 | 1,500.00 | | | 500.00 | 64.00 | 130.00 | | 703.90 | |
| Allamakee. | 1 | 1,500.00 | | | 500.00 | 218.00 | 256.30 | | 3,474.50 | |
| Appanoose. | | | | | | 63.00 | 140.00 | | 543.90 | |
| Ardmore. | | | | | 500.00 | 96.00 | 145.00 | | 741.90 | |
| Benton. | | | | | 1,000.00 | 370.30 | 685.28 | | 1,023.90 | |
| Black Hawk. | | | | | 500.00 | 160.00 | 284.10 | | 933.05 | |
| Boone. | | | | | 1,000.00 | 148.95 | 146.90 | | 208.90 | |
| Brewer. | | | | | 500.00 | 63.00 | 380.00 | | 1,560.49 | |
| Buchanan. | 1 | 1,000.00 | | | 500.00 | 180.49 | 380.00 | | 2,379.65 | |
| Buena Vista. | 1 | 1,500.00 | | | 1,000.00 | 248.05 | 531.00 | | 2,066.30 | |
| Buell. | | | | | 1,000.00 | 146.20 | 500.00 | | 2,682.20 | |
| Cahoon. | | | | | 500.00 | 20.00 | 183.30 | | 225.34 | |
| Carroll. | | | | | 500.00 | 154.80 | 414.20 | | 1,117.50 | |
| Cass. | | | | | 500.00 | 79.25 | 150.00 | | 805.70 | |
| Cedar. | 3 | 4,500.00 | | | 500.00 | 129.15 | 147.70 | | 4,729.35 | |
| Cerro Gordo. | 2 | 3,000.00 | | | 500.00 | 563.45 | 3,802.00 | | | |
| Cherokee. | | | | | 500.00 | 100.00 | 767.18 | | 1,001.88 | |
| Chickasaw. | | | | | 1,000.00 | 146.00 | 229.00 | | 309.05 | |
| Clarke. | | | | | 1,000.00 | 248.47 | 306.13 | | 4,243.05 | |
| Clay. | | | | | 1,000.00 | 202.95 | 300.30 | | 2,190.90 | |
| Clayton. | 1 | 500.00 | | | 500.00 | 167.80 | 319.70 | | 1,012.25 | |
| Clinton. | | | | | 500.00 | 100.00 | 201.40 | | 1,656.99 | |
| Crawford. | | | | | 500.00 | 96.20 | 271.70 | | 860.29 | |
| Dallas. | | | | | 500.00 | 78.00 | 221.80 | | 809.80 | |
| Davis. | | | | | 500.00 | 90.90 | 144.45 | | 214.35 | |
| Decatur. | | | | | 500.00 | 200.50 | 567.45 | | 2,068.45 | |
| Delaware. | | | | | 500.00 | 63.00 | 136.90 | | 2,190.90 | |
| Des Moines. | 2 | 2,300.00 | 1 | 2,000.00 | 1,000.00 | 115.00 | 222.65 | | 3,976.13 | |
| Dickinson. | | | | | 500.00 | 254.95 | 380.91 | | 1,669.86 | |
| Dubuque. | | | | | 500.00 | 297.20 | 734.50 | | 2,875.82 | |
| Emmet. | | | | | 500.00 | 193.70 | 901.05 | | 1,395.65 | |
| Fayette. | | | | | 500.00 | 935.99 | 453.65 | | 2,772.04 | |
| Floyd. | | | | | 500.00 | 227.29 | 1,295.25 | | 1,676.55 | |
| Franklin. | | | | | 500.00 | 228.00 | 232.65 | | 1,786.22 | |
| Fremont. | 1 | 800.00 | | | 500.00 | 202.27 | 213.40 | | 1,580.35 | |
| | 1 | 1,500.00 | | | 500.00 | 202.27 | 213.40 | | 1,826.55 | |

CONSTRUCTION DEPARTMENT

| County | Number | Value | Number | Value | Trailers, Wagons, Carts, Roll- ing Stock | Shop Machinery | Small Tools | General Supplies | Totals |
|----------------|--------|----------|--------|-------|---|-------------------|----------------|---------------------|----------|
| Greene. | 1 | 1,500.00 | | | 500.00 | 100.00 | | | 256.50 |
| Grundy. | 2 | 2,000.00 | | | 500.00 | 500.00 | | | 63.65 |
| Guthrie. | | | | | 500.00 | 63.00 | 130.50 | | 136.90 |
| Hamilton. | | | | | 500.00 | 80.80 | 215.90 | | 293.90 |
| Hancock. | 2 | 2,500.00 | | | 500.00 | 292.75 | 233.65 | | 796.70 |
| Hardin. | 2 | 2,500.00 | | | 500.00 | 138.25 | 234.13 | | 3,456.40 |
| Harrison. | | | | | 500.00 | 63.00 | 136.90 | | 2,372.38 |
| Henry. | | | | | 500.00 | 144.64 | 343.55 | | 448.19 |
| Howard. | | | | | 500.00 | 150.20 | 231.50 | | 911.90 |
| Humboldt. | | | | | 500.00 | 174.45 | 243.50 | | 3,592.55 |
| Ida. | | | | | 500.00 | 98.75 | 207.90 | | 306.65 |
| Iowa. | | | | | 500.00 | 231.52 | 284.00 | | 515.52 |
| Jackson. | | | | | 500.00 | 163.85 | 432.58 | | 2,634.40 |
| Jasper. | | | | | 500.00 | 213.07 | 533.63 | | 734.75 |
| Jefferson. | 1 | 1,000.00 | | | 500.00 | 125.00 | 271.37 | | 394.35 |
| Johnson. | 1 | 1,500.00 | | | 500.00 | 1,000.00 | 121.75 | | 237.65 |
| Jones. | | | | | 500.00 | 500.00 | 156.90 | | 2,707.81 |
| Kookuk. | 1 | 1,500.00 | | | 500.00 | 151.85 | 315.50 | | 466.05 |
| Kossuth. | 2 | 2,000.00 | | | 500.00 | 294.92 | 316.90 | | 3,610.42 |
| Lee. | 1 | 1,500.00 | | | 500.00 | 274.00 | 418.58 | | 2,182.58 |
| Linn. | | | | | 500.00 | 275.62 | 433.98 | | 2,194.50 |
| Louisa. | | | | | 500.00 | 136.00 | 163.00 | | 199.90 |
| Lucas. | 2 | 2,000.00 | | | 500.00 | 163.32 | 216.20 | | 330.29 |
| Lyon. | 2 | 2,500.00 | | | 500.00 | 95.20 | 245.50 | | 2,307.70 |
| Madison. | 2 | 4,500.00 | | | 500.00 | 295.70 | 356.50 | | 5,493.00 |
| Matsaska. | | | | | 500.00 | 140.00 | 198.30 | | 396.00 |
| Marion. | | | | | 500.00 | 108.70 | 236.34 | | 1,325.41 |
| Marshall. | | | | | 500.00 | 171.40 | 466.00 | | 4,188.00 |
| Mills. | | | | | 500.00 | 63.00 | 140.00 | | 2,063.00 |
| Mitchell. | | | | | 500.00 | 165.32 | 239.45 | | 4,789.35 |
| Monona. | | | | | 500.00 | 95.20 | 182.90 | | 2,319.50 |
| Monroe. | | | | | 500.00 | 63.00 | 140.00 | | 203.00 |
| Montgomery. | | | | | 500.00 | 108.70 | 198.30 | | 396.00 |
| Muscatine. | | | | | 500.00 | 274.30 | 488.45 | | 812.75 |
| O'Brien. | | | | | 500.00 | 193.80 | 150.90 | | 377.70 |
| Osceola. | | | | | 500.00 | 116.80 | 238.85 | | 1,782.75 |
| Page. | | | | | 500.00 | 125.00 | 235.00 | | 1,435.06 |
| Palo Alto. | | | | | 500.00 | 63.00 | 140.00 | | 219.90 |
| Plymouth. | | | | | 500.00 | 140.00 | 198.30 | | 1,427.36 |
| Pocahontas. | | | | | 500.00 | 95.20 | 178.10 | | 275.30 |
| Polk. | | | | | 500.00 | 216.35 | 370.62 | | 1,732.68 |
| Pottawattamie. | | | | | 500.00 | 61.95 | 178.80 | | 1,382.75 |
| Powerfield. | | | | | 500.00 | 125.00 | 235.00 | | 1,094.42 |
| Ringgold. | | | | | 500.00 | 45.00 | 140.00 | | 206.00 |
| Sac. | | | | | 500.00 | 140.00 | 219.90 | | 1,427.36 |
| Scott. | | | | | 500.00 | 63.00 | 140.00 | | 275.30 |
| Shelby. | | | | | 500.00 | 180.50 | 310.92 | | 1,655.82 |
| Story. | | | | | 500.00 | 106.30 | 244.80 | | 1,441.10 |
| | 1 | 500.00 | | | 500.00 | 2,300.00 | 432.80 | | 2,936.55 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 27—Continued

| County | Trucks | | Tractors | | Trailers, Wagons, Carts, Roll- ing Stock | Shop Machinery | Small Tools | General Supplies | Totals |
|--|--------|--------------|----------|-------------|---|-------------------|----------------|---------------------|---------------|
| | Number | Value | Number | Value | | | | | |
| Tama..... | | | | | 500.00 | | | | 690.00 |
| Taylor..... | | | | | 62.00 | | | | 140.40 |
| Union..... | | | | | 62.00 | | | | 203.30 |
| Van Buren..... | | | | | 62.00 | | | | 703.90 |
| Wapello..... | | | | | 510.38 | | | | 5,531.46 |
| Warren..... | | | | | 506.08 | | | | |
| Washington..... | | | | | 62.00 | | | | 703.90 |
| Wayne..... | | | | | 62.00 | | | | 140.90 |
| Webster..... | | | | | 177.70 | | | | 239.15 |
| Winnebago..... | | | | | 430.90 | | | | 1,916.85 |
| Winneshiek..... | | | | | 486.10 | | | | 1,867.00 |
| Woodbury..... | | | | | 271.10 | | | | 2,433.25 |
| Worth..... | | | | | 125.10 | | | | 318.10 |
| Wright..... | | | | | 139.41 | | | | 194.40 |
| Board of Control and state institutions..... | 6 | 6,960.00 | | | 185.00 | | | | 1,018.81 |
| Park Commission..... | | | | | 500.00 | | | | 320.05 |
| State University..... | | | | | 1,000.00 | | | | 3,428.48 |
| State College..... | | | | | 500.00 | | | | 157.40 |
| Total..... | | \$ 65,750.00 | | \$ 9,250.00 | \$ 47,000.00 | \$ 29,281.25 | \$ 19,892.72 | \$ 57,462.88 | \$ 229,296.80 |

CONSTRUCTION DEPARTMENT

SCHEDULE NO. 28

GOVERNMENT EQUIPMENT RECEIVED, DECEMBER 1, 1922—DECEMBER 1, 1923

| Description | Quantity | Value |
|--|------------|---------------|
| Trucks in serviceable condition | 12 | \$ 13,550.00 |
| Tractors—5 ton Holt | 3 | 6,000.00 |
| Cars—Dodge touring, serviceable | 13 | 4,550.00 |
| Cars—Dodge touring, unserviceable | 3 | 525.00 |
| Cars—Cadillac | 1 | 800.00 |
| Cars—White reconnaissance | 4 | 2,000.00 |
| Cranes, derricks, hoists and conveyors | 4 | 1,610.00 |
| Wagons, trailers and other rolling equipment | 12 | 2,025.00 |
| Pumps, gas engines and concrete mixers | 67 | 2,225.00 |
| Shop machines—lathes and grinders | 151 | 43,400.00 |
| Motors and dynamos | 74 | 15,025.00 |
| Truck and car repair parts | | 148.51 |
| Tractor repair parts | | 150.00 |
| Pipe and pipe fittings | | 526.75 |
| Tents and tarpaulins | | 11,755.00 |
| Canvas | | 46,361.55 |
| Rope, cord and cable | | 9,320.95 |
| Nails | 2,350 lbs. | 98.00 |
| Staples | 21 tons | 17.60 |
| Building materials | | 1,128.70 |
| Electric equipment and supplies | | 7,207.99 |
| Oils and greases | | 2,060.85 |
| Lamps, lanterns and supplies | | 500.10 |
| Steel and iron | | 3,453.83 |
| Harness and leather goods | | 5,191.80 |
| Small tools—carpenter, blacksmith, etc. | | 67,100.00 |
| Wagon parts | | 13,205.75 |
| Unclassified | | 61,788.37 |
| | | \$ 321,853.75 |

SCHEDULE NO. 29

BRIDGES AND CULVERTS CONSTRUCTED
DECEMBER 1, 1922—DECEMBER 1, 1923

| County | Project number | Number of Structures in Project | | | | | | | Per cent completed | Number of structures completed previous to 1923 | Number of structures completed in 1923 | Number of structures completed to date | | | | |
|-------------|----------------|--|---|--------------------------------------|---|--|---|-------|--------------------|---|--|--|--|--|--|--|
| | | Concrete culvert (box, cir. arch and pipe) | | Headwalls and culverts lengthened | | Concrete Abutments | | Total | | | | | | | | |
| | | Concrete | slab bridges, arch bridges, thru girders, deck girders | I-beam spans, steel girder | Pony truss, high steel truss, deck truss | Misc. permanent construction and retaining walls | | | | | | | | | | |
| Adair. | B-221 | 23 | | | | | 1 | 24 | 100.00 | | 24 | 24 | | | | |
| Adair. | B-226 | | | | | | 1 | 1 | | | | | | | | |
| Adair. | B-248 | 48 | 2 | | | | 2 | 52 | 7.50 | | 7 | 7 | | | | |
| Adams. | B-109 | 49 | 2 | | | | 1 | 54 | 100.00 | 52 | 2 | 54 | | | | |
| Allamakee. | B-141 | | | | | | 1 | 2 | 67.00 | | | | | | | |
| Allamakee. | B-156 | | | | | | 1 | 1 | 100.00 | | 1 | 1 | | | | |
| Allamakee. | B-161 | 40 | 2 | | | | 1 | 43 | 100.00 | 29 | 14 | 43 | | | | |
| Allamakee. | B-175 | 54 | 3 | 1 | 1 | | 1 | 60 | 100.00 | 57 | 3 | 60 | | | | |
| Allamakee. | B-227 | 5 | | | | | | 5 | 80.00 | | 4 | 4 | | | | |
| Appanoose. | B-183 | 37 | 2 | | | | 2 | 41 | 100.00 | | 41 | 41 | | | | |
| Audubon. | B-249 | | | | | | 1 | 1 | 10.00 | | | | | | | |
| Black Hawk. | B-77 | 13 | 11 | | | | 2 | 26 | 100.00 | 14 | 12 | 26 | | | | |
| Black Hawk. | B-125 | 14 | 2 | 1 | | | 1 | 18 | 100.00 | 1 | 17 | 18 | | | | |
| Black Hawk. | B-126 | 9 | 2 | | | | 1 | 14 | 41.00 | | 12 | 12 | | | | |
| Bremer. | B-208 | 10 | 6 | | | | 1 | 18 | 94.00 | | 17 | 17 | | | | |
| Bremer. | B-236 | 7 | 5 | | | | 1 | 12 | 33.00 | | 6 | 6 | | | | |
| Buchanan. | B-140 | 3 | | | | | | 3 | 100.00 | | 3 | 3 | | | | |
| Butler. | B-72 | | | | | | 1 | 1 | 100.00 | | 1 | 1 | | | | |
| Butler. | B-203 | 7 | 13 | | | | 1 | 22 | 100.00 | 21 | 1 | 22 | | | | |
| Carroll. | B-113 | 7 | 1 | | | | 1 | 8 | 100.00 | 5 | 3 | 8 | | | | |
| Carroll. | B-152 | 24 | 3 | | | | 1 | 28 | 100.00 | 26 | 2 | 28 | | | | |
| Cass. | B-160 | 50 | 3 | | | | 2 | 57 | 100.00 | 56 | 1 | 57 | | | | |
| Cedar. | B-204 | 23 | 11 | | | | 2 | 36 | 100.00 | 26 | 10 | 36 | | | | |
| Cedar. | B-205 | 17 | 9 | 1 | 2 | | 1 | 30 | 100.00 | 14 | 16 | 30 | | | | |
| Cedar. | B-238 | 9 | 2 | | | | | 11 | 100.00 | | 11 | 11 | | | | |
| Cedar. | B-239 | 43 | 21 | | | | 1 | 65 | 100.00 | | 65 | 65 | | | | |
| Cherokee. | B-170 | 44 | 5 | | | | | 49 | 100.00 | 46 | 3 | 49 | | | | |
| Cherokee. | B-182 | 14 | 1 | | | | 3 | 20 | 99.00 | | 19 | 19 | | | | |
| Clarke. | B-261 | 16 | 4 | | | | 2 | 20 | 12.00 | | 4 | 4 | | | | |
| Clayton. | B-184 | 38 | 8 | | | | | 46 | 100.00 | | 46 | 46 | | | | |
| Clayton. | B-85 | 34 | 4 | | | | 1 | 39 | 100.00 | 34 | 5 | 39 | | | | |
| Clay. | B-167 | 20 | 2 | | | | | 22 | 100.00 | 20 | 2 | 22 | | | | |
| Clay. | B-191 | 14 | 4 | | | | 1 | 19 | 50.00 | | 10 | 10 | | | | |
| Clinton. | B-193 | 20 | 3 | | | | | 23 | | | | | | | | |
| Clinton. | B-210 | | 2 | | | | | 2 | | | | | | | | |
| Clinton. | B-257 | 41 | 5 | | | | | 46 | 65.00 | | 29 | 29 | | | | |
| Crawford. | B-255 | 8 | 8 | | | | 1 | 17 | 100.00 | | 17 | 17 | | | | |
| Crawford. | B-259 | | 11 | | | | 1 | 12 | 54.00 | | 11 | 11 | | | | |
| Davis. | B-116 | 30 | 5 | | | | 1 | 36 | 100.00 | 25 | 11 | 36 | | | | |
| Davis. | R-131 | 42 | 5 | | | | 1 | 48 | 85.00 | | 36 | 36 | | | | |
| Decatur. | B-33 | 34 | 4 | | | | 2 | 40 | 100.00 | 31 | 6 | 40 | | | | |
| Decatur. | B-145 | 9 | | | | | | 9 | 100.00 | | 9 | 9 | | | | |
| Delaware. | B-136 | 46 | 13 | 1 | 3 | | 3 | 66 | 97.00 | | 63 | 63 | | | | |
| Dubuque. | B-137 | 47 | 10 | | | | 1 | 58 | 100.00 | | 58 | 58 | | | | |
| Dubuque. | B-178 | 4 | | | 1 | | | 5 | 100.00 | 4 | 1 | 5 | | | | |
| Fayette. | B-189 | | | | | | 2 | 2 | 100.00 | | 2 | 2 | | | | |
| Guthrie. | B-78 | 76 | 2 | | | | 1 | 82 | 100.00 | 63 | 19 | 82 | | | | |
| Hamilton. | B-9 | 12 | | 1 | | | 2 | 13 | 100.00 | 11 | 2 | 13 | | | | |
| Hamilton. | B-41 | 26 | 4 | 1 | | | 2 | 33 | 100.00 | 30 | 3 | 33 | | | | |
| Hamilton. | B-103 | 6 | 1 | | | | | 7 | 100.00 | | 7 | 7 | | | | |
| Hamilton. | B-104 | 3 | | | | | 1 | 4 | 100.00 | | 4 | 4 | | | | |
| Hamilton. | B-117 | .2 | | | | | 1 | 3 | 100.00 | 1 | 2 | 3 | | | | |
| Harrison. | B-88 | 2 | | | | | 1 | 3 | 100.00 | | 3 | 3 | | | | |
| Henry. | B-50 | 20 | | | | | | 20 | 68.00 | | 14 | 14 | | | | |
| Henry. | B-151 | | | | | | 1 | 1 | 25.00 | | | | | | | |
| Iowa. | B-19 | 62 | 8 | | | | 1 | 71 | 100.00 | 70 | 1 | 71 | | | | |
| Jackson. | B-59 | 30 | 6 | | | | 3 | 39 | 100.00 | | 39 | 39 | | | | |
| Jackson. | B-70 | | | | | | 1 | 1 | 100.00 | | 1 | 1 | | | | |
| Jasper. | B-34 | 59 | 12 | | | | 2 | 74 | 100.00 | 55 | 19 | 74 | | | | |
| Jasper. | B-150 | | | | | | 2 | 2 | 100.00 | | 2 | 2 | | | | |
| Jasper. | B-168 | 14 | 2 | | | | 1 | 17 | 100.00 | 16 | 1 | 17 | | | | |
| Jefferson. | B-107 | 66 | 7 | 1 | 2 | | 3 | 76 | 100.00 | 19 | 66 | 76 | | | | |
| Jones. | B-38 | 50 | 2 | | | | 3 | 55 | 100.00 | 51 | 4 | 55 | | | | |
| Jones. | B-209 | 34 | 6 | | | | 1 | 46 | 38.00 | | 23 | 23 | | | | |
| Keokuk. | B-148 | 12 | 2 | | | | 1 | 15 | 100.00 | 13 | 2 | 15 | | | | |
| Keokuk. | B-149 | 63 | 3 | | | | 1 | 66 | 100.00 | | 66 | 66 | | | | |
| Kossuth. | B-138 | 11 | 2 | | | | 1 | 13 | 100.00 | 8 | 5 | 13 | | | | |
| Kossuth. | B-256 | 3 | | | | | | 3 | 100.00 | | 3 | 3 | | | | |
| Lee. | B-100 | 60 | 2 | | | | | 62 | 100.00 | 4 | 58 | 62 | | | | |
| Louisa. | B-111 | 25 | 3 | | | | | 28 | 89.00 | | 24 | 24 | | | | |
| Louisa. | B-112 | 9 | | | | | 1 | 10 | 60.00 | | 8 | 8 | | | | |
| Lyon. | B-127 | 30 | 11 | | | | 1 | 42 | 49.00 | | 26 | 26 | | | | |
| Lyon. | B-179 | 18 | 2 | | | | 2 | 22 | 100.00 | 20 | 2 | 22 | | | | |
| Mahaska. | B-122 | 37 | | | | | 1 | 39 | 100.00 | 22 | 17 | 39 | | | | |
| Mahaska. | B-129 | 36 | 4 | | | | 1 | 44 | 100.00 | 25 | 19 | 44 | | | | |
| Mahaska. | B-70 | | | | | | 1 | 1 | 45.00 | | | | | | | |

SCHEDULE NO. 29—Continued

| County | Project number | Number of Structures in Project | | | | | | | | Per cent completed | Number of structures completed previous to 1923 | Number of structures completed in 1923 | Number of structures completed to date |
|---------------|----------------|---|--|-----------------------|----|-------------------------------|---|--|-------|--------------------|---|--|--|
| | | Concrete culvert (box, dr, arch and pipe) | Headwalls and cul- verts lengthened | Concrete Abutments | | T-beam spans, steel girder | Pony truss, high steel truss, deck truss | Misc. permanent construction and retaining walls | Total | | | | |
| Marion | B-151 | 40 | 3 | | | | | | 43 | 100.00 | | 43 | 43 |
| Marshall | B-159 | 54 | 4 | 1 | | | 1 | 1 | 60 | 100.00 | | 60 | 60 |
| Monona | B- 48 | 97 | 8 | 2 | | | | | 117 | 93.00 | 89 | 122 | 111 |
| Monona | B-171 | 12 | 1 | 3 | | | | | 16 | 61.00 | | 12 | 12 |
| Monroe | B- 28 | 18 | 1 | | | 1 | | | 20 | 100.00 | 15 | 5 | 20 |
| Monroe | B-201 | 37 | | | | | | | 37 | 100.00 | | 37 | 37 |
| Montgomery | B-105 | 6 | | | | | | | 6 | 100.00 | 5 | 1 | 6 |
| Muscatine | B- 49 | 42 | 3 | | | 1 | 4 | | 50 | 100.00 | 49 | 1 | 50 |
| O'Brien | B-197 | 15 | 6 | | | | 3 | | 24 | 100.00 | 19 | 5 | 24 |
| O'Brien | B-198 | | | | | 1 | | | 1 | 100.00 | | 1 | 1 |
| Osecola | B-219 | 8 | 8 | | | | | | 16 | 100.00 | | 16 | 16 |
| Osecola | B-260 | | | | | | | | | | | | |
| Page | B-250 | 5 | 1 | | | 3 | 1 | 1 | 10 | 96.00 | | | |
| Page | B-251 | | | | | 3 | | | 3 | 55.00 | | 5 | 5 |
| Plymouth | B- 81 | 57 | 3 | | | 3 | 2 | | 65 | 93.00 | 63 | 1 | 64 |
| Plymouth | B-212 | 43 | 2 | | | 2 | | | 48 | 98.00 | 9 | 37 | 46 |
| Plymouth | B-262 | 8 | | | | 1 | | | | | | | |
| Plymouth | B-192 | 57 | 6 | | | 5 | | | 68 | 70.00 | | 62 | 62 |
| Pocahontas | B-218 | 1 | | | | 1 | | | 2 | 61.00 | | 1 | 1 |
| Pottawattamie | B- 95 | 54 | 4 | | | 3 | 2 | | 63 | 100.00 | 56 | 7 | 63 |
| Pottawattamie | B- 96 | 36 | 5 | | | 5 | 5 | 1 | 52 | 100.00 | 45 | 7 | 52 |
| Pottawattamie | B- 97 | 23 | 4 | | | 2 | | | 29 | 100.00 | 28 | 1 | 29 |
| Poweshiek | B-134 | 24 | | | | 1 | | | 27 | 72.00 | 16 | 10 | 26 |
| Ringgold | B- 79 | 31 | 3 | | | 4 | | | 41 | 100.00 | 39 | 2 | 41 |
| Ringgold | B-123 | 27 | 3 | | | 2 | | | 32 | 95.00 | | 31 | 31 |
| Ringgold | B-124 | 25 | 3 | | | | | | 28 | 100.00 | | 28 | 28 |
| Sioux | B-181 | 8 | 2 | | | | | | 10 | 100.00 | 4 | 6 | 10 |
| Story | B- 31 | 9 | 10 | | | 1 | | | 20 | 100.00 | 10 | 1 | 20 |
| Story | B-135 | 6 | 7 | 2 | | 4 | | | 15 | 100.00 | 6 | 9 | 15 |
| Tama | B-214 | 47 | 12 | | | 4 | 3 | | 66 | 100.00 | | 66 | 66 |
| Taylor | B-121 | 32 | 9 | 2 | | 2 | 2 | | 45 | 100.00 | 42 | 3 | 45 |
| Taylor | B-213 | 69 | 6 | | | 1 | 3 | | 78 | 100.00 | 16 | 62 | 78 |
| Union | B- 42 | 58 | 2 | | | 1 | 1 | 1 | 61 | 100.00 | 39 | 12 | 61 |
| Van Buren | B-132 | 70 | 3 | 1 | | 1 | 1 | | 76 | 100.00 | 62 | 14 | 76 |
| Wapello | B-118 | 52 | 7 | | | 2 | | | 61 | 100.00 | 53 | 8 | 61 |
| Warren | B- 93 | 1 | | | | | | | 1 | 100.00 | | 1 | 1 |
| Warren | B-120 | 30 | 4 | | | | | | 34 | 20.00 | | 9 | 9 |
| Warren | B-242 | 11 | 1 | | | 1 | | | 13 | 10.00 | | | |
| Washington | B- 86 | 39 | 3 | 1 | | 1 | | | 44 | 90.00 | 23 | 20 | 43 |
| Washington | B-153 | 38 | 4 | 2 | | 1 | | | 45 | 98.00 | | 44 | 44 |
| Wayne | B-164 | 45 | 5 | | | 2 | | | 52 | 100.00 | 51 | 1 | 52 |
| Wayne | B-165 | 26 | 2 | | | 1 | | | 29 | 100.00 | 22 | 7 | 29 |
| Winneshiek | B-146 | 35 | 10 | | | 1 | 1 | | 47 | 100.00 | 20 | 27 | 47 |
| Webster | B-267 | | | | | | | 1-Via. | 1 | 100.00 | | 1 | 1 |
| Winneshiek | B-162 | 45 | 14 | | | 1 | | | 60 | 100.00 | 46 | 14 | 60 |
| Woodbury | B-240 | 41 | 6 | 1 | | 1 | 1 | | 50 | 83.00 | | 47 | 47 |
| Worth | B- 98 | 9 | 15 | | | 1 | 4 | | 29 | 89.00 | 24 | 3 | 27 |
| Wright | B- 90 | 2 | 7 | | | 1 | | | 10 | 100.00 | | 10 | 10 |
| Total | | 3115 | 472 | 24 | 70 | 127 | 11 | 3,819 | | 1,723 | 1,815 | 3,538 | |

CHAPTER IX

Department of Road Maintenance

The maintenance policy of the Commission is one of cooperation with the counties in an endeavor to keep every mile of the 6,646 miles of Primary road smooth and safe for travel at all times.

Organization.

The primary maintenance work has increased to such an extent that this year it was found necessary to provide additional help in the Maintenance Department. On May 1st, T. R. Perry, Assistant District Engineer, District No. 2, was transferred to the Ames office and became Assistant Maintenance Engineer.

Complaints.

During the past year twenty-two complaints were filed with the Commission. The complaints were divided among the different road systems as follows:

| | |
|-----------------------|---------------|
| Primary system | 2 complaints |
| County system | 4 complaints |
| Township system | 16 complaints |

All the primary complaints have been adjusted, and only one county and four township complaints are now pending. This makes a total of seventeen complaints investigated and adjusted. A comparison of the number of complaints filed during the last three years follows:

| | |
|-----------|---------------|
| 1921..... | 56 complaints |
| 1922..... | 43 complaints |
| 1923..... | 22 complaints |

The total number of complaints filed with the Commission since 1913 is one thousand sixty-seven.

Maintenance Budget.

On December 4, 1922 the Commission adopted a temporary budget to provide for maintenance until the adoption of the permanent budget. The temporary budget amounted to \$261,000. The final 1923 maintenance program was definitely outlined early in the year by the various county engineers and district engineers. These estimates were revised and submitted to the Commission by the maintenance engineer.

On March 6th, the final budget was passed, the total including the December 1, 1922 balances and the temporary budget was \$2,682,386. It has since been found necessary to make increases in the budget for thirty-two counties. Schedule No. 30 shows the budget including the December 1, 1922 balance and all additions to December 1, 1923. The total revised budget is \$2,830,800.

Note:—For a statement of maintenance expenditures from the above budget see Schedules No. 75 and 76, Chapter XIII. The following table shows the comparative expenditures for maintenance for the last three years.

| Year | Miles Maintained | Total Cost of Maintenance | Average Cost Per Mile |
|--|------------------|---------------------------|-----------------------|
| December 1, 1920-December 1, 1921..... | 6,616.0 | \$2,264,602 | \$ 342 |
| December 1, 1921-December 1, 1922..... | 6,615.3 | 2,444,605 | 370 |
| December 1, 1922-December 1, 1923..... | 6,616.6 | 2,420,900 | 364 |

Primary Road Condition Map.

Annually the Commission collects the data for and prepares a map showing the condition of the primary road system on December 1. The roads are classified as follows: First, paving; second, gravel; third, built to permanent grade; and, fourth, not built. The mileage of the primary road system in each of the above named classes was on December 1, 1923 as follows:

| | |
|-------------------------------|---------------|
| Paving | 419.1 miles |
| Gravel | 1,888.4 miles |
| Built to permanent grade..... | 2,001.2 miles |
| Not built..... | 2,337.9 miles |

These mileages do not include any work partially completed or work in towns or cities. A copy of the condition map is appended hereto. A comparison of this map with the condition map filed with the 1922 report shows graphically the location and the extent of the construction work accomplished during the year. Schedule No. 31 shows the condition of the primary road system by counties on December 1, 1923.

County Use of Government Trucks.

In order to determine what use is being made of the government trucks which have been assigned the counties, a blank was sent to each county upon which they reported the work done in 1923 by each of the trucks assigned them. These reports show that the total

number of trucks assigned was 577 and that the work was distributed as follows:

| | |
|----------------------|-----|
| Primary Road Work: | |
| Construction | 189 |
| Maintenance | 8 |
| Secondary Road Work: | |
| Construction | 86 |
| Maintenance | 181 |
| Bridge Work | 105 |
| Trucks not used | |

Last year fifty-five trucks were reported as not used. Twenty-one of these were unused because the counties had no work for them and thirty-four were not used because they were unserviceable. During 1923 the thirty-four unserviceable trucks were examined by a mechanic from our shop. He found six of these trucks so badly worn that they were not worth repairing. They have been returned to Ames and dismantled. The other twenty-eight trucks were all worth repairing and arrangements were made with the counties for putting them in shape. Many of them have been returned to Ames and have been given thorough overhauling in our shop.

This year's report shows sixty-one trucks to be unserviceable. These trucks will be examined by a mechanic some time during the year.

Maintenance Letters.

During the year four maintenance letters were sent to the county engineers calling their attention to particular maintenance matters that needed immediate attention. The first letter was sent in March and called their attention to the necessity of keeping the primary roads open for traffic. A plan for a temporary plank bridge to bridge over mud holes was enclosed with this letter. In June, a second letter was sent out calling the attention of the local officials to the need of weed cutting along the highways. In August, a letter of instructions for seeding cut and fill slopes was sent to all county engineers and November 1, a fourth letter was sent to the county engineers asking them to put on a general clean up campaign to get all of the primary roads in shape for the winter.

Contract Approval.

Most of the maintenance work on the primary system is being done by day labor, but some work has been let by contract by the counties. Contracts have been approved by the Commission for \$179,236 of maintenance work.

SCHEDULE NO. 30

PRIMARY ROAD MAINTENANCE BUDGET, DECEMBER 1, 1922-DECEMBER 1, 1923.

| County | Mileage | Budget | County | Mileage | Budget |
|-------------|---------|----------|---------------|---------|-------------|
| Adair | 56.5 | \$27,000 | Jefferson | 46.8 | \$21,300 |
| Adams | 35.1 | 15,000 | Johnson | 73.8 | 38,500 |
| Alamance | 84.5 | 22,500 | Jones | 55.0 | 31,000 |
| Appanoose | 57.2 | 25,500 | Kosciusko | 70.2 | 38,500 |
| Audubon | 46.6 | 25,500 | Kossuth | 80.2 | 56,000 |
| Benton | 96.3 | 30,000 | Linn | 84.6 | 36,000 |
| Buck Hawk | 56.4 | 25,000 | Lyon | 87.9 | 40,000 |
| Benton | 77.9 | 25,000 | Louisa | 57.1 | 17,500 |
| Benton | 71.6 | 25,000 | Lucas | 56.0 | 22,500 |
| Buchanan | 46.6 | 16,000 | Lyon | 65.7 | 19,000 |
| Buena Vista | 66.6 | 40,000 | Madison | 54.6 | 32,500 |
| Bettis | 69.3 | 32,000 | Marion | 86.4 | 33,000 |
| Cambell | 72.8 | 51,000 | Marshall | 62.3 | 19,000 |
| Carroll | 70.9 | 26,500 | Mills | 48.8 | 21,000 |
| Cass | 74.0 | 39,000 | Mitchell | 40.9 | 22,000 |
| Cedar | 73.9 | 27,500 | Morgan | 60.5 | 49,000 |
| Cerro Gordo | 55.8 | 19,000 | Montana | 76.2 | 17,500 |
| Cherokee | 77.2 | 20,000 | Morgan | 58.3 | 25,000 |
| Chickasaw | 46.1 | 22,000 | Montgomery | 62.7 | 22,000 |
| Clark | 44.6 | 20,000 | Muscatine | 80.9 | 39,000 |
| Clay | 53.6 | 35,000 | O'Brien | 74.3 | 15,000 |
| Clayton | 105.2 | 22,000 | Oscoda | 41.5 | 9,000 |
| Clinton | 97.9 | 28,500 | Page | 58.7 | 25,000 |
| Crawford | 81.8 | 32,000 | Palo Alto | 59.9 | 19,000 |
| Dallas | 87.7 | 32,000 | Plymouth | 118.9 | 29,000 |
| Davis | 47.4 | 17,500 | Pocahontas | 65.3 | 41,200 |
| Decatur | 58.1 | 23,500 | Polk | 91.0 | 42,000 |
| Delaware | 48.3 | 22,000 | Pottawattamie | 143.1 | 15,000 |
| Des Moines | 58.9 | 15,000 | Powershield | 66.8 | 33,000 |
| Des Moines | 82.4 | 32,000 | Randall | 51.2 | 15,000 |
| Delaware | 81.4 | 43,500 | Ringgold | 51.2 | 15,000 |
| Emmet | 41.8 | 28,000 | Sac | 91.3 | 59,500 |
| Fayette | 94.4 | 30,000 | Scott | 72.2 | 31,000 |
| Floyd | 67.3 | 22,000 | Shelby | 50.5 | 29,000 |
| Franklin | 69.9 | 30,000 | Sibley | 73.3 | 15,000 |
| Fremont | 50.9 | 22,000 | Sibley | 66.3 | 50,500 |
| Greene | 73.4 | 47,500 | Tama | 70.1 | 15,000 |
| Grundy | 64.6 | 17,500 | Taylor | 49.3 | 17,000 |
| Guthrie | 71.9 | 41,300 | Union | 51.8 | 30,000 |
| Hamilton | 68.3 | 22,500 | Van Buren | 46.5 | 29,500 |
| Harrison | 57.7 | 17,500 | Wapello | 42.7 | 35,000 |
| Hardin | 62.9 | 30,000 | Washington | 83.4 | 34,500 |
| Harrison | 79.4 | 23,200 | Wayne | 67.2 | 38,111 |
| Henry | 46.2 | 17,500 | Webster | 85.0 | 61,000 |
| Howard | 50.5 | 18,000 | Winnebago | 48.9 | 24,000 |
| Humboldt | 41.5 | 30,000 | Winneshiek | 81.6 | 25,500 |
| Ida | 68.4 | 12,000 | Worth | 125.1 | 32,000 |
| Iowa | 66.9 | 41,000 | Wright | 61.2 | 25,000 |
| Jackson | 77.2 | 25,000 | Total | 6046.6 | \$2,830,800 |
| Jasper | 87.6 | 44,500 | | | |

| County | No. Miles Constructed 1923 | | | Condition Primary Road System November 30, 1923 | | | | |
|-------------|----------------------------|---|-------|---|-------------------------------------|---|-------|-------------------------------|
| | Built to Permanent Grade | Surfaced With Gravel Macadam or Sand-clay | Paved | Earth Road Not Built | Earth Road Built to Permanent Grade | Surfaced With Gravel Macadam or Sand-clay | Paved | Total Miles in Primary System |
| Adair | 5.40 | | | 28.5 | 28.0 | | | 56.5 |
| Adams | 5.96 | | | 11.4 | 23.7 | | | 35.1 |
| Allamakee | 18.96 | | | 62.6 | 21.9 | | | 84.5 |
| Appanoose | 8.48 | | | 30.3 | 26.9 | | | 57.2 |
| Audubon | | | | 29.0 | 17.6 | | | 46.6 |
| Benton | | | | 68.8 | 11.8 | .1 | 9.6 | 90.3 |
| Black Hawk | 21.77 | | 9.57 | 30.2 | 17.0 | 8.0 | 21.2 | 76.4 |
| Boone | | | | 13.5 | | 64.4 | | 77.9 |
| Bremer | 2.25 | 3.94 | | 51.6 | 9.3 | 10.7 | | 71.6 |
| Buchanan | 1.91 | | 1.91 | 25.0 | 6.5 | | 15.1 | 46.6 |
| Buena Vista | 2.54 | 1.82 | | | | 66.6 | | 66.6 |
| Butler | 3.64 | 15.02 | | 25.9 | | 43.6 | | 60.5 |
| Calhoun | | 1.00 | | | | 72.8 | | 72.8 |
| Carroll | 5.18 | 9.46 | | 11.0 | 23.8 | 33.1 | | 70.9 |
| Cass | | | | 53.4 | 20.1 | | .5 | 74.0 |
| Cedar | 31.91 | | | 30.9 | 45.0 | | | 75.9 |
| Cerro Gordo | 12.00 | 6.23 | | 2.9 | 6.0 | 11.7 | 33.2 | 53.8 |
| Cherokee | 6.23 | 35.82 | | 16.9 | 14.4 | 45.4 | .5 | 77.2 |
| Chickasaw | 1.18 | | | 4.2 | 14.1 | 27.8 | | 46.1 |
| Clarke | 7.66 | | | 17.0 | 27.6 | | | 44.6 |
| Clay | 3.79 | 6.48 | | | | 53.6 | | 53.6 |
| Clayton | 13.46 | 13.92 | | 61.5 | 29.6 | 14.1 | | 105.2 |
| Clinton | 16.57 | | 9.92 | 35.6 | 7.9 | 8.1 | 38.3 | 80.9 |
| Crawford | 6.59 | | | | 81.8 | | | 81.8 |
| Dallas | 6.54 | 10.85 | | 21.1 | 8.0 | 58.6 | | 87.7 |
| Davis | 20.23 | | | 15.6 | 31.8 | | | 47.4 |
| Decatur | 5.41 | | | 27.1 | 26.0 | | | 53.1 |
| Delaware | 19.27 | 11.20 | | 2.7 | 17.8 | 27.8 | | 48.3 |
| Des Moines | 1.50 | | 1.50 | 28.2 | | 2.0 | 8.7 | 38.9 |
| Dickinson | | | | | | 36.6 | 4.8 | 41.4 |
| Dubuque | | | | | | 38.0 | 3.5 | 81.4 |
| Emmet | | 3.19 | | 11.2 | 28.7 | | 41.8 | 41.8 |
| Fayette | 17.28 | 12.97 | | 21.2 | 31.2 | 42.0 | | 94.4 |
| Floyd | 6.22 | | | 36.2 | 5.9 | 9.2 | 16.0 | 67.3 |

| | | | | | | | | |
|---------------|-------|-------|-------|------|------|------|------|-------|
| Franklin | 2.94 | 13.14 | | 30.9 | 19.1 | 40.5 | | 40.5 |
| Fremont | | | | | | | | 50.0 |
| Greene | 19.92 | | 3.49 | 20.0 | 16.9 | 29.0 | 7.5 | 73.4 |
| Grundy | 11.38 | 4.71 | | 6.8 | 32.7 | 25.1 | | 64.6 |
| Guthrie | 6.16 | | | 44.7 | 23.5 | 3.7 | | 71.9 |
| Hamilton | 10.92 | 26.52 | | 6.9 | 6.0 | 55.4 | | 68.3 |
| Hancock | 11.07 | 4.60 | | 1.0 | 17.4 | 16.0 | 24.3 | 58.7 |
| Hardin | | 4.96 | | .7 | | 62.2 | | 62.9 |
| Harrison | 0.65 | | | 60.7 | 18.7 | | | 79.4 |
| Henry | 1.31 | | | 24.1 | 22.1 | | | 46.2 |
| Howard | | 10.41 | | 17.2 | 1.0 | 32.3 | | 50.5 |
| Humboldt | 0.22 | 0.82 | | | | 41.5 | | 41.5 |
| Ida | | 9.29 | | 16.9 | 12.4 | 20.1 | | 49.4 |
| Iowa | .12 | | | 40.0 | 26.9 | | | 66.9 |
| Jackson | 8.49 | | | 40.3 | 30.7 | 6.2 | | 77.2 |
| Jasper | 3.03 | 19.38 | | 29.8 | 5.4 | 52.4 | | 87.6 |
| Jefferson | 13.83 | | | 7.2 | 39.6 | | | 46.8 |
| Johnson | 14.76 | | 0.15 | 18.3 | 51.8 | | 3.8 | 73.9 |
| Jones | 7.61 | 1.48 | | 22.9 | 24.0 | 8.1 | | 55.0 |
| Keokuk | 15.58 | | | 47.2 | 32.0 | | | 79.2 |
| Kossuth | 2.90 | .87 | 1.86 | | | 76.7 | 12.5 | 89.2 |
| Lee | 23.88 | .33 | | 47.8 | 23.6 | 13.2 | | 84.6 |
| Linn | .07 | | .07 | 65.8 | 12.4 | 12.1 | 8.4 | 98.7 |
| Louisa | 8.67 | | | 18.4 | 32.4 | | 1.3 | 52.1 |
| Lucas | | | | 38.4 | 17.6 | | | 56.0 |
| Lyon | 13.70 | 29.70 | | 4.7 | 10.7 | 50.3 | | 65.7 |
| Madison | 1.87 | | | 30.8 | 14.8 | | | 54.6 |
| Mahaska | 15.17 | | | 45.7 | 40.7 | | | 86.4 |
| Marion | 9.75 | | | 59.0 | 34.3 | | | 93.3 |
| Marshall | 13.06 | | | 3.5 | 39.3 | | 6.0 | 48.8 |
| Mills | | | | 36.8 | 13.1 | | | 49.9 |
| Mitchell | 7.13 | 12.73 | | 15.7 | | 44.8 | | 60.5 |
| Monona | 27.66 | | | 35.7 | 40.5 | | | 76.2 |
| Monroe | 9.02 | | | 34.8 | 23.5 | | | 58.3 |
| Montgomery | | | | 35.8 | 15.9 | .5 | | 52.2 |
| Muscatine | | 0.01 | | 29.8 | 41.2 | 9.0 | .9 | 80.9 |
| O'Brien | | | | 28.3 | 23.5 | | 22.5 | 74.3 |
| Oscoda | 10.55 | 11.61 | | | 2.5 | 39.0 | | 41.5 |
| Page | 13.65 | | | 27.6 | 31.1 | | | 58.7 |
| Palo Alto | | | | 2.0 | 20.5 | 15.4 | 11.0 | 48.9 |
| Plymouth | 26.61 | 0.90 | | 45.4 | 72.0 | 1.5 | | 118.9 |
| Pocahontas | 2.04 | 12.50 | | | | 65.3 | | 65.3 |
| Polk | 20.20 | 0.75 | 21.88 | | 7.0 | 28.3 | 55.7 | 91.0 |
| Pottawattamie | 3.24 | | | 95.4 | 45.3 | 1.3 | 1.1 | 66.8 |
| Poweshiek | 11.64 | | | 27.1 | 39.7 | | | 52.3 |
| Ringgold | 11.99 | | | 20.8 | 31.5 | | | 91.3 |
| Sac | 5.23 | 18.18 | | | | 91.3 | | 91.3 |
| Scott | 27.89 | | 24.66 | 1.9 | 6.0 | 9.8 | 54.5 | 72.2 |
| Shelby | | | | 27.2 | 23.3 | | | 50.5 |

SCHEDULE NO. 31—Continued

| County | No. Miles Constructed 1923 | | Condition Primary Road System November 30, 1923 | | Earth Roads Built to Net Limit Grade | Earth Roads Built to Permanent Grade | Surfaced With Gravel or Sand-clay | Paved | Total Miles in Primary System |
|-----------------|--------------------------------|--|--|---------|---|---|--|---------|-------------------------------------|
| | Built to Permanent Grade | Surfaced With Gravel or Sand-clay | Miles Traveled On Primary Roads Sand-clay | Paved | | | | | |
| Story..... | 14,402 | 31,66 | 2,9 | 14.2 | 52.4 | 66.2 | 4.3 | 72.3 | 66.3 |
| Tama..... | 2,392 | 14,48 | — | — | 24.3 | 22.1 | — | — | 69.3 |
| Tipton..... | 22,39 | 23,28 | — | — | 36.7 | 32.0 | — | — | 51.8 |
| Union..... | 12,134 | — | — | — | 17.3 | 17.0 | — | — | 44.3 |
| Van Buren..... | 13,34 | — | — | — | 24.8 | 23.3 | — | — | 45.7 |
| Wapello..... | 8,72 | — | — | — | 15.1 | 26.0 | 1.6 | — | 87.4 |
| Warren..... | — | 1,87 | — | — | 37.4 | 31.5 | 1.2 | — | 87.3 |
| Washington..... | 13,15 | 8,33 | — | — | 47.2 | 31.5 | 8.3 | — | 61.8 |
| Webster..... | 0,67 | 10,41 | — | — | 31.4 | 30.4 | — | — | 45.0 |
| Winneshiek..... | 1,29 | 1,80 | — | — | 6.0 | 6.5 | — | — | 81.6 |
| Woodbury..... | 10,47 | — | — | — | 37.0 | 44.0 | — | — | 121.7 |
| Worth..... | 60,75 | — | 55.68 | — | 39.9 | 40.5 | — | — | 125.1 |
| Wyoming..... | 17,50 | 7,60 | — | — | 12.6 | 12.3 | — | — | 60.0 |
| Total..... | 827,45 | 443,79 | 100,60 | 2,327,9 | 2,001,2 | 1,888,4 | 419,1 | 6,046,6 | — |

CHAPTER X

Work of District Engineers and Assistant District Engineers

The total time spent by the district engineers and assistant district engineers in the various classes of work during the last three years is shown in the table below. It will be observed that in 1923 much less time was spent in preliminary engineering work than in the two previous years. When the Primary Road law was first passed a large amount of preliminary engineering was necessary. Surveys and plans had to be prepared for both current construction and for future construction. The slack has now been taken up and surveys and plans are prepared well in advance of the construction.

The table shows a slight increase in time spent in Construction Engineering and a decided increase in days spent on Maintenance work during 1923. The total number of days is less than the two previous years due to the fact that two districts were without assistant district engineers for about one-half of the time.

DAYS SPENT BY DISTRICT ENGINEERS AND ASSISTANT DISTRICT ENGINEERS ON VARIOUS CLASSES OF WORK

| | 1921 | 1922 | 1923 |
|--|---------|---------|----------|
| Primary System: | | | |
| Preliminary engineering, road work..... | 1,003.5 | 1,169.5 | 641.0 |
| Construction engineering, road work..... | 1,078.0 | 1,017.3 | 1,112.0 |
| Preliminary engineering, bridge work..... | 268.0 | 272.0 | 163.35 |
| Construction engineering, bridge work..... | 75.5 | 153.8 | 141.75 |
| Alterations in primary road system..... | 22.0 | 31.8 | 24.50 |
| Maintenance..... | 330.5 | 445.2 | 699.0 |
| Railroad crossings..... | 68.0 | 62.1 | 58.75 |
| Secondary System: | | | |
| Preliminary engineering, road work..... | 80.0 | 86.6 | 98.25 |
| Construction engineering, road work..... | 17.0 | 58.6 | 19.25 |
| Preliminary engineering, bridge work..... | 166.0 | 78.0 | 85.75 |
| Construction engineering, bridge work..... | 20.0 | 50.0 | 19.50 |
| Alterations in county road system..... | 25.5 | 41.5 | 19.50 |
| Maintenance..... | 18.0 | 10.5 | 13.0 |
| Railroad crossings..... | 8.5 | 3.0 | 6.0 |
| General administrative work..... | 1,612.0 | 1,794.5 | 1,369.25 |
| Total: | 4,931.5 | 5,274.7 | 4,629.00 |

Organization.

No changes have been made in the personnel of the district engineers during the past year but several changes have been made in the assistants. On May 1, H. O. Hicock was transferred from Assistant District Engineer in District No. 1 to the Right-of-Way Division, and L. L. Clement was transferred from the Railroad Crossing Department to Assistant District Engineer, District No.

1. On May 1, T. R. Perry, Assistant District Engineer, District No. 2, was transferred to the Maintenance Department and no successor has been appointed. On June 18 Assistant District Engineer L. S. Gates, District No. 6, resigned. C. R. Livingston, Resident Engineer in Scott county, has been appointed as his successor and will take up the duties of the office as soon as this year's work in Scott county is completed.

Schedule No. 32 shows the district engineers' and the assistant district engineers' time in each district, classified as to kind of work. Schedule No. 33 classifies the same time by counties.

SCHEDULE NO. 32

DISTRIBUTION OF DISTRICT ENGINEERS' AND ASSISTANT DISTRICT ENGINEERS' TIME ACCORDING TO CLASS OF WORK

| District number | 1 | 2 | 3 | 4 | 5 |
|-----------------------------|------------------|----------------|---------------|-----------------|-------------------|
| District engineer | W. F. Beard | R. R. Zack | E. W. Dunn | L. M. Martin | J. S. Morrison |
| Assistant district engineer | L. L. Clement | T. R. Perry | E. Capel | C. D. Weller | W. J. Smith |

Primary System:

| | | | | | |
|---------------------------------------|-------|-------|--------|-------|-------|
| Preliminary engineering, road work | 60.75 | 24.25 | 105.5 | 43.0 | 164.0 |
| Construction engineering, road work | 120.0 | 82.0 | 199.25 | 120.0 | 155.5 |
| Preliminary engineering, bridge work | 12.5 | 2.5 | 30.75 | 15.0 | 28.0 |
| Construction engineering, bridge work | 12.5 | 10.0 | 22.5 | 7.5 | 33.5 |
| Alterations in primary road system | 1.5 | 1.0 | 2.5 | 2.0 | 4.0 |
| Maintenance | 72.5 | 90.75 | 29.50 | 101.5 | 82.0 |
| Railroad crossings | 5.5 | .5 | 6.25 | 13.0 | 9.0 |

Secondary System:

| | | | | | |
|---------------------------------------|--------|-------|-------|-------|-------|
| Preliminary engineering, road work | 26.75 | 9.0 | 15.5 | 1.5 | 6.5 |
| Construction engineering, road work | 4.75 | 6.75 | 1.75 | 1.0 | — |
| Preliminary engineering, bridge work | 12.75 | 3.5 | 22.5 | 3.0 | 5.5 |
| Construction engineering, bridge work | 4.25 | 17.5 | 5.5 | 3.5 | 7.5 |
| Alterations in county road system | 1.0 | 5.25 | 3.5 | 3.5 | 3.5 |
| Maintenance | 1.0 | 2.0 | — | — | — |
| Railroad crossings | 1.5 | — | — | — | 1.0 |
| General administrative work | 192.25 | 152.5 | 112.5 | 102.0 | 112.0 |
| Total | 546.0 | 411.5 | 566.5 | 536.0 | 566.0 |

District number

| District number | 6 | 7 | 8 | 9 | |
|-----------------------------|----------------|-------------------|--------------------|----------------|--------|
| District engineer | W. M. Lee | J. A. Pauley | J. P. Reynolds | W. O. Price | Totals |
| Assistant district engineer | L. S. Gates | I. E. Goodrich | A. A. Baustring | V. G. Gould | |

Primary System:

| | | | | | |
|---------------------------------------|------|--------|-------|-------|---------|
| Preliminary engineering, road work | 25.5 | 54.5 | 81.5 | \$1.0 | 641.0 |
| Construction engineering, road work | 82.5 | 119.75 | 71.0 | 140.0 | 1,125.0 |
| Preliminary engineering, bridge work | 6.5 | 13.0 | 37.0 | — | 163.5 |
| Construction engineering, bridge work | 6.5 | 7.5 | 22.5 | 14.5 | 112.5 |
| Alterations in primary road system | .5 | — | 8.0 | 1.5 | 34.50 |
| Maintenance | 55.5 | 79.25 | 101.0 | 31.0 | 309.0 |
| Railroad crossings | 2.5 | 6.5 | 10.0 | 3.5 | 58.75 |

Secondary System:

| | | | | | |
|---------------------------------------|-------|-------|-------|-------|----------|
| Preliminary engineering, road work | 6.0 | 13.5 | 19.5 | | 98.25 |
| Construction engineering, road work | 2.5 | 1.0 | 1.5 | | 19.25 |
| Preliminary engineering, bridge work | 5.5 | 15.5 | 16.5 | 1.0 | 85.75 |
| Construction engineering, bridge work | 2.0 | 11.0 | 1.5 | 1.0 | 53.75 |
| Alterations in county road system | .5 | — | 2.5 | 1.5 | 10.50 |
| Maintenance | 1.0 | 1.0 | — | — | 10.00 |
| Railroad crossings | — | — | 1.0 | — | 6.00 |
| General administrative work | 225.0 | 225.0 | 175.5 | 213.5 | 1,065.50 |
| Total | 433.5 | 529.5 | 535.5 | 531.5 | 4,636.50 |

SCHEDULE NO. 33

DISTRIBUTION OF DISTRICT ENGINEERS' AND ASSISTANT ENGINEERS' TIME BY COUNTIES

| County | Days | County | Days |
|--------------|-------|---------------|---------|
| Aitkin | 20.0 | Johnson | 24.5 |
| Adams | 31.0 | Jones | 22.0 |
| Allamakee | 26.5 | Krookuk | 42.5 |
| Ankeny | 21.0 | Kossuth | 22.5 |
| Benton | 25.5 | Lee | 20.0 |
| Black Hawk | 46.5 | Linn | 23.0 |
| Brown | 27.25 | Louisa | 21.5 |
| Benton | 20.0 | Lyon | 20.0 |
| Buchanan | 20.5 | Madison | 15.0 |
| Benton, Iowa | 40.5 | Marshall | 20.25 |
| Benton, Iowa | 19.25 | Monona | 20.0 |
| Carroll | 27.0 | Monroe | 16.25 |
| Cass | 29.0 | Pottawattamie | 44.5 |
| Cass, Iowa | 12.75 | Palo Alto | 27.5 |
| Cerro Gordo | 38.25 | Pocahontas | 20.5 |
| Cherokee | 10.75 | Pottawattamie | 7.25 |
| Clay | 29.0 | Pottawattamie | 58.5 |
| Clinton | 58.0 | Pottawattamie | 18.5 |
| Crawford | 24.0 | Pottawattamie | 49.0 |
| Dallas | 28.5 | Pottawattamie | 21.5 |
| Davis | 44.0 | Pottawattamie | 22.5 |
| Decatur | 21.5 | Pottawattamie | 31.5 |
| Dodge | 22.5 | Pottawattamie | 21.5 |
| Des Moines | 14.0 | Ringgold | 22.5 |
| Dickinson | 23.5 | Sac | 49.0 |
| Dodge | 42.5 | Scott | 24.25 |
| Douglas | 26.0 | Shelby | 18.25 |
| Douglas | 26.0 | Story | 37.75 |
| Fayette | 28.5 | Tama | 31.5 |
| Franklin | 21.0 | Taylor | 30.5 |
| Fremont | 11.5 | Union | 29.5 |
| Grove | 44.25 | Van Buren | 19.5 |
| Guthrie | 31.0 | Wapello | 62.5 |
| Hamilton | 40.25 | Warren | 31.0 |
| Hancock | 18.5 | Washington | 30.0 |
| Hardin | 22.35 | Wayne | 17.5 |
| Harrison | 27.5 | Webster | 20.5 |
| Harrison | 21.0 | Winneshiek | 11.25 |
| Harrison | 12.0 | Woodbury | 34.5 |
| Humboldt | 18.5 | Worth | 105.0 |
| Iowa | 22.5 | Wright | 14.5 |
| Jackson | 32.0 | Office | 1,595.5 |
| Jackson | 19.0 | | |
| Jordan | 41.5 | | |
| Jefferson | 35.5 | | |
| | | Total | 4,639.0 |

CHAPTER XI

Work for Other State Departments

Organization.

The Iowa law provides that all roads within and adjacent to state lands shall constitute separate road districts. Formerly all such roads were under the supervision of the State Board of Control. By Act of the Fortieth General Assembly, effective April 8, 1923, the law was amended so that "highways on lands of the state and highways on which such lands abut, shall constitute a separate road district for each state institution, or state park, in connection with which such lands are used, and shall be under the jurisdiction of the board in control thereof." By legislative act, the Chief Engineer of the State Highway Commission shall be supervisor of the said several road districts, and serve without additional compensation.

Under this law there are now roads under the jurisdiction of the State Board of Control, State Board of Education, and State Board of Conservation.

Under the Board of Control and Board of Education there are about seventy miles of road at the different state institutions, which are maintained under this law. All public highways through or adjoining state parks under the Board of Conservation and lands under the control of other state boards, are also included under such laws, but so far the construction and maintenance of such roads has not been well organized. Steps are being taken, however, to secure such organization.

In addition to the above, the Fortieth General Assembly passed an act effective July 4, 1923, providing that the State Board of Conservation may call upon the Highway Commission for engineering services, and that the compensation for such services shall be paid as part of the maintenance of the Highway Commission.

Summary of Work During 1923 at State Institutions.

New work undertaken during 1923 has included the paving along the state lands of the Soldiers' Orphans Home at Davenport, on Eastern Avenue from the C. M. & St. P. Ry. crossing to Forty-first Street. The completion of the grading of 1.8 miles of new road connecting the Oakdale State Sanatorium with the pavement on Primary Road Number 7 was accomplished. Portions of the roads at the School for the Deaf at Council Bluffs and the Institution for

Feeble-minded Children at Glenwood, were blade graded by arrangements made with the local township or county authorities. The road along the west side of the grounds at the Women's Reformatory at Rockwell City was given a re-surfacing of gravel by similar arrangement. At Cherokee, Independence, Woodward and Ames, regular patrolmen are employed. At the other institutions men are employed part time on the roads.

Summary of Services Rendered to the Board of Conservation During 1923.

Under the Board of Conservation there are some seventy meandered lakes and approximately twenty-six state parks. The supervision of these areas necessarily involves a large number of problems requiring engineering service and advice on boundary surveys, highways, shore protection, and hydraulic problems of various kinds.

In connection with this work it has been found that complete and authentic maps of the various state parks were not available. The engineer assigned to this work has prepared tentative boundary plats of some ten state parks, prepared the detailed plans for four lake spillways or dams, and two shore protection jobs, approved plans for two lake spillways and dams, inspected road construction at three parks, and has had engineering supervision of one job of lake dredging. In connection with the above, general engineering supervision of construction has been given on most of the work involved.

In addition to the above, field inspection has been made of a number of lakes and parks with a view to future work. A survey party has now been organized to work during the coming winter on various surveys requested by the Board of Conservation.

The following details for State Institution roads are given. For expenditures July 1, 1922 to June 30, 1923, see Schedule No. 34.

Iowa State College, Ames.

The roads have been maintained by the patrol system, gravel or cinders being applied where necessary and general maintenance rendered.

State Reformatory, Anamosa.

The roads at this institution are now maintained under the supervision of the county engineer acting as local road supervisor. The necessary patrol tools have been purchased and some of the roads blade graded with the county outfit.

Cherokee State Hospital, Cherokee.

The roads have been maintained and kept in good repair by the patrol system. The mile of paving has had the cracks filled, and the flood water flumes thereon have been enlarged.

Clarinda State Hospital, Clarinda.

The roads have been maintained by the institution or the local township or county authorities.

School for the Deaf, Council Bluffs.

The roads here have been maintained by the local road patrolman. All the earth roads were tractor graded by a county crew.

Soldiers' Orphans' Home, Davenport.

The unpaved roads have been maintained by institutional farm help. Eastern Avenue from the C. M. & St. P. Ry. to Forty-first street has been paved this year by the City of Davenport. A portion of this pavement is bithulithic pavement thirty feet wide, and a portion is concrete eighteen feet wide.

Boys' Training School, Eldora.

The roads have been maintained by the inmates under the direct supervision of the steward of the institution.

State Penitentiary, Ft. Madison.

The roads have been maintained by institution forces, applying cinders and dragging.

School for Feeble-Minded Children, Glenwood.

The roads are maintained by township trustees or by the county. A portion of the roads were blade graded by local authorities this season.

State Hospital, Independence.

The roads have been excellently maintained by the patrol system. Practically all the roads have been cindered.

Soldiers' Home, Marshalltown.

The road that is unpaved has had little work or little maintenance. However, the city of Marshalltown has recently let contracts for grading and culvert construction whereby this condition will be improved.

Training School for Girls, Mitchellville.

The roads have been maintained by institution forces and county and township authorities.

State Hospital, Mt. Pleasant.

The roads have been maintained by institution forces.

State Sanatorium, Oakdale.

Arrangements have been made for heavy maintenance to be cared for by the county, and the dragging and light maintenance by the institution forces. The grading of approximately 1.8 miles of new road from the institution to connect with pavement leading to Iowa City, has been completed.

Women's Reformatory, Rockwell City.

Arrangements have been made for the maintenance of roads at this institution to be cared for by the county. Pursuant to such arrangements the road was re-surfaced with gravel.

Juvenile Home, Toledo.

The roads are cared for by institution forces or by the city of Toledo.

School for the Blind, Vinton.

The roads are maintained by institution forces.

Hospital and Epileptic Colony, Woodward.

The roads are maintained by the patrol system. All of the roads have been surfaced with gravel or cinders. This year some additional tile drains were installed.

State University, Iowa City.

The roads at this institution are all paved and cared for by the city.

State Teachers' College, Cedar Falls.

Approximately fifty percent of the roads here are paved city streets, and the remainder are cindered. Maintenance is cared for by the city.

The following details for work under the Board of Conservation are given:

State Park Plats.

Tentative plats have been prepared for the following parks, by assembling data from deeds, existing plats, and otherwise:

1. Wapsipinicon Park, Jones County.
2. Backbone State Park, Delaware County.
3. Theo. F. Clark Park, Tama County.
4. Dolliver Memorial Park, Webster County.
5. Farmington State Park, Van Buren County.
6. Gitchie Manitou State Park, Lyon County.
7. Ledges State Park, Boone County.
8. Oakland Mills Park, Henry County.
9. Palisades Park, Linn County.
10. Pilot Knob Park, Hancock and Winnebago Counties.

Information has been assembled for plating several other areas but the data is still incomplete. The intention is to eventually have plats of all state parks, showing the boundaries and roads so that construction and maintenance can be handled as separate road districts.

Plans for Lake Improvements.

Detailed plans and specifications have been prepared for work at the outlets of the following lakes:

1. Rush Lake, Palo Alto County, spillway repair.
2. Medium Lake, Palo Alto County, new spillway.
3. Silver Lake, Dickinson County, new spillway.
4. Silver Lake, Delaware County, widening earth dam.

Detailed plans and specifications and estimates have been prepared for shore protection at the following lakes:

1. Silver Lake, Palo Alto County, riprap.
2. Wall Lake, Sac County, riprap.

Surveys and measurements were made for the dredging of Medium Lake in Palo Alto County, and assistance given the county engineer on surveys at Pine Creek Park at Eldora, and plans prepared by the Commission for a combined concrete bridge and spillway at this park.

Plans for the construction of a combined bridge and spillway at Tuttle Lake, Emmet County, as prepared by the county engineer, were reviewed, field inspection made and hearings and conferences attended.

Supervision of Construction.

General engineering supervision has been given to the construction at Rush Lake, Medium Lake, Silver Lake in Dickinson County, Silver Lake in Delaware County, Tuttle Lake, Silver Lake in Palo Alto County, Wall Lake in Sac County, and also to a portion of the work at Eldora Pine Creek Park.

Field inspections and reports have been made for the Board of Conservation regarding road construction carried on at Pilot Knob Park and Farmington State Park.

Surveys Proposed.

A seven-man field party has been organized to make surveys in the various state parks, as requested by the Board of Conservation. This field work is to be carried on during the winter months so that plans can be prepared for next season's construction. One man has been detailed for a joint investigation to be made with the State of Minnesota regarding the work at Tuttle Lake, which is on the state boundary.

WORK OF DISTRICT ENGINEERS

SCHEDULE NO. 34
SUMMARY OF EXPENDITURES FOR WORK AT STATE INSTITUTIONS, JULY 1, 1922-JUNE 30, 1923

| Institution | Roadsurfing and Gravel and Cement and Supervision | Finished Grade | Gravel and Cement Surfacing | Driveway | General Repairs | Paving | Bridges and Culverts | Brick and Concrete Buildings | Guard Rail and Tools | Total |
|---|--|--------------------|-----------------------------------|---------------------|--------------------|------------------|-------------------------|---------------------------------------|----------------------------|-------------|
| Town State College, Ames..... | \$ 4.15 | 1,220.82 | \$ 533.02 | \$ 405.89 | \$ 1,406.90 | | | | | \$ 1,430.90 |
| State Penitentiary, Anamosa..... | 28.65 | | | 222.60 | \$ 981.90 | \$ 156.55 | | | | \$ 83.34 |
| Oberode State Hospital..... | 18.80 | | | 49.20 | | | | | | |
| Charlton State Hospital..... | 8.49 | | | | 94.50 | 85.80 | | | | |
| School for the Deaf, Council Bluffs..... | 71.39 | | | | | | | | | |
| Orphans' Home, Davenport..... | 58.19 | | | | | | | | | |
| Soldiers' Orphans' School, Davenport..... | | | | | | | | | | |
| Poletinty, F. Marion, Davenport..... | 12.87 | | | | | | | | | |
| School for People-Minded Children, Greenwood..... | 7.02 | | | | | | | | | |
| State Hospital, Independence..... | 11.30 | | | | | | | | | |
| Soldiers' Home, Marshalltown..... | 5.04 | | | | | | | | | |
| Citrus Training School, Mitchellville..... | 5.46 | | | | | | | | | |
| Sanatorium, Pleasanton..... | 11.87 | | | | | | | | | |
| Sanatorium, Oskaloosa..... | 32.45 | | | | | | | | | |
| Women's Reformatory, Rockwell City..... | 5.21 | | | | | | | | | |
| Juvenile Home, Toledo..... | 21.20 | | | | | | | | | |
| School for Blind, Vinton..... | 30.86 | | | | | | | | | |
| Ridge Colony, Woodward..... | 49.82 | | | | | | | | | |
| State Farm, Cave..... | 5.47 | | | | | | | | | |
| Total | \$ 610.05 | \$ 9,116.78 | \$ 2,500.32 | \$ 82,380.40 | \$ 4,391.58 | \$ 156.55 | \$ 3,712.73 | \$ 2,388.26 | \$ 2,476.22 | |

*These institutions under Board of Education now. Also State University at Iowa City and Teachers' College at Cedar Falls, which are not listed above, others listed are under Board of Control.

*Transfer of funds.

CHAPTER XII

Department of Materials and Tests

Tests of Materials.

Materials for use on roads and bridges on both the primary and secondary systems were inspected during 1923 as follows:

| | Amount Inspected | Amount Rejected |
|---------------------|--------------------|------------------|
| Sand | 176,902 tons | 9,249 tons |
| Gravel | 186,060 tons | 17,531 tons |
| Crushed stone..... | 68,770 tons | 1,885 tons |
| Cement | 694,918 bbls. | 9,834 bbls. |
| Steel | 5,137 tons | 45 tons |
| Paving brick | 2,244,000 | 742,000 |
| Tile | 2,208,356 lin. ft. | 163,663 lin. ft. |
| Pit run gravel..... | 286,180 tons | 23,695 tons |

The value of the materials inspected is approximately \$3,200,000. Owing to the fact that Iowa is not fortunately situated with respect to large supplies of first quality materials, unceasing vigilance is necessary in safe guarding the investment in roads and bridges. The inclusion of the rejected material in the work this year might have seriously effected the quality of pavements and bridges worth at least \$300,000.

This inspection involved tests upon 18,658 samples of material each of which represented approximately one car load. Tests were distributed as follows:

| | |
|--------------------------------------|--------|
| Primary roads and bridges..... | 15,787 |
| Secondary roads and bridges..... | 1,250 |
| General, Tests of deposits, etc..... | 1,621 |
| | 18,658 |

Material Resource Surveys.

The principal work of this division in 1923 consisted in location and examination of gravel deposits for use as surfacing material. One hundred fifteen deposits in 30 counties for the surfacing of 425 miles of road were examined and tested.

Experimental Work.

In comparison with most of the other states of the Union, Iowa is poorly supplied with materials for concrete roads and bridges, and we have therefore a very great problem to solve in learning to use the materials we have, to the best advantage. Investigations

along this line have culminated during 1923 in decided improvements in the specifications for concrete road construction. The method of measuring materials has been placed on a definite weight basis, and specifications have been prepared providing for the use of considerable material not otherwise available. Also studies of the effect of shale and soft pebbles in gravel and the development of a new testing machine for such substances enables us to judge of the quality of gravel with greater accuracy than was formerly possible.

The problem of elimination or control of cracks in concrete pavements is one needing solution, and is under investigation. Thus far we have made satisfactory progress in the elimination of aggravated cases of surface checking, and have developed new specifications covering this point.

A statistical summary of the experimental work follows:

1. Daily tests of concrete on pavement construction.

| | |
|-------------------------------|-------|
| Specimens tested in 1923..... | 1,900 |
| Specimens made in 1923..... | 1,700 |
2. Work on the investigation of the cause and control of cracks in concrete pavements has been practically continuous throughout the year. This work involves, a study of the thermal coefficient of expansion of concrete of different proportions; a study of the expansion and contraction of concrete as affected by a varying moisture content; a study of the coefficient of friction between concrete slabs and different classes of soil; a study of the shrinkage of concrete while setting and curing; a study of the elastic properties of concrete made of different proportions; and a study of the effects of the various subgrade soils on fresh concrete.

An outline of the work done during the year is given below:

| | |
|--|-----------|
| Miles of pavement inspected on foot to accurately locate all cracks..... | 175 miles |
| Number of specimens made and tested in laboratory | 1,100 |
| Number of instruments designed and made for use on this work..... | 5 |
| Number of testing machines built..... | 3 |
| Tests of materials..... | 30 |

3. A special investigation of a patented method of finishing concrete pavement has been started and almost completed. This method may make available, material resources not now usable.

| | |
|---|-----|
| Specimens made | 849 |
| Specimens tested | 650 |
| Specimens to be tested this winter..... | 49 |

These specimens were 8x12x84 inch beams weighing approximately 700 pounds each, and special home built machinery was required for handling and testing.

4. Investigation of effect of shale and rotten stone in gravel on quality of concrete.

Tests made 309

5. Investigation of qualities of gravel and subsoil affecting gravel surfacing of roads.

Tests made 717

6. Investigation of methods of testing quality of crushed limestone.

Tests made 816

SCHEDULE NO. 35

SHOWING SCOPE OF WORK DONE IN INVESTIGATING MATERIAL RESOURCES OF THE STATE.

| County | No. of days spent on reconnaissance and special investigations of material resources | No. of sources of supply examined | No. of samples taken | | | | | | | | | | |
|--------------------|--|-----------------------------------|----------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | | | | | | | | | | | | | |
| Allamakee..... | 2 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Appanoose..... | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Black Hawk..... | 7 | 4 | 4 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 |
| Boone..... | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Bremer..... | 17 | 8 | 4 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 |
| Butler..... | 12 | 4 | 4 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 6 |
| Cerro Gordo..... | 2 | 2 | 2 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 | 13 |
| Clinton..... | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 |
| Crawford..... | 27 | 7 | 7 | 125 | 125 | 125 | 125 | 125 | 125 | 125 | 125 | 125 | 125 |
| Fayette..... | 14 | 3 | 3 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 |
| Franklin..... | 2 | 3 | 3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Grundy..... | 9 | 4 | 4 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 | 24 |
| Hamilton..... | 1 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Hardin..... | 10 | 7 | 7 | 106 | 106 | 106 | 106 | 106 | 106 | 106 | 106 | 106 | 106 |
| Ida..... | 1 | 1 | 1 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 |
| Johnson..... | 23 | 9 | 9 | 32 | 32 | 32 | 32 | 32 | 32 | 32 | 32 | 32 | 32 |
| Jones..... | 3 | 3 | 4 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 | 14 |
| Madison..... | 2 | 6 | 6 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 | 9 |
| Mahaska..... | 5 | 3 | 3 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 | 18 |
| Marshall..... | 2 | 6 | 6 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 |
| Pocahontas..... | 2 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 |
| Polk..... | 1 | 1 | 3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Pottawattamie..... | 1 | 1 | 4 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sac..... | 1 | 2 | 6 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Scott..... | 1 | 1 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Sioux..... | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 | 2 |
| Story..... | 1 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wapello..... | 1 | 12 | 12 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Wright..... | 1 | 6 | 6 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 |
| Woodbury..... | 6 | 6 | 6 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 | 21 |
| Total..... | 173 | 115 | 422 | | | | | | | | | | |

SCHEDULE NO. 36

TESTS OF MATERIALS ACCORDING TO COUNTIES.

| County In Which Used | No. of Samples Tested for Use on | Kind of Material | | | | | | | | | | | | | |
|----------------------|----------------------------------|------------------|------------------|---------|--------|------|--------|----------------|------------------|----------------|------------|-------------------|------------------|-----------|--------|
| | | Primary System | Secondary System | General | Cement | Sand | Gravel | Pit-run gravel | Quarry aggregate | Pit-run gravel | Drain tile | Reinforcing steel | Oils, asphaltics | Limestone | Plants |
| Adair..... | 137 | 112 | 21 | 86 | 118 | 3 | 8 | 12 | 1 | 1 | 1 | 1 | 1 | 1 | 240 |
| Adams..... | 22 | 5 | 2 | 10 | 6 | 7 | 6 | 26 | 1 | 3 | 1 | 1 | 1 | 1 | 87 |
| Allamakee..... | 77 | 10 | 18 | 20 | 22 | 3 | 6 | 28 | 1 | 2 | 1 | 1 | 1 | 1 | 16 |
| Appanoose..... | 10 | 6 | 3 | 1 | 1 | 3 | 1 | 3 | 2 | 2 | 1 | 1 | 1 | 1 | 38 |
| Audubon..... | 1 | 37 | 4 | 1 | 1 | 1 | 1 | 27 | 26 | 11 | 3 | 3 | 3 | 3 | 80 |
| Benton..... | 862 | 4 | 3 | 237 | 124 | 431 | 12 | 22 | 2 | 44 | 9 | 9 | 9 | 9 | 64 |
| Black Hawk..... | 62 | 2 | 16 | 12 | 12 | 5 | 5 | 22 | 22 | 1 | 1 | 1 | 1 | 1 | 39 |
| Boone..... | 49 | 10 | 8 | 9 | 153 | 3 | 4 | 22 | 22 | 1 | 1 | 1 | 1 | 1 | 187 |
| Buchanan..... | 181 | 6 | 8 | 9 | 153 | 3 | 4 | 29 | 29 | 1 | 1 | 1 | 1 | 1 | 88 |
| Buena Vista..... | 8 | 2 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 37 |
| Butler..... | 36 | 1 | 24 | 22 | 2 | 3 | 1 | 29 | 29 | 1 | 1 | 1 | 1 | 1 | 38 |
| Calhoun..... | 53 | 5 | 24 | 22 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 53 |
| Carroll..... | 37 | 1 | 29 | 13 | 13 | 1 | 6 | 20 | 20 | 9 | 9 | 9 | 9 | 9 | 102 |
| Clayton..... | 31 | 18 | 18 | 33 | 14 | 6 | 6 | 29 | 29 | 6 | 6 | 6 | 6 | 6 | 73 |
| Cedar..... | 85 | 18 | 10 | 3 | 3 | 4 | 4 | 20 | 20 | 1 | 1 | 1 | 1 | 1 | 35 |
| Cerro Gordo..... | 11 | 32 | 4 | 40 | 30 | 1 | 1 | 14 | 14 | 1 | 1 | 1 | 1 | 1 | 47 |
| Cherokee..... | 74 | 2 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 76 |
| Chickasaw..... | 7 | 9 | 11 | 38 | 41 | 0 | 0 | 29 | 29 | 1 | 1 | 1 | 1 | 1 | 38 |
| Clarke..... | 83 | 19 | 10 | 9 | 10 | 0 | 0 | 16 | 16 | 9 | 9 | 9 | 9 | 9 | 53 |
| Clay..... | 57 | 9 | 8 | 8 | 8 | 0 | 0 | 16 | 16 | 9 | 9 | 9 | 9 | 9 | 49 |
| Clayton..... | 33 | 2 | 1 | 1 | 1 | 1 | 1 | 142 | 142 | 1 | 1 | 1 | 1 | 1 | 54 |
| Clinton..... | 966 | 240 | 116 | 181 | 181 | 17 | 17 | 1 | 1 | 1 | 1 | 1 | 1 | 1 | 233 |
| Crawford..... | 40 | 14 | 26 | 10 | 5 | 5 | 5 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 61 |
| Dallas..... | 3 | 20 | 14 | 5 | 5 | 5 | 5 | 28 | 28 | 1 | 1 | 1 | 1 | 1 | 31 |
| Davis..... | 58 | 3 | 14 | 5 | 12 | 12 | 12 | 6 | 6 | 6 | 6 | 6 | 6 | 6 | 116 |
| Deacon..... | 31 | 1 | 1 | 7 | 7 | 6 | 6 | 83 | 83 | 8 | 8 | 8 | 8 | 8 | 63 |
| Delaware..... | 115 | 1 | 1 | 80 | 141 | 221 | 162 | 162 | 162 | 162 | 162 | 162 | 162 | 162 | 1 |
| Des Moines..... | 758 | 15 | 15 | 80 | 141 | 141 | 141 | 141 | 141 | 141 | 141 | 141 | 141 | 141 | 1 |

DEPARTMENT OF MATERIALS AND TESTS

SCHEDULE NO. 36—Continued

| County In Which Used | No. of Samples Tested for Use on | | | Kind of Material | | | | | | | | | | | |
|----------------------|-------------------------------------|------------------|---------|------------------|-------|------------------|----------------|-------|------------|-------------------|------------------|----------------|-----------|-------|---------------------|
| | Primary system | Secondary system | General | Cement | Sand | Coarse aggregate | Pit-run gravel | Brick | Drain tile | Reinforcing steel | Corrugated metal | Oils, asphalts | Limestone | Paint | Total all materials |
| Dickinson | 2 | 2 | | 5 | | | 3 | | 25 | | | | | | 5 |
| Dubuque | 29 | | | 5 | 4 | 1 | 2 | | 12 | | | | | 1 | 12 |
| Emmet | 12 | | | 5 | | | | | 23 | 1 | | | | | 36 |
| Fayette | 33 | 3 | | 1 | | 1 | | | 12 | | | | | | 56 |
| Floyd | 38 | 18 | | 1 | | | | | 54 | | | | | | 27 |
| Franklin | 24 | 3 | | 2 | 2 | 2 | 11 | | 12 | | | | | | 20 |
| Greene | 609 | 4 | 104 | 204 | 203 | 2 | | | 11 | | | | | | 613 |
| Grundy | 20 | | | 2 | 2 | 5 | | | 29 | 4 | | | | | 47 |
| Guthrie | 67 | 12 | | 10 | 25 | 29 | 10 | | 7 | 1 | | | | | 37 |
| Hamilton | 40 | 7 | | 17 | 9 | 9 | | | 4 | 1 | | | | | 79 |
| Hancock | 21 | 6 | | 2 | 1 | 1 | | | 19 | | 1 | | | | 39 |
| Hardin | 32 | 7 | | 6 | | | 17 | | 16 | | | | | | 7 |
| Harrison | 6 | 1 | | 6 | | | | | 1 | | | | | | 15 |
| Henry | 65 | | | 9 | 17 | 34 | | | 2 | 3 | | | | | 65 |
| Howard | 22 | 30 | | 5 | 5 | 5 | 3 | | 32 | 2 | | | | | 52 |
| Ida | 1 | 14 | | 9 | | 1 | | | 3 | | | | | | 150 |
| Iowa | 33 | 46 | 1 | 1 | 19 | 55 | 4 | | | | | | | | 17 |
| Jackson | 4 | | | | | | | | | | | | | | 103 |
| Jasper | 11 | 13 | 1 | 19 | 2 | 2 | | | 1 | 3 | | | | | 24 |
| Jefferson | 135 | 15 | | 13 | 12 | 19 | 77 | | 17 | 3 | | | | | 9 |
| Johnson | | 3 | 14 | 7 | 5 | 3 | 2 | | | | | | | | 150 |
| Jones | 45 | 3 | | 8 | | | | | | | | | | | 48 |
| Koekuk | 101 | 2 | | 22 | 31 | 37 | 27 | | 10 | 2 | | | | | 247 |
| Kossuth | 246 | 1 | | 45 | 67 | 4 | 1 | | 1 | 1 | | | | | 9 |
| Lee | 40 | 9 | | 15 | 5 | 4 | | | 9 | 1 | | 4 | | 2 | 42 |
| Linn | 2 | 7 | | 3 | 1 | | 3 | | | | | | | | 9 |
| Louisa | 56 | 46 | | 9 | 35 | 37 | 8 | | 7 | 5 | 1 | 1 | | 1 | 102 |
| Lyon | 46 | 2 | | 11 | 4 | 5 | | | 4 | 1 | | | | | 48 |
| Madison | 25 | 12 | | 18 | 14 | 4 | | | | | | | | | 37 |
| Mahaska | 108 | 6 | 2 | 33 | 19 | 25 | 23 | | 2 | 10 | 2 | 1 | 1 | 2 | 116 |
| Marion | 81 | 15 | | 17 | 32 | 40 | 3 | | 3 | 1 | | | | | 96 |
| Marshall | 14 | 7 | | 14 | | 7 | | | | | | | | | 21 |
| Mills | | 2 | | | | | | | | | | | | | 43 |
| Mitchell | 2 | | | | | | | | | | | | | | 34 |
| Monona | 85 | 2 | | 22 | 6 | 11 | 33 | | | 12 | | | | | 87 |
| Monroe | 63 | 3 | | 13 | 2 | 17 | 21 | | 8 | 3 | | | | | 65 |
| Muscatine | 11 | 32 | | 7 | 13 | 16 | 3 | | | 1 | | | | | 43 |
| O'Brien | 20 | 13 | 1 | 14 | 1 | 2 | 3 | | | 4 | | 5 | 4 | 1 | 34 |
| Oseola | 23 | 12 | | 3 | | 2 | 23 | | 5 | 2 | | | | | 35 |
| Page | 107 | 2 | | 12 | 42 | 47 | | | 7 | | 1 | | | | 199 |
| Palo Alto | 2 | 5 | | 7 | | | | | | | | | | | 7 |
| Plymouth | 155 | 8 | | 45 | 13 | 26 | 64 | | | 14 | | | | | 163 |
| Pocahontas | 29 | 5 | | 3 | | 16 | 10 | | 4 | 1 | | | | | 31 |
| Polk | 2,834 | 43 | | 520 | 587 | 1,014 | 677 | | 4 | 10 | | | | | 2,877 |
| Pottawattamie | 11 | 3 | | 9 | 1 | 1 | 1 | | | 2 | | | | | 11 |
| Poweshiek | 7 | 68 | | 8 | 17 | 18 | 32 | | | | | | | | 75 |
| Ringgold | 81 | 11 | | 15 | 26 | 32 | 6 | | | | | | | | 92 |
| Sac | 26 | 10 | 3 | 15 | | 3 | | | 4 | 17 | | | | | 40 |
| Scott | 2,085 | 65 | | 543 | 372 | 241 | 902 | 266 | 2 | 9 | 30 | 381 | 4 | 2,750 | 55 |
| Shelby | 25 | | | 8 | 7 | 7 | | | 2 | | | | | | 35 |
| Sioux | 36 | 16 | 1 | 17 | | 1 | 19 | | 7 | 2 | 3 | 3 | 19 | 4 | 211 |
| Story | 165 | 15 | 31 | 3 | 81 | 104 | | | 1 | 1 | 3 | 1 | 4 | 1 | 95 |
| Tama | 87 | 8 | | 23 | | 1 | 55 | | 3 | 2 | | | | | 42 |
| Taylor | 87 | 3 | | 21 | 24 | 25 | 5 | | 12 | 1 | | | | | 40 |
| Union | 29 | 11 | | 2 | 16 | 22 | | | | | | | | | 31 |
| Van Buren | 37 | 5 | | 4 | 1 | 4 | 22 | | | 1 | 4 | 6 | | | 42 |
| Wapello | 140 | 17 | | 13 | 59 | 52 | 7 | | 1 | 1 | 1 | 20 | 3 | 157 | 51 |
| Warren | 28 | 22 | | 2 | 22 | 22 | | | | 5 | | | | | 45 |
| Washington | 425 | | | 163 | 242 | 66 | 2 | | 7 | 5 | | | | | 425 |
| Wayne | 37 | 8 | | 6 | 1 | | 36 | | 1 | | 1 | | | | 15 |
| Webster | 90 | | | 16 | 3 | 19 | 51 | | 1 | 3 | | | | | 10 |
| Winnebago | 3 | 20 | | | | | | | | | | | | | 30 |
| Winneshiek | 40 | 40 | | 20 | 23 | 20 | 2 | | 3 | 5 | | | | | 2,601 |
| Woodbury | 2,624 | 8 | | 562 | 977 | 1,049 | 9 | | 20 | 6 | | | | | 2,601 |
| Worth | 16 | 4 | | 10 | | 5 | | | 4 | | | | | | 70 |
| Wright | 26 | 46 | | 6 | 4 | 27 | 22 | | 13 | | | | | | 112 |
| Other states | 112 | | | 104 | | | | | | 8 | | | | | 112 |
| Material resources | | | | 718 | 21 | 1 | 406 | | 7 | | | | | | 718 |
| Research | | | | 658 | 16 | 3 | 189 | 160 | | 8 | | 26 | 265 | 21 | 658 |
| Investigation | | | | 137 | | 4 | 111 | | 3 | 19 | | | | | 137 |
| Miscellaneous | | | | 35 | 2 | 2 | 4 | | 5 | 5 | | | | | 35 |
| Total | 15,737 | 1,250 | 1,621 | 3,470 | 3,718 | 5,047 | 3,647 | 266 | 667 | 329 | 10 | 98 | 1,292 | 104 | 12,074 |

SCHENKEL'S ACCORDING TO LAVONN THOMAS

| No. of Samples Tested For Caw (a) | Laboratories | Kind of Material | | | | | | | | | | |
|--------------------------------------|--------------|------------------|-------------|-------|---------|--------|-------|-----------|------------|------------|---------|-------------|
| | | Spores per ml. | Concentrate | Waste | Compost | Manure | Soil | Household | Industrial | Commercial | Leather | Leatherette |
| Albuquerque | 1,328 | 1,286 | 924 | 870 | 134 | 1,068 | 463 | 103 | 273 | 10 | 68 | 27 |
| Bethesda | 2,344 | 3,123 | 57 | 948 | 907 | 1,072 | 117 | 14 | 17 | 3 | 112 | 1,477 |
| Baltimore | 1,587 | 1,890 | 412 | 455 | 104 | 1,169 | 574 | 457 | 233 | 130 | 100 | 2 |
| Calgary | 2,113 | 1,353 | 14 | 272 | 112 | 542 | 377 | 129 | 6 | 40 | 1,355 | 1,278 |
| Edmonton | 1,258 | 2,285 | 1,220 | 2,100 | 3,005 | 1,865 | 2,965 | 1,200 | 43 | 130 | 5,276 | 14,948 |
| Total | 16,787 | 1,250 | 1,021 | 3,479 | 3,118 | 5,047 | 2,647 | 266 | 697 | 230 | 10 | 1,376 |

CHAPTER XIII

Financial Statement

Period Covered.

The data contained herein constitutes a statement of the expenditures from the Commission's Maintenance Fund and from the Federal Aid Engineering Fund, for the fiscal year July 1, 1922 to June 30, 1923, and also a statement of the expenditures from the primary road funds for the year December 1, 1922 to November 30, 1923.

Classification of Expenditures.

The expenditures of the Commission are divided into five classes as follows:

- (a) Supervision of county and township highway work and purchase of equipment for primary road work.
 - (b) Receipt, storage, and repair of government equipment.
 - (c) Federal aid engineering work.
 - (d) Construction work on primary road system.
 - (e) Maintenance work on primary road system.

Supervision of County and Township Road Work, and Purchase of Equipment for Primary Roads.

The total expenditure for supervising county and township road work and purchasing equipment for primary road work for the fiscal year ending June 30, 1923, was \$130,118.23. From this should be deducted \$20,616.96 which was collected as rental on engineering equipment and returned to the Commission's support fund, leaving a net cost to the state of \$109,501.27. (Refer to Schedule No. 65). A comparison of the cost of this phase of the Commission's work for the past five years follows:

| | |
|---------------------------------------|--------------|
| Fiscal year ending June 30, 1919..... | \$121,962.05 |
| Fiscal year ending June 30, 1920..... | 110,623.04 |
| Fiscal year ending June 30, 1921..... | 146,456.30 |
| Fiscal year ending June 30, 1922..... | 128,283.14 |
| Fiscal year ending June 30, 1923..... | 130,118.23 |

Receipt, Storage, and Repair of Government Equipment

For the receipt, storage, and repair of Government equipment during the fiscal year ending June 30, 1923, the Commission spent \$121,234.24. During the same period the Commission collected \$63,832.22 from rentals on some of such equipment and from the

sale of spare parts and unserviceable equipment. Accordingly, the net cost of this phase of the work was \$57,402.02. This net cost includes \$12,000 for the purchase of eighteen acres of ground (See Chapter 329 of the 40th General Assembly) and \$18,035.44 for the construction of two storage sheds and enlarging of the repair shop. These expenditures amounting to \$30,035.44 are investments in a permanent plant, and not operating costs. The net operating cost was \$27,366.58.

The government equipment received during 1923 is valued at \$321,853.75.

Federal Aid Engineering Work.

The total expenditure from the federal aid engineering fund for the fiscal year ending June 30, 1923, for engineering in connection with federal aid and primary road work, was \$362,149.52. The following is a classification of this expenditure and comparison with 1921 and 1922. (Refer to Schedule No. 67.)

| | 1921 | 1922 | 1923 |
|---|--------------|--------------|--------------|
| Reconnaissance and traffic census..... | \$ 3,816.54 | \$ 3,639.28 | \$ 3,705.17 |
| Surveys..... | 135,900.29 | 125,407.39 | 57,671.63 |
| Profiles..... | 118,657.88 | 130,871.43 | 81,922.71 |
| Specifications, conferences and records..... | 73,496.20 | 81,458.92 | 81,229.90 |
| Bridge and culvert plans..... | 43,829.58 | 40,912.40 | 38,069.14 |
| Supervising construction and testing materials..... | 103,201.53 | 129,853.19 | 100,099.97 |
| Totals..... | \$478,942.02 | \$503,142.61 | \$362,149.52 |

Decrease in Expenditures.

The Commission's support fund and the Federal Aid Engineering Fund are the only funds wholly under the control of the Commission. As shown above, the expenditure from the Federal Aid Engineering Fund decreased \$140,993.09 from 1922 to 1923. This decrease is due principally to the decrease in the mileage of surveys and plans which must be prepared to keep up with the construction program. During the same period the gross expenditures from the Commission's support fund increased from \$240,850.85 in 1922 to \$251,352.47 in 1923, a gross increase of \$10,501.62. This gross increase is more than offset by the amount paid (\$12,000) for the eighteen acres of land where the truck sheds are located, which expenditure was authorized by Chapter 329 of the 40th General Assembly. While the gross expenditure from the Commission's support fund increased \$10,501.62 in 1923, at the same time the receipts from rentals on war equipment and spare parts increased

from \$67,809.70 in 1922 to \$84,449.18 in 1923, a total increase in such receipts of \$16,639.48. Thus the net expenditures from the Commission's support fund decreased from \$173,041.15 in 1922 to \$166,903.29 in 1923, a net decrease of \$6,137.86. The total net decrease in the expenditures from the only funds wholly under the Commission's control, was \$147,130.95, and in addition to that the eighteen acres of ground where the truck sheds are located was purchased and paid for.

Construction Work on Primary Road System.

The total expenditure for the construction work on the primary road system from December 1, 1922 to November 30, 1923, was \$12,663,736.53. The funds from which these expenditures were made are as follows:

| | 1922 | 1923 |
|-------------------------------|-----------------|-----------------|
| Primary road fund..... | \$ 8,729,773.81 | \$ 4,739,587.80 |
| Primary road bond fund.. | 2,595,093.53 | 2,742,362.24 |
| Anticipation certificates.... | 1,178,441.37 | 4,366,458.45 |
| Special assessments..... | 702,757.40 | 285,634.95 |
| County funds..... | | 20,532.87 |
| City funds | 118,489.03 | 509,160.22 |
| | \$13,324,555.14 | \$12,663,736.53 |

In 1921 the expenditure was \$15,500,523.64.

This expenditure is classified according to the kind of work as follows:

| | 1922 | 1923 |
|---|-----------------|-----------------|
| Grading | \$ 5,528,918.08 | \$ 4,733,548.81 |
| Graveling | 1,236,914.21 | 1,128,591.57 |
| Paving | 3,197,922.01 | 3,211,385.32 |
| Drainage | 610,109.31 | 434,857.12 |
| Bridges and Culverts..... | 1,979,872.53 | 2,082,579.63 |
| Guardrail | 247,398.40 | 242,961.13 |
| Right-of-way | | 288,204.42 |
| Machinery and Equipment.. | | 4,035.28 |
| Engineering | 528,790.91 | 537,573.25 |
| | \$13,329,925.45 | |
| Refund on Machinery and Equipment | 5,370.31 | |
| Total | \$13,324,555.14 | \$12,663,736.53 |

The total expenditure for construction work on the primary road system since the first federal aid law became effective to November

IOWA STATE HIGHWAY COMMISSION

30, 1923, was \$47,136,534.00. The funds from which these expenditures were made are as follows:

| | |
|--------------------------------|-----------------|
| Primary Road fund..... | \$27,946,560.15 |
| Primary road bond fund..... | 9,585,004.92 |
| Anticipation certificates..... | 5,544,890.82 |
| Special assessments..... | 3,112,088.31 |
| County funds..... | 300,331.55 |
| City funds..... | 627,649.25 |
| Donations..... | 20,000.00 |
| Total | \$47,136,534.00 |

This expenditure is classified according to the kind of work, as follows:

| | |
|------------------------------|-----------------|
| Grading | \$17,342,328.54 |
| Graveling | 3,924,621.92 |
| Paving | 15,450,813.00 |
| Drainage | 2,570,326.78 |
| Bridges and Culverts..... | 5,189,760.96 |
| Guardrail | 490,359.53 |
| Right-of-Way | 288,204.42 |
| Machinery and Equipment..... | 107,498.93 |
| Engineering | 1,772,619.92 |
| Total | \$47,136,534.00 |

Maintenance Work on the Primary Road System.

During the year December 1, 1922 to November 1, 1923, the cost of maintaining the primary road system was \$2,420,900.25. Since the primary road system contains 6,646.6 miles, the maintenance cost averaged \$364.23 per mile.

Summary Statement of Primary Road Fund.

| | |
|--|-----------------|
| Balance on hand December 1, 1922..... | \$3,280,209.85 |
| Receipts | |
| Federal Aid..... | \$1,401,915.16 |
| Auto fees..... | 7,823,793.34 |
| Total Receipts..... | 9,225,708.50 |
| Total | \$12,505,918.35 |
| Expended during 1923..... | 9,526,497.30 |
| Balance on hand November 30, 1923..... | \$2,979,421.05 |

Of the balance in the primary road fund on November 30, 1923, (\$2,979,421.05) \$1,416,948.07 is in the possession of the federal

FINANCIAL STATEMENT

government at Washington, D. C. The remaining \$1,562,472.98 is in the hands of the state treasurer and the various county treasurers of the State of Iowa.

Primary Road Bonds and Certificates Outstanding.

On November 30, 1923 there were primary road bonds outstanding in the sum of \$7,497,000.00. These bonds had been issued by eleven counties (Refer to Schedule No. 77). On the same date the anticipation certificates outstanding amounted to \$3,591,100.00. These certificates had been issued by fifty-seven counties. (Refer to Schedule No. 78).

SCHEDULE NO. 38

SUMMARY OF EXPENDITURES—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|----------------------------------|----------------------------|--------------|--------------|---|--------------|--------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| Commissioners | \$ 2,530.00 | \$ 2,272.22 | \$ 4,802.22 | | | | \$ 4,802.22 |
| Executive department | 10,452.00 | 549.60 | 11,001.60 | \$ 5,726.00 | \$ 5.10 | \$ 5,731.10 | 5,270.50 |
| Dept. of purchases and accounts | 18,923.83 | 462.01 | 19,385.84 | 3,880.13 | 85.77 | 3,965.90 | 15,419.94 |
| Accounting division | 28,033.62 | 49.04 | 28,082.66 | 25,181.76 | 40.17 | 25,221.93 | 2,860.73 |
| Dept. of road administration | 10,050.00 | 555.33 | 10,605.33 | 7,300.17 | 287.38 | 7,587.55 | 3,017.78 |
| Dept. of road design—Plans | 19,289.53 | 2,223.22 | 21,512.77 | 18,420.43 | 963.29 | 19,403.72 | 2,109.06 |
| Dept. of road design—Surveys | 45,561.07 | 4,075.49 | 49,637.16 | 44,964.80 | 3,602.97 | 48,587.77 | 1,049.39 |
| Dept. of road construction | 12,545.80 | 3,000.82 | 15,606.62 | 12,241.30 | 1,603.20 | 13,844.50 | 1,762.12 |
| Machinery and equipment division | 52,495.07 | 30,407.29 | 82,902.36 | | | | 82,902.36 |
| Dept. of road maintenance | 7,229.82 | 1,146.81 | 8,376.63 | | | | 8,376.63 |
| Traffic census division | 950.77 | 15.84 | 966.61 | | | | 966.61 |
| Bridge department | 46,316.07 | 1,355.30 | 47,671.37 | 27,642.43 | 891.18 | 28,533.61 | 19,137.76 |
| Drainage department | 1,671.39 | 468.68 | 2,130.07 | | | | 2,130.07 |
| Women's drafting department | 19,158.06 | 14.46 | 19,172.52 | 14,225.96 | 14.46 | 14,240.42 | 4,932.10 |
| Dept. of materials and tests | 56,013.04 | 9,570.85 | 65,583.89 | 52,794.08 | 2,786.17 | 55,580.25 | 10,003.64 |
| Equipment and supplies | 18.49 | 85,121.34 | 85,139.83 | | 61,200.57 | 61,200.57 | 23,039.26 |
| District offices | 114,726.00 | 26,198.51 | 140,924.51 | 69,536.71 | 8,715.49 | 78,252.20 | 62,672.31 |
| Totals | \$445,065.18 | \$167,536.81 | \$613,501.99 | \$281,933.77 | \$ 80,215.75 | \$362,149.52 | \$251,352.47 |

SCHEDULE NO. 39

COMMISSIONERS—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|-----------------------------|----------------------------|-------------|-------------|---|---------|-------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| J. W. Holden | \$ 1,140.00 | \$ 607.23 | \$ 1,747.23 | | | | \$ 1,747.23 |
| Wm. Collinson | 1,300.00 | 792.40 | 2,182.40 | | | | 2,182.40 |
| Anson Marston | | 63.69 | 63.69 | | | | 63.69 |
| Departmental transportation | | 808.90 | 808.90 | | | | 808.90 |
| Totals | \$ 2,530.00 | \$ 2,272.22 | \$ 4,802.22 | | | | \$ 4,802.22 |

SCHEDULE NO. 40

EXECUTIVE DEPARTMENT—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--|----------------------------|-----------|-------------|---|---------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| F. R. White, chief engineer | \$ 6,375.00 | \$ 306.33 | \$ 6,771.35 | \$ 3,187.50 | \$ 5.10 | \$ 3,192.60 | \$ 3,578.75 |
| T. R. Agg, consulting road engineer | 1,000.00 | 52.00 | 1,052.00 | 1,000.00 | | 1,000.00 | 52.00 |
| A. H. Fuller, consulting bridge engineer | 1,500.00 | | 1,500.00 | 750.00 | | 750.00 | 750.00 |
| May Vanderlinen, secretary | 1,575.00 | | 1,575.00 | 787.50 | | 787.50 | 787.50 |
| Extra help | 2.00 | | 2.00 | 1.00 | | 1.00 | 1.00 |
| Departmental transportation | | 101.25 | 101.25 | | | | 101.25 |
| Totals | \$10,452.00 | \$ 549.60 | \$11,001.60 | \$ 5,726.00 | \$ 5.10 | \$ 5,731.10 | \$ 5,270.50 |

SCHEDULE NO. 41

DEPARTMENT OF PURCHASES AND ACCOUNTS—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---|----------------------------|-----------|-------------|---|----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| C. R. Jones, auditor | \$ 3,375.00 | \$ 331.46 | \$ 3,706.46 | \$ 1,687.50 | \$ 85.77 | \$ 1,773.27 | \$ 1,933.19 |
| J. W. Eichinger, bulletin editor | 2,800.00 | 121.88 | 2,921.88 | | | | 2,921.88 |
| Velda Rowland, file clerk | 1,575.00 | | 1,575.00 | 787.50 | | 787.50 | 787.50 |
| Fanny Swanberg, stenographer | 1,130.00 | | 1,130.00 | 565.00 | | 565.00 | 565.00 |
| Merna Lee, stenographer | 180.00 | | 180.00 | 90.00 | | 90.00 | 90.00 |
| Gracey Johnson, stenographer | 754.66 | | 754.66 | | | | 754.66 |
| Anna S. Lynch, stenographer | 600.00 | | 600.00 | 300.00 | | 300.00 | 300.00 |
| Jennie Counter, stenographer | 250.00 | | 250.00 | 100.00 | | 100.00 | 150.00 |
| May A. Carr, stenographer | 311.29 | | 311.29 | 161.29 | | 161.29 | 150.00 |
| Eva Threlkeld, stenographer | 350.00 | | 350.00 | 175.00 | | 175.00 | 175.00 |
| Berneita Burton, stenographer | 184.33 | | 184.33 | | | | 184.33 |
| Moseley Dressler, blue print clerk | 1,700.00 | | 1,700.00 | | | | 1,700.00 |
| W. R. Bappe, asst. blue print clerk | 1,035.00 | | 1,035.00 | | | | 1,035.00 |
| G. R. Burrell, asst. blue print print clerk | 805.00 | | 805.00 | | | | 805.00 |
| M. C. Severson, asst. blue print clerk | 153.35 | | 153.35 | | | | 153.35 |
| A. A. Heggen, inventory clerk | 1,635.00 | 2.99 | 1,637.99 | | | | 1,637.99 |
| L. H. Doggett, store room clerk | 1,600.00 | | 1,600.00 | 13.84 | | 13.84 | 1,600.00 |
| Extra help | 485.00 | 5.68 | 490.68 | | | | 476.84 |
| Totals | \$18,923.83 | \$ 462.01 | \$19,385.84 | \$ 3,880.13 | \$ 85.77 | \$ 3,965.90 | \$15,419.94 |

SCHEDULE NO. 42

ACCOUNTING DIVISION—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|----------------------------------|----------------------------|----------|-------------|---|----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| M. E. Davis, asst. auditor | \$ 1,050.00 | \$ 19.44 | \$ 1,069.44 | \$ 1,050.00 | \$ 19.44 | \$ 1,069.44 | |
| E. T. Burk, chief clerk | 2,485.00 | 13.33 | 2,498.33 | 2,485.00 | 13.33 | 2,498.33 | |
| C. W. Ott, audit clerk | 2,025.00 | 16.27 | 2,041.27 | 1,771.84 | 7.40 | 1,779.24 | \$ 22.03 |
| Elting W. Hanna, audit clerk | 1,500.00 | | 1,500.00 | 1,500.00 | | 1,500.00 | |
| E. D. Shivers, audit clerk | 1,275.00 | | 1,275.00 | 1,275.00 | | 1,275.00 | |
| V. L. McGriff, audit clerk | 403.33 | | 403.33 | 403.33 | | 403.33 | |
| Lester Gardner, audit clerk | 889.03 | | 889.03 | 889.03 | | 889.03 | |
| J. E. Judge, clerk | 657.00 | | 657.00 | 612.00 | | 612.00 | 45.00 |
| L. C. O'Brien, clerk | 1,080.00 | | 1,080.00 | 1,080.00 | | 1,080.00 | |
| J. R. Harrison, clerk | 2,040.00 | | 2,040.00 | 1,620.00 | | 1,620.00 | 1,09.00 |
| D. C. McNeil, bookkeeper | 1,830.00 | | 1,830.00 | 1,601.25 | | 1,601.25 | 228.75 |
| D. A. Britten, asst. bookkeeper | 1,335.00 | | 1,335.00 | 1,335.00 | | 1,335.00 | |
| F. G. Nelson, asst. bookkeeper | 1,335.00 | | 1,335.00 | 1,335.00 | | 1,335.00 | |
| R. C. Hoon, asst. bookkeeper | 983.33 | | 983.33 | 788.00 | | 788.00 | 195.33 |
| Nellie Maroney, record clerk | 1,320.00 | | 1,320.00 | 900.00 | | 900.00 | 390.00 |
| Thelma Nowlin, stenographer | 1,065.00 | | 1,065.00 | 532.50 | | 532.50 | 532.50 |
| Bertha Lawson, stenographer | 818.06 | | 818.06 | 818.06 | | 818.06 | |
| Gladys Richmond, stenographer | 975.00 | | 975.00 | 813.75 | | 813.75 | 161.25 |
| Mildred Dunlap, stenographer | 565.00 | | 565.00 | 565.00 | | 565.00 | |
| Marion Mills, stenographer | 568.87 | | 568.87 | 568.87 | | 568.87 | |
| Benah Neilsen, stenographer | 570.00 | | 570.00 | 570.00 | | 570.00 | |
| Lena McCulley, stenographer | 333.88 | | 333.88 | 333.88 | | 333.88 | |
| Jeanette Knudson, stenographer | 302.58 | | 302.58 | 302.58 | | 302.58 | |
| Dorotha Layton, stenographer | 108.87 | | 108.87 | 108.87 | | 108.87 | |
| Nellie Miller, stenographer | 126.45 | | 126.45 | 126.45 | | 126.45 | |
| Leota Thompson, stenographer | 411.77 | | 411.77 | 411.77 | | 411.77 | |
| Geraldine Kingkade, stenographer | 424.70 | | 424.70 | 424.70 | | 424.70 | |
| Josephine Maroney, stenographer | 118.71 | | 118.71 | 118.71 | | 118.71 | |
| Edna A. Cooper, stenographer | 161.33 | | 161.33 | 161.33 | | 161.33 | |
| Margaret Collins, stenographer | 141.17 | | 141.17 | 141.17 | | 141.17 | |
| Melvina Allen, stenographer | 216.77 | | 216.77 | 216.77 | | 216.77 | |
| Mildred Porter, stenographer | 190.00 | | 190.00 | 190.00 | | 190.00 | |
| Elsie Murphy, stenographer | 161.29 | | 161.29 | 161.29 | | 161.29 | |
| Elizabeth Glenn, stenographer | 204.16 | | 204.16 | 118.27 | | 118.27 | 85.89 |
| Extra help | 302.32 | | 302.32 | 302.32 | | 302.32 | |
| Totals | \$28,033.62 | \$ 49.64 | \$28,082.66 | \$25,181.76 | \$ 40.17 | \$25,221.93 | \$ 2,860.73 |

FINANCIAL STATEMENT

SCHEDULE NO. 43

DEPARTMENT OF ROAD ADMINISTRATION—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---------------------------------------|----------------------------|-----------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| C. Coykendall, asst. chief engineer | \$ 4,000.00 | \$ 416.05 | \$ 4,416.05 | \$ 4,000.00 | \$ 171.21 | \$ 4,171.21 | \$ 244.84 |
| M. L. Hutton, asst. engr. road admin. | 3,200.00 | 139.28 | 3,339.28 | 1,282.67 | 116.17 | 1,308.84 | 1,940.44 |
| Anne Vanderlinde, road recorder | 1,710.00 | | 1,710.00 | 1,210.00 | | 1,210.00 | 500.00 |
| Myrtle Jorgenson, stenographer | 1,140.00 | | 1,140.00 | 807.50 | | 807.50 | 332.50 |
| Totals | \$10,060.00 | \$ 555.33 | \$10,605.33 | \$ 7,300.17 | \$ 287.38 | \$ 7,587.55 | \$ 3,017.78 |

SCHEDULE NO. 44

DEPARTMENT OF ROAD DESIGN—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. E. Jones, engineer of road design | \$ 4,425.00 | \$ 405.87 | \$ 4,830.87 | \$ 4,167.64 | \$ 349.32 | \$ 4,516.96 | \$ 313.91 |
| E. R. Meredith, asst. engr. road design | 2,875.00 | 614.32 | 3,489.32 | 2,860.96 | 602.62 | 3,463.58 | 25.74 |
| Robert McCormick, resident engineer | 2,700.00 | 2.85 | 2,702.85 | 2,611.13 | 2.85 | 2,613.98 | 88.87 |
| F. C. Schneider, road designer | 2,600.00 | 1.50 | 2,601.50 | 2,569.66 | 1.50 | 2,571.16 | 30.34 |
| H. S. Leicht, road designer | 377.42 | | 377.42 | 264.74 | | 264.74 | 112.68 |
| W. P. Lindauer, road designer | 806.39 | 27.35 | 833.74 | 778.73 | 27.00 | 805.73 | 28.01 |
| Carl Albaugh, draftsman | 1,875.00 | | 1,875.00 | 1,837.21 | | 1,837.21 | 37.79 |
| F. K. Mullins, draftsman | 880.00 | | 880.00 | 770.00 | | 770.00 | 110.00 |
| L. E. O'Toole, draftsman | 900.00 | | 900.00 | 861.00 | | 861.00 | 39.00 |
| H. W. Groth, draftsman | 999.25 | | 999.25 | 893.67 | | 893.67 | 105.58 |
| Extra help—drafting | 851.49 | | 851.49 | 805.60 | | 805.60 | 45.80 |
| Departmental transportation | | 1,171.33 | 1,171.33 | | | | 1,171.33 |
| Totals | \$19,289.55 | \$ 2,223.22 | \$21,512.77 | \$18,420.43 | \$ 983.29 | \$19,403.72 | \$ 2,109.05 |

SCHEDULE NO. 45

DEPARTMENT OF ROAD SURVEYS—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---------------------------------------|----------------------------|---------|-----------|---|-----------|-----------|---------------------------|
| | Salary | | Expense | Salary | | Expense | |
| | Salary | Expense | Total | Salary | Expense | Total | |
| John Butler, chief of party... | \$ 118,264 | 28,708 | 156,96 | \$ 118,368 | 28,708 | 156,96 | |
| L. E. Clayton, chief of party... | 1,029,369 | 173,12 | 1,202,489 | 173,12 | 1,202,489 | 173,12 | 1,166,02 |
| Eugene Cook, chief of party... | 901,14 | 116,01 | 1,017,15 | 905,40 | 114,28 | 1,007,688 | 9,47 |
| J. Geo. Dean, chief of party... | 156,75 | | 156,75 | | | 155,75 | 9,47 |
| W. M. Dumanian, chief of party... | | | | | | | |
| E. H. Ervin, chief of party... | 1,129,61 | 176,62 | 1,306,24 | 1,040,27 | 167,44 | 1,216,71 | 89,53 |
| M. C. Everett, chief of party... | 625,00 | 66,00 | 685,00 | 625,00 | 66,00 | 685,00 | |
| C. H. Ford, chief of party... | 987,18 | 109,44 | 1,096,62 | 976,08 | 109,44 | 1,085,92 | 11,30 |
| C. L. Gleason, chief of party... | 144,08 | 184,48 | 328,56 | 144,08 | 184,48 | 328,56 | |
| G. W. Goss, chief of party... | 12,00 | 1,00 | 13,00 | 11,00 | 1,00 | 12,00 | |
| R. W. Merritt, chief of party... | 2,349,46 | 26,19 | 2,514,56 | 2,240,40 | 205,19 | 2,514,56 | |
| S. W. O'Brien, chief of party... | 243,79 | 68,51 | 312,30 | 243,79 | 68,51 | 312,30 | |
| Diane Raver, chief of party... | 224,95 | 39,73 | 264,68 | 224,95 | 39,73 | 264,68 | |
| T. H. Richards, chief of party... | 200,89 | 98,32 | 299,21 | 200,89 | 98,32 | 299,21 | |
| T. E. Riley, chief of party... | 1,347,72 | 164,36 | 1,510,08 | 1,339,44 | 148,36 | 1,478,80 | 17,38 |
| P. W. Ross, chief of party... | 171,48 | 7,72 | 179,20 | 171,48 | 7,72 | 179,20 | |
| H. F. Templeton, chief of party... | 113,96 | | 113,96 | 113,96 | | 113,96 | |
| E. A. Zack, chief of party... | 300,22 | 17,30 | 317,52 | 306,22 | 17,30 | 317,52 | |
| J. T. Baugher, instrument man... | 821,00 | 114,92 | 936,92 | 865,96 | 114,92 | 978,87 | 7,74 |
| L. L. Boggess, instrument man... | 307,75 | | 307,75 | 307,75 | | 307,75 | |
| W. F. Carlson, instrument man... | 713,00 | 96,64 | 810,33 | 713,00 | 96,64 | 810,33 | 14,71 |
| Goo. Christiansen, instrument man... | 388,55 | 49,00 | 428,55 | 388,55 | 49,00 | 428,55 | |
| M. L. Clement, instrument man... | 1,024,50 | 157,34 | 1,231,84 | 1,071,50 | 157,34 | 1,231,84 | |
| F. H. Cook, instrument man... | 300,10 | 65,48 | 365,58 | 200,10 | 65,48 | 365,58 | |
| H. E. Copeland, instrument man... | 225,00 | 30,00 | 255,00 | 225,00 | 30,00 | 255,00 | |
| Wm. Elberts, instrument man... | 430,82 | 66,30 | 497,02 | 430,82 | 66,30 | 497,02 | |
| Roy L. Faulklinson, instrument man... | 212,82 | 29,97 | 333,79 | 212,82 | 29,97 | 333,79 | |
| Glen Foster, instrument man... | 293,39 | 36,68 | 329,07 | 293,39 | 36,68 | 329,07 | |
| Leon Goss, instrument man... | 791,55 | 161,11 | 933,06 | 791,55 | 161,11 | 933,06 | |
| H. A. Kennedy, instrument man... | 110,90 | 15,05 | 125,95 | 110,90 | 15,05 | 125,95 | |
| M. E. Koegn, instrument man... | 643,46 | 90,97 | 734,43 | 643,46 | 90,97 | 734,43 | |
| C. P. Lechner, instrument man... | 1,110,16 | 167,47 | 1,277,63 | 1,101,96 | 167,47 | 1,271,77 | 5,86 |
| H. M. Lester, instrument man... | 858,22 | 139,98 | 996,00 | 821,47 | 131,96 | 964,43 | 31,47 |
| A. L. Lyons, instrument man... | 151,16 | 14,16 | 165,32 | 151,16 | 14,16 | 165,32 | |
| Barnes McDonald, instrument man... | 242,00 | 35,01 | 277,01 | 242,00 | 35,01 | 277,01 | |
| J. G. McFadden, instrument man... | 400,50 | 59,33 | 459,83 | 400,50 | 59,33 | 459,83 | |
| B. H. McKee, instrument man... | 185,96 | 162,72 | 348,68 | 185,96 | 162,72 | 348,68 | |
| Harold Nowlin, instrument man... | 909,36 | 125,36 | 1,044,72 | 909,36 | 125,36 | 1,044,72 | |
| H. L. Miller, instrument man... | 132,01 | 26,00 | 158,01 | 132,01 | 26,00 | 158,01 | |
| C. L. Moore, instrument man... | 170,50 | | 170,50 | 170,50 | | 170,50 | |
| J. P. Sprout, instrument man... | 184,50 | | 184,50 | 184,50 | | 184,50 | |
| J. J. Stout, instrument man... | 782,96 | 112,58 | 894,48 | 782,96 | 112,58 | 894,48 | |
| John Sykes, instrument man... | 522,45 | 76,76 | 599,21 | 522,45 | 76,76 | 599,21 | |
| K. F. Trottnow, instrument man... | 226,31 | 32,58 | 268,79 | 226,31 | 32,58 | 268,79 | |
| Paul Turner, instrument man... | 131,12 | 15,98 | 147,10 | 131,12 | 15,98 | 147,10 | |
| E. E. White, instrument man... | 841,23 | 125,46 | 966,69 | 841,23 | 125,46 | 966,69 | 30,46 |
| Fred Alexander, rod man... | 153,00 | | 153,00 | 153,00 | | 153,00 | |
| Roy Davis, rod man... | 152,50 | | 182,50 | 152,50 | | 182,50 | |
| E. F. Hill, rod man... | 465,00 | | 465,00 | 465,00 | | 465,00 | |
| V. A. Bode, rod man... | 541,26 | | 547,26 | 541,26 | | 547,26 | |
| W. K. Chantry, rod man... | 300,00 | | 300,00 | 300,00 | | 300,00 | |
| Vernon Collins, rod man... | 76,98 | | 76,98 | 76,98 | | 76,98 | |
| E. G. Cooper, rod man... | 274,67 | | 274,67 | 274,67 | | 274,67 | |
| O. K. Danna, rod man... | 529,84 | | 529,84 | 488,51 | | 488,51 | 41,32 |

FINANCIAL STATEMENT

SCHEDULE NO. 45—Continued

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|-------------------------------|----------------------------|--------------------|--------------------|---|--------------------|--------------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| E. B. Davis, rod man... | 109,35 | | 109,35 | 109,35 | | 109,35 | |
| L. C. Dorrian, rod man... | 82,00 | | 82,00 | 82,00 | | 82,00 | |
| Carroll English, rod man... | 74,05 | | 74,05 | 74,05 | | 74,05 | |
| Ray F. Fairhurst, rod man... | 285,17 | | 285,17 | 285,17 | | 285,17 | |
| E. J. Gardner, rod man... | 764,99 | | 764,99 | 764,99 | | 764,99 | |
| W. J. McGruder, rod man... | 614,11 | 3,30 | 617,41 | 614,11 | 3,30 | 617,41 | 49,41 |
| J. Hanson, rod man... | 101,84 | | 101,84 | 101,84 | | 101,84 | |
| H. E. Harwood, rod man... | 255,00 | | 255,00 | 255,00 | | 255,00 | |
| Erin Healy, rod man... | 275,99 | | 275,99 | 275,99 | | 275,99 | |
| F. Holmes, rod man... | 71,13 | | 71,13 | 71,13 | | 71,13 | |
| Wm. Hughes, rod man... | 128,00 | | 128,00 | 128,00 | | 128,00 | |
| Chas. W. Irwin, rod man... | 142,26 | | 142,26 | 142,26 | | 142,26 | |
| J. F. Kirby, rod man... | 247,26 | | 247,26 | 247,26 | | 247,26 | |
| Arthur Klots, rod man... | 99,35 | | 99,35 | 99,35 | | 99,35 | |
| Leon Larson, rod man... | 224,99 | | 224,99 | 224,99 | | 224,99 | |
| John Lamason, rod man... | 857,09 | | 857,09 | 857,09 | | 857,09 | |
| Otto Larson, rod man... | 111,97 | | 111,97 | 111,97 | | 111,97 | |
| F. R. Lechner, rod man... | 720,00 | | 720,00 | 720,00 | | 720,00 | |
| Arlo Line, rod man... | 278,29 | | 278,29 | 278,29 | | 278,29 | |
| C. D. Lovell, rod man... | 138,00 | | 138,00 | 138,00 | | 138,00 | |
| J. E. McKeer, rod man... | 688,71 | | 688,71 | 688,71 | | 688,71 | |
| R. L. Miller, rod man... | 682,79 | | 682,79 | 682,79 | | 682,79 | |
| Perry Miller, rod man... | 198,00 | | 198,00 | 198,00 | | 198,00 | |
| Roy Morgan, rod man... | 127,74 | | 127,74 | 127,74 | | 127,74 | |
| R. F. Morse, rod man... | 140,81 | | 140,81 | 140,81 | | 140,81 | |
| I. C. Morris, rod man... | 168,75 | | 168,75 | 168,75 | | 168,75 | |
| Carl Parker, rod man... | 342,89 | | 342,89 | 342,89 | | 342,89 | |
| Bob Parkin, rod man... | 279,00 | | 279,00 | 279,00 | | 279,00 | |
| Howard Paulson, rod man... | 128,00 | | 128,00 | 128,00 | | 128,00 | |
| L. D. Raver, rod man... | 141,67 | | 141,67 | 141,67 | | 141,67 | |
| Chas. Red, rod man... | 159,67 | | 159,67 | 159,67 | | 159,67 | |
| Ernest Red, rod man... | 159,67 | | 159,67 | 159,67 | | 159,67 | |
| Gene Kirby, rod man... | 294,68 | | 294,68 | 294,68 | | 294,68 | |
| Martin Sheehan, rod man... | 128,40 | 2,15 | 130,55 | 128,40 | 2,15 | 130,55 | |
| W. M. Smith, rod man... | 500,00 | | 500,00 | 440,33 | 4,60,33 | 440,33 | |
| Paul C. Sorenson, rod man... | 440,33 | | 440,33 | 440,33 | | 440,33 | |
| G. L. Spindler, rod man... | 739,83 | 60,00 | 739,83 | 739,83 | 60,00 | 739,83 | |
| L. J. Sullivan, rod man... | 74,03 | | 74,03 | 74,03 | | 74,03 | |
| James Thompson, rod man... | 145,67 | | 145,67 | 145,67 | | 145,67 | |
| R. W. Thompson, rod man... | 1,095,17 | | 1,095,17 | 1,095,17 | | 1,095,17 | |
| D. C. Tracy, rod man... | 225,00 | | 225,00 | 225,00 | | 225,00 | |
| Joseph Wilson, rod man... | 190,16 | | 190,16 | 190,16 | | 190,16 | |
| G. L. Windenburgh, rod man... | 126,29 | | 126,29 | 126,29 | | 126,29 | |
| D. B. Wyman, rod man... | 713,95 | | 713,95 | 713,95 | | 713,95 | |
| Howard Van Kirk, rod man... | 444,00 | | 444,00 | 444,00 | | 444,00 | |
| Extra help—survey | 2,972,41 | 192,48 | 3,164,89 | 2,972,41 | 192,48 | 3,164,89 | 3,002,92 |
| Departmental transportation | | | 575,11 | | | 575,11 | 167,67 |
| Total. | \$45,561.67 | \$ 4,075.00 | \$49,627.16 | \$44,984.88 | \$ 3,002.97 | \$48,947.77 | \$ 1,049.32 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 46

DEPARTMENT OF ROAD CONSTRUCTION—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------------|----------------------------|-------------|-------------|---|-------------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| F. H. Mann, construction engineer | \$ 4,425.00 | \$ 453.31 | \$ 4,878.31 | \$ 4,425.00 | \$ 410.10 | \$ 4,835.10 | \$ 42.21 |
| H. K. Davis, chief inspector | 3,200.00 | 610.01 | 3,810.01 | 3,200.00 | 635.72 | 3,835.72 | 4.29 |
| G. S. Foster, general inspector | 3,200.00 | 432.64 | 3,632.64 | 3,200.00 | 427.30 | 3,627.30 | 5.34 |
| H. O. Hickok, right-of-way agent | 500.00 | 237.19 | 737.19 | 500.00 | 130.68 | 630.68 | 107.11 |
| Mrs. Lella Vanderlinde, stenographer | 1,220.80 | | 1,220.80 | 916.30 | | 916.30 | 304.50 |
| Departmental transportation | | 1,297.67 | 1,297.67 | | | | 1,297.67 |
| Totals | \$12,545.80 | \$ 3,000.82 | \$15,606.62 | \$12,241.30 | \$ 1,603.20 | \$13,844.50 | \$ 1,762.12 |

SCHEDULE NO. 47

DEPARTMENT OF ROAD CONSTRUCTION—MACHINERY AND EQUIPMENT DIVISION
JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|-------------------------------|----------------------------|-------------|-------------|---|---------|-------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| R. W. Clyde, superintendent | \$ 2,750.00 | \$ 53.47 | \$ 2,803.47 | | | | \$ 2,803.47 |
| Chas. Kinderman, shop foreman | 2,700.00 | 64.66 | 2,764.66 | | | | 2,764.66 |
| F. E. Been, storekeeper | 1,800.00 | | 1,800.00 | | | | 1,800.00 |
| M. B. Starr, clerk | 511.11 | 3.20 | 514.31 | | | | 514.31 |
| Earl Enke, clerk | 1,415.00 | | 1,415.00 | | | | 1,415.00 |
| Geo. Hayworth, watchman | 900.00 | | 900.00 | | | | 900.00 |
| J. H. McKinney, watchman | 273.33 | | 273.33 | | | | 273.33 |
| Buildings and grounds | | 30,035.44 | 30,035.44 | | | | 30,035.44 |
| Extra help, mechanics | 42,145.63 | 250.52 | 42,396.15 | | | | 42,396.15 |
| Totals | \$52,495.07 | \$30,407.20 | \$82,902.36 | | | | \$82,902.36 |

SCHEDULE NO. 48

DEPARTMENT OF ROAD MAINTENANCE—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--|----------------------------|-------------|-------------|---|---------|-------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. H. Root, maintenance engineer | \$ 4,425.00 | \$ 264.87 | \$ 4,789.87 | | | | \$ 4,789.87 |
| T. R. Perry, asst. maintenance engineer | 346.77 | 44.32 | 391.00 | | | | 391.00 |
| O. M. Briley, maintenance superintendent | 1,303.05 | | 1,303.05 | | | | 1,303.05 |
| Norma Greer, stenographer | 1,155.00 | | 1,155.00 | | | | 1,155.00 |
| Departmental transportation | | 737.62 | 737.62 | | | | 737.62 |
| Totals | \$ 7,229.82 | \$ 1,146.81 | \$ 8,376.63 | | | | \$ 8,376.63 |

FINANCIAL STATEMENT

SCHEDULE NO. 49

MAINTENANCE DEPARTMENT—TRAFFIC CENSUS—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|-----------------------------|----------------------------|----------|-----------|---|---------|-------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. R. Lucas, instrument man | \$ 360.00 | \$ 5.68 | \$ 365.68 | | | | \$ 365.68 |
| C. K. Malcolm, rod man | 262.83 | 4.84 | 267.67 | | | | 267.67 |
| Maurice Norland, rod man | 294.19 | | 294.19 | | | | 294.19 |
| Henry Kastrup, rod man | 11.59 | | 11.59 | | | | 11.59 |
| Joseph Linnan, rod man | 22.16 | | 22.16 | | | | 22.16 |
| Totals | \$ 950.77 | \$ 15.84 | \$ 966.61 | | | | \$ 966.61 |

SCHEDULE NO. 50

BRIDGE DEPARTMENT—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| J. H. Ames, bridge engineer | \$ 4,425.00 | \$ 283.47 | \$ 4,708.47 | \$ 2,212.49 | \$ 64.97 | \$ 2,277.46 | \$ 2,431.01 |
| E. W. Blumenschein, asst. bridge engineer | 3,400.00 | 217.45 | 3,617.45 | 1,609.93 | 113.07 | 1,813.00 | 1,804.45 |
| W. N. Adams, chief bridge designer | 3,000.00 | 4.10 | 3,004.10 | 2,072.50 | 3.10 | 2,075.60 | 928.50 |
| L. L. Clement, bridge designer | 2,250.00 | 334.48 | 2,584.48 | 1,125.00 | 215.32 | 1,340.32 | 1,244.16 |
| R. E. Braun, bridge designer | 2,600.00 | 134.22 | 2,734.22 | 2,071.28 | 129.54 | 2,200.82 | 533.40 |
| M. G. Spangler, bridge designer | 2,500.00 | 39.17 | 2,539.17 | 792.60 | 39.17 | 831.86 | 1,707.31 |
| L. J. Wallis, bridge designer | 2,400.00 | | 2,400.00 | 1,667.00 | | 1,667.00 | 733.00 |
| C. H. Cook, bridge draftsman | 2,325.00 | 60.39 | 2,385.39 | 1,294.30 | 60.39 | 1,334.60 | 1,080.70 |
| J. E. Hiland, bridge draftsman | 2,225.00 | | 2,225.00 | 1,220.32 | | 1,220.32 | 1,004.68 |
| Hubert Schmidt, bridge draftsman | 2,225.00 | | 2,225.00 | 1,232.60 | | 1,232.60 | 992.31 |
| J. H. DeLaHunt, bridge draftsman | 2,225.00 | | 2,225.00 | 996.61 | | 996.61 | 1,228.39 |
| Paul Barnard, bridge draftsman | 2,225.00 | | 2,225.00 | 913.19 | | 913.19 | 1,311.81 |
| H. A. Hanson, bridge draftsman | 2,000.00 | | 2,000.00 | 1,279.11 | | 1,279.11 | 720.89 |
| J. C. Nichols, bridge draftsman | 1,651.37 | | 1,651.37 | 1,304.39 | | 1,304.39 | 316.98 |
| A. E. Jarvis, bridge draftsman | 312.50 | | 312.50 | 257.50 | | 257.50 | 55.00 |
| H. W. Schneider, bridge draftsman | 1,525.00 | | 1,525.00 | 1,253.89 | | 1,253.89 | 271.11 |
| R. H. Avenell, bridge draftsman | 540.00 | | 540.00 | 384.76 | | 384.76 | 155.24 |
| W. P. Nichols, field engineer | 2,700.00 | 42.89 | 2,742.89 | 2,628.00 | 42.89 | 2,670.89 | 72.00 |
| Harry Bowman, R. R. crossing engineer | 2,615.00 | 130.73 | 2,745.73 | 2,317.09 | 114.33 | 2,431.42 | 314.81 |
| Frank B. Howell, record clerk | 1,725.00 | | 1,725.00 | 862.49 | | 862.49 | 862.51 |
| Marie Gowey, stenographer | 1,390.00 | | 1,390.00 | 57.20 | | 57.20 | 1,390.00 |
| Extra help | 57.20 | | 57.20 | 57.20 | | 57.20 | |
| Extra transportation | | 108.40 | 108.40 | | 108.40 | 108.40 | |
| Totals | \$46,316.07 | \$ 1,355.30 | \$47,671.37 | \$27,612.43 | \$ 801.18 | \$28,533.61 | \$19,137.76 |

SCHEDULE NO. 51

DRAINAGE DEPARTMENT—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|-----------------------------------|----------------------------|-----------|-------------|---|---------|-------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| J. B. Spiegel, hydraulic engineer | \$ 1,185.00 | \$ 317.30 | \$ 1,502.30 | | | | |
| Gauge readers | 486.39 | 6.53 | 492.92 | | | | \$ 1,502.30 |
| Departmental transportation | | 134.85 | 134.85 | | | | 492.92 |
| Totals | \$ 1,671.39 | \$ 458.68 | \$ 2,130.07 | | | | 134.85 |
| | | | | | | | \$ 2,130.07 |

SCHEDULE NO. 52

WOMEN'S DRAFTING DEPARTMENT—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|----------------------------------|----------------------------|----------|-------------|---|----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. T. Ide, chief draftsman | \$ 2,549.44 | \$ 5.85 | \$ 2,555.29 | \$ 1,658.55 | \$ 5.85 | \$ 1,664.40 | \$ 80.89 |
| Violet Roberson, draftswoman | 1,500.00 | | 1,500.00 | 1,120.61 | | 1,120.61 | 379.90 |
| Belle Courtney, draftswoman | 1,407.25 | | 1,407.25 | 1,027.45 | | 1,027.45 | 379.80 |
| E. Carlotta Howard, drafts-woman | 1,258.14 | | 1,258.14 | 910.61 | | 910.61 | 347.53 |
| Enda Ruston, draftswoman | 174.19 | | 174.19 | 124.19 | | 124.19 | 56.00 |
| E. Irene Highley, drafts-woman | 134.52 | 4.28 | 138.80 | 116.92 | 4.28 | 121.20 | 17.60 |
| Lena Alt, draftswoman | 250.00 | 4.33 | 254.33 | 240.60 | 4.33 | 244.33 | 10.60 |
| Ruth Steglitz, draftswoman | 1,120.97 | | 1,120.97 | 1,023.89 | | 1,023.89 | 97.08 |
| June Erickson, draftswoman | 1,230.00 | | 1,230.00 | 1,195.15 | | 1,195.15 | 34.85 |
| Mrs. J. C. Nichols, drafts-woman | 1,198.32 | | 1,198.32 | 443.83 | | 443.83 | 69.50 |
| Edna Unger, draftswoman | 388.17 | | 388.17 | 278.80 | | 278.80 | 109.37 |
| Rowena C. Merritt, drafts-woman | 789.68 | | 789.68 | 502.00 | | 502.00 | 227.68 |
| Francis McCall, draftswoman | 286.00 | | 286.00 | 256.85 | | 256.85 | 29.15 |
| Jessie Brooks, draftswoman | 120.00 | | 120.00 | 77.40 | | 77.40 | 42.60 |
| Evelyn Compton, tracer | 900.00 | | 900.00 | 491.98 | | 491.98 | 408.02 |
| Mrs. Kenneth Rossliter, tracer | 970.00 | | 970.00 | 680.71 | | 680.71 | 299.29 |
| Eloise Waite, tracer | 934.66 | | 934.66 | 731.48 | | 731.48 | 233.18 |
| LaVera Stark, tracer | 302.81 | | 302.81 | 153.40 | | 153.40 | 19.41 |
| Beatrix Nervig, tracer | 617.52 | | 617.52 | 310.90 | | 310.90 | 266.62 |
| Louise Carstensen, tracer | 562.10 | | 562.10 | 538.20 | | 538.20 | 23.90 |
| Bernice H. Schnee, tracer | 240.80 | | 240.80 | 240.80 | | 240.80 | |
| Mrs. C. W. Jones, tracer | 465.22 | | 465.22 | 314.35 | | 314.35 | 88.87 |
| Ethel Lyon, tracer | 178.71 | | 178.71 | 164.40 | | 164.40 | 11.31 |
| Rose Roberson, tracer | 130.20 | | 130.20 | 120.30 | | 120.30 | 9.90 |
| Grace V. Clarke, tracer | 294.35 | | 294.35 | 226.51 | | 226.51 | 67.84 |
| Elizabeth Scovel, tracer | 158.40 | | 158.40 | 154.80 | | 154.80 | 3.60 |
| Ruth Winter, tracer | 102.60 | | 102.60 | 89.10 | | 89.10 | 12.90 |
| Frank Paladin, tracer | 577.50 | | 577.50 | 538.00 | | 538.00 | 39.50 |
| H. R. Wilder, tracer | 430.10 | | 430.10 | 405.38 | | 405.38 | 33.72 |
| Totals | \$19,158.06 | \$ 14.46 | \$19,172.52 | \$14,225.96 | \$ 14.46 | \$14,240.42 | \$ 4,932.10 |

FINANCIAL STATEMENT

SCHEDULE NO. 53

DEPARTMENT OF MATERIALS AND TESTS—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--|----------------------------|---------|----------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| R. W. Crum, engr. materials materials and tests | 3,000.00 | 60.96 | 3,060.96 | \$ 4,250.00 | \$ 283.38 | \$ 4,533.38 | \$ 305.31 |
| Bert Myers, asst. engineer materials and tests | 3,000.00 | 60.96 | 3,060.96 | 3,000.00 | 60.96 | 3,060.96 | |
| Millie Oswalt, stenographer Material Resource Division | 628.67 | | 628.67 | 628.67 | | 628.67 | |
| W. H. Douglas, general inspec-tor | 2,475.00 | 610.67 | 3,085.67 | 2,475.00 | 609.22 | 3,084.22 | 1.45 |
| Mark Morris, inspector | 2,375.00 | 176.18 | 2,551.18 | 2,375.00 | 176.18 | 2,551.18 | |
| Chas. S. Meyer, inspector | 902.50 | 44.70 | 947.20 | 902.50 | 44.70 | 947.20 | 15.65 |
| R. M. Combs, inspector | 980.00 | | 980.00 | 420.00 | | 420.00 | 560.00 |
| E. B. Lambert, inspector | 791.32 | 70.27 | 861.59 | 791.32 | 70.27 | 861.39 | 38.20 |
| W. E. Pugsley, inspector | 316.67 | 22.47 | 339.14 | 316.67 | 22.47 | 339.14 | |
| N. A. Maritz, laboratory asst. | 350.22 | 7.20 | 357.42 | 350.22 | 7.20 | 357.42 | |
| Ames Laboratory | 2,500.00 | 163.62 | 2,663.62 | 2,500.00 | 163.62 | 2,663.62 | |
| Paul Critz, laboratory chief | 965.28 | 87.54 | 1,052.82 | 965.28 | 87.54 | 1,052.82 | |
| B. L. Bowling, laboratory chief | 2,043.55 | | 2,043.55 | 2,043.55 | | 2,043.55 | |
| K. M. Dewey, chemist | 1,228.75 | | 1,228.75 | 1,160.50 | | 1,160.50 | 68.25 |
| H. A. Christopherson, asst. chemist | 1,716.67 | 101.10 | 1,817.77 | 1,716.67 | 96.75 | 1,813.42 | 4.35 |
| Jay Elliot, laboratory asst. | 193.55 | | 193.55 | 193.55 | | 193.55 | |
| Max Brincknall, laboratory asst. | 262.50 | | 262.50 | 262.50 | | 262.50 | |
| E. M. Ward, laboratory asst. | 261.67 | | 261.67 | 261.67 | | 261.67 | |
| R. C. Hoon, laboratory asst. | 1,530.61 | 50.32 | 1,580.96 | 1,530.64 | 41.57 | 1,572.21 | 8.75 |
| A. F. Faul, laboratory asst. | 216.45 | | 216.45 | 216.45 | | 216.45 | |
| W. McCrory, laboratory asst. | 854.00 | 93.39 | 947.48 | 854.00 | 93.39 | 947.48 | |
| Earl Elliott, laboratory asst. | 374.27 | 8.95 | 383.22 | 374.27 | 8.95 | 383.22 | |
| Jack Diercks, laboratory asst. | 1,408.02 | 99.58 | 1,507.60 | 1,408.02 | 99.58 | 1,507.60 | |
| James W. Johnson, laboratory asst. | 131.19 | 4.41 | 135.60 | 131.19 | 4.41 | 135.60 | |
| N. A. Maritz, laboratory asst. | 439.60 | 3.70 | 443.30 | 439.60 | 3.70 | 443.30 | |
| Ted Russell, laboratory asst. | 775.00 | | 775.00 | 775.00 | | 775.00 | |
| J. L. Anderson, inspector | 651.07 | | 651.07 | 651.07 | | 651.07 | |
| L. W. Wood, inspector | 670.00 | 118.19 | 788.19 | 670.00 | 89.19 | 759.19 | 29.00 |
| G. A. Pugsley, inspector | 364.00 | | 364.00 | 364.00 | | 364.00 | |
| R. M. Combs, inspector | 530.00 | 30.10 | 560.10 | 530.00 | 30.10 | 560.10 | |
| L. G. Banner, inspector | 544.84 | 17.60 | 562.44 | 544.84 | 17.60 | 544.84 | 417.60 |
| M. L. Vanderlinde, inspector | 265.50 | 8.51 | 274.01 | 265.50 | 8.51 | 274.01 | |
| R. H. Avenell, inspector Davenport Laboratory | 2,005.69 | 194.16 | 2,289.85 | 2,005.69 | 194.16 | 2,289.85 | |
| Vere Ewing, laboratory chief | 357.86 | 2.27 | 360.13 | 344.36 | 2.27 | 346.63 | 13.50 |
| A. F. Paul, laboratory chief | 1,479.84 | 22.55 | 1,502.39 | 1,479.84 | 22.55 | 1,502.39 | |
| J. R. Clements, laboratory asst. | 1,200.00 | | 1,200.00 | 1,200.00 | | 1,200.00 | |
| Clark A. Pursell, laboratory asst. | 190.00 | 4.53 | 194.53 | 190.00 | | 190.00 | 4.53 |
| Boyd Ellis, laboratory asst. | 223.33 | 7.49 | 240.82 | 223.33 | 7.49 | 240.82 | |
| C. R. Durland, laboratory asst. | 191.61 | 8.43 | 200.02 | 191.61 | 8.43 | 191.61 | 8.43 |
| J. D. Kaser, laboratory asst. | 140.00 | | 140.00 | 140.00 | | 140.00 | |
| L. G. Banner, inspector | 210.00 | 31.57 | 241.57 | 210.00 | 31.57 | 241.57 | |
| Ralph Clover, inspector Des Moines Laboratory | 2,000.00 | | 2,000.00 | 2,000.00 | | 2,000.00 | |
| M. D. Wickware, laboratory chief | 329.31 | 64.43 | 393.74 | 329.31 | 64.43 | 393.74 | |
| Vere Ewing, laboratory chief | 467.42 | | 617.42 | 467.42 | | 617.42 | |
| Herbert Plagman, laboratory asst. | 776.45 | 115.65 | 892.10 | 776.45 | 115.65 | 892.10 | |
| Mark Critz, laboratory asst. | 286.67 | | 286.67 | 286.67 | | 286.67 | |
| Maxwell Joy, laboratory asst. | 263.33 | | 263.33 | 263.33 | | 263.33 | |
| T. H. Rodgers, laboratory asst. | 174.19 | | 174.19 | 174.19 | | 174.19 | |
| W. McCrory, laboratory asst. | 617.42 | | 617.42 | 617.42 | | 617.42 | |
| Fredrick Bender, laboratory asst. | 522.58 | | 522.58 | 522.58 | | 522.58 | |
| P. C. Englert, laboratory asst. | 293.33 | | 293.33 | 293.33 | | 293.33 | |
| Fred E. Gulick, inspector | 261.29 | 1.61 | 262.90 | 261.29 | 1.61 | 262.90 | |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 53—Continued

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------------|----------------------------|-------------|---------------|---|-------------|---------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| H. L. Hollbrook, inspector | 121.50 | | 121.50 | 121.50 | | 121.50 | |
| Mason City Laboratory | | | | | | | |
| B. L. Bowling, laboratory clerk | 1,534.72 | 292.17 | 1,826.89 | 1,534.72 | 292.17 | 1,826.89 | |
| J. H. Wirt, laboratory asst. | 1,538.00 | 16.65 | 1,554.71 | 1,538.00 | 16.65 | 1,554.71 | |
| Chas. LaRoe, laboratory asst. | 1,500.00 | 39.85 | 1,539.85 | 1,500.00 | 26.75 | 1,526.25 | 13.10 |
| Edward P. McCoy, laboratory asst. | | | | | | | |
| Jack Parks, laboratory asst. | 112.50 | | 112.50 | 112.50 | | 112.50 | |
| C. K. Knob, laboratory asst. | 43.00 | 7.00 | 463.20 | 466.20 | 7.00 | 463.20 | |
| R. S. Davidson, laboratory asst. | 113.15 | | 113.15 | 115.16 | | 115.16 | |
| W. David Jones, laboratory asst. | 164.05 | | 164.05 | 164.05 | | 164.05 | |
| K. T. Ferris, laboratory asst. | 500.00 | | 500.00 | 500.00 | | 500.00 | |
| Chas. S. Meyer, Inspector | 325.00 | | 325.00 | | | | 325.00 |
| Walter Callahan, Inspector | 116.50 | | 116.50 | 46.50 | | 46.50 | 700.00 |
| Office rental | 300.00 | | 300.00 | 150.00 | | 150.00 | 150.00 |
| Extra help—miscellaneous | 2,294.00 | 149.27 | 2,443.27 | 2,094.45 | 78.50 | 2,142.95 | 292.31 |
| Departmental transportation | | 5,054.00 | 5,054.00 | | | | 5,054.00 |
| Totals | \$66,613.04 | \$ 9,070.55 | \$ 865,583.89 | \$62,794.08 | \$ 2,795.17 | \$ 830,580.25 | \$10,005.64 |

SCHEDULE NO. 54

EQUIPMENT AND SUPPLIES—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--|----------------------------|-------------|--------------|---|--------------|--------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| Blankets, circular letters, etc. | \$ 5,646.88 | \$ 5,646.88 | | \$ 2,206.04 | \$ 2,206.04 | \$ 3,440.84 | |
| Maps | 243.83 | | 243.83 | | | | 243.83 |
| Road guides | 177.14 | | 177.14 | | | | 177.14 |
| Photos, slides, cuts | 480.95 | | 480.95 | | | | 480.95 |
| Printing paper, bulletins and etc. | | | | | | | |
| Envelopes | 4,730.50 | | 4,730.50 | | | | 4,730.50 |
| Freight and drayage | 2,392.02 | | 2,392.02 | 26.80 | | 26.80 | 2,365.22 |
| Postage | 1,202.42 | | 1,202.42 | 17.53 | | 17.53 | 1,184.89 |
| Teleg. | 6,050.57 | | 6,050.57 | 18.24 | | 18.24 | 6,032.33 |
| Telephone | 411.88 | | 411.88 | 4.41 | | 4.41 | 407.47 |
| Bridge department supplies | 2,160.00 | | 2,160.00 | 269.77 | | 269.77 | 2,090.22 |
| Drafting department supplies | 2,474.47 | | 2,474.47 | 1.40 | | 1.40 | 2,473.07 |
| Drainage department supplies | 5,859.44 | | 5,859.44 | | | | 5,859.44 |
| Machinery and equipment, dept. supplies | 59.14 | | 59.14 | | | | 59.14 |
| Material and tests, dept. supplies | 29,653.50 | | 29,653.50 | | | | 29,653.50 |
| Road department supplies | | | | | | | |
| State fair exhibit | 4,200.74 | | 4,200.74 | 3,826.10 | | 3,826.10 | 642.66 |
| Furniture and fixtures | 18.48 | | 18.48 | 196.22 | | 196.22 | 177.74 |
| Stationery and office supplies | 2,547.33 | | 2,547.33 | | | | 2,547.33 |
| Motor vehicle expenses | 4,749.00 | | 4,749.00 | 5.60 | | 5.60 | 4,743.40 |
| Maintenance dept. supplies | 8,896.74 | | 8,896.74 | 127.36 | | 127.36 | 8,769.38 |
| Blue printing, etc. | | | | | | | |
| Totals | \$ 18,489.85 | \$ 121.54 | \$ 18,610.83 | \$61,200.57 | \$ 61,200.57 | \$ 23,928.00 | |

FINANCIAL STATEMENT

SCHEDULE NO. 55

DISTRICT OFFICE NO. 1—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--|----------------------------|-------------|-------------|---|-------------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. F. Beard, district engineer | \$ 3,225.00 | \$ 1,230.18 | \$ 4,455.18 | \$ 1,326.46 | \$ 1,014.09 | \$ 2,340.49 | \$ 2,304.69 |
| L. L. Clement, asst. dist. engineer | 406.67 | | 406.67 | 271.36 | | 271.36 | 136.71 |
| H. O. Hickok, asst. dist. engineer | | | | 2,333.33 | | 2,333.33 | 2,182.75 |
| H. S. Leicht, road designer | 2,147.58 | | 2,147.58 | 199.00 | | 199.00 | 1,948.66 |
| Glen A. Foster, draftsman | 239.50 | | 239.50 | 22.16 | | 22.16 | 216.34 |
| C. M. Kenworthy, draftsman | 2,085.81 | | 2,085.81 | 1,025.81 | | 1,025.81 | 1,060.00 |
| Edd Boston, draftsman | 700.00 | | 700.00 | | | | 700.00 |
| A. T. Clegg, draftsman | 517.74 | | 517.74 | 517.74 | | 517.74 | |
| Carroll McCarthy, draftsman | 566.00 | | 566.00 | 99.74 | | 99.74 | 566.26 |
| Edna Dugay, stenographer | 320.00 | | 320.00 | 320.00 | | 320.00 | |
| Extra help | 131.07 | | 131.07 | 2.06 | | 2.06 | 131.01 |
| Totals | \$12,417.58 | \$ 3,117.09 | \$15,530.18 | \$ 7,233.33 | \$ 2,675.24 | \$ 9,328.47 | \$ 6,201.71 |

SCHEDULE NO. 56

DISTRICT OFFICE NO. 2—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| Raymond Zack, dist. engr. | \$ 3,325.00 | \$ 303.78 | \$ 3,628.78 | \$ 1,845.20 | \$ 177.92 | \$ 2,023.44 | \$ 1,005.34 |
| T. R. Perry, asst. dist. engr. | 2,476.33 | | 2,476.33 | 1,249.30 | | 1,249.30 | 1,226.75 |
| J. S. Pervival, designer | 1,484.40 | | 1,484.40 | 1,922.08 | | 1,922.08 | 49.34 |
| E. B. Gordon, resident engr. | 754.84 | | 754.84 | 714.63 | | 714.63 | 40.21 |
| Worth D. Ross, resident engr | 705.00 | | 705.00 | 706.87 | | 706.87 | 18.87 |
| Harold Wilson, draftsman | 690.00 | | 690.00 | 621.77 | | 621.77 | 68.22 |
| Paul Hechtstein, inspector | 591.11 | | 591.11 | 591.11 | | 591.11 | 166.92 |
| Beatrice Doyle, stenographer | 929.00 | | 929.00 | 8.37 | | 8.37 | |
| Freight and drayage | 2,000.00 | | 2,000.00 | 8.37 | | 8.37 | |
| Office rental | 1,000.00 | | 1,000.00 | 8.37 | | 8.37 | 991.62 |
| Telephones and telephone | 180.41 | | 180.41 | 88.32 | | 88.32 | 192.09 |
| Office supplies | 88.32 | | 88.32 | | | | 88.32 |
| Extra help | 300.33 | | 300.33 | 201.18 | | 201.18 | 53.23 |
| Departmental transportation | | 376.60 | | | | | 376.60 |
| Totals | \$11,825.86 | \$ 2,396.61 | \$14,222.47 | \$ 7,157.09 | \$ 303.63 | \$ 7,461.32 | \$ 6,661.18 |

SCHEDULE NO. 57

DISTRICT OFFICE NO. 5—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------|----------------------------|-------------|-------------|---|-------------|--------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| E. W. Dunn, dist. engr. | \$ 2,400.00 | \$ 1,092.41 | \$ 4,492.41 | \$ 1,931.77 | \$ 649.98 | \$ 2,284.75 | \$ 2,207.86 |
| E. Capel, asst. dist. engr. | 1,200.00 | 1,207.23 | 4,007.23 | 1,073.93 | 1,057.18 | 3,130.24 | 936.96 |
| H. L. Schaeffer, designer | 146.00 | | 146.00 | | | 146.00 | |
| W. P. Linton, resident engr. | 1,208.00 | 9.82 | 1,217.82 | 1,101.04 | 7.35 | 1,140.99 | 137.44 |
| P. W. Bleidorn, resident engr. | 881.10 | | 881.10 | 496.98 | | 496.98 | 384.12 |
| S. A. Schacke, resident engr. | 499.56 | | 499.56 | 499.56 | | 499.56 | |
| D. W. Townsend, resident engr. | | | | | | | |
| W. E. Miller, resident engr. | 525.00 | | 525.00 | | | 525.00 | |
| C. B. Zorn, resident engr. | 362.98 | | 362.98 | | | 362.98 | |
| Eugene Cook, chief of party | 506.00 | | 506.00 | 516.12 | | 516.12 | |
| E. R. Lambert, inspector | 734.44 | | 734.44 | 728.46 | | 728.46 | 1.98 |
| E. F. Wood, inspector | 122.42 | 52.79 | 175.21 | | | | |
| L. W. Wood, inspector | 604.83 | 90.41 | 695.24 | 385.20 | | 385.20 | 306.54 |
| Edgar Eberle, stenographer | 99.00 | 7.26 | 97.26 | 99.00 | | 99.00 | 7.26 |
| Telegraph and telephone | 1,320.00 | | 1,320.00 | | | 1,320.00 | |
| Office rental | 200.00 | | 200.00 | | | 200.00 | |
| Office supplies | 600.00 | | 600.00 | | | 600.00 | |
| Extra help | 1.58 | | 1.58 | | | 1.58 | |
| Departmental transportation | 307.61 | | 307.61 | 61.14 | | 61.14 | 45.56 |
| Totals | 613,318.36 | \$ 2,456.37 | 616,744.71 | \$ 8,849.72 | \$ 1,713.04 | \$ 10,562.76 | \$ 6,181.95 |

SCHEDULE NO. 58

DISTRICT OFFICE NO. 4—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------------|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| L. M. Martin, dist. engr. | \$ 2,400.00 | \$ 514.79 | \$ 2,914.79 | \$ 1,376.94 | \$ 401.40 | \$ 1,568.34 | \$ 2,246.45 |
| D. C. Weier, dist. engr. | 2,300.00 | 497.28 | 3,297.28 | 1,175.93 | 288.18 | 1,464.11 | 1,833.17 |
| J. W. Brandt, road designer | 500.00 | | 500.00 | 500.00 | | 500.00 | |
| John McGinnis, resident engr. | 458.07 | | 458.07 | 458.07 | | 458.07 | |
| J. L. Anderson, inspector | 775.00 | 255.71 | 1,030.71 | 1,030.71 | | 1,030.71 | |
| Leonard King, clerk | 900.00 | | 900.00 | 630.00 | | 630.00 | 279.00 |
| O. H. Bowles, stenographer and clerk | 198.00 | | 198.00 | 177.45 | | 177.45 | 8.55 |
| E. Irene Highley, drafts-woman | 900.00 | | 900.00 | 925.10 | | 925.10 | 61.99 |
| H. L. Frost, janitor | 120.00 | | 120.00 | | | | 120.00 |
| Freight and drayage | 2.21 | | 2.21 | | | | 2.21 |
| Postage | 1.10 | | 1.10 | | | | 1.10 |
| Telegraph and telephone | 1.00 | | 1.00 | | | | 1.00 |
| Office supplies | 125.80 | 172.00 | 300.80 | 35.00 | 35.00 | 35.00 | 275.80 |
| Extra help | 206.31 | 4.25 | 210.56 | 206.31 | | 206.31 | 4.25 |
| Departmental transportation | 544.41 | 544.41 | | | | | 544.41 |
| Totals | \$10,345.00 | \$ 2,248.50 | \$12,593.50 | \$ 5,459.48 | \$ 479.95 | \$ 5,939.41 | \$ 6,604.16 |

FINANCIAL STATEMENT

SCHEDULE NO. 59

DISTRICT OFFICE NO. 5—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|--------------------------------|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| J. S. Morrison, dist. engr. | \$ 2,400.00 | \$ 734.28 | \$ 4,144.28 | \$ 2,000.35 | \$ 476.00 | \$ 2,476.34 | \$ 1,658.04 |
| W. J. Smith, asst. dist. engr. | 2,800.00 | 211.06 | 3,011.06 | 1,800.56 | 215.92 | 1,915.48 | 1,081.66 |
| G. H. Mack, designer | 2,083.33 | 1.39 | 2,084.72 | 1,974.99 | | 1,974.99 | 109.73 |
| Don Teal, resident engineer | 125.00 | | 125.00 | 472.61 | | 472.61 | |
| A. W. Nelson, resident engr. | 600.00 | | 600.00 | 560.00 | | 560.00 | 22.00 |
| John G. Jones, chief of party | 124.10 | | 124.10 | 124.10 | | 124.10 | |
| John Frost, instrument man | 385.00 | | 385.00 | 379.93 | | 379.93 | 5.46 |
| Tom McNaughton, instrument man | 406.67 | 9.30 | 415.97 | 362.00 | 9.30 | 371.30 | 4.65 |
| E. A. Breitengross, inspector | 1,800.00 | 327.36 | 2,127.36 | 2,124.08 | 326.78 | 2,160.78 | 184.90 |
| J. W. Johnson, inspector | 181.15 | | 181.15 | 124.00 | | 124.00 | 66.15 |
| E. H. Smith, stenographer | 1,056.00 | | 1,056.00 | 1,056.00 | | 1,056.00 | |
| Postage | | | | 2.28 | | 2.28 | |
| Telegraph and telephone | | | | 162.34 | | 162.34 | |
| Office supplies | | | | 308.00 | | 308.00 | |
| Extra help | 424.39 | | 424.39 | 424.39 | | 424.39 | |
| Departmental transportation | | | | 833.50 | | 833.50 | |
| Totals | \$14,055.67 | \$ 2,508.98 | \$16,544.65 | \$ 9,942.68 | \$ 641.30 | \$10,576.98 | \$ 5,507.67 |

SCHEDULE NO. 60

DISTRICT OFFICE NO. 6—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|----------------------------------|----------------------------|-------------|-------------|---|-----------|-------------|---------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. M. Lee, district engineer | \$ 2,325.00 | \$ 611.40 | \$ 2,936.40 | \$ 1,066.47 | \$ 400.51 | \$ 1,466.98 | \$ 1,497.42 |
| J. K. Miller, asst. dist. engr. | 2,700.00 | 1,005.88 | 3,705.88 | 855.00 | 342.82 | 1,197.82 | 2,627.93 |
| R. C. Lary, resident engr. | 255.00 | | 255.00 | 645.50 | | 645.50 | 657.48 |
| F. A. Peterson, resident engr. | 456.50 | | 456.50 | 546.50 | | 546.50 | 545.59 |
| J. X. Benson, instrument man | 283.90 | | 283.90 | 283.90 | | 283.90 | |
| H. D. Carrithers, instrument man | 451.32 | | 451.32 | 451.32 | | 451.32 | |
| O. M. Jones, instrument man | 438.71 | | 438.71 | 438.71 | | 438.71 | |
| Raymond Justen, instrument man | 413.00 | | 413.00 | 413.00 | | 413.00 | |
| J. F. Spratt, instrument man | 535.00 | | 535.00 | 535.00 | | 535.00 | |
| E. M. Grimes, instrument man | 450.00 | | 450.00 | 450.00 | | 450.00 | |
| J. A. Ryan, chief of party | 87.50 | | 87.50 | 87.50 | | 87.50 | |
| T. E. Riley, chief of party | 624.99 | 16.50 | 641.50 | 624.99 | 16.50 | 641.50 | 104.06 |
| Orville Bowman, rod man | 26.00 | | 26.00 | 87.50 | | 87.50 | 26.00 |
| Opie M. Foster, stenographer | 154.44 | | 154.44 | 154.44 | | 154.44 | |
| Excess | | | | 4.95 | | 4.95 | |
| Office rental | | | | 540.00 | | 540.00 | |
| Telegraph and telephone | | | | 189.45 | | 189.45 | |
| Office supplies | | | | 127.68 | | 127.68 | 127.68 |
| Extra help | 428.00 | | 428.00 | 429.97 | | 429.97 | 1.07 |
| Departmental transportation | | | | 383.40 | | 383.40 | |
| Totals | \$13,707.05 | \$ 3,028.29 | \$16,736.34 | \$ 8,302.86 | \$ 774.65 | \$ 9,167.49 | \$ 7,568.75 |

SCHEDULE NO. 61

DISTRICT OFFICE NO. 7—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---|--|--|--|--|--|--|--------------------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| J. A. Paulsen, district engr... L. E. Goodrich, asst. district engr... | \$ 3,225.00 | \$ 459.48 | \$ 3,784.48 | \$ 1,429.56 | \$ 266.15 | \$ 1,695.71 | \$ 2,098.77 |
| O. L. Huffman, road designer D. E. Clayton, resident engr. A. F. Miller, resident engr. C. W. Baldwin, instrument man | 2,800.00 2,500.00 497.79 541.94 | 542.67 2,722.01 497.79 541.94 | 3,242.67 3,225.34 497.79 541.94 | 947.26 111.93 482.98 547.50 | 246.95 546.13 432.86 547.50 | 1,194.19 546.13 432.86 547.50 | \$ 148.48 384.74 44.36 4.36 |
| W. Roy Blakely, instrument man | 476.59 | 476.59 | 441.13 | 441.13 | 369.84 | 369.84 | 35.36 |
| A. L. Hertz, instrument man, man | 360.84 | 360.84 | 360.84 | 360.84 | 360.84 | 360.84 | |
| J. H. Dunham, inspector Robert Elleton, inspector Lena Alt, draftswoman Ethel Paulsen, stenographer Express | 378.87 825.00 370.87 1,250.00 883.35 | 378.87 875.00 370.87 1,146.88 883.35 | 378.87 875.00 370.87 1,146.88 883.35 | 378.87 875.00 370.87 1,146.88 883.35 | 378.87 875.00 370.87 1,146.88 883.35 | 378.87 875.00 370.87 1,146.88 883.35 | |
| Office rental | 1,090.00 | 1,090.00 | | | | | 1,090.00 |
| Telegraph and telephone | 208.95 | 208.95 | | | | | 208.95 |
| Office supplies | 110.93 | 110.93 | | | | | 110.93 |
| Extra help | 357.71 | 10.56 | 588.27 | 278.71 | 278.71 | 278.71 | 299.56 |
| Departmental transportation | 664.80 | 664.80 | | | | | 664.80 |
| Totals... | \$15,354.00 | \$ 1,318.55 | \$18,672.64 | \$10,301.66 | \$ 615.01 | \$10,816.67 | \$ 7,855.97 |

SCHEDULE NO. 62

DISTRICT OFFICE NO. 8—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund | |
|--|---|--|--|---|--|--|--|---|
| | Salary | Expense | Total | Salary | Expense | Total | | |
| J. F. Reynolds, dist. engr... A. A. Baustian, asst. district engr... | \$ 3,400.00 | \$ 1,255.60 | \$ 4,655.60 | \$ 947.73 | \$ 575.39 | \$ 1,523.12 | \$ 3,122.54 | |
| M. J. Johnson, road designer S. W. O'Brien, resident engr. H. R. Goyke, the inspector J. H. Richards, draftsman Grace Baustian, stenographer | 7,800.00 928.98 14.74 1,219.35 1,920.00 | 261.58 943.72 918.84 23.72 63.76 | 3,005.58 943.72 918.84 1,245.07 2,550.20 | 968.12 918.84 918.84 23.72 975.07 | 94.88 918.84 918.84 1,245.07 46.31 | 1,082.00 918.84 918.84 1,245.07 206.21 | 1,082.00 918.84 918.84 1,245.07 2,851.00 | \$ 1,982.58 24.88 24.88 1,245.07 5.00 |
| Express | 5.00 | 5.00 | 5.00 | | | | 5.00 | |
| Office rental | 720.00 | 720.00 | | | | | 720.00 | |
| Postage | 80.50 | 80.50 | | | | | 80.50 | |
| Telegraph and telephone | 150.95 | 150.95 | | | | | 150.95 | |
| Office supplies | 28.31 | 28.31 | | | | | 28.31 | |
| Extra help | 148.71 | 148.71 | 148.71 | 148.71 | 148.71 | 148.71 | | |
| Departmental transportation | 406.37 | 406.37 | | | | | 406.37 | |
| Totals... | \$13,427.11 | \$ 1,654.88 | \$16,081.99 | \$ 5,454.00 | \$ 802.96 | \$ 6,288.65 | \$ 9,765.34 | |

SCHEDULE NO. 63

DISTRICT OFFICE NO. 9—JULY 1, 1922 TO JUNE 30, 1923

| Name | Paid from Maintenance Fund | | | Charged to Federal Aid Engineering Fund | | | Net from Maintenance Fund |
|---|--|--|--|--|-----------------------------------|--|----------------------------|
| | Salary | Expense | Total | Salary | Expense | Total | |
| W. O. Price, district engr.... Vernon G. Gould, asst. dist. eng... W. H. Richards, road designer Chester Bentz, resident engr. M. C. Everett, chief of party Walter Handy, instrument man | \$ 3,400.00 | \$ 1,718.26 | \$ 5,118.26 | \$ 1,303.61 | \$ 1,181.66 | \$ 2,396.26 | \$ 2,723.00 |
| Marion Moss, rod man Martin Sheehan, rod man Dorothy Beyers, stenographer Sue Wright, stenographer Fred Hertwig, instrument man | 1,537.50 1,800.00 122.33 857.17 | 154.01 1,816.49 122.33 857.17 | 1,691.51 1,656.05 122.33 857.17 | 1,496.49 1,656.05 122.33 857.17 | 100.22 16.49 122.33 4.82 | 1,604.81 1,673.04 122.33 857.17 | 1,066.70 143.45 4.82 |
| Postage | 99.00 | 99.00 | 99.00 | | | | 99.00 |
| Telegraph and telephone | 110.70 | 110.70 | 110.70 | | | | 110.70 |
| Office supplies | 40.00 | 40.00 | 40.00 | | | | 40.00 |
| Extra help | 367.90 | 3.20 | 371.10 | | | | 366.08 |
| Departmental transportation | 273.63 | 273.63 | | | | | 272.63 |
| Totals... | \$11,294.20 | \$ 2,003.74 | \$13,298.05 | \$ 6,794.70 | \$ 1,315.75 | \$ 8,110.45 | \$ 5,787.58 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 64

APPROPRIATION STATE HIGHWAY COMMISSION JULY 1, 1922 TO JUNE 30, 1923.

DEBITS

| | |
|--|--------------|
| Unexpended appropriation on July 1, 1922 | \$113,032.42 |
| Tax collected July, 1922 | 20,917.50 |
| Tax collected September, 1922 | 19,242.32 |
| Tax collected November, 1922 | 1,294.34 |
| Tax collected December, 1922 | 1,564.09 |
| Tax collected January, 1923 | 1,506.74 |
| Tax collected February, 1923 | 121,142.93 |
| Tax collected March, 1923 | 43,001.06 |
| Tax collected April, 1923 | 12,148.45 |
| Tax collected May, 1923 | 1,921.66 |
| Tax collected June, 1923 | 10,972.50 |
| Refund—Miscellaneous | 84,140.18 |
| Refund—Federal aid engineering expense | 302,149.52 |
| | \$866,614.50 |

CREDITS

| | |
|------------------------------------|--------------|
| Warrants issued in July, 1922 | \$ 52,184.88 |
| Warrants issued in August, 1922 | 46,207.73 |
| Warrants issued in September, 1922 | 50,622.15 |
| Warrants issued in October, 1922 | 51,110.12 |
| Warrants issued in November, 1922 | 54,246.92 |
| Warrants issued in December, 1922 | 48,510.64 |
| Warrants issued in January, 1923 | 45,402.35 |
| Warrants issued in February, 1923 | 50,376.71 |
| Warrants issued in March, 1923 | 46,376.71 |
| Warrants issued in April, 1923 | 52,111.80 |
| Warrants issued in May, 1923 | 17,173.19 |
| Warrants issued in June, 1923 | 83,122.04 |
| Balances June 30, 1923 | 190,112.51 |
| | \$866,614.50 |

SCHEDULE NO. 65

| Item | 1919-1920 | 1920-1921 | 1921-1922 | 1922-1923 |
|--|---------------------|---------------------|---------------------|---------------------|
| 1 Commissioners | \$ 2,258.82 | \$ 2,016.37 | \$ 2,732.47 | \$ 4,802.22 |
| 2 Administrative department | 14,506.57 | Note 1 | Note 1 | Note 1 |
| 3 Executive department | 5,768.71 | 5,260.01 | 5,270.50 | |
| 4 Department of vehicles and accounts | Note 2 | 1,040.34 | 1,045.94 | |
| 5 Accounting division | 4,222.17 | 2,457.39 | 1,610.65 | 2,800.73 |
| 6 Department of road administration | 3,342.35 | 3,147.03 | 3,151.14 | 3,017.78 |
| 7 Department of road design—Plans | 778.09 | 834.66 | 1,919.08 | 2,109.05 |
| 8 Department of road design—Surveys | 1,283.37 | 971.68 | 1,025.32 | 1,049.39 |
| 9 Department of road construction | 1,142.11 | 2,164.00 | 1,161.12 | 1,121.12 |
| 10 Department of machinery and equipment | 89,055.83 | 30,304.06 | 55,825.17 | 82,902.36 |
| 11 Department of road maintenance | 4,401.65 | 5,297.63 | 7,912.71 | 8,376.02 |
| 12 Traffic census division | 24.79 | 5.29 | 214.82 | 906.61 |
| 13 Bridge department | 17,021.86 | 14,965.11 | 18,271.12 | 19,137.76 |
| 14 Drainage department | 4,094.47 | 4,952.34 | 4,946.46 | 2,127.97 |
| 15 Motor vehicle traffic department | 4,000.11 | 4,000.09 | 5,200.00 | 4,002.10 |
| 16 Department of materials and tests | 967.52 | 759.50 | 1,152.01 | 1,003.61 |
| 17 Equipment and supplies | 8,514.08 | 40,399.16 | 58,439.35 | 22,939.36 |
| 18 District offices | 33,187.80 | 42,560.41 | 51,490.00 | 62,672.31 |
| Total | \$187,392.87 | \$176,761.36 | \$249,860.85 | \$251,352.47 |
| Deduct on account of refunds | 6,112.10 | 44,883.20 | 67,800.70 | \$84,449.18 |
| Net total | \$181,280.77 | \$131,877.87 | \$173,041.15 | \$166,903.29 |

Note 1—Divided under Items 2 and 4.

Note 2—Previously included in Item 2.

Note 3—Previously included in Item 2.

*Deducting \$84,449.18 refunded to the State Treasurer, the total cost of maintaining the Highway Commission for the year ended June 30, 1923, was \$166,903.29.

FINANCIAL STATEMENT

SCHEDULE NO. 66

APPROPRIATION FEDERAL AID ENGINEERING FUND JULY 1, 1922 TO JUNE 30, 1923.

DEBITS

| | |
|---------------------------------------|--------------|
| Unexpended appropriation July 1, 1922 | \$211,426.54 |
| Appropriation March 1, 1923 | 275,000.00 |
| | \$546,426.54 |

CREDITS

| | |
|-----------------------------|--------------|
| Expended in July, 1922 | \$ 30,343.49 |
| Expended in August, 1922 | 28,026.16 |
| Expended in September, 1922 | 27,272.53 |
| Expended in October, 1922 | 25,030.20 |
| Expended in November, 1922 | 28,769.87 |
| Expended in December, 1922 | 30,329.56 |
| Expended in January, 1923 | 36,004.27 |
| Expended in February, 1923 | 23,059.51 |
| Expended in March, 1923 | 27,991.06 |
| Expended in April, 1923 | 10,837.15 |
| Expended in May, 1923 | 47,455.95 |
| Expended in June, 1923 | 224,577.07 |
| Balance June 30, 1923 | \$546,426.54 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 67
STATEMENT OF EXPENDITURES FEDERAL AID ENGINEERING FUND-JULY 1, 1922 TO JUNE 30, 1923.

| County | Project No. | Miles Recommis-sion | Survey | Profile | Specifica-tions | Confer-ences | Records | Bricks and Cements | Materials and Tools | Construction | Total |
|----------------|-------------|---------------------|--------|---------|-----------------|--------------|---------|--------------------|---------------------|--------------|-----------|
| Adair----- | P-172 | 11.00 | 27.05 | 691.41 | 3 | 721.75 | 9 | 28.35 | 9 | 561.44 | \$ 21.24 |
| Adair----- | P-162 | 3.75 | 1.98 | 7.68 | | 288.97 | 100.80 | | | 3.20 | \$ 74.63 |
| Adair----- | P-203 | 5.00 | | | | | | 152.06 | | 185.00 | \$ 2.37 |
| Adair----- | P-205 | 7.00 | | | | | | 15.12 | 1.42 | 1.42 | \$ 14.95 |
| Adair----- | P-206 | 7.00 | | | | | | 1.42 | 1.42 | 1.42 | \$ 1.42 |
| Adair----- | P-207 | 7.00 | | | | | | 1.42 | 1.42 | 1.42 | \$ 1.42 |
| Adair----- | P-210 | 6.64 | | | | | | 180.63 | 467.97 | 142.91 | \$ 7.74 |
| Adair----- | P-211 | 2.21 | | | | | | 47.07 | 499.11 | 146.33 | \$ 1.37 |
| Adair----- | P-212 | 6.50 | | | | | | 4.12 | 47.47 | 10.15 | \$ 1.32 |
| Adair----- | P-213 | 6.50 | | | | | | 4.02 | 47.47 | 10.15 | \$ 1.32 |
| Adair----- | P-214 | 6.50 | | | | | | 44.70 | 499.11 | 146.33 | \$ 1.37 |
| Adams----- | P-110 | 14.00 | 31.08 | 28.29 | 65.74 | 262.90 | 44.92 | 77.43 | 91.12 | 167.07 | \$ 465.60 |
| Adams----- | P-111 | 13.00 | 27.75 | 19.00 | 25.44 | 262.90 | 64.70 | 70.14 | 91.12 | 167.07 | \$ 465.60 |
| Adams----- | P-142 | 3.75 | 3.35 | 3.35 | 105.15 | 73.25 | 9.28 | 165.06 | 16.14 | 87.45 | \$ 161.05 |
| Alamance----- | P-107 | 3.41 | 21.96 | 238.81 | 156.15 | 73.25 | 11.87 | 165.06 | 16.14 | 947.90 | \$ 25.36 |
| Alamance----- | P-108 | 6.50 | 6.50 | 238.81 | 154.22 | 73.25 | 11.87 | 165.06 | 16.14 | 947.90 | \$ 25.36 |
| Alamance----- | P-113 | 4.30 | | | 1.21 | 16.84 | 3.77 | 171.34 | 1.63 | 1.63 | \$ 201.64 |
| Alamance----- | P-155 | 4.30 | | | 1.21 | 16.84 | 3.77 | 171.34 | 1.63 | 1.63 | \$ 201.64 |
| Alamance----- | P-159 | 1.00 | | 450.84 | 221.32 | 74.22 | 1.40 | 209.97 | 1.63 | 1.63 | \$ 1.40 |
| Alamance----- | P-207 | 3.75 | 3.75 | 444.97 | 221.32 | 74.22 | 1.40 | 228.69 | 1.63 | 1.63 | \$ 1.40 |
| Alamance----- | P-208 | 10.45 | 9.66 | 500.25 | 221.32 | 74.22 | 1.40 | 228.69 | 1.63 | 1.63 | \$ 1.40 |
| Appanoose----- | P-127 | 6.70 | 8.80 | 222.25 | 11.87 | 21.88 | 8.37 | 11.23 | 21.88 | 11.23 | \$ 1.37 |
| Appanoose----- | P-183 | 26.25 | 25.10 | 46.88 | 21.85 | 20.12 | 10.71 | 20.12 | 14.72 | 14.72 | \$ 1.37 |
| Appanoose----- | P-184 | 8.75 | | | 11.87 | 20.12 | 10.71 | 143.72 | 371.83 | 147.25 | \$ 80.56 |
| Appanoose----- | P-185 | 26.25 | 25.10 | 46.88 | 21.85 | 20.12 | 10.71 | 20.12 | 14.72 | 14.72 | \$ 1.37 |
| Appanoose----- | P-186 | 8.75 | | | 11.87 | 20.12 | 10.71 | 143.72 | 371.83 | 147.25 | \$ 80.56 |
| Benton----- | P-209 | 11.35 | 10.70 | 18.04 | 23.05 | 6.88 | 6.51 | 20.37 | 17.85 | 17.85 | \$ 66.45 |
| Benton----- | P-210 | 9.35 | 10.70 | 18.04 | 23.05 | 6.88 | 6.51 | 20.37 | 17.85 | 17.85 | \$ 66.45 |
| Benton----- | P-277 | 11.35 | 10.70 | 18.04 | 23.05 | 6.88 | 6.51 | 20.37 | 17.85 | 17.85 | \$ 66.45 |
| Benton----- | P-334 | 5.00 | | | | | | 21.84 | 21.84 | 21.84 | \$ 22.34 |
| Benton----- | P-335 | 11.00 | 11.00 | 11.00 | 16.15 | 63.75 | 7.43 | 21.84 | 21.84 | 21.84 | \$ 22.34 |
| Benton----- | P-336 | 11.00 | 11.00 | 11.00 | 16.15 | 63.75 | 7.43 | 21.84 | 21.84 | 21.84 | \$ 22.34 |
| Benton----- | P-337 | 23.10 | 23.10 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-65 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-66 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-67 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-68 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-69 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-70 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-71 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-72 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-73 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-74 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-75 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-76 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-77 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-78 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-79 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-80 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-81 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-82 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-83 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-84 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-85 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-86 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-87 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-88 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-89 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-90 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-91 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-92 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-93 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-94 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-95 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-96 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-97 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-98 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-99 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-100 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-101 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-102 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-103 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-104 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-105 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-106 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-107 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-108 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-109 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-110 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-111 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-112 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-113 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-114 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-115 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-116 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-117 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-118 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-119 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-120 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-121 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-122 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-123 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-124 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-125 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-126 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-127 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-128 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-129 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-130 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-131 | 16.00 | 16.00 | 41.89 | 203.97 | 20.37 | 1.85 | 209.11 | 14.56 | 14.56 | \$ 1.85 |
| Benton----- | P-132 | | | | | | | | | | |

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Reconnaissance | Survey | Profile | Specifications | Conferences | Records | Bridges and Culverts | Materials and Tests | Construction | Total | |
|-------------|-------------|-------|----------------|----------|---------|----------------|-------------|---------|----------------------|---------------------|--------------|----------|--------|
| Calhoun | P- 96 | 6.90 | | .63 | | | 6.45 | 13.21 | | 13.92 | 54.22 | 88.03 | |
| Calhoun | P-107 | 6.24 | | 2.01 | | 29.51 | | 6.20 | | 5.12 | 23.86 | 33.78 | |
| Calhoun | B- 27 | | 32.61 | | .84 | | 23.75 | 15.94 | | 1.94 | 33.71 | 108.34 | |
| Carroll | | 8.88 | | | | | | 1.80 | | 1.94 | 16.22 | 1.34 | |
| Carroll | | 23.90 | | 1,020.46 | 650.80 | 594.84 | 4.95 | 686.18 | 33.03 | 703.80 | 539.40 | 4,732.92 | |
| Carroll | P- 14 | 14.00 | | | | | | 1.00 | | 1.67 | 7.81 | 11.12 | |
| Carroll | P-111 | 20.00 | | | | | | 1.00 | | 0.69 | 3.45 | 4.16 | |
| Carroll | P-204 | 22.50 | | | | | | 4.17 | | 4.27 | 19.90 | 28.34 | |
| Carroll | P-226 | 3.90 | | 127.93 | 68.21 | 150.11 | | 102.33 | | 104.72 | 108.90 | 721.71 | |
| Carroll | B- 14 | | | | | | | .97 | 2.00 | .58 | | 3.15 | |
| Carroll | B- 32 | | | | | | | 3.12 | 11.00 | 3.30 | | 17.35 | |
| Carroll | B-100 | | | | | | | 18.00 | 53.12 | 18.00 | | 55.46 | |
| Carroll | B-125 | | | | | | | 184.65 | 620.74 | 188.99 | | 1,023.43 | |
| Carroll | C- 19 | | | 6.44 | | | | 3.98 | 8.36 | 8.55 | 24.64 | 51.97 | |
| Cass | 44 | 19.60 | | | 1.60 | | | 8.50 | | 5.51 | | 2.70 | |
| Cass | 135 | 17.00 | | | | | | 71.82 | 88.00 | 67.22 | 188.60 | 413.78 | |
| Cass | B-169 | | .25 | | | | | 8.09 | | .09 | | 1.45 | |
| Cedar | 57 | 24.30 | 28.32 | 1,233.06 | 329.55 | | 23.13 | 505.56 | 23.33 | 608.18 | 167.78 | 3,068.81 | |
| Cedar | P-114 | 29.00 | 43.47 | 218.47 | 868.13 | 23.83 | 56.98 | 389.34 | | 399.17 | 170.08 | 2,169.47 | |
| Cedar | P-216 | 2.75 | 8.79 | 8.48 | 322.15 | 148.75 | 18.61 | 119.12 | | 112.70 | 72.50 | 1,721.50 | |
| Cedar | P-218 | 16.46 | 14.84 | 10.98 | 10.98 | | 1.61 | 112.00 | 281.41 | | 10.53 | 628.01 | |
| Cedar | B-205 | | 7.71 | 26.51 | 45.18 | | | 29.86 | 103.06 | 30.56 | 1.56 | 165.96 | |
| Cedar | B-238 | | | | | | | 3.96 | 49.82 | 163.65 | 50.99 | 11.18 | |
| Cedar | B-239 | | | | | | | 225.11 | | | 230.40 | 279.60 | |
| Cerro Gordo | T-338 | | 9.73 | 657.33 | | | 15.89 | 46.00 | 47.40 | 47.40 | 238.43 | 1,122.57 | |
| Cerro Gordo | T-339 | | 9.73 | 119.34 | | | | 4.44 | | 4.45 | 2.08 | 2.97 | |
| Cerro Gordo | P-275 | 12.42 | 39.52 | 735.16 | 305.71 | 23.83 | | 367.72 | | 364.79 | 20.07 | 1,836.77 | |
| Cerro Gordo | B- 25 | | | 2.89 | | | | 12.46 | 40.86 | 12.75 | | 6.96 | |
| Cerro Gordo | B- 26 | | | | | | | 4.55 | | 4.66 | 21.73 | 30.94 | |
| Cherokee | C- 22 | 22.07 | | | | | | 1.24 | 3.75 | 2.95 | 9.76 | 9.26 | |
| Cherokee | P- 98 | | | | | | | 1.71 | 5.00 | 5.42 | 22.20 | 24.45 | |
| Cherokee | P-151 | 22.50 | | 13.72 | 273.16 | | | 37.38 | 134.18 | | 137.34 | 186.23 | 784.01 |
| Cherokee | P-214 | 17.37 | | 15.91 | 279.76 | | | 45.10 | 92.19 | 94.35 | 107.04 | 634.35 | |
| Cherokee | P-249 | 4.00 | 26.36 | | | | | 23.89 | 18.36 | 18.36 | 22.76 | 118.90 | |
| Cherokee | P-267 | 7.00 | | 385.10 | 26.32 | | | 188.86 | | 141.88 | | 692.12 | |
| Cherokee | P-268 | 21.75 | 28.84 | | 15.32 | 35.00 | | 30.20 | 24.86 | 20.40 | 27.55 | 388.11 | |
| Cherokee | B- 7 | | | | | | | 1.29 | 4.21 | 1.22 | | 6.63 | |

IOWA STATE HIGHWAY COMMISSION

| | | | | | | | | | | | | | |
|-----------|-------|-------|--------|----------|--------|--------|--------|--------|--------|--------|--------|----------|----------|
| Cherokee | B-170 | | | | 50.02 | | | 24.05 | 65.01 | 88.02 | 71.62 | 50.37 | |
| Cherokee | B-194 | | | | 50.01 | 145.18 | | 25.50 | 175.94 | 244.25 | 290.37 | 214.14 | |
| Chickasaw | | 76 | 1.60 | 9.04 | 16.28 | | | 1.08 | 3.79 | 1.19 | | 9.97 | |
| Chickasaw | | 100 | 5.10 | 6.10 | 74.98 | | | 15.43 | | 16.34 | 37.15 | 96.47 | |
| Chickasaw | | 117 | 1.11 | | | | | 12.00 | | 20.27 | | 132.59 | |
| Chickasaw | B-151 | 2.00 | | | | | | 1.07 | | 12.90 | 66.13 | 85.65 | |
| Chickasaw | B-169 | | | | | | | 1.61 | 18.00 | 1.10 | 5.11 | 7.28 | |
| Chickasaw | B- 1 | | | | | | | 16.00 | 58.67 | 17.05 | | 92.58 | |
| Clarke | P- 21 | 14.25 | .38 | 22.78 | 3.03 | | | 11.91 | 40.01 | 45.00 | 1.24 | 20.71 | |
| Clarke | P- 22 | | | | 4.10 | | | 1.21 | | 1.24 | | 6.55 | |
| Clarke | P- 23 | 13.50 | 7.52 | 812.83 | 822.15 | | | 26.90 | 564.47 | 5.00 | 577.73 | 161.58 | 2,087.20 |
| Clarke | P-313 | 5.75 | | 321.17 | 360.63 | | | 216.88 | 5.52 | 211.97 | | 1,126.17 | |
| Clarke | B- 83 | | | | .84 | | | 16.37 | 21.12 | 10.61 | 19.08 | 62.62 | |
| Clarke | B-134 | | 13.36 | | 5.22 | | | 4.07 | 204.19 | 709.58 | 203.85 | 1,125.15 | |
| Clarke | B-231 | | | | 4.02 | 18.83 | | | 8.29 | 7.43 | | 40.24 | |
| Clay | P- 22 | 7.67 | | | 4.70 | | | | 1.38 | | 1.42 | 7.50 | |
| Clay | P- 56 | 9.00 | | 19.51 | 50.00 | 23.83 | | 39.18 | 108.87 | 2.71 | 135.66 | 308.33 | 697.18 |
| Clay | P-256 | 16.00 | | 27.47 | 715.41 | | | 3.86 | | 11.19 | 223.31 | 9.72 | 1,288.30 |
| Clay | P-259 | 26.00 | | 21.31 | 558.68 | 580.65 | | | 360.11 | 27.94 | 374.96 | 1,800.30 | |
| Clay | B-191 | | | | | 1.43 | | | 61.74 | 217.40 | 34.77 | 216.18 | |
| Clay | B-193 | | | 1.33 | | | | | 108.74 | 381.32 | 111.30 | 342.33 | |
| Clayton | | 74 | 32.20 | 41.39 | .69 | 117.56 | 233.07 | 73.14 | 116.80 | 119.55 | 217.44 | 929.64 | |
| Clayton | | 156 | 14.50 | 16.67 | 6.35 | 238.75 | 30.96 | .01 | 104.12 | 106.57 | 135.74 | 637.27 | |
| Clayton | | 166 | 9.25 | 19.45 | 725.88 | 566.6 | | | 45.00 | 47.07 | | 2,100.51 | |
| Clayton | P- 73 | 9.05 | | | 5.39 | | | 50.34 | 51.02 | 20.36 | 201.99 | | |
| Clayton | P-346 | | .48 | | | 13.47 | | | 4.03 | | 4.13 | 21.86 | |
| Clayton | B- 62 | | | | | 18.70 | | | 28.15 | 60.10 | 20.47 | 108.82 | |
| Clayton | B- 63 | | | | | | | | 3.12 | 11.00 | 5.20 | 17.37 | |
| Clayton | B- 64 | | | | | | | | 2.32 | 14.70 | 5.47 | 20.44 | |
| Clayton | B- 65 | | | | | | | | 1.80 | 6.55 | 1.90 | 10.31 | |
| Clayton | B- 66 | | | | | | | | 23.89 | 42.71 | 15.83 | 20.57 | |
| Clayton | B- 67 | | | | | | | | 2.23 | | 2.23 | 11.52 | |
| Clayton | B- 68 | | | | | | | | 12.38 | 45.58 | 12.67 | 66.63 | |
| Clayton | B-223 | | | | | | | | 214.75 | 219.80 | | 1,114.15 | |
| Clayton | T-336 | 19.45 | 332.92 | 398.53 | | | | 43.00 | | | 29.50 | 108.07 | |
| Clinton | | 18 | 17.50 | | | | | | 89.43 | | 107.73 | 340.65 | |
| Clinton | | 147 | 16.84 | | 15.23 | 12.05 | 58.88 | | | | | 64.07 | |
| Clinton | | 186 | 2.50 | 18.81 | 7.43 | 235.96 | 23.74 | 16.05 | 121.46 | | 124.32 | 54.59 | |
| Clinton | | 189 | 2.75 | 35.84 | | 160.62 | 11.87 | 7.22 | 58.71 | | 69.09 | 11.19 | |
| Clinton | P-125 | 17.50 | | | | | | | 3.22 | | 3.40 | 15.85 | |
| Clinton | P-238 | 2.06 | | | | | | | 172.66 | 19.99 | 171.93 | 296.28 | |
| Clinton | P- 71 | 3.12 | 18.17 | 228.25 | 94.17 | 101.80 | | 9.06 | 172.66 | | | 108.07 | |
| Clinton | P-272 | 1.50 | 1.29 | 101.90 | 124.73 | | | 9.06 | 82.00 | | 79.15 | 1.80 | |
| Clinton | P-216 | | 7.65 | 19.35 | 39.04 | | | 3.21 | 145.75 | 442.04 | 149.18 | 805.62 | |
| Clinton | T-508 | | | 61.66 | 146.06 | | | 3.86 | 65.79 | 3.09 | 67.34 | 347.71 | |
| Clinton | P-352 | | 38.56 | 1,061.96 | 434.38 | | | 26.06 | 502.75 | | 514.56 | 2,579.17 | |
| Crawford | P- S | 17.00 | | 14.63 | 5.81 | | | 71.04 | | 72.71 | 307.11 | 471.30 | |

FINANCIAL STATEMENT

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Researched Name | Surveyor | Profile | Specifica-tions | Construc-tions | Records | Bridges and Culverts | Materials and Tests | Construction | Total |
|----------|-------------|-------|-----------------|----------|---------|-----------------|----------------|---------|----------------------|---------------------|--------------|--------|
| Crawford | P-181 | .75 | | | 2.39 | | | 1.75 | | | 1.82 | 5.28 |
| Crawford | P-200 | 3.50 | | | 25.00 | | | 11.92 | | | 1.36 | 77.08 |
| Crawford | P-201 | 3.15 | | | 27.79 | | | 4.97 | | | 1.39 | 77.72 |
| Crawford | P-202 | 3.05 | | | 24.02 | | | 15.71 | | | 1.39 | 78.11 |
| Crawford | P-203 | 13.35 | | | 488.31 | | | 21.91 | | | 17.72 | 593.45 |
| Crawford | B-105 | | | | | | | 26.00 | | | 6.05 | 141.81 |
| Crawford | B-111 | | | | | | | 4.79 | | | 6.32 | 26.35 |
| Crawford | P-112 | | | | | | | 36.79 | | | 6.30 | 189.90 |
| Dallas | P-121 | | | | | | | 11.91 | | | 1.38 | 12.91 |
| Dallas | P-122 | | | | | | | 25.23 | | | 1.45 | 25.30 |
| Dallas | P-123 | | | | | | | 1.22 | | | 1.45 | 1.22 |
| Dallas | P-124 | | | | | | | 21.98 | | | 2.30 | 23.28 |
| Dallas | P-125 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-126 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-127 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-128 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-129 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-130 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-131 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-132 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-133 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-134 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-135 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-136 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-137 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-138 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-139 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-140 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-141 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-142 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-143 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-144 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-145 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-146 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-147 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-148 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-149 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-150 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-151 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-152 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-153 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-154 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-155 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-156 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-157 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-158 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-159 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-160 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-161 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-162 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-163 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-164 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-165 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-166 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-167 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-168 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-169 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-170 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-171 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-172 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-173 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-174 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-175 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-176 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-177 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-178 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-179 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-180 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-181 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-182 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-183 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-184 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-185 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-186 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-187 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-188 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-189 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-190 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-191 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-192 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-193 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-194 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-195 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-196 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-197 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-198 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-199 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-200 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-201 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-202 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-203 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-204 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-205 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-206 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-207 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-208 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-209 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-210 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-211 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-212 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-213 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-214 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-215 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-216 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-217 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-218 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-219 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-220 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-221 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-222 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-223 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-224 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-225 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-226 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-227 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-228 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-229 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-230 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-231 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-232 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-233 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-234 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-235 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-236 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-237 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-238 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-239 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-240 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-241 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-242 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-243 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-244 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-245 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-246 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-247 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-248 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-249 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-250 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-251 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-252 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-253 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-254 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-255 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-256 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-257 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-258 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-259 | | | | | | | 22.30 | | | 2.30 | 24.60 |
| Dallas | P-260 | | | | </td | | | | | | | |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 67—Continued

FINANCIAL STATEMENT

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Reconnaissance | Survey | Profile | Specifications | Conferences | Records | Bridges and Culverts | Materials and Tests | Construction | Total |
|-----------|-------------|-------|----------------|----------|----------|----------------|-------------|---------|----------------------|---------------------|--------------|----------|
| Jefferson | B- 45 | | | | | | | 1.19 | | 1.29 | 5.67 | 8.08 |
| Jefferson | B-107 | | | | | | | 244.44 | 613.56 | 289.29 | 9.43 | 1,345.60 |
| Jefferson | B- | | | | | | | 3.37 | 11.87 | 3.45 | | 18.09 |
| Johnson | B- 35 | 18.20 | | | | | | 5.25 | | 5.38 | 25.06 | 35.69 |
| Johnson | P- 97 | 1.57 | | | | | | 1.47 | | 1.50 | 3.95 | 9.45 |
| Johnson | P-207 | 18.50 | 22.56 | 676.30 | 2,172.73 | 23.83 | 59.24 | 911.71 | 28.33 | 933.13 | 66.02 | 4,893.85 |
| Johnson | P-286 | 15.01 | 2.50 | | | | | | | .47 | | 3.45 |
| Johnson | P-310 | 4.25 | 11.29 | 183.31 | 537.85 | 23.83 | 3.86 | 224.72 | | 230.00 | | 1,214.86 |
| Johnson | P-311 | | 11.29 | 45.20 | 601.50 | 35.69 | 3.86 | 197.03 | | 201.66 | | 1,096.23 |
| Johnson | B- | | | | | | | 54.69 | 216.12 | 712.26 | 221.20 | 1,204.27 |
| Johnson | C- 4 | | | | | | | | | 8.96 | 23.01 | 19.30 |
| Johnson | C- 11 | | | | | | | | | 6.91 | 7.08 | 46.42 |
| Jones | C- 12 | | | | | | | | | 2.29 | | 11.08 |
| Jones | 86 | 25.20 | | | 22.29 | | 1.12 | 59.58 | 8.75 | 60.98 | 230.76 | 282.58 |
| Jones | 163 | 21.90 | | | 5.93 | 761.37 | 23.83 | 18.15 | 248.17 | | 254.00 | 77.44 |
| Jones | P-266 | | | | 751.13 | 601.47 | 92.27 | 13.09 | 466.45 | | 477.41 | 3.25 |
| Jones | P-281 | 4.91 | | | | 3.61 | | 2.71 | 6.77 | | 6.93 | 23.98 |
| Jones | B- 38 | | | | | 3.61 | | | | 15.22 | 47.93 | 16.08 |
| Jones | B-190 | | | | | | | | | 24.49 | 86.22 | 1.76 |
| Jones | B-209 | | | | 7.54 | | | 2.53 | 114.36 | 375.76 | | 135.77 |
| Keokuk | 34 | 12.31 | | | 9.04 | | | | | 3.54 | | 638.43 |
| Keokuk | 183 | 8.00 | 31.36 | 22.46 | 116.31 | | | 15.89 | 70.45 | 24.17 | 3.62 | 4.18 |
| Keokuk | 191 | 5.00 | 22.59 | 62.81 | 1,802.23 | 23.83 | 56.08 | 602.76 | 57.28 | 64.74 | 9.60 | 334.08 |
| Keokuk | P-128 | 17.40 | | | 9.45 | 126.24 | | 13.33 | 109.21 | 643.53 | 137.91 | 3,400.02 |
| Keokuk | P-246 | 22.30 | | | 1,988.69 | | | | 683.38 | 84.68 | 141.16 | 484.07 |
| Keokuk | B-147 | | | | 12.19 | | | | 10.64 | 22.80 | 10.89 | 56.61 |
| Keokuk | B-148 | | | | | 14.22 | | | 48.23 | 153.90 | 49.36 | 1.59 |
| Keokuk | B-149 | | | | | | | | 194.41 | 630.66 | 226.11 | 267.30 |
| Keokuk | B-222 | | | | 15.15 | 25.06 | | 4.67 | 27.02 | 39.57 | 27.65 | 1,071.18 |
| Kossuth | 66 | 34.33 | | | | | | | 20.83 | | 21.32 | 99.42 |
| Kossuth | 111 | 21.31 | | | 4.12 | 7.35 | | 3.26 | 13.18 | | 14.18 | 45.14 |
| Kossuth | 140 | 11.26 | | | | 1.21 | | 6.03 | 52.27 | | 67.78 | 87.23 |
| Kossuth | P- 6 | 17.42 | 29.46 | 145.12 | 521.44 | | | 19.64 | 224.27 | | 229.54 | 51.88 |
| Kossuth | P-270 | 1.80 | | | | 1.69 | | 49.08 | 41.32 | | 42.29 | 125.47 |
| Kossuth | P-283 | | | | | 14.51 | | | | 4.27 | | 23.15 |
| Kossuth | P- 89 | | | | | | | | | .26 | .20 | 1.09 |
| Kossuth | B-138 | | | | | 7.11 | | | | 4.32 | 6.91 | 4.42 |
| Kossuth | C- 7 | | | | | | | | | 6.90 | 6.51 | 9.36 |
| Lee | P- 68 | 8.90 | | | | | | | | 24.29 | | 18.19 |
| Lee | P-149 | 4.00 | | 181.23 | 1,229.72 | 35.69 | 72.49 | 522.24 | | 6.41 | 512.31 | 74.30 |
| Lee | B- 2 | | | | 8.57 | 14.94 | | 2.22 | | 9.58 | 33.74 | 9.81 |
| Lee | B-160 | | | | | | | | 208.28 | 700.10 | 213.18 | 7.55 |
| Linn | 22 | 18.00 | | | | | | | | .62 | | 4.22 |
| Linn | 96 | 12.75 | 6.47 | 2.43 | 76.31 | 71.39 | 14.10 | | 33.45 | | 34.24 | 12.04 |
| Linn | P-221 | 17.00 | | | | | | | | .16 | | 1.11 |
| Linn | P-257 | .467 | 5.02 | | 5.06 | 11.96 | 10.37 | | 7.93 | | 8.12 | 11.43 |
| Linn | P-293 | 2.00 | 25.30 | 223.79 | 114.18 | | | | 114.77 | 1.25 | | 506.76 |
| Linn | B- | | 7.43 | | | | | | 23.72 | 78.60 | 24.28 | 134.03 |
| Louisa | 53 | 23.49 | | | | | | | | .31 | | 2.08 |
| Louisa | P- 75 | 10.26 | 14.11 | 45.05 | 190.17 | | | | 74.28 | | 76.02 | 400.53 |
| Louisa | P-179 | 11.00 | | | 16.53 | 422.32 | | | 141.24 | 15.62 | 140.67 | 7.91 |
| Louisa | B-111 | | | | | 22.89 | | | | 23.14 | 57.75 | 127.47 |
| Louisa | B-112 | | | | 1.25 | | | | | 54.14 | 189.13 | 239.93 |
| Lucas | 63 | 23.15 | | | | 7.17 | | 7.94 | | 30.39 | 31.11 | 201.97 |
| Lucas | P-278 | 5.00 | 13.41 | 508.20 | 469.56 | | | | 317.03 | 5.52 | 324.47 | 9.58 |
| Lucas | B- 10 | | | | | 2.53 | | | | .75 | | 4.94 |
| Lucas | B-101 | | | | | | | | 48.26 | 169.94 | 49.40 | 267.60 |
| Lucas | B-206 | | | | | | | | 20.31 | 71.52 | 20.79 | 112.62 |
| Lucas | C- 24 | | 5.32 | | | 6.02 | | 7.94 | 22.17 | | 22.69 | 82.92 |
| Lyon | 110 | 23.00 | | | | 4.61 | | | | 1.36 | | 7.36 |
| Lyon | P- 85 | 16.00 | | | | 41.18 | 42.57 | | 39.10 | | 40.02 | 120.63 |
| Lyon | P-146 | 12.77 | 36.33 | 20.70 | 104.97 | | | 1.94 | 81.20 | | 83.10 | 171.33 |
| Lyon | P-174 | 23.00 | | | | | | | | 3.31 | | 499.57 |
| Lyon | P-229 | 16.50 | 17.55 | 349.30 | 1,303.04 | | | 14.06 | 511.56 | 4.87 | 523.58 | 4.25 |
| Lyon | P-292 | 16.00 | 63.96 | 2.52 | 126.34 | 23.83 | | 40.52 | 88.40 | | 90.48 | 129.19 |
| Lyon | P-307 | 11.00 | 2.50 | | | 16.66 | 23.83 | 23.09 | 24.09 | | 24.05 | 56.13 |
| Lyon | B- 66 | | | | | | | | 7.06 | 24.60 | 7.18 | 38.93 |
| Lyon | B- 84 | | | | | 3.38 | | | | 1.92 | 3.27 | 1.97 |
| Lyon | B-127 | | | | | | | | 14.07 | 129.54 | 385.28 | 174.58 |
| Lyon | B-179 | | | | | 39.48 | | 14.39 | 33.42 | 13.00 | 34.29 | 81.62 |
| Madison | 169 | 13.60 | 21.31 | 11.85 | 53.11 | 28.29 | 41.23 | | 83.36 | | 85.31 | 229.60 |
| Madison | P- 36 | 13.00 | | | | 15.66 | | | | 4.83 | | 4.94 |
| Madison | B-180 | | | | | 20.12 | | 5.80 | 50.52 | 144.86 | 51.71 | 1.03 |
| Mahaska | 70 | 26.76 | 21.81 | 58.45 | 297.75 | | | 61.47 | 219.17 | | 191.35 | 202.95 |
| Mahaska | 146 | 14.30 | | | 425.30 | 356.81 | 23.83 | 2.19 | 303.37 | | 333.23 | 223.33 |
| Mahaska | P-287 | 6.50 | | 1,079.64 | | | | | 371.61 | | 376.05 | 1,827.90 |
| Mahaska | B- 27 | | | | 17.48 | | | 17.00 | | 46.55 | 23.63 | 2.03 |
| Mahaska | F.A.B.70 | | | | | | | | | 9.58 | 33.74 | 53.18 |
| Mahaska | B-122 | | | | 6.77 | 45.18 | | | | 199.69 | 608.87 | 229.39 |
| Mahaska | B-129 | | | | 21.92 | 9.40 | 100.32 | | | 200.94 | 525.19 | 206.06 |
| Mahaska | B-139 | | | | | | | | | 37.68 | 132.68 | 38.57 |
| Mahaska | B-220 | | | | | | | | | 4.08 | 14.37 | 4.48 |
| Marion | 75 | 23.20 | 8.79 | 18.20 | 203.75 | 23.83 | | | 68.80 | | 70.41 | 303.78 |
| Marion | P-248 | 2.40 | | | 44.82 | 270.58 | 23.83 | | 106.72 | 38.22 | 109.22 | 503.39 |
| Marion | P-315 | 15.00 | 2.50 | | 29.78 | 201.94 | 23.83 | 66.24 | 93.35 | | 95.54 | 545.38 |
| Marion | P-320 | 6.50 | 29.08 | 50.08 | 323.59 | 23.83 | | | 97.21 | 8.10 | 99.49 | 14.12 |
| Marion | P-322 | 9.50 | 21.13 | 937.13 | 992.83 | | | | 618.74 | | 633.27 | 19.19 |
| Marion | B-119 | | | | | | | | | 12.20 | 42.05 | 12.48 |
| Marion | B-143 | | | | | | | | | 72.41 | 254.06 | 74.11 |

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Reconnais-sance | Survey | Profile | Specifica-tions | Confer-ences | Records | Bridges and Culverts | Materials and Tests | Construc-tion | Total |
|------------|-------------|-------|-----------------|----------|----------|-----------------|--------------|---------|----------------------|---------------------|---------------|----------|
| Marion | B-151 | | | | 4.82 | | | 42.36 | 144.15 | 43.35 | | 234.68 |
| Marion | B-157 | | | | | | | 7.95 | 28.00 | 8.14 | | 44.09 |
| Marion | B-158 | | | | | | | 118.58 | 417.54 | 121.37 | | 657.49 |
| Marion | T-505 | | 17.55 | 128.93 | 679.44 | | | 253.93 | 5.21 | 259.90 | 24.98 | 1,369.94 |
| Marshall | 23 | 5.93 | | | | | | .58 | | | 2.21 | 2.79 |
| Marshall | P-13 | 3.25 | | | | | | 18.46 | | 18.90 | 88.11 | 125.47 |
| Marshall | P-240 | 13.50 | 59.16 | 59.28 | 736.17 | 102.17 | 9.81 | 306.51 | 77.37 | 313.71 | 142.56 | 1,806.74 |
| Marshall | B-159 | | | | 27.19 | | | 255.13 | 839.39 | 261.13 | 8.74 | 1,411.58 |
| Mills | 15 | 15.00 | | | .96 | | | 6.14 | | 6.29 | 27.96 | 41.35 |
| Mills | B-11 | | | | .82 | | | .78 | | .80 | 2.40 | 4.80 |
| Mitchell | 45 | 15.88 | | | 7.66 | 19.28 | | 10.99 | | 11.25 | 12.95 | 62.13 |
| Mitchell | P-138 | 21.21 | 40.75 | 33.60 | 969.32 | 5.62 | 41.11 | 356.32 | 39.36 | 350.07 | 107.20 | 1,952.44 |
| Mitchell | B- | | | | | 58.56 | | 56.01 | 136.50 | 57.33 | | 308.40 |
| Monona | 184 | 27.00 | 5.02 | 208.94 | 1,211.44 | 23.83 | 77.33 | 468.87 | | 93.74 | 2,569.06 | |
| Monona | P-38 | 39.40 | 21.31 | 524.68 | 874.55 | 23.83 | 42.06 | 538.17 | | 530.81 | 413.30 | 2,989.31 |
| Monona | B-48 | | | 2.11 | 29.76 | | | 26.83 | 138.70 | 110.62 | 201.05 | 334.18 |
| Monona | B-171 | | | | 1.81 | | | 13.68 | 81.00 | 106.64 | 96.91 | 70.90 |
| Monroe | 20 | 8.25 | | | | 7.23 | | | 2.13 | | 2.18 | 11.54 |
| Monroe | P-78 | 8.00 | | | 38.87 | 126.01 | 23.83 | 10.56 | 61.88 | 13.55 | 63.34 | 19.56 |
| Monroe | P-294 | 12.00 | 47.50 | 139.15 | 736.55 | 118.95 | 47.19 | 351.17 | 17.78 | 339.42 | 268.62 | 2,086.33 |
| Monroe | B-28 | | | | .42 | | | 13.77 | 61.77 | 184.53 | 66.72 | 21.40 |
| Monroe | B-201 | | | | | | | 13.77 | 46.55 | 130.39 | 47.61 | 28.84 |
| Monroe | B-211 | | | | | 46.99 | | 8.00 | 44.22 | 88.41 | 45.26 | 15.51 |
| Monroe | R-525 | | 13.36 | 147.40 | 43.34 | 256.64 | 65.83 | 4.03 | 44.81 | | 99.84 | 25.37 |
| Montgomery | C-16 | | | | | | | | 137.06 | | 104.15 | 749.32 |
| Montgomery | P-65 | 17.75 | | | 406.12 | | | | | 141.19 | | 685.26 |
| Muscatine | 40 | 19.36 | | | .31 | .60 | | | .28 | | .29 | 1.48 |
| Muscatine | 87 | 29.10 | | | | | | | 1.55 | | 5.08 | 1.46 |
| Muscatine | P-265 | 10.60 | 9.59 | 1,382.62 | 433.17 | | 31.25 | 109.12 | | 81.80 | 294.19 | 516.36 |
| Muscatine | B-49 | | | | | 2.41 | | 604.30 | | 614.61 | | 3,044.29 |
| Muscatine | B-200 | | | | 42.85 | 16.75 | | 8.82 | 14.12 | 9.03 | 19.58 | 53.96 |
| O'Brien | P-69 | 23.30 | | | 15.78 | | | 33.24 | 56.74 | 151.31 | 58.08 | 325.73 |
| O'Brien | P-335 | 29.50 | 8.79 | 323.79 | 603.59 | | | 52.74 | 4.82 | 53.08 | 179.31 | 339.87 |
| O'Brien | B-197 | | | | 9.75 | 68.02 | 58.45 | 22.67 | 280.41 | | 296.21 | 1,521.79 |
| O'Brien | B-198 | | | | | | | 80.69 | 38.09 | 98.51 | 162.82 | 534.60 |
| Osceola | B-15 | 11.00 | | | 11.59 | | | 9.16 | 38.16 | 126.21 | 39.06 | 212.59 |
| Osceola | P-197 | 15.00 | | | 48.99 | 401.65 | 23.83 | 4.86 | 180.35 | .62 | 205.23 | 170.50 |
| Osceola | P-201 | .52 | | | | | | 1.42 | | 1.46 | 6.79 | 9.67 |
| Osceola | P-202 | 17.00 | | | | 9.18 | | 8.42 | | 8.62 | 25.38 | 51.90 |

| County | Project No. | Miles | Reconnais-sance | Survey | Profile | Specifica-tions | Confer-ences | Records | Bridges and Culverts | Materials and Tests | Construc-tion | Total |
|---------------|-------------|-------|-----------------|----------|----------|-----------------|--------------|---------|----------------------|---------------------|---------------|----------|
| Osceola | P-266 | 5.50 | 21.31 | | 11.01 | | | 44.38 | 33.39 | 39.29 | 94.95 | 249.33 |
| Osceola | B-87 | | | | | | | 8.58 | 19.36 | 19.82 | 3.15 | 100.11 |
| Osceola | B-219 | | | | | | | 12.81 | 36.59 | 82.80 | 31.80 | 201.30 |
| Page | 137 | 28.50 | | | 180.56 | | | 95.50 | 83.66 | | 80.85 | 440.57 |
| Page | 178 | 16.30 | | | 195.86 | | | 47.07 | 78.54 | 9.21 | 75.00 | 406.28 |
| Page | P-27 | 22.25 | | 234.33 | | | | 7.95 | 91.73 | 11.66 | 93.88 | 472.03 |
| Page | P-264 | 10.50 | | 22.83 | 370.69 | | | | 124.05 | 25.05 | 126.96 | 660.58 |
| Page | B-250 | | 27.26 | .25 | 74.46 | | | | 177.24 | 528.48 | 181.41 | 989.10 |
| Page | B-251 | | | | | | | | 10.81 | 38.05 | 11.06 | 59.92 |
| Palo Alto | 169 | 11.05 | | | | | | | 6.44 | | 6.50 | 30.73 |
| Palo Alto | P-219 | 13.00 | 17.55 | 186.77 | 232.16 | 23.83 | 11.92 | 139.09 | | 142.36 | | 753.68 |
| Palo Alto | P-340 | 11.00 | 5.02 | 1.78 | 20.07 | | 3.97 | 8.47 | | 8.67 | | 47.98 |
| Palo Alto | B- | | | | 4.22 | | | 49.79 | 170.95 | | 50.96 | 275.92 |
| Plymouth | 38 | 27.85 | | 282.50 | 92.44 | 55.15 | 3.30 | 126.92 | | 129.87 | 3.29 | 693.56 |
| Plymouth | 181 | 15.20 | 5.02 | 22.70 | 367.02 | | | 13.89 | 129.82 | | 132.87 | 44.76 |
| Plymouth | 192 | 27.50 | 79.03 | 99.58 | 2,162.90 | | | 86.63 | 716.30 | | 733.13 | 41.20 |
| Plymouth | P-39 | 13.75 | | | | 16.06 | | | 12.27 | | 12.56 | 58.56 |
| Plymouth | P-74 | 18.00 | | | | 2.49 | | | 35.47 | | 36.30 | 146.66 |
| Plymouth | B-35 | | | | | | | | 3.37 | 11.37 | 3.45 | 18.69 |
| Plymouth | B-81 | | | | | | | | 12.89 | 3.00 | 13.19 | 53.39 |
| Plymouth | B-105 | | | | | | | | 26.09 | 90.31 | 26.70 | 114.22 |
| Plymouth | F.A.B.192 | | | | | | | | 43.54 | 153.32 | 44.57 | 241.43 |
| Plymouth | B-212 | | | | .76 | 46.99 | | | 288.37 | 836.87 | 347.10 | 46.03 |
| Plymouth | T-515 | | 50.81 | 1,350.73 | 1,631.54 | | 15.80 | 954.00 | | 976.42 | 5.08 | 4,984.47 |
| Pocahontas | P-90 | 15.00 | 17.55 | | | 11.24 | | | 23.76 | 14.16 | 24.32 | 62.60 |
| Pocahontas | P-339 | 23.75 | 2.50 | 169.69 | 374.34 | | 25.21 | 174.74 | | 178.85 | | 925.33 |
| Pocahontas | B-218 | | | | 1.20 | | | 15.89 | 122.20 | | 125.08 | 26.75 |
| Polk | 132 | 12.54 | | | 11.84 | 4.17 | 15.17 | | 133.52 | | 171.50 | 546.92 |
| Polk | 180 | 7.71 | 38.85 | | 8.07 | 23.22 | 73.62 | 2.54 | | 24.27 | 28.46 | 885.87 |
| Polk | 187 | 9.06 | 40.13 | | 29.45 | 243.28 | 246.91 | 43.09 | 178.89 | | 18.24 | 11.96 |
| Polk | 199 | 2.50 | | | 19.67 | 201.72 | | 11.91 | 69.10 | | 70.73 | 210.99 |
| Polk | P-1 | 1.50 | | | | | | | | 1.86 | 1.91 | 8.89 |
| Polk | P-40 | 29.25 | 8.33 | | 35.02 | 42.75 | | | 26.06 | | 26.67 | 12.66 |
| Polk | P-115 | 3.75 | | | | | 3.01 | | 17.82 | | 18.24 | 138.83 |
| Polk | P-122 | 6.25 | | | | .72 | | | | .21 | | 119.88 |
| Polk | P-244 | 6.95 | | | | | | 7.94 | 18.91 | | 19.35 | 1.15 |
| Polk | P-268 | .9875 | | | | | | | 7.72 | | 8.40 | 35.97 |
| Polk | P-280 | .75 | | | | | 27.94 | 23.74 | 11.50 | | 15.76 | 52.00 |
| Polk | P-349 | .88 | | | | | 50.47 | | | 14.87 | | 80.56 |
| Polk | B- | | | | | | | | | 78.25 | 188.72 | |
| Polk | C-21 | | 21.31 | | | 72.57 | | | 17.28 | | 80.08 | 419.62 |
| Polk | T-540 | | | | | .60 | | | | | 17.68 | 8.57 |
| Pottawattamie | P-21 | 20.00 | | | .52 | 67.38 | 108.96 | 100.80 | 310.50 | | 237.23 | 716.00 |
| Pottawattamie | P-22 | 23.25 | | | .52 | 97.72 | | 190.01 | 213.42 | 32.48 | 188.03 | 396.06 |
| Pottawattamie | P-92 | 10.00 | | | | 10.38 | 79.34 | | | 63.22 | 64.70 | 1,115.24 |
| Pottawattamie | P-297 | 15.00 | 17.55 | | 3.50 | 188.46 | 11.96 | | 63.83 | | 65.33 | 171.47 |
| Pottawattamie | P-298 | 5.00 | 17.55 | | 64.00 | 89.65 | | | 56.42 | 11.66 | 57.74 | 304.91 |
| Pottawattamie | B-95 | | | | | | 13.86 | | 108.01 | 324.04 | 105.76 | 23.23 |
| Pottawattamie | B-96 | | 26.51 | | | 2.89 | | 9.17 | 82.64 | 252.01 | 84.58 | 577.05 |

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Reconnaissance | Survey | Profile | Specifications | Conferences | Records | Bridges and Culverts | Materials and Tests | Construction | Total | |
|---------------|-------------|-------|----------------|--------|---------|----------------|-------------|---------|----------------------|---------------------|--------------|----------|----------|
| Pottawattamie | B- 97 | | | | 3.61 | | | 10.01 | 20.12 | 10.25 | 15.43 | 50.42 | |
| Pottawattamie | B-229 | | | 1.05 | | | | 92.77 | 325.40 | 94.95 | | 514.17 | |
| Pottawattamie | B-231 | | | | | | | 58.60 | 206.35 | 58.98 | | 324.93 | |
| Pottawattamie | T-523 | | | 809.16 | 459.83 | | | 410.28 | | 419.92 | | 2,099.19 | |
| Poweshiek | 174 | 16.50 | | 74.86 | 27.27 | | | 86.78 | | 88.82 | 254.16 | 532.19 | |
| Poweshiek | P- 41 | 24.00 | | 308.94 | 164.40 | | 23.14 | 159.39 | | 163.09 | 61 | 819.37 | |
| Poweshiek | P-247 | 8.25 | | 13.00 | 134.69 | 23.83 | 30.38 | 69.43 | | 75.16 | 72.80 | 419.29 | |
| Poweshiek | B-134 | | | | 29.40 | | | 32.20 | 38.84 | 32.95 | 45.64 | 189.03 | |
| Poweshiek | B-155 | | | | 6.39 | | | 6.49 | 16.24 | 6.65 | | 33.77 | |
| Poweshiek | B- | | | | | | | 43.24 | 152.27 | 44.26 | | 239.77 | |
| Poweshiek | T-535 | | 51.73 | 12.12 | | | | 13.88 | | 14.20 | | 91.93 | |
| Ringgold | 6 | 12.00 | | | | 2.23 | | 7.91 | | 8.00 | 37.30 | 55.53 | |
| Ringgold | 123 | 12.00 | 14.00 | | 2.65 | 2.13 | 24.31 | 54.70 | .69 | 55.99 | 214.01 | 368.48 | |
| Ringgold | 141 | 6.00 | 9.24 | 163.66 | 307.03 | 23.83 | 6.35 | 168.69 | 23.79 | 172.66 | 55.37 | 930.62 | |
| Ringgold | 142 | 5.90 | 9.24 | 22.32 | 156.58 | | 6.35 | 78.94 | 29.14 | 80.79 | 64.96 | 448.32 | |
| Ringgold | B- 79 | | | | .72 | | | 26.16 | 16.46 | | 16.85 | 45.94 | |
| Ringgold | B-123 | | 9.24 | | | | | 17.63 | 70.16 | 225.21 | 71.81 | | |
| Ringgold | B-124 | | 9.24 | | 24.94 | | 6.37 | 73.74 | 221.96 | 75.47 | | 411.72 | |
| Sac | P-106 | 18.00 | | | | | | 2.67 | | 2.73 | 12.72 | 18.12 | |
| Sac | P-210 | 6.31 | | 53.45 | 573.17 | 35.69 | 89.35 | 226.61 | | 235.73 | 68.09 | 1,282.09 | |
| Sac | P-304 | 13.50 | 2.50 | .65 | 117.17 | 35.69 | 85.52 | 79.19 | | 113.45 | 45.01 | 479.18 | |
| Scott | 54 | 8.46 | | | | 25.34 | 23.83 | 15.04 | 26.06 | | 35.32 | 47.21 | 175.80 |
| Scott | 55 | 19.13 | | | | 503.11 | | 22.51 | 241.24 | 31.34 | 283.94 | 289.14 | 1,371.28 |
| Scott | 114 | 17.24 | | | 7.40 | | | | | 3.15 | | 3.23 | 16.83 |
| Scott | 135 | .95 | | | | 65.43 | | | 9.23 | | 33.66 | | 36.70 |
| Scott | 185 | 5.09 | | | | 45.04 | 23.83 | 5.84 | 30.97 | | 31.69 | 72.90 | 210.27 |
| Scott | P- 50 | 26.95 | | | | | | | 14.45 | | 11.98 | 51.17 | 77.60 |
| Scott | P-124 | 14.00 | | 3.43 | 79.65 | | | 11.92 | 27.64 | | 28.29 | | 150.93 |
| Scott | P-204 | 6.00 | | | | 33.86 | 47.56 | | | 12.13 | | 12.41 | 1.27 |
| Scott | B-118 | | | | | | | | | 3.37 | 11.87 | | 18.00 |
| Scott | B- | | | | | 33.74 | 155.72 | | | 76.32 | 211.94 | 78.11 | |
| Shelby | P- 42 | 23.75 | | | 16.54 | 12.53 | | 4.10 | 40.47 | | 22.32 | 23.10 | 119.06 |
| Shelby | P-154 | 25.00 | | | 4.70 | | | | | 1.60 | | | 7.93 |
| Shelby | C- 5 | | | | | | | 3.16 | | | | | 555.83 |
| Sioux | 28 | 24.20 | | | | | | | 17.29 | | 46.45 | 30.02 | 96.92 |
| Sioux | 84 | 12.94 | | | 9.75 | | | | 9.79 | | 10.02 | 46.72 | 66.53 |
| Sioux | P- 83 | 33.30 | 4.40 | 14.34 | 16.28 | 21.24 | | | 8.75 | | 18.63 | 5.60 | 46.73 |
| Sioux | P-198 | 23.50 | 50.47 | 9.75 | 22.99 | 47.65 | 30.76 | | 57.46 | | 64.10 | 210.76 | 388.52 |
| Sioux | P-223 | 15.20 | | 126.43 | 502.26 | 23.85 | 91.02 | | 236.24 | | 61.27 | 145.93 | 428.68 |
| Sioux | P-299 | 5.00 | 2.50 | 10.95 | 19.99 | 23.74 | 6.55 | | 24.80 | | 241.79 | 103.88 | 1,324.25 |
| Sioux | | | | | | | | | | | 25.38 | 37.84 | 171.75 |

| | | | | | | | | | | | | |
|-----------|-------|-------|-------|--------|----------|--------|-------|-------|--------|--------|----------|----------|
| Sioux | P-314 | 1.00 | 11.29 | 2.43 | 116.14 | | 15.91 | 41.19 | | 42.15 | | 229.11 |
| Sioux | P-336 | 14.00 | 7.84 | | 13.11 | 23.83 | 13.63 | 10.41 | | 10.66 | 3.22 | 82.76 |
| Sioux | P-337 | 12.00 | | | 8.63 | 23.83 | 19.33 | 9.05 | | 9.26 | 3.22 | 73.32 |
| Sioux | B- 22 | | | 3.66 | 2.53 | 10.35 | | 11.88 | 6.09 | 12.16 | 37.02 | 83.00 |
| Sioux | B-181 | | | | 4.70 | | | 15.25 | 257.32 | 760.00 | 284.36 | 90.02 |
| Story | 72 | 20.50 | | | 13.50 | | | | 18.64 | | 19.08 | 69.99 |
| Story | P- 62 | 43.80 | | | | | | | .04 | | .04 | .28 |
| Story | P-100 | 1.50 | | | | | | | .85 | | .87 | 4.06 |
| Story | P-133 | 4.00 | | | | | | | 2.29 | 5.81 | 2.34 | 5.78 |
| Story | P-231 | 2.00 | 17.55 | 100.03 | 317.21 | 24.54 | | | 138.34 | | 141.59 | 31.75 |
| Story | P-232 | 25.15 | 8.79 | | 7.83 | 23.83 | | | 16.67 | | 17.06 | 56.12 |
| Story | P-282 | 1.07 | | | 18.86 | | | | 6.13 | | 6.27 | 2.74 |
| Story | P-332 | | | | 2.29 | | | | .67 | | .69 | 3.65 |
| Story | B- 31 | | | | 2.41 | | | | 1.62 | 3.12 | 1.66 | .10 |
| Story | B-133 | | | | 7.95 | | | | 5.33 | 9.65 | 6.16 | |
| Story | B-135 | | | 10.92 | 58.10 | | | | 123.58 | 358.05 | 126.48 | 5.11 |
| Story | C- 9 | | 34.30 | 17.63 | | 1.40 | | | 19.33 | | 19.78 | 102.85 |
| Tama | 47 | 30.00 | 37.55 | 4.02 | 140.73 | 20.79 | 28.10 | | 138.58 | 5.41 | 147.22 | 368.83 |
| Tama | 176 | 6.30 | | | 76.78 | 90.75 | 14.42 | | 38.65 | | 39.56 | 41.91 |
| Tama | P-243 | 6.30 | | | 11.24 | | | | 4.55 | | 4.66 | 5.93 |
| Tama | P-276 | 20.00 | 17.55 | 156.94 | 586.47 | 23.74 | 29.27 | | 267.37 | 10.83 | 273.65 | 126.90 |
| Tama | P-309 | 8.70 | 56.47 | 652.98 | 615.40 | 120.20 | 23.88 | | 424.40 | | 434.37 | 2,327.29 |
| Tama | B- 25 | | 1.97 | | | | | | 20.40 | 90.61 | | 146.00 |
| Tama | B-214 | | | 11.99 | 99.37 | | | | 1.33 | 329.00 | 1,022.58 | |
| Tama | B- | | | | | | | | | 337.43 | 22.23 | 1,823.93 |
| Taylor | 81 | 9.25 | | 57.25 | 11.33 | | | | 2.94 | | 6.67 | 18.04 |
| Taylor | 149 | 14.00 | | 45.01 | 106.54 | | | | 3.09 | 33.81 | 34.60 | 48.87 |
| Taylor | 196 | 10.50 | | 511.57 | 672.60 | | | | 1.80 | 148.52 | 23.33 | 128.13 |
| Taylor | B-117 | | | | | | | | 371.86 | | 380.46 | 1,926.49 |
| Taylor | B-121 | | | | 8.08 | 164.46 | | | 2.03 | 26.18 | 45.85 | 17.24 |
| Taylor | B-213 | | | 5.65 | 92.42 | 154.02 | 14.15 | | 116.07 | 207.18 | 166.88 | 6.33 |
| Union | 83 | 24.00 | | 9.66 | 80.25 | | | | 87.43 | 61.65 | 63.10 | 60.18 |
| Union | B- 42 | | | | 4.58 | | 13.45 | | 17.09 | 11.62 | 17.50 | 43.15 |
| Van Buren | 60 | 11.10 | | | 2.89 | | | | | 6.58 | 6.73 | 27.31 |
| Van Buren | 163 | 16.30 | | 187.92 | 97.55 | | | | 31.80 | 177.69 | 140.71 | 107.87 |
| Van Buren | B- 75 | | | | | | | | | 3.53 | 3.61 | 16.85 |
| Van Buren | B-132 | | | | 7.31 | 2.65 | | | | 22.87 | 28.53 | 23.50 |
| Van Buren | B-185 | | | | | | | | | 28.59 | 100.65 | 29.26 |
| Van Buren | B-186 | | | | | | | | | 14.17 | 49.91 | 14.51 |
| Van Buren | T-511 | | | | 1,340.75 | 602.37 | | | | 661.78 | | 675.49 |
| Van Buren | T-512 | | | | 1,668.53 | 983.78 | | | | 877.57 | | 885.29 |
| Wapello | 42 | 10.50 | | | | | | | | .36 | | 2.46 |
| Wapello | 150 | 17.20 | | | | 27.20 | | | | | .37 | |
| Wapello | P-326 | 16.00 | | 29.25 | | | | | | 132.16 | | 557.36 |
| Wapello | B-118 | | | | | 3.74 | | | | | 9.94 | 10.17 |
| Wapello | B- | | | | | | | | | | 5.29 | 5.41 |
| Wapello | C- 2 | | 10.67 | 21.76 | | | | | | 22.16 | 78.02 | 9.14 |
| Wapello | C- 23 | | 47.65 | | | 16.87 | 83.26 | 13.00 | | 21.21 | | 48.87 |
| Warren | 11 | 15.50 | | | .84 | 5.80 | 9.82 | | 11.68 | | 23.01 | 3.00 |
| Warren | | | | | | | | | | | 11.95 | 41.59 |

SCHEDULE NO. 67—Continued

| County | Project No. | Miles | Reconnais-sance | Survey | Profile | Specifica-tions | Confer-ences | Records | Bridges and Culverts | Materials and Tests | Construc-tion | Total |
|------------|-------------|-------|-----------------|--------|---------|-----------------|--------------|---------|----------------------|---------------------|---------------|----------|
| Warren | P- 44 | 15.50 | 26.90 | 5.22 | 187.74 | 5.81 | 97.61 | 137.64 | | 140.88 | 241.82 | 843.12 |
| Warren | P-176 | 2.56 | | 9.66 | 6.51 | | 7.95 | 7.21 | | 7.38 | | 38.71 |
| Warren | P-222 | 1.77 | | 3.11 | 22.18 | | 15.60 | 23.18 | | 23.73 | 55.59 | 143.39 |
| Warren | P-291 | 1.50 | | | 15.46 | | 19.08 | 22.92 | | 23.46 | 64.60 | 145.52 |
| Warren | P-321 | 6.00 | 44.90 | 466.17 | 443.77 | 23.83 | .70 | 301.47 | 23.12 | 308.56 | | 1,601.51 |
| Warren | B- 93 | | | | | | | | .60 | 1.60 | .71 | 4.13 |
| Warren | B- 99 | | | | | 43.80 | | 7.71 | 44.97 | 53.17 | 46.03 | 71.68 |
| Warren | B-110 | | | | | 6.99 | | 15.60 | 9.19 | 11.22 | 9.41 | 52.41 |
| Warren | B-120 | | | | | | | | | 5.55 | 19.61 | 5.70 |
| Warren | B-242 | | | | | | | | 66.84 | 235.35 | 68.41 | 370.60 |
| Washington | 71 | 21.84 | | | | | | 1.08 | | | 1.11 | 5.16 |
| Washington | 167 | 7.50 | 1.88 | | 42.20 | | 57.38 | 116.06 | 14.16 | 103.32 | 163.26 | 498.26 |
| Washington | 182 | 5.08 | 31.38 | 10.65 | 200.04 | | 22.25 | 86.50 | | 80.96 | 11.41 | 443.19 |
| Washington | P-253 | 9.30 | 10.67 | 326.49 | 892.29 | 28.02 | 35.12 | 466.30 | 58.73 | 438.29 | 58.83 | 2,314.74 |
| Washington | P-306 | 57.00 | 5.02 | | 24.52 | 35.67 | 27.59 | 21.16 | | 21.65 | 21.91 | 157.52 |
| Washington | B- 86 | | | | | 60.00 | | 4.07 | 143.52 | 410.01 | 146.89 | 39.98 |
| Washington | B-153 | | | | | | | | 278.00 | 903.41 | 306.00 | |
| Wayne | 91 | 17.80 | | | 15.73 | 67.29 | 7.74 | 71.32 | | 73.00 | 206.13 | 531.21 |
| Wayne | 150 | 16.00 | | | | 13.47 | | | 37.61 | | 38.49 | 176.90 |
| Wayne | P-317 | 16.00 | 41.20 | 138.71 | 653.25 | | | 270.18 | | 276.53 | 81.15 | 1,481.02 |
| Wayne | B- 13 | | | | 10.45 | | | | 10.78 | 23.28 | 11.03 | 5.20 |
| Wayne | B-164 | | | | 20.60 | | | 3.09 | 15.90 | 13.87 | 16.27 | 24.38 |
| Wayne | B-165 | | | | | | | .98 | 10.32 | 14.34 | 10.56 | 28.62 |
| Wayne | B-177 | | | | | | | | 55.97 | 197.07 | 57.28 | |
| Wayne | B-225 | | | | | | | | 1.67 | 5.87 | 1.71 | 9.25 |
| Webster | 13 | 12.15 | | | 5.42 | | | | 1.60 | | 1.63 | 8.65 |
| Webster | P- 25 | 16.90 | | | | | | | | 16.36 | | 20.62 |
| Webster | P- 64 | 15.94 | | | | | | | | 19.86 | 90.04 | 131.42 |
| Webster | P-111 | 7.03 | | | | | | | 2.12 | 19.40 | | |
| Webster | P-182 | 9.89 | | | 8.74 | 23.74 | 15.32 | | 2.13 | 1.63 | | 8.72 |
| Webster | P-183 | 13.95 | | | 5.73 | 23.83 | 7.35 | | 11.06 | | 11.32 | 87.60 |
| Webster | P-184 | 10.50 | | 3.07 | 4.10 | 23.83 | 62.06 | | 40.45 | | 125.71 | 28.80 |
| Webster | P-343 | 2.00 | 27.41 | 50.54 | | | | | 30.20 | | 37.56 | 42.16 |
| Webster | B-207 | | | 125.47 | 12.23 | | | 101.70 | 282.65 | 506.11 | 381.29 | 1,573.21 |
| Winnebago | P- 87 | 21.02 | | | | | | | | .18 | .19 | 1.25 |
| Winnebago | P-120 | 22.00 | | | 1.15 | 58.04 | | 6.38 | 62.27 | | 54.17 | 145.61 |
| Winnebago | B- | | | | | .96 | | | | .28 | | 1.53 |
| Winneshiek | 98 | 21.20 | 16.67 | 53.50 | 35.30 | | | 43.78 | 141.01 | | 175.91 | 290.43 |
| Winneshiek | P-121 | 17.50 | 10.35 | 14.08 | 89.28 | | | 34.52 | 109.46 | | 82.23 | 133.81 |
| Winneshiek | P-177 | 25.50 | 36.10 | 601.74 | 858.61 | | | | 495.14 | | 506.77 | 2.29 |
| | | | | | | | | | | | | 2,590.65 |

| | | | | | | | | | | | | | |
|------------|-------|-------|-------|------------|-------------|-------------|------------|-------------|--------------|--------------|--------------|--------------|---------------|
| Winneshiek | B- 55 | | | | | | | | 8.99 | 5.42 | 3.57 | 17.98 | |
| Winneshiek | B- 73 | | | | | | | | 8.99 | 31.65 | 9.20 | 49.84 | |
| Winneshiek | B-146 | | | | 12.78 | | | 5.47 | 23.89 | 30.50 | 26.25 | 98.89 | |
| Winneshiek | B-162 | | | 24.73 | 6.02 | | | 13.37 | 32.10 | 39.07 | 27.16 | 142.46 | |
| Winneshiek | C- 15 | | 10.03 | | | | | 31.80 | 15.89 | 9.44 | 9.66 | 90.05 | |
| Woodbury | 2 | 54.75 | | 173.84 | 1,916.59 | 184.45 | 127.90 | 749.46 | 10.41 | 788.54 | 361.07 | 4,312.26 | |
| Woodbury | 78 | 2.80 | | | | | | | 3.46 | | 13.29 | 16.75 | |
| Woodbury | 136 | 8.00 | | | 2.89 | 43.73 | 6.55 | 75.49 | | 161.78 | 196.82 | 487.26 | |
| Woodbury | 162 | 8.00 | | | 9.75 | 7.59 | 4.50 | 47.24 | 2.00 | 69.35 | 155.25 | 295.68 | |
| Woodbury | 188 | 9.00 | 5.02 | 93.93 | 290.56 | 35.69 | 48.42 | 138.82 | | 142.08 | 82.09 | 786.61 | |
| Woodbury | P- 45 | 14.00 | | | | | | | 3.51 | | 3.59 | 16.73 | |
| Woodbury | P-185 | 8.00 | | 62.16 | 34.30 | | | | 31.22 | | 31.95 | 159.63 | |
| Woodbury | P-187 | .92 | | | | | | | 5.64 | | 5.77 | 26.89 | |
| Woodbury | B-240 | | 13.73 | 14.58 | 1.45 | | | 45.63 | 466.32 | 1,518.01 | 496.48 | 2,587.94 | |
| Woodbury | T-528 | | | 392.24 | 205.50 | | | 15.89 | 197.78 | | 202.43 | 1,013.81 | |
| Woodbury | T-529 | | | 421.61 | 76.49 | | | | 195.74 | | 160.63 | 833.47 | |
| Woodbury | C- 12 | | | | | | | | 21.17 | | 21.67 | 143.85 | |
| Worth | 134 | 8.50 | | | | | | | 4.37 | | 4.48 | 29.71 | |
| Worth | P-161 | 52.44 | | | | 15.24 | | | 5.39 | | 5.52 | 30.45 | |
| Worth | P-216 | 18.00 | 27.84 | 219.70 | 685.70 | 35.60 | 37.59 | 373.30 | 3.12 | 308.42 | 294.02 | 2,045.28 | |
| Worth | B- 98 | | | | .52 | 35.42 | | 3.86 | 240.88 | 767.02 | 246.54 | 64.71 | |
| Wright | 29 | 14.67 | | | | 3.74 | | | 1.25 | | 1.27 | 6.95 | |
| Wright | P- 19 | 8.50 | | | | | | 2.12 | 1.14 | | 1.17 | 2.88 | |
| Wright | P-199 | 7.50 | 42.82 | 338.16 | 312.61 | | | .84 | 219.23 | | 224.36 | 19.19 | |
| Wright | P-200 | 9.50 | | | | 4.59 | | | 14.25 | | 12.20 | 46.58 | |
| Wright | P-341 | 2.00 | 57.60 | 99.39 | 160.52 | | | 1.68 | 94.34 | | 96.56 | 9.00 | |
| Wright | B- 90 | | | 18.19 | | | | .84 | 47.81 | 142.29 | 48.93 | 4.79 | |
| Wright | B-188 | | | | | 5.78 | | 1.77 | 8.04 | 23.89 | 9.15 | | |
| | Total | | | \$3,705.17 | \$57,671.63 | \$81,392.71 | \$7,790.37 | \$ 7,172.80 | \$ 66,276.64 | \$ 38,010.14 | \$ 68,410.28 | \$ 31,680.09 | \$ 302,149.52 |

SCHEDULE NO. 68

STATEMENT OF PRIMARY ROAD FUND—DECEMBER 1, 1921-NOVEMBER 30, 1922

RECEIPTS

| | | |
|--------------------|-------------|-----------------|
| December 1, 1921 | Balance | \$ 3,280,309.85 |
| December 22, 1922 | State Funds | 8,947.16 |
| December 22, 1922 | State Funds | 56,651.20 |
| December 22, 1922 | State Funds | 1,307.55 |
| January 20, 1923 | State Funds | 56,651.25 |
| February 9, 1923 | State Funds | 39,943.75 |
| February 21, 1923 | State Funds | 73,585.59 |
| February 28, 1923 | State Funds | 1,069,318.00 |
| February 28, 1923 | State Funds | 1,472.06 |
| February 28, 1923 | State Funds | 5,719.56 |
| March 24, 1923 | State Funds | 75.00 |
| March 24, 1923 | State Funds | 30,041.98 |
| March 24, 1923 | State Funds | 1,581,251.81 |
| April 1, 1923 | State Funds | 4,000.00 |
| May 10, 1923 | State Funds | 2,500.00 |
| May 15, 1923 | State Funds | 3,192.51 |
| May 31, 1923 | State Funds | 29,882.64 |
| June 15, 1923 | State Funds | 1,264.74 |
| July 15, 1923 | State Funds | 403,311.88 |
| July 15, 1923 | State Funds | 2,752.00 |
| July 15, 1923 | State Funds | 271,298.41 |
| August 29, 1923 | State Funds | 162,777.51 |
| September 28, 1923 | State Funds | 151,567.81 |
| October 31, 1923 | State Funds | 106,861.05 |
| November 20, 1923 | Federal Aid | 1,401,915.16 |
| November 30, 1922 | State Funds | 60,872.40 |
| | | 9,235,708.56 |

EXPENDITURES

| | | |
|-------------------|----------------------|-----------------|
| November 23, 1923 | Expended during year | \$12,506,918.25 |
| November 30, 1923 | Balance | \$ 9,235,497.30 |

SCHEDULE NO. 69

STATEMENT OF PRIMARY ROAD FUND RECEIPTS AND EXPENDITURES BY COUNTIES—DECEMBER 1, 1921 TO NOVEMBER 30, 1922.

| County | No. of Sq. Mi. in Co. | Balance December 1, 1922 | Receipts During Period | Total | Expendi- tures Dur- ing Period | Balance November 30, 1922 |
|-------------|--------------------------|--------------------------------|------------------------------|-------------|--------------------------------------|---------------------------------|
| Ashley | 523 | \$ 16,193.35 | 94,151.63 | 110,344.88 | 97,513.29* | 12,831.56 |
| Adams | 67 | 70,161.80 | 70,245.45 | 56,648.78 | 13,566.78 | 13,566.78 |
| Alcorn | 144 | 172,449.80 | 130,984.14 | 236,934.11 | 220,400.14 | 34,583.97 |
| Appanoose | 513 | 48,737.40 | 84,269.86 | 132,007.26 | 120,536.86 | 29,272.62 |
| Andrew | 443 | 2,004.00 | 72,700.77 | 74,705.77 | 69,629.00 | 6,776.87 |
| Benton | 712 | 166,973.14 | 119,169.17 | 22,016.00 | 19,285.18 | 3,630.85 |
| Black Hawk | 506 | 65,800.14 | 93,061.43 | 158,861.57 | 118,602.75 | 40,228.22 |
| Benton | 712 | 166,973.17 | 119,169.17 | 22,016.00 | 19,285.18 | 3,630.85 |
| Brewer | 434 | 12,966.70 | 71,730.00 | 84,696.70 | 82,040.43 | 3,368.75 |
| Buchanan | 567 | 1,432.30 | 92,165.74 | 93,598.04 | 82,040.43 | 3,368.75 |
| Burns Vista | 580 | 11,088.14 | 60,301.78 | 106,389.02 | 46,269.20 | 60,301.78 |
| Burt | 371 | 25,227.78 | 94,808.38 | 120,046.06 | 115,099.44 | 4,047.42 |
| Calhoun | 371 | 244.00 | 95,823.00 | 94,067.07 | 80,545.67 | 13,521.40 |
| Carroll | 372 | 1,244.00 | 96,067.31 | 96,807.38 | 86,084.82 | 3,786.10 |
| Cass | 564 | * 204,470.00 | 94,973.17 | 332,156.19 | 45,043.91 | 6,134.00 |
| Cedar | 578 | 289,182.00 | 94,973.17 | 332,156.19 | 45,043.91 | 6,134.00 |
| Cerro Gordo | 225 | 20,314.10 | 94,480.22 | 74,165.20 | 72,349.00 | 1,825.35 |
| Clay | 572 | 128,725.95 | 94,151.63 | 209,311.60 | 55,115.78 | 55,115.78 |
| Chickasaw | 407 | 6,000.00 | 84,665.77 | 88,665.77 | 85,361.54 | 5,301.97 |
| Clarke | 428 | 40,347.00 | 70,161.80 | 110,508.80 | 54,945.20 | 15,945.20 |
| Clay | 573 | 149,524.99 | 94,151.63 | 235,676.62 | 94,067.07 | 15,984.00 |
| Clayton | 700 | 118,815.25 | 129,807.66 | 248,625.91 | 211,568.00 | 22,067.50 |
| Clinch | 700 | 40,715.75 | 116,495.24 | 157,214.11 | 73,659.50 | 83,554.52 |
| Clydeford | 713 | 36,881.45 | 117,484.14 | 340,365.50 | 69,281.21 | 3,084.38 |
| Dallas | 502 | * 202,125.10 | 97,272.60 | 300,192.50 | 62,635.50 | 3,084.38 |
| Decatur | 523 | 37,297.95 | 87,579.00 | 125,876.95 | 57,000.00 | 1,825.35 |
| Des Moines | 571 | 121,071.96 | 95,823.00 | 214,893.96 | 93,945.00 | 10,946.08 |
| Dickinson | 429 | * 190,184.70 | 70,490.46 | * 19,094.24 | * 25,942.25 | 6,248.02 |
| Dubuque | 411 | 2,200.45 | 67,532.84 | 66,537.98 | 55,497.52 | 11,040.46 |
| Erlam | 616 | 80,102.00 | 101,217.11 | 181,879.77 | 151,077.42 | 30,300.35 |

FINANCIAL STATEMENT

171

SCHEDULE NO. 69—Continued

| County | No. of Sq. Mi. in Co. | Balance December 1, 1922 | Receipts During Period | Total | Expendi- tures Dur- ing Period | Balance November 30, 1922 |
|---------------|--------------------------|--------------------------------|------------------------------|-----------------|--------------------------------------|---------------------------------|
| Emmet | 417 | 79,138.56 | 68,518.74 | 147,657.30 | 35,034.54 | 112,622.33 |
| Fayette | 724 | * 15,048.70 | 112,901.95 | 128,314.97 | 82,764.26 | 20,556.66 |
| Floyd | 528 | * 10,497.71 | 81,351.00 | 91,848.71 | 17,214.38 | 74,634.35 |
| Franklin | 522 | * 100,492.65 | 85,771.00 | 186,263.65 | 44,973.17 | 141,290.50 |
| Garrison | 576 | * 32,106.14 | 94,644.55 | 62,478.41 | 60,988.34 | 1,790.05 |
| Grundy | 501 | 10,161.26 | 82,321.08 | 92,422.34 | 87,795.45 | 1,626.89 |
| Guthrie | 570 | * 12,200.00 | 84,321.00 | 96,521.00 | 85,988.00 | 17,132.95 |
| Harrison | 573 | 7,735.88 | 95,658.67 | 102,394.55 | 80,180.83 | 14,211.72 |
| Harrison | 509 | 11,430.91 | 93,494.36 | 104,925.27 | 102,004.74 | 2,830.51 |
| Harrison | 712 | 236,506.72 | 116,391.17 | 353,497.84 | 44,171.24 | 309,325.17 |
| Henry | 427 | 105,856.98 | 70,161.80 | 176,017.94 | 81,451.85 | 114,566.61 |
| Howard | 520 | 1,200.00 | 71,212.00 | 72,412.00 | 59,718.34 | 19,701.68 |
| Humboldt | 434 | 416.30 | 71,212.00 | 71,212.00 | 69,500.00 | 998.58 |
| Iowa | 629 | * 32,302.14 | 59,654.80 | 98,362.00 | 60,100.17 | 8,243.80 |
| Jackson | 543 | * 18,106.02 | 95,794.70 | 115,901.72 | 51,747.15 | 129,243.61 |
| Jackson | 70,002.62 | 106,639.43 | 177,302.05 | 157,822.11 | 19,479.94 | |
| Jasper | 720 | 46,388.33 | 119,948.81 | 166,336.10 | 156,955.83 | 3,388.81 |
| Jefferson | 521 | 66,581.83 | 94,254.00 | 160,835.83 | 145,524.71 | 17,455.04 |
| Johnson | 569 | 86,006.11 | 93,494.36 | 180,400.30 | 132,963.83 | 46,138.65 |
| Knox | 574 | 161,361.05 | 94,973.17 | 250,334.82 | 180,186.82 | 74,198.50 |
| Linn | 545 | * 22,151.30 | 160,041.32 | 187,886.73 | 131,900.78 | 5,980.05 |
| Lee | 545 | 5,143.00 | 80,530.82 | 86,673.82 | 81,994.77 | 1,111.00 |
| Linn | 717 | * 105,300.00 | 80,530.82 | 185,830.82 | 105,567.00 | 80,263.82 |
| Louis | 436 | 4,476.30 | 60,997.55 | 65,473.85 | 25,005.07 | 41,496.48 |
| Lyon | 562 | 67,786.50 | 70,983.44 | 64,199.94 | 56,710.54 | 7,489.44 |
| Madian | 582 | 67,886.44 | 96,930.43 | 163,316.43 | 149,482.00 | 14,051.82 |
| Mahaska | 563 | 4,333.43 | 92,508.50 | 96,812.93 | 70,938.95 | 25,924.11 |
| Marton | 575 | 66,278.00 | 94,180.22 | 160,458.20 | 139,991.47 | 1,092.75 |
| Marsall | 572 | * 31,688.99 | 93,987.31 | 155,676.31 | 50,235.67 | 9,007.05 |
| Mills | 447 | * 95,742.12 | 73,448.12 | * 21,294.12 | * 22,829.39 | 2,531.86 |
| Mitchell | 572 | 8,707.76 | 76,077.11 | 83,884.87 | 82,967.61 | 887.26 |
| Mosses | 308 | 171,427.17 | 116,333.99 | 95,761.10 | 89,261.75 | 80,365.35 |
| Morrison | 433 | 42,887.49 | 71,167.74 | 113,055.23 | 97,776.00 | 36,281.43 |
| Montgomery | 521 | 4,014.49 | 80,949.49 | 84,963.98 | 72,996.45 | 7,000.98 |
| Monroe | 521 | 1,256.00 | 74,702.69 | 76,458.69 | 70,540.27 | 9,738.75 |
| Nobles | 569 | 17,110.81 | 93,404.36 | 110,605.17 | 86,456.01 | 8,149.16 |
| O'Brien | 565 | 36,983.26 | 64,905.83 | 101,887.09 | 71,420.86 | 30,147.24 |
| Palo Alto | 531 | 87,861.03 | 87,250.48 | 145,115.11 | 90,312.32 | 90,802.83 |
| Panhandle | 572 | * 195,473.00 | 141,473.00 | 290,469.67 | 214,456.54 | 46,449.13 |
| Polk | 560 | * 9,417.55 | 95,391.78 | 85,888.22 | 82,858.61 | 2,045.61 |
| Pottawattamie | 506 | 44,961.03 | 97,909.69 | 142,799.49 | 105,614.63 | 37,177.86 |
| Powersick | 564 | * 63,309.00 | 157,172.39 | 93,013.28 | 92,245.25 | 7,766.06 |
| Randall | 549 | 97,529.76 | 95,301.78 | 195,821.54 | 130,310.00 | 30,510.54 |
| Ringgold | 549 | 10,100.00 | 89,229.75 | 99,329.75 | 121,178.75 | 7,006.22 |
| Scott | 574 | * 11,385.00 | 94,644.55 | 80,307.69 | 70,540.27 | 9,738.75 |
| Shelby | 479 | 24,881.48 | 77,257.33 | 102,108.81 | 95,081.08 | 4,627.73 |
| Sibley | 513 | 6,000.00 | 96,280.64 | 118,000.24 | 85,377.09 | 34,716.61 |
| Story | 700 | 77,802.51 | 128,878.25 | 156,680.76 | 134,465.20 | 18,994.00 |
| Taylor | 567 | 7,855.00 | 95,167.74 | 103,022.74 | 98,347.48 | 2,317.11 |
| Union | 427 | 39,354.01 | 70,161.80 | 109,515.87 | 90,045.45 | 9,470.42 |
| Van Buren | 400 | 10,310.63 | 80,513.61 | 181,824.24 | 114,238.09 | 76,586.15 |
| Wapello | 438 | * 1,240.00 | 71,969.31 | 70,729.26 | 64,396.98 | 6,323.99 |
| Warren | 571 | 58,426.00 | 95,845.00 | 153,271.00 | 100,922.00 | 51,857.00 |
| Washington | 524 | 9,900.00 | 80,831.84 | 90,731.84 | 80,831.84 | 2,927.90 |
| Webster | 578 | 66,393.27 | 140,789.26 | 209,789.26 | 129,799.25 | 19,998.06 |
| Webster | 723 | * 1,579.00 | 118,768.66 | 114,228.00 | 98,345.61 | 2,881.45 |
| Winnebago | 526 | 4,533.63 | 65,561.05 | 70,094.69 | 70,091.81 | 13,45 |
| Woodbury | 568 | 23,679.54 | 122,719.76 | 146,399.30 | 130,361.00 | 9,997.00 |
| Worth | 878 | 60,997.34 | 104,217.00 | 165,214.34 | 120,286.70 | 21,286.69 |
| Wright | 578 | 6,367.97 | 94,973.17 | 101,309.87 | 78,422.20 | 22,908.67 |
| Footings | | \$4,473,371.99 | \$9,225,708.59 | \$12,654,154.71 | \$9,526,497.30 | \$2,979,421.05 |
| Less overdrat | | 1,191,162.00 | | 187,336.36 | | |
| Totals | | 56,147 | 83,280,305.85 | \$9,225,708.59 | \$12,506,918.35 | \$9,026,497.30 |
| Overdraft | | | | | | |

SCHEDULE NO. 70

STATEMENT OF ANTICIPATION CERTIFICATE FUND RECEIPTS AND EXPENDITURES BY COUNTIES, DECEMBER 1, 1922 TO NOVEMBER 30, 1923.

| County | Balance December 1, 1922 | Receipts During Period | Total | Expenditures During Period | Balance November 30, 1923 |
|---------------|--------------------------|------------------------|-----------------|----------------------------|---------------------------|
| Adair | \$ 25,000.00 | \$ 25,000.00 | \$ 25,000.00 | \$ 23,132.72 | \$ 1,867.28 |
| Adams | 92,000.00 | 92,000.00 | 88,646.53 | 83,333.47 | |
| Audubon | \$ 27,360.52 | 15,304.27 | 42,664.79 | 33,744.91 | \$ 9,919.88 |
| Benton | 796.49 | 100,375.00 | 101,171.49 | 101,171.49 | |
| Boone | 604.98 | 112,133.31 | 112,738.29 | 112,000.00 | 738.29 |
| Brenner | 50,000.00 | 50,000.00 | 44,671.26 | 5,328.74 | |
| Buchanan | *8,181.15 | 71,501.29 | 63,320.14 | 10,682.34 | *46,362.20 |
| Butler | 67,000.00 | 67,000.00 | 59,223.86 | 7,776.14 | |
| Calhoun | 6,899.09 | 6,899.09 | 6,899.09 | | |
| Carroll | 41,532.83 | 72,665.56 | 113,588.39 | 110,038.26 | 3,550.13 |
| Cass | 65,000.00 | 65,000.00 | 65,000.00 | | |
| Chickasaw | *37,063.92 | 62,284.17 | 25,199.25 | 25,199.25 | |
| Clarke | 53,000.00 | 53,000.00 | 24,158.45 | 28,841.55 | |
| Clayton | 60,070.20 | 60,070.20 | 30,109.26 | 29,960.94 | |
| Dallas | *7,165.50 | 108,083.84 | 100,918.34 | 94,295.03 | 6,712.71 |
| Delaware | 69,000.00 | 69,000.00 | 30,065.22 | 26,934.78 | |
| Des Moines | 161,663.14 | 164,663.14 | 163,176.87 | 1,486.27 | |
| Dubuque | 77,137.12 | 77,137.12 | 111,761.22 | *34,024.10 | |
| Fayette | 82,144.43 | 82,144.43 | 85,381.71 | *3,243.28 | |
| Fremont | 110,656.92 | 110,656.92 | 110,656.92 | | |
| Greene | 480.90 | 115,179.40 | 85,281.75 | 29,378.55 | |
| Grundy | 17,203.53 | 63,000.00 | 80,203.53 | 74,495.74 | 5,707.79 |
| Guthrie | *7,384.93 | 74,296.56 | 66,911.63 | 182,382.09 | *115,471.36 |
| Hamilton | 141,146.50 | 141,146.50 | 148,301.80 | *7,155.30 | |
| Hardin | 7,482.75 | 65,150.69 | 72,633.44 | 6,380.30 | 12,235.14 |
| Howard | 1,308.27 | 58,614.51 | 59,922.78 | 37,411.73 | 21,511.05 |
| Humboldt | 336.88 | 20,313.57 | 20,650.45 | 20,650.45 | |
| Ida | *7,280.30 | 70,083.85 | 62,803.55 | 56,826.06 | 5,977.49 |
| Jackson | 50,000.00 | 50,000.00 | 42,553.52 | 7,446.48 | |
| Jasper | 150,277.22 | 150,277.22 | 122,218.07 | 28,059.15 | |
| Jefferson | 50,000.00 | 50,000.00 | 16,657.09 | 33,342.91 | |
| Johnson | 20,000.00 | 30,000.00 | 14,918.51 | 15,981.49 | |
| Kossuth | 674.32 | 100,070.00 | 100,744.32 | 102,503.53 | *1,750.21 |
| Lee | 93,145.56 | 93,145.56 | 103,451.52 | *10,355.96 | |
| Linn | 108,210.00 | 108,210.00 | 25,290.11 | 24,587.63 | 10,672.48 |
| Lucas | 158.03 | 35,102.08 | 18,491.73 | 18,491.73 | |
| Madison | 3,409.55 | 15,082.18 | 15,082.18 | | |
| Mahaska | 72,111.33 | 72,111.33 | 96,627.84 | *24,516.51 | |
| Marshall | 317.18 | 100,357.11 | 100,751.29 | 100,751.29 | |
| Mills | 105,496.65 | 105,496.65 | 105,000.00 | 496.65 | |
| Mitchell | 10,007.12 | 55,124.96 | 75,132.08 | 65,712.01 | 9,420.07 |
| Montgomery | 2,166.98 | 50,215.28 | 52,382.26 | 51,827.38 | 554.88 |
| Muscatine | 1,251.72 | 22,035.00 | 23,286.72 | 21,764.97 | 1,321.75 |
| Palo Alto | 141,611.00 | 141,611.00 | 140,892.29 | 118.80 | |
| Pocahontas | 2,253.10 | 30,971.50 | 32,324.60 | 32,324.60 | |
| Pottawattamie | 240,354.96 | 240,354.96 | 231,653.50 | 8,701.46 | |
| Ringgold | 68,302.23 | 68,302.23 | 69,216.29 | *914.06 | |
| Sac | 40,000.00 | 40,000.00 | 35,489.25 | 4,510.75 | |
| Shelby | 86.43 | 86.43 | 86.43 | | |
| Sioux | 50,061.12 | 50,061.12 | 44,488.15 | 5,572.97 | |
| Story | 1,727.91 | 76,055.55 | 77,783.46 | 77,724.37 | 59.09 |
| Tama | 90,083.40 | 90,083.40 | 122,311.42 | *32,228.02 | |
| Wapello | 80,085.42 | 80,085.42 | 79,775.27 | 310.15 | |
| Washington | 70,000.00 | 30,000.00 | 80,709.35 | *10,709.35 | |
| Wayne | 30,000.00 | 30,000.00 | 23,833.44 | 6,166.56 | |
| Webster | 13,216.19 | 111,194.44 | 124,410.63 | 106,807.89 | 17,002.74 |
| Winnebago | 462.72 | 25,038.89 | 25,501.61 | 25,500.91 | *59.39 |
| Winneshiek | 117,469.58 | 117,469.58 | 113,956.68 | 3,512.90 | |
| Worth | 25,024.30 | 25,024.30 | 25,024.30 | | |
| Wright | *20,052.42 | 90,395.72 | 70,343.30 | 57,573.41 | 12,769.89 |
| Totals | \$ 52,489.27 | \$ 4,388,649.90 | \$ 4,441,130.17 | \$ 4,366,458.45 | \$ 74,680.72 |

Overdraft.

FINANCIAL STATEMENT

SCHEDULE NO. 71

STATEMENT OF SPECIAL ASSESSMENT FUND RECEIPTS AND EXPENDITURES BY COUNTIES, DECEMBER 1, 1922 TO NOVEMBER 30, 1923.

| County | Project Number | Assess-ment Distri- No. | Balance December 1, 1922 | Receipts During Period | Total | Expendi-tures During Period | Balance November 30, 1923 |
|------------|----------------|----------------------------|--------------------------|------------------------|---------------|-----------------------------|---------------------------|
| Benton | 58 | 2 | \$ 11,162.68 | \$ 11,162.68 | \$ 11,162.68 | | |
| Black Hawk | 62 | 1 | 44,345.01 | 44,345.01 | 44,345.01 | 2,656.76 | |
| Black Hawk | 62 | 2 | 16,836.18 | 16,836.18 | 16,836.18 | 1,836.18 | |
| Buchanan | 5 | 1 | 19,208.08 | 19,208.08 | 19,208.08 | 18,926.18 | 281.90 |
| Buchanan | 5 | 2 | 28,702.52 | 11,861.58 | 11,861.58 | 5,000.00 | *5,000.00 |
| Buchanan | P-300 | 3 | *68,128.94 | 60,884.97 | 17,243.97 | 17,243.97 | |
| Clinton | 147 | 2 | | | | 12,000.00 | *12,000.00 |
| Clinton | 186 | 3 | | | | 5,711.10 | *5,711.10 |
| Clinton | 189 | 4 | | | | 4,272.26 | 4,272.26 |
| Des Moines | P-273 | 3 | | | | 3,509.95 | 3,509.95 |
| Dickinson | 68 | 1 | 124,930.00 | 124,930.00 | 124,930.00 | | |
| Floyd | 157 | 3 | *13,000.00 | 16,501.37 | 3,501.37 | 3,501.37 | |
| Greene | P-347 | 2 | | | | 5,000.00 | *5,000.00 |
| Hancock | 93 | 2 | *19,883.94 | 35,537.88 | 14,336.11 | 14,336.11 | |
| Hancock | 94 | 6 | *25,000.00 | 16,709.04 | 18,230.96 | 18,230.96 | |
| Kossuth | 140 | 4 | 32,346.35 | | 32,346.35 | 30,487.65 | 1,868.70 |
| Kossuth | P-270 | 5 | | 6,282.57 | 6,282.57 | 5,350.87 | 931.70 |
| Marshall | 23 | 1 | 4,707.60 | | 4,707.60 | | |
| Polk | 132 | 6 | | | | 4,707.60 | |
| Polk | P-258 | 9 | *7,000.00 | 9,025.97 | 2,025.97 | 2,025.97 | *47,231.18 |
| Polk | 180 | 10 | | 31,746.53 | 31,746.53 | 25,674.32 | 6,672.21 |
| Polk | 187 | 11 | | | | 28,021.31 | *23,621.34 |
| Scott | 54 | 1 | 19,679.81 | 19,679.81 | 17,000.00 | 2,679.81 | |
| Scott | 55 | 6 | 8,465.17 | | 8,465.17 | | |
| Scott | 55 | 8 | | 28,563.15 | 28,563.15 | 27,150.61 | 1,313.51 |
| Scott | 55 | 9 | 19,243.01 | 19,243.01 | 15,000.00 | 4,243.01 | |
| Scott | 135 | 7 | *20,000.00 | 22,339.55 | 2,239.55 | 2,239.55 | |
| Scott | 185 | 11 | 19,137.33 | 19,137.33 | 15,000.00 | 4,137.33 | |
| Scott | P-50 | 5 | 81,051.61 | | 81,051.61 | | |
| Woodbury | 2 | 3 | *35,000.00 | 27,462.92 | 17,507.08 | 17,507.08 | |
| Woodbury | 2 | 8 | | | | 15,000.00 | *15,000.00 |
| Woodbury | 2 | 10 | | | | 18,000.00 | *18,000.00 |
| Woodbury | 2 | 11 | | | | 15,000.00 | *15,000.00 |
| Woodbury | P-45 | 1 | | 124,365.76 | 124,365.76 | 124,365.76 | |
| Woodbury | P-45 | 2 | 164,257.71 | 164,257.71 | 164,257.71 | | |
| Woodbury | 78 | 4 | 117,908.34 | 117,908.34 | 117,908.34 | | |
| Woodbury | 136 | 5 | *31,576.19 | 26,135.52 | 15,440.67 | 15,440.67 | |
| Woodbury | P-187 | 6 | 19,64 | 13,500.04 | 13,500.04 | 12,500.04 | 1,946.64 |
| Woodbury | 188 | 9 | | | | 17,638.65 | *17,638.65 |
| Totals | | | \$ 163,656.37 | \$ 316,550.00 | \$ 152,002.72 | \$ 285,634.95 | *132,732.23 |

Overdrawn.

Transfers on account of changes in levies and refund of 12½%.

SCHEDULE NO. 72

STATEMENT OF PRIMARY ROAD BOND FUND RECEIPTS AND EXPENDITURES BY COUNTIES, DECEMBER 1, 1922 TO NOVEMBER 30, 1923.

| County | Balance December 1, 1922 | Receipts During Period | Total | Expenditures During Period | Balance November 30, 1923 |
|-------------|--------------------------|------------------------|-----------------|----------------------------|---------------------------|
| Black Hawk | \$ 172,053.59 | \$ 150,000.00 | \$ 322,053.59 | \$ 213,005.46 | \$ 108,988.13 |
| Cerro Gordo | 22,061.92 | | 22,061.92 | 22,061.92 | |
| Clinton | 57,809.00 | 312,010.00 | 369,809.00 | 363,731.61 | 6,177.39 |
| Floyd | 14,861.79 | | 14,861.79 | 14,861.79 | |
| Greene | 100,083.52 | | 100,083.52 | 71,280.73 | 28,793.79 |
| Hancock | 18,741.74 | \$ 77,840.75 | 96,582.49 | 96,582.49 | |
| Kossuth | | 80,000.00 | 80,000.00 | 63,411.77 | |
| O'Brien | 33,444.56 | | 33,444.56 | | |
| Polk | 5,732.89 | 600,000.00 | 605,732.89 | 562,473.40 | 43,250.49 |
| Scott | 506,438.24 | | 506,438.24 | 506,438.24 | |
| Woodbury | 37,223.59 | 701,222.24 | 738,445.83 | 738,445.83 | |
| Totals | \$ 958,457.32 | \$ 2,021,156.51 | \$ 2,979,613.83 | \$ 2,742,362.24 | \$ 237,251.50 |

SCHEDULE NO. 73

SUMMARY OF ALL EXPENDITURES FOR ROAD AND BRIDGE CONSTRUCTION ON PRIMARY ROAD SYSTEM BY FUNDS DECEMBER 1, 1917
TO NOVEMBER 30, 1923

IOWA STATE HIGHWAY COMMISSION

FINANCIAL STATEMENT

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|-----------|---|---|---------------------------------------|-------------------------------------|------------------------|--------------|------------|---|
| Adair | F. A.-173 P-28 P-162 B-20 B-23 B-64 B-163 B-221 | \$ 64,214.85 148,639.16 31,096.72 19,263.12 27,498.72 12,966.86 7,779.17 26,758.11 | \$ 20,707.56 | | | | | \$ 84,922.41 148,639.16 31,096.72 19,263.12 27,498.72 12,966.86 7,779.17 29,183.27 |
| Total | | \$ 338,216.71 | \$ 23,132.72 | | | | | \$ 361,349.43 |
| Adams | F. A.-26 F. A.-152 B-109 *Redemption | \$ 160,108.09 26,996.46 21,459.51 40,868.00 | \$ 1,062.70 74,665.24 12,888.50 | | | | | \$ 170,260.88 101,661.70 34,348.61 40,868.00 |
| Total | | \$ 258,432.06 | \$ 88,646.53 | | | | | \$ 347,078.59 |
| Allamakee | F. A.-161 F. A.-170 P-29 P-113 P-160 P-305 P-68 B-69 B-141 B-156 B-161 B-175 | \$ 53,212.67 63,697.18 48,419.48 42,563.38 1,001.14 3,308.92 7,459.00 3,050.53 32,310.00 22,375.20 26,776.92 61,798.29 | | | | | | \$ 53,212.67 63,697.18 48,419.48 42,563.38 1,001.14 3,308.92 7,459.00 3,050.53 32,310.00 22,375.20 26,776.92 61,798.29 |
| Total | | \$ 365,973.61 | | | | | | \$ 365,973.61 |

| | | | | | | | | |
|------------|---|--|-------------------------------------|---------------|--------------|--|--|---|
| Appanoose | F. A.-27 P-76 P-227 B-30 B-183 | \$ 76,240.82 93,124.11 32,517.05 62,289.98 53,888.12 | | | | | | \$ 76,240.82 93,124.11 32,517.05 62,289.98 53,888.12 |
| Total | | \$ 318,060.08 | | | | | | \$ 318,060.08 |
| Audubon | F. A.-52 B-60 B-249 *Redemption | \$ 158,574.54 60,992.40 1,125.90 51,516.66 | \$ 55,258.49 | | | | | \$ 213,833.03 60,992.40 1,125.90 51,516.66 |
| Total | | \$ 280,683.60 | \$ 56,384.39 | | | | | \$ 336,467.99 |
| Benton | F. A.-58 *Redemption +Interest | \$ 332,608.01 81,773.50 7,757.75 | \$ 105,375.00 109,720.21 | | | | | \$ 547,703.22 81,773.50 7,757.75 |
| Total | | \$ 422,139.26 | \$ 105,375.00 | \$ 109,720.21 | | | | \$ 637,234.47 |
| Black Hawk | F. A.-25 F. A.-62 P-51 P-164 P-233 P-235 P-302 P-331 B-77 B-125 B-126 | \$ 93,136.26 29,294.49 15,299.37 38,738.86 40,527.95 14,238.91 7,949.24 2,606.55 14,782.15 20,882.13 13,513.42 | \$ 56,688.25 \$ 442,786.87 | \$ 87,714.15 | | | | \$ 180,850.41 59,769.61 15,299.37 38,738.86 40,527.95 14,238.91 7,949.24 2,606.55 14,782.15 20,882.13 13,513.42 |
| Total | | \$ 290,970.33 | \$ 56,688.25 | \$ 442,786.87 | \$ 87,714.15 | | | \$ 878,159.60 |
| Boone | F. A.-65 P-58 P-61 P-134 *Redemption +Interest | \$ 185,818.37 25,387.56 9,472.57 50,189.59 11,404.25 12,281.67 | \$ 116,336.70 241.72 5,316.60 | | | | | \$ 185,818.37 141,724.56 9,714.29 55,497.49 11,404.25 12,281.67 |
| Total | | \$ 204,545.61 | \$ 121,805.62 | | | | | \$ 416,440.63 |

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|-------------|--|--|--|-------------------------------------|------------------------|--------------|---|---|
| Bremer | F. A.-88 P-191 P-228 P-277 P-334 B-58 B-80 B-208 *Redemption | \$ 75,760.17 65,432.30 26,552.72 1,139.75 1,037.86 11,576.20 32,722.70 45.56 15,281.25 | \$ 12,812.39 1,375.68 5,960.98 6,293.10 9,863.93 8,305.18 | | | | | \$ 75,760.17 78,244.69 27,928.40 7,091.73 7,330.96 11,576.20 42,586.63 8,410.74 15,281.25 |
| Total | | \$ 229,539.51 | \$ 44,671.26 | | | | | \$ 274,210.77 |
| Buchanan | F. A.-5 P-66 P-226 P-300 B-91 P-149 *Redemption | \$ 270,924.03 7,797.70 737.10 48,601.41 16,416.71 4,339.23 884.58 68,701.50 | \$ 103,376.61 31,824.56 5,000.00 | | \$ 2,228.65 | \$ 6,270.57 | \$ 430,519.16 39,622.26 737.10 53,601.41 20,755.94 884.58 68,701.50 | |
| Total | | \$ 363,839.94 | \$ 189,763.49 | \$ 52,719.30 | | \$ 2,228.65 | \$ 6,270.57 | \$ 614,821.95 |
| Buena Vista | F. A.-37 P-18 P-49 P-93 S-1 †Interest | \$ 106,980.89 108,985.34 2,344.31 21,731.87 1,055.74 2,663.94 | | | | | | \$ 106,980.89 108,985.34 2,344.31 21,731.87 1,055.74 2,663.94 |
| Total | | \$ 243,762.00 | | | | | | \$ 243,762.00 |
| Butler | F. A.-85 P-71 P-167 P-267 P-72 B-203 *Redemption | \$ 152,201.37 72,405.33 77,568.57 1,333.77 6,705.30 15,112.94 23,135.94 | \$ 1,490.33 26,527.94 23,505.89 4,123.17 3,546.20 30.33 | | | | | \$ 153,691.70 98,933.27 101,074.46 5,456.94 10,251.59 15,143.27 23,135.94 |
| Total | | \$ 348,463.22 | \$ 59,223.86 | | | | | \$ 407,687.08 |

| | | | | | | | | |
|---------|--|--|---------------|--|--|--|--------------|--|
| Calhoun | F. A.-10 P-5 P-16 P-96 P-96 P-107 C-27 *Redemption †Interest | \$ 110,297.51 20,260.32 57,264.15 38,705.80 31,468.83 7,507.54 14,240.85 20,825.00 2,209.63 | | | | | | \$ 110,297.51 20,260.32 57,264.15 50,029.43 34,147.07 13,562.51 72,892.75 20,825.00 2,209.63 |
| Total | | \$ 302,788.63 | \$ 20,056.84 | | | | \$ 58,651.90 | \$ 381,497.37 |
| Carroll | F. A.-99 F. A.-154 P-14 P-141 P-226 B-14 B-52 B-113 B-152 C-19 *Redemption | \$ 90,060.60 11,081.69 77,088.75 5,966.39 2,179.34 26,087.76 3,831.87 1,079.45 17,169.56 12,000.00 67,113.94 | \$ 71,107.39 | | | | | \$ 90,060.60 82,189.08 77,088.75 5,966.39 21,297.43 26,087.76 3,831.87 27,125.00 22,835.21 39,305.60 67,113.94 |
| Total | | \$ 302,568.35 | \$ 133,036.68 | | | | \$ 27,365.69 | \$ 463,870.72 |
| Cass | F. A.-155 P-150 B-61 B-160 *Redemption | \$ 105,471.65 38,901.19 28,918.09 93,180.51 40,750.00 | \$ 63,184.66 | | | | | \$ 168,656.31 38,901.19 28,918.09 94,995.85 40,750.00 |
| Total | | \$ 307,221.44 | \$ 65,000.00 | | | | | \$ 372,221.44 |
| Cedar | F. A.-57 P-114 P-316 B-204 B-205 B-238 B-239 | \$ 41,640.48 132,279.53 2,620.40 21,124.80 23,285.11 7,604.56 32,799.44 | | | | | | \$ 41,640.48 132,279.53 2,620.40 21,124.80 23,285.11 7,604.56 32,799.44 |
| Total | | \$ 261,444.32 | | | | | | \$ 261,444.32 |

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|-------------|-------------|-------------------|-------------------------------|-------------------------|------------------------|---------------|--------------|-----------------|
| Cerro Gordo | F. A.-1 | \$ 44,907.50 | | | \$ 46,794.12 | | | \$ 91,701.62 |
| | F. A.-61 | 85,366.51 | | \$ 62,118.13 | \$ 139,971.39 | | | \$ 277,456.03 |
| | F. A.-115 | 100,833.71 | | 231,332.32 | 616,799.29 | | | 1,008,665.82 |
| | P-23 | 57,500.77 | | | 3,229.32 | | | 60,751.09 |
| | C-22 | 2,500.00 | | | | \$ 12,614.88 | | 16,104.88 |
| | Interest | 11,813.39 | | | | | | 11,813.39 |
| Total | | \$ 362,985.75 | | \$ 266,450.45 | \$ 730,000.00 | \$ 46,794.12 | \$ 12,614.88 | \$ 1,406,845.36 |
| Cherokee | F. A.-116 | \$ 59,051.83 | | | | | | \$ 59,051.83 |
| | P-98 | 47,305.47 | | | | | | 47,305.47 |
| | P-151 | 44,051.74 | | | | | | 44,051.74 |
| | P-214 | 34,514.94 | | | | | | 34,514.94 |
| | P-215 | 14,149.41 | | | | | | 14,149.41 |
| | P-295 | 50,169.82 | | | | | | 50,169.82 |
| | B-7 | 23,074.17 | | | | | | 23,074.17 |
| | B-170 | 14,149.41 | | | | | | 14,149.41 |
| | B-182 | 62,474.56 | | | | | | 62,474.56 |
| | B-391 | 15.00 | | | | | | 15.00 |
| Total | | \$ 349,917.01 | | | | | | \$ 349,917.01 |
| Chickasaw | F. A.-35 | \$ 101,290.79 | | | | \$ 178.00 | | \$ 101,468.79 |
| | F. A.-76 | 130,508.27 | \$ 15,301.64 | | | \$ 146,509.36 | | 146,509.36 |
| | F. A.-111 | 825.85 | 72,079.54 | | | 74,561.39 | | 74,561.39 |
| | P-131 | | 24,045.84 | | | | | 24,045.84 |
| | B-109 | | 12,338.70 | | | | | 12,338.70 |
| | *Redemption | 66,782.50 | | | | | | 66,782.50 |
| | Interest | 705.35 | | | | | | 705.35 |
| Total | | \$ 300,412.94 | \$ 125,664.17 | | | \$ 178.00 | | \$ 436,255.11 |
| Clarke | F. A.-33 | \$ 92,240.97 | | | | | | \$ 92,240.97 |
| | P-31 | 95,183.78 | \$ 91.49 | | | | | 95,183.78 |
| | P-215 | 14,400.83 | 17,294.78 | | | | | 31,695.61 |
| | B-33 | 17,728.32 | | | | | | 17,728.32 |
| | B-184 | 15,926.60 | 6,772.18 | | | | | 20,698.78 |
| Total | | \$ 233,480.59 | \$ 24,158.45 | | | | | \$ 257,639.04 |
| Clay | F-32 | \$ 1,100.00 | | | | | | \$ 1,100.00 |
| | P-56 | 88,556.04 | | | | | | 88,556.04 |
| | P-256 | 13,987.17 | | | | | | 13,987.17 |
| | P-259 | 11,888.08 | | | | | | 11,888.08 |
| | P-151 | 46,888.08 | | | | | | 46,888.08 |
| | B-151 | 5,880.14 | | | | | | 5,880.14 |
| Total | | \$ 167,886.33 | | | | | | \$ 167,886.33 |
| Clayton | F. A.-74 | \$ 229,666.24 | \$ 7,551.57 | | | | | \$ 231,217.81 |
| | F. A.-156 | 111,098.21 | 21,044.44 | | | | | 132,142.65 |
| | P-70 | 29,931.19 | | | | | | 29,931.19 |
| | P-144 | 1,674.86 | | | | | | 1,674.86 |
| | P-239 | 4,717.57 | | | | | | 5,842.49 |
| | P-34 | 325.65 | 1,124.93 | | | | | 824.05 |
| | B-62 | 17,340.02 | | | | | | 17,340.02 |
| | B-63 | 12,908.78 | | | | | | 12,908.78 |
| | B-85 | 43,313.77 | | | | | | 43,313.77 |
| | B-136 | 2,194.28 | 388.32 | | | | | 2,582.60 |
| | B-166 | 41,729.95 | | | | | | 41,729.95 |
| | B-167 | 5,202.00 | | | | | | 5,202.00 |
| Total | | \$ 494,561.51 | \$ 30,100.26 | | | | | \$ 524,670.77 |
| Clinton | F. A.-18 | \$ 267,469.99 | | \$ 201,219.26 | \$ 475,528.33 | | | \$ 944,207.58 |
| | F. A.-174 | 22.90 | | \$ 60,884.97 | 46,741.70 | | | 664,649.57 |
| | F. A.-190 | | | 12,000.00 | 120,040.82 | | | 122,040.82 |
| | F. A.-192 | | | 5,711.10 | 78,469.06 | | | 84,180.16 |
| | F. A.-198 | | | | 29,025.14 | | | 64,104.98 |
| | P-125 | 36,012.14 | | | 7,391.59 | | | 7,395.97 |
| | P-238 | | | | 10,391.45 | | | 10,390.65 |
| | P-271 | | | | 8,655.94 | | | 8,655.94 |
| | P-352 | | | | | | | 209.28 |
| | B-251 | 200.28 | | | | | | 200.28 |
| | Bond | 77,000.00 | | | | | | 77,000.00 |
| Total | | \$ 597,714.31 | | \$ 279,915.33 | \$ 1,133,732.61 | | | \$ 1,774,392.25 |
| Crawford | P-8 | \$ 81,746.60 | | | | | | \$ 81,746.60 |
| | P-181 | 8,235.40 | | | | | | 8,235.40 |
| | P-288 | 5,382.31 | | | | | | 5,382.31 |
| | P-289 | 23,477.00 | | | | | | 22,477.00 |
| | B-65 | 37,542.85 | | | | | | 37,542.85 |
| | B-71 | 5,305.07 | | | | | | 5,305.07 |
| | B-255 | 883.56 | | | | | | 883.56 |
| | B-256 | 39.70 | | | | | | 39.70 |
| Total | | \$ 162,548.98 | | | | | | \$ 162,548.98 |

FINANCIAL STATEMENT

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|----------|-------------|-------------------|-------------------------------|-------------------------------------|------------------------|--------------|------------|---------------|
| Dallas | F. A.-12 | \$ 55,224.34 | \$ 486.90 | | | | | \$ 55,711.24 |
| | P-33 | 99,595.99 | 45,042.89 | | | | | 144,688.88 |
| | P-72 | 1,005.45 | | | | | | 1,005.45 |
| | P-109 | 54,061.18 | 2,609.49 | | | | | 56,660.67 |
| | P-194 | 23,500.50 | 953.98 | | | | | 24,553.48 |
| | P-195 | 13,628.03 | 41,242.41 | | | | | 54,870.44 |
| | P-196 | | 51,113.24 | | | | | 51,113.24 |
| | *Redemption | 72,812.50 | | | | | | 72,812.50 |
| | +Interest | 2,650.56 | | | | | | 2,650.56 |
| Total | | \$ 322,576.35 | \$ 141,448.91 | | | | | \$ 464,025.26 |
| Davis | F. A.-50 | \$ 105,010.84 | | | | | | \$ 105,010.84 |
| | F. A.-153 | 67,160.98 | | | | | | 67,160.98 |
| | F. A.-158 | 43,064.98 | | | | | | 43,064.98 |
| | B-116 | 18,933.88 | | | | | | 18,933.88 |
| | B-131 | 12,426.84 | | | | | | 12,426.84 |
| Total | | \$ 246,597.52 | | | | | | \$ 246,597.52 |
| Decatur | F. A.-8 | \$ 145,801.49 | | | | | | \$ 145,801.49 |
| | F. A.-122 | 82,937.88 | | | | | | 82,937.88 |
| | P-318 | 18,743.97 | | | | | | 18,743.97 |
| | B-24 | 17,373.28 | | | | | | 17,373.28 |
| | B-33 | 31,652.42 | | | | | | 31,652.42 |
| | B-144 | 1,037.32 | | | | | | 1,037.32 |
| | B-145 | 10,473.72 | | | | | | 10,473.72 |
| Total | | \$ 308,020.08 | | | | | | \$ 308,020.08 |
| Delaware | F. A.-4 | \$ 68,170.07 | | | | | | \$ 68,170.07 |
| | F. A.-103 | 105,479.55 | \$ 83.50 | | | | | 105,563.05 |
| | P-159 | 29,782.14 | | | | | | 29,782.14 |
| | P-236 | 81,886.72 | 28,026.93 | | | | | 110,813.65 |
| | P-338 | 3,586.50 | 2,635.02 | | | | | 6,221.52 |
| | B-136 | 51,098.57 | 3,662.33 | | | | | 55,360.89 |
| | C-8 | 16,894.92 | 3,757.45 | | | | | 20,652.00 |
| | C-26 | | | | | | | 12,819.53 |
| Total | | \$ 357,458.47 | \$ 39,065.99 | | | | | \$ 461,620.57 |

| | | | | | | | | |
|------------|-------------|---------------|---------------|---------------|---------------|--|--|-----------------|
| Des Moines | F. A.-32 | \$ 108,801.80 | \$ 100,000.00 | \$ 46,463.11 | | | | \$ 255,264.91 |
| | P-53 | 95,406.63 | | 22,818.76 | | | | 118,225.39 |
| | P-273 | | 31,180.50 | 3,569.97 | | | | 49,080.71 |
| | C-13 | | 16,043.02 | | | | | 16,043.02 |
| | C-18 | | 15,952.75 | | | | | 16,043.02 |
| | *Redemption | 55,304.16 | | | | | | 55,304.16 |
| | +Interest | 6,055.86 | | | | | | 6,055.86 |
| Total | | \$ 265,468.45 | \$ 163,176.87 | \$ 72,851.84 | | | | \$ 614,496.16 |
| Dickinson | F. A.-68 | \$ 204,083.93 | | \$ 25,125.00 | | | | \$ 229,208.93 |
| | P-23 | 3,905.00 | | | | | | 3,905.00 |
| | P-55 | 6,943.29 | | | | | | 6,943.29 |
| | +Interest | 447.50 | | | | | | 447.50 |
| Total | | \$ 215,379.72 | | \$ 25,125.00 | | | | \$ 240,504.72 |
| Dubuque | F. A.-17 | \$ 197,331.92 | \$ 4,002.12 | | | | | 201,334.04 |
| | F. A.-148 | 33,799.62 | 77,137.82 | | | | | 110,037.44 |
| | P-147 | 16,053.84 | | | | | | 16,053.84 |
| | B-137 | 16,734.80 | 16,347.11 | | | | | 33,081.91 |
| | B-178 | 29,251.45 | 14,274.17 | | | | | 43,525.62 |
| Total | | \$ 293,171.63 | \$ 111,761.92 | | | | | \$ 404,932.55 |
| Emmet | F. A.-49 | \$ 14,432.12 | | | | | | \$ 14,432.12 |
| | P-57 | 85,887.80 | | | | | | 85,887.80 |
| Total | | \$ 100,319.92 | | | | | | \$ 100,319.92 |
| Fayette | F. A.-59 | \$ 263,115.30 | \$ 11,530.55 | | | | | \$ 274,654.84 |
| | F. A.-164 | 66,797.72 | 13,749.12 | | | | | 80,558.84 |
| | F. A.-172 | 36,065.70 | 44,802.82 | | | | | 80,273.15 |
| | P-143 | 16,470.28 | 9,802.87 | | | | | 14,861.06 |
| | P-144 | 12,113.73 | 2,747.33 | | | | | 6,623.57 |
| | P-145 | 6,397.55 | 226.02 | | | | | 24,212.00 |
| | P-189 | 21,782.00 | 2,430.00 | | | | | |
| Total | | \$ 422,742.37 | \$ 85,387.71 | | | | | \$ 508,130.08 |
| Floyd | F. A.-41 | \$ 236,751.00 | | \$ 140,921.00 | \$ 286,507.34 | | | \$ 661,179.34 |
| | F. A.-157 | 8,428.16 | | 16,591.37 | 61,767.49 | | | 89,787.02 |
| | P-63 | 134.89 | | 55,220.12 | 208,583.28 | | | 263,038.29 |
| | P-73 | | | | 5,156.89 | | | 5,156.89 |
| | P-268 | 27,461.00 | | | | | | 27,461.00 |
| | P-269 | 4,102.27 | | | | | | 4,102.27 |
| | B-176 | 2,384.91 | | | | | | 2,384.91 |
| | +Interest | 9,056.89 | | | | | | 9,056.89 |
| Total | | \$ 288,319.21 | | \$ 212,732.49 | \$ 567,015.00 | | | \$ 1,066,066.70 |

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|----------|-------------|-------------------|-------------------------------|-------------------------------------|------------------------|--------------|------------|---------------|
| Franklin | F. A.-106 | \$ 86,663.47 | | | | | | \$ 86,663.47 |
| | F. A.-171 | 111,513.77 | | | | | | 111,513.77 |
| | P-46 | 52,770.24 | | | | | | 52,770.24 |
| | P-88 | 1,111.04 | | | | | | 1,111.04 |
| | P-190 | 23,602.61 | | | | | | 23,602.61 |
| | P-261 | 21,613.11 | | | | | | 21,613.11 |
| | P-354 | 159.97 | | | | | | 159.97 |
| | B-56 | 8,103.07 | | | | | | 8,103.07 |
| Total | | \$ 305,627.28 | | | | | | \$ 305,627.28 |
| Fremont | F. A.-77 | \$ 198,848.33 | \$ 1,831.08 | | | | | \$ 200,682.41 |
| | P-84 | 18,307.91 | | | | | | 18,307.91 |
| | B-1 | 8,916.02 | 110,147.41 | | | | | 110,063.43 |
| | B-6 | 9,937.33 | 6,602.76 | | | | | 16,630.14 |
| | *Redemption | 60,497.88 | | | | | | 60,497.88 |
| | +Interest | 7,808.85 | | | | | | 7,808.85 |
| Total | | \$ 304,406.37 | \$ 118,674.25 | | | | | \$ 423,080.62 |
| Greene | F. A.-39 | \$ 244,702.92 | \$ 386.80 | \$ 70,244.86 | | | | \$ 315,334.58 |
| | F. A.-193 | | 42,211.68 | | | | | 42,211.68 |
| | P-24 | 5,374.68 | 37,300.00 | | | | | 42,674.68 |
| | P-252 | | 3,116.50 | | | | | 3,116.50 |
| | P-279 | | 6,219.80 | | | | | 6,219.80 |
| | P-347 | | 560.47 | 5,000.00 | \$ 45,716.89 | | | 51,277.36 |
| | P-348 | | 7.60 | | | | | 25,580.44 |
| | *Redemption | 48,042.08 | | | | | | 48,042.08 |
| | +Interest | 2,280.55 | | | | | | 2,280.55 |
| Total | | \$ 300,400.23 | \$ 89,802.85 | \$ 75,244.86 | \$ 71,280.73 | | | \$ 536,737.67 |
| Grundy | F. A.-19 | \$ 79,418.80 | \$ 2.20 | | | | | \$ 76,421.00 |
| | P-48 | 69,972.87 | 15,392.63 | | | | | 85,365.50 |
| | P-123 | 23,852.32 | 44,838.77 | | | | | 68,691.09 |
| | P-163 | 21,708.60 | | | | | | 21,708.60 |
| | P-242 | 20,962.83 | 52,388.00 | | | | | 73,350.83 |
| | B-32 | 33,084.78 | | | | | | 33,084.78 |
| | B-102 | 1,359.50 | | | | | | 1,359.50 |
| | B-172 | 10,820.51 | 7,845.61 | | | | | 18,666.12 |
| | *Redemption | 64,009.89 | | | | | | 64,009.89 |
| Total | | \$ 322,880.10 | \$ 120,467.21 | | | | | \$ 443,347.31 |

| | | | | | | | | |
|----------|-------------|---------------|---------------|---------------|---------------|-----------|--|-----------------|
| Guthrie | F. A.-51 | \$ 176,615.55 | \$ 5,616.01 | | | | | \$ 182,231.56 |
| | F. A.-145 | 17,988.66 | 108,431.59 | | | | | 126,420.25 |
| | F. A.-179 | 2,983.41 | 72,917.46 | | | | | 75,300.87 |
| | B-12 | 50,468.98 | | | | | | 50,468.98 |
| | B-78 | 17,770.48 | 78,502.86 | | | | | 96,273.34 |
| | *Redemption | 42,785.00 | | | | | | 42,785.00 |
| Total | | \$ 308,012.08 | \$ 265,467.92 | | | | | \$ 573,480.00 |
| Hamilton | F. A.-67 | \$ 76,278.41 | \$ 14,471.24 | | | | | \$ 90,749.65 |
| | P-17 | 33,991.24 | | | | | | 33,991.24 |
| | P-79 | 76,230.72 | 61,128.61 | | | | | 140,359.33 |
| | P-206 | 25,069.44 | 8,500.00 | | | | | 33,569.44 |
| | P-217 | | 2,068.33 | | | | | 2,068.33 |
| | P-218 | | 23,851.53 | | | | | 23,851.53 |
| | P-254 | 6,825.96 | 4,377.64 | | | | | 11,203.60 |
| | P-344 | | 9,177.44 | | | | | 9,177.44 |
| | B-9 | 4,845.04 | 4,159.61 | | | | | 9,004.65 |
| | B-41 | 40,545.37 | 5,278.68 | | | | | 45,824.05 |
| | B-103 | | 2,140.08 | | | | | 2,140.08 |
| | B-104 | | 4,663.91 | | | | | 4,663.91 |
| | B-117 | 3,198.14 | 5,136.31 | | | | | 8,334.45 |
| | B-187 | 2,102.77 | 348.37 | | | | | 2,451.14 |
| | *Redemption | 71,067.49 | | | | | | 71,067.49 |
| Total | | \$ 340,154.58 | \$ 148,301.80 | | | | | \$ 488,456.38 |
| Hancock | F. A.-94 | \$ 210,892.69 | | \$ 152,597.56 | \$ 561,887.71 | | | \$ 928,377.96 |
| | F. A.-139 | 109,424.39 | | | \$ 8,109.27 | \$ 200.00 | | 117,733.66 |
| | F. A.-195 | 27,576.64 | | | | | | 27,576.64 |
| | P-178 | 15,746.39 | | 4,820.66 | | | | 20,567.05 |
| | +Interest | | | | | | | 8,028.77 |
| Total | | \$ 363,640.11 | | \$ 157,418.22 | \$ 581,025.75 | \$ 200.00 | | \$ 1,102,284.08 |
| Hardin | P-4 | \$ 46,104.45 | \$ 6,437.42 | | | | | \$ 52,541.87 |
| | P-88 | 201,235.79 | 100,061.80 | | | | | 301,297.59 |
| | P-212 | 386.18 | 11,451.66 | | | | | 11,867.84 |
| | C-1 | 20,300.00 | | | | | | 55,619.66 |
| | *Redemption | 67,144.64 | | | | | | 67,144.64 |
| Total | | \$ 335,171.06 | \$ 117,980.88 | | | | | \$ 488,471.60 |
| Harrison | F. A.-14 | \$ 104,900.31 | | | | | | \$ 104,900.31 |
| | P-34 | 27,052.56 | | | | | | 27,052.56 |
| | B-88 | 5,767.52 | | | | | | 5,767.52 |
| | C-3 | 15,460.54 | | | | | | 33,447.49 |
| Total | | \$ 153,180.93 | | | | | | \$ 171,167.88 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 72—Continued

| Project No. | County | Private Road Fund | Antidote Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | CITY Funds | Total |
|--------------|-----------------|----------------------|---------------------------|-------------------------------------|------------------------|--------------|------------|----------------------|
| P-A-150 | Henry | \$ 97,700.56 | | | | | | \$ 97,700.56 |
| P-A-151 | | 15,731.69 | | | | | | 15,731.69 |
| P-B-50 | | 6,000.70 | | | | | | 6,000.70 |
| PAB-151 | | 16.30 | | | | | | 16.30 |
| Total | Howard | \$ 110,567.85 | | | | | | \$ 110,567.85 |
| P-A-46 | | 105,656.88 | \$ | 711.97 | | | | 105,656.88 |
| P-A-47 | | 88,417.00 | | 24,066.46 | | | | 108,483.31 |
| P-B-50 | | 7,230.79 | | 7,230.79 | | | | 7,230.79 |
| P-130 | | 34,174.63 | | 45,689.79 | | | | 70,864.42 |
| P-131 | | 3,904.46 | | 3,009.08 | | | | 6,913.54 |
| P-132 | | 9,502.35 | | | | | | 9,502.35 |
| P-133 | | 46,500.00 | | | | | | 46,500.00 |
| Total | Humboldt | \$ 282,380.83 | | \$ 81,106.79 | | | | \$ 363,487.62 |
| P-A-46 | | 104,710.18 | \$ | 81.94 | | | | 104,710.18 |
| P-A-119 | | 91,192.19 | | 73,928.11 | | | | 145,112.50 |
| P-B-50 | | 820.17 | | 3,016.11 | | | | 3,836.18 |
| P-130 | | 43,812.50 | | | | | | 43,812.50 |
| Total | Ida | \$ 286,810.99 | | \$ 75,029.07 | | | | \$ 361,840.96 |
| P-A-46 | | 102,705.05 | \$ | 600.32 | | | | 102,705.37 |
| P-131 | | 34,749.30 | | 36,072.45 | | | | 70,821.35 |
| P-132 | | 25,008.38 | | 15,008.02 | | | | 38,006.38 |
| P-133 | | 22,008.02 | | 22,008.02 | | | | 22,008.02 |
| P-B-50 | | 1,700.00 | | 1,700.00 | | | | 1,700.00 |
| P-134 | | 28,110.56 | | 7,700.45 | | | | 35,810.56 |
| P-135 | | 17,100.56 | | 4,022.44 | | | | 21,100.56 |
| P-136 | | 15,305.00 | | | | | | 15,305.00 |
| Total | Jackson | \$ 220,394.00 | | \$ 81,106.46 | | | | \$ 301,500.36 |
| P-A-40 | | 130,000.43 | | | | | | 130,000.43 |
| P-B-10 | | 62,650.89 | | | | | | 62,650.89 |
| Total | Jasper | \$ 192,650.32 | | | | | | \$ 190,311.38 |
| Total | Iowa | | | | | | | \$ 10,600.43 |
| Total | | | | | | | | \$ 49,500.80 |
| Total | | | | | | | | \$ 160,311.38 |

| FINANCIAL STATEMENT | | | | | | | | |
|---------------------|------------------|----------------------|--|---------------------|--|--|--|----------------------|
| P-A-31 | Jackson | \$ 127,298.40 | | | | | | \$ 127,298.40 |
| P-B-3 | | 77,702.40 | | | | | | 77,702.40 |
| P-B-10 | | 91,078.57 | | | | | | 91,078.57 |
| P-B-10 | | 46,405.15 | | | | | | 46,405.15 |
| P-B-10 | | 46,405.47 | | | | | | 46,405.47 |
| Total | Jackson | \$ 280,663.58 | | \$ 42,450.52 | | | | \$ 323,114.00 |
| P-A-47 | Jasper | 102,687.00 | | 10,746.32 | | | | 112,433.32 |
| P-B-30 | | 27,013.75 | | 7,100.75 | | | | 34,114.50 |
| P-B-30 | | 9,843.45 | | 4,870.24 | | | | 14,713.69 |
| P-B-30 | | 66,310.62 | | 48,470.78 | | | | 84,781.40 |
| P-B-30 | | 20,652.87 | | 16,114.65 | | | | 36,767.52 |
| P-B-34 | | 16,450.79 | | 12,513.40 | | | | 28,964.19 |
| P-B-34 | | 12,870.48 | | 12,870.48 | | | | 25,740.96 |
| P-B-160 | | 30,650.00 | | | | | | 30,650.00 |
| P-130 | P-130 | | | | | | | |
| Total | Jasper | \$ 434,605.65 | | \$ 16,450.00 | | | | \$ 450,055.65 |
| P-A-3 | Jefferson | \$ 99,576.93 | | | | | | \$ 99,576.93 |
| P-A-3 | | 1,652.81 | | | | | | 1,652.81 |
| P-B-20 | | 12,722.25 | | | | | | 12,722.25 |
| B-45 | | 19,649.35 | | | | | | 19,649.35 |
| B-107 | | 43,223.48 | | 2,280.00 | | | | 45,427.48 |
| Total | Jefferson | \$ 218,763.65 | | \$ 14,057.00 | | | | \$ 232,820.65 |
| P-A-3 | Johnson | \$ 47,815.22 | | | | | | \$ 47,815.22 |
| P-A-3 | | 101,017.15 | | | | | | 101,017.15 |
| P-B-20 | | 13,122.07 | | | | | | 13,122.07 |
| B-45 | | | | | | | | |
| B-107 | | | | | | | | |
| Total | Johnson | \$ 158,932.40 | | \$ 11,178.84 | | | | \$ 170,111.24 |
| P-B-30 | Jones | 7,720.37 | | | | | | 7,720.37 |
| P-B-30 | | 15,488.30 | | 2,899.67 | | | | 18,387.07 |
| P-B-30 | | 16,892.56 | | | | | | 16,892.56 |
| O-C-14 | | | | | | | | |
| C-31 | | | | | | | | |
| Total | Jones | \$ 312,729.19 | | | | | | \$ 312,729.19 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Certificate Fund | County Funds | City Funds | Total |
|--------------|--------------------|----------------------|-------------------------------|--------------------------|---------------------|------------|----------------------|
| Kookoo | P. A.-34 | \$ 113,120.48 | | | | | \$ 113,120.48 |
| | P. A.-101 | \$ 82,313.75 | | | | | \$ 82,313.75 |
| | P. A.-102 | \$ 15,303.85 | | | | | \$ 15,303.85 |
| | B-148 | 15,303.40 | | | | | 15,303.40 |
| | B-110 | 34,177.61 | | | | | 34,177.61 |
| Total | | \$ 286,666.66 | | | | | \$ 286,666.66 |
| Kossuth | P. A.-66 | \$ 223,562.47 | \$ 31,182.11 | | | | \$ 254,744.58 |
| | P. A.-111 | 55,145.25 | 7,481.21 | | | | 62,626.45 |
| | P. A.-140 | 114,429.34 | 74,040.54 | \$ 20,000.00 | | | 131,470.70 |
| | P. A.-64 | \$ 89,484.99 | 11,402.01 | | | | 100,347.00 |
| | P. A.-20 | 664.08 | 6,765.21 | | | | 7,429.29 |
| | P. A.-88 | 5,365.39 | 5,365.39 | | | | 10,730.78 |
| | B-89 | 2,667.34 | | | | | 2,667.34 |
| | B-138 | 5,122.51 | 1,002.21 | | | | 6,124.72 |
| | B-150 | 3,516.00 | 3,516.00 | | | | 3,516.00 |
| | C-5 | 22,418.10 | | | | | 22,418.10 |
| | *Redemption | 128,922.50 | | | | | 128,922.50 |
| Total | | \$ 686,672.82 | \$ 226,098.03 | \$ 80,300.11 | \$ 61,411.77 | | \$ 367,203.60 |
| Lee | P. A.-6 | \$ 271,102.35 | \$ 15,341.01 | | | | \$ 296,443.36 |
| | P. A.-10 | 55,344.75 | 70,395.39 | | | | 125,740.14 |
| | B-12 | 11,461.22 | | | | | 11,461.22 |
| | B-100 | 17,647.57 | 11,945.21 | | | | 29,592.78 |
| | *Redemption | 25,881.66 | | | | | 25,881.66 |
| Total | | \$ 301,327.49 | \$ 108,451.09 | | | | \$ 409,780.01 |
| Linn | P. A.-22 | \$ 200,215.65 | \$ 165,270.00 | \$ 101,066.14 | | | \$ 466,351.79 |
| | P. A.-98 | 62,193.07 | | | | | 62,193.07 |
| | P. A.-207 | 1,380.47 | | | | | 1,380.47 |
| | Interest | 15,611.64 | | | | | 15,611.64 |
| Total | | \$ 269,110.88 | \$ 166,270.00 | \$ 101,066.14 | | | \$ 486,016.01 |

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Certificate Fund | County Funds | City Funds | Total |
|--------------|--------------------|----------------------|-------------------------------|--------------------------|--------------|------------|----------------------|
| Louisburg | P. A.-52 | \$ 124,178.80 | | | | | \$ 124,178.80 |
| | P. A.-129 | 8,186.06 | | | | | 8,186.06 |
| | P. A.-179 | 2,939.90 | | | | | 2,939.90 |
| | B-4 | 65,974.94 | | | | | 65,974.94 |
| | B-111 | 6,976.15 | | | | | 6,976.15 |
| | B-100 | 5,501.29 | | | | | 5,501.29 |
| Total | | \$ 235,876.35 | | | | | \$ 235,876.35 |
| Linn | P. A.-69 | \$ 119,511.74 | \$ 65,883.49 | | | | \$ 235,395.23 |
| | P. A.-8 | 22,621.32 | 18,75 | | | | 22,621.32 |
| | P. A.-10 | 4,005.44 | 695.00 | | | | 4,600.44 |
| | B-10 | 2,448.77 | 12,600.00 | | | | 15,048.77 |
| | B-100 | 57,702.50 | 12,600.00 | | | | 70,302.50 |
| | *Redemption | 325,480.40 | | | | | 325,480.40 |
| Total | | \$ 267,409.37 | \$ 70,054.37 | | | | \$ 337,463.74 |
| Lyon | P. A.-119 | \$ 119,432.06 | | | | | \$ 119,432.06 |
| | P. A.-85 | 32,422.76 | | | | | 32,422.76 |
| | P. A.-146 | 35,554.89 | | | | | 35,554.89 |
| | P. A.-147 | 39,545.39 | | | | | 39,545.39 |
| | P. A.-148 | 29,545.48 | | | | | 29,545.48 |
| | P. A.-239 | 34,753.34 | | | | | 34,753.34 |
| | P. A.-305 | 20,085.71 | | | | | 20,085.71 |
| | P. A.-307 | 20,085.17 | | | | | 20,085.17 |
| | B-100 | 9,176.53 | | | | | 9,176.53 |
| | B-127 | 10,370.80 | | | | | 10,370.80 |
| | B-128 | 12,638.50 | | | | | 12,638.50 |
| | B-129 | 20,261.01 | | | | | 20,261.01 |
| Total | | \$ 375,058.36 | | | | | \$ 375,058.36 |
| Madison | P. A.-30 | \$ 10,405.63 | \$ 23,847.33 | | | | \$ 34,252.96 |
| | B-5 | 180,848.11 | 902.09 | | | | 180,950.20 |
| | B-180 | 79,291.34 | | | | | 79,291.34 |
| | *Redemption | 26,365.40 | | | | | 26,365.40 |
| Total | | \$ 219,285.98 | \$ 26,063.38 | | | | \$ 287,419.36 |
| Marshall | P. A.-70 | \$ 133,547.64 | | | | | \$ 133,547.64 |
| | P. A.-146 | 82,517.17 | | | | | 82,517.17 |
| | P. A.-147 | 54,753.34 | | | | | 54,753.34 |
| | P. A.-148 | 44,882.63 | | | | | 44,882.63 |
| | P. A.-149 | 38,448.54 | | | | | 38,448.54 |
| | P. A.-150 | 2,015.00 | | | | | 2,015.00 |
| | P. A.-170 | 184.50 | | | | | 184.50 |
| Total | | \$ 234,447.81 | \$ 90,072.84 | | | | \$ 323,519.65 |

FINANCIAL STATEMENT

SCHEDULE NO. 73—Continued

| | | | | | | | |
|------------|-------------|---------------|--|--|--|--|--|
| Monroe | P. A. 79 | \$ 60,507.39 | | | | | |
| | P. 204 | \$ 35,654.45 | | | | | |
| | B. 205 | \$ 13,988.47 | | | | | |
| | B. 211 | \$ 3,000.00 | | | | | |
| | C. 16 | \$ 215,697.44 | | | | | |
| Total | | \$ 215,697.44 | | | | | |
| Montgomery | P. A. 10 | \$ 10,580.40 | | | | | |
| | *Redemption | \$ 99,589.29 | | | | | |
| | P. 117 | \$ 101,047.46 | | | | | |
| | P. 111 | \$ 101,047.07 | | | | | |
| | P. 112 | \$ 101,047.08 | | | | | |
| | P. A. 40 | \$ 48,541.81 | | | | | |
| | P. 149 | \$ 13,277.35 | | | | | |
| | *Redemption | \$ 95,000.00 | | | | | |
| | P. 107 | \$ 100,513.35 | | | | | |
| Total | | \$ 100,513.35 | | | | | |
| O'Neil | P. A. 45 | \$ 197,857.04 | | | | | |
| | P. 149 | \$ 160,807.02 | | | | | |
| | *Redemption | \$ 160,000.00 | | | | | |
| | P. 115 | \$ 200,878.16 | | | | | |
| | P. 160 | \$ 10,055.00 | | | | | |
| | P. 167 | \$ 4,001.48 | | | | | |
| | P. 203 | \$ 2,000.00 | | | | | |
| | P. 205 | \$ 15,417.78 | | | | | |
| | P. 206 | \$ 10,358.78 | | | | | |
| | P. 208 | \$ 10,225.15 | | | | | |
| | P. 210 | \$ 10,185.75 | | | | | |
| | P. 219 | \$ 2,728.44 | | | | | |
| | P. 290 | \$ 3,375.44 | | | | | |
| Total | | \$ 200,149.11 | | | | | |
| Oswego | P. A. -137 | \$ 27,291.41 | | | | | |
| | P. A. 178 | \$ 21,061.65 | | | | | |
| | B. 157 | \$ 10,061.85 | | | | | |
| | B. 252 | \$ 22,155.00 | | | | | |
| Total | | \$ 22,155.00 | | | | | |
| Page | | \$ 22,155.00 | | | | | |

Total

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|-----------------|---|--|---|-------------------------------------|------------------------|--------------|------------|--|
| Palo Alto..... | F. A.-109 General *Redemption +Interest | \$ 285,687.76 1,100.00 63,508.40 14,682.14 | \$ 140,892.29 | \$ 109,332.55 | | | | \$ 535,912.60 1,100.00 63,508.40 14,682.14 |
| Total..... | | \$ 264,978.30 | \$ 140,892.29 | \$ 109,332.55 | | | | \$ 615,203.14 |
| Plymouth..... | F. A.-38 F. A.-181 F. A.-192 P-39 P-74 P-353 B-35 B-81 B-105 B-212 F.A.B-181 F.A.B-192 | \$ 128,392.74 28,683.62 36,121.37 61,019.41 45,659.88 1,107.00 49,200.28 39,717.60 9,525.08 27,067.54 .60 49,115.72 | | | | | | \$ 128,392.74 28,683.62 36,121.37 61,019.41 45,659.88 1,107.00 49,200.28 39,717.60 9,525.08 27,067.54 .60 49,115.72 |
| Total..... | | \$ 478,610.84 | | | | | | \$ 478,610.84 |
| Pocahontas..... | P-7 P-20 P-90 P-91 P-339 B-218 *Redemption +Interest | \$ 43,343.16 93,172.71 64,427.67 62,180.39 4,046.85 784.40 43,574.20 1,687.85 | 2,733.29 28,955.08 13,212.75 10,895.39 6,291.99 | | | | | \$ 43,343.16 95,906.00 93,382.73 75,402.14 14,942.24 7,076.39 43,574.20 1,687.85 |
| Total..... | | \$ 313,226.23 | \$ 62,088.50 | | | | | \$ 375,314.73 |

| | | | | | | | | |
|--------------------|--|--|--|--|---|-----------|--|--|
| Polk..... | F. A.-89 F. A.-104 F. A.-132 F. A.-180 F. A.-187 F. A.-199 P-1 P-3 P-40 P-59 P-72 P-115 P-122 P-244 P-258 P-280 P-349 *Redemption | \$ 9,419.97 128,520.90 2,676.14 25,674.32 23,621.34 82.80 1,806.91 10,771.44 8,421.58 10,313.10 15,422.44 14,532.25 409.00 331.52 10,000.00 54,000.00 | | \$ 87,156.16 78,726.08 47,231.18 209,641.75 8,567.44 17,066.36 46,613.48 52,689.68 168,191.00 23,659.34 56,215.92 22.50 32,604.94 35,386.01 3,465.94 2,273.62 | \$ 273,763.70 165,503.24 359,270.52 230,530.42 8,516.24 16,771.44 22,302.55 10,313.10 23,639.34 71,638.36 14,554.75 33,346.81 34,743.50 3,465.94 12,273.62 54,000.00 | | | \$ 376,339.83 372,750.22 409,177.84 235,316.46 254,151.76 65,516.75 10,771.44 22,302.55 10,313.10 23,639.34 71,638.36 14,554.75 33,346.81 34,743.50 3,465.94 12,273.62 54,000.00 |
| Total..... | | \$ 266,708.05 | | \$ 341,191.09 | \$ 81,605,740.51 | \$ 332.87 | | \$ 2,213,972.52 |
| Pottawattamie..... | F. A.-46 P-21 P-22 P-92 B-95 B-96 B-97 *Redemption | \$ 54,050.37 46,308.82 49,862.79 50,073.45 75,865.27 82,457.44 41,761.73 81,500.00 | \$ 40,312.51 99,970.83 18,284.24 36,773.23 26,510.06 9,802.63 | | | | | \$ 54,050.37 56,621.33 149,863.62 68,357.40 112,628.50 108,967.50 51,564.36 81,500.00 |
| Total..... | | \$ 481,909.87 | \$ 231,653.50 | | | | | \$ 713,563.37 |
| Poweshiek..... | F. A.-174 P-41 P-247 B-15 B-134 B-155 | \$ 94,308.23 87,873.01 35,890.10 22,799.87 16,808.04 26,304.08 | | | | | | \$ 94,308.23 87,873.01 35,890.10 22,799.87 16,808.04 26,304.08 |
| Total..... | | \$ 283,894.23 | | | | | | \$ 283,894.23 |
| Ringgold..... | F. A.-6 F. A.-123 F. A.-141 F. A.-142 B-47 B-79 B-123 B-124 | \$ 122,165.53 93,629.07 1,356.25 10,212.81 12,657.33 58,852.86 18,747.97 6,189.19 | \$ 18,144.46 18,664.30 14,313.44 | | | | | \$ 122,165.53 111,773.53 20,020.55 24,526.25 12,057.32 58,852.86 28,605.57 14,425.68 |
| Total..... | | \$ 323,211.01 | \$ 60,216.29 | | | | | \$ 392,427.30 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 73—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Certificate Fund | Primary Road Bond Fund | County Funds | City Funds | Total |
|-------------|-------------|-------------------|-------------------------------|--------------------------|------------------------|---------------|------------|-----------------|
| Sac..... | P-10 | \$ 30,680.80 | | | | | | \$ 30,680.80 |
| | P-11 | 57,117.91 | | | | | | 57,117.91 |
| | P-12 | 70,706.60 | | | | | | 70,706.60 |
| | P-36 | 5,388.70 | | | | | | 5,388.70 |
| | P-30 | 4,543.10 | | | | | | 4,543.10 |
| | P-210 | 15,200.00 | | | | | | 15,200.00 |
| | P-304 | 24,630.19 | | | | | | 24,630.19 |
| | Interest | 9,964.67 | | | | | | 9,964.67 |
| | Total..... | \$ 255,429.43 | \$ 35,882.35 | | \$ 17,000.00 | \$ 124,005.02 | | \$ 295,918.80 |
| Scott..... | P-A-64 | \$ 27,200.86 | | | \$ 100,624.81 | \$ 60,406.83 | | \$ 188,630.46 |
| | P-A-35 | 63,147.60 | | | 100,350.15 | 60,350.15 | | 173,800.75 |
| | P-A-114 | 100,357.64 | | | 100,350.15 | 60,350.15 | | 170,068.17 |
| | P-A-13 | 11,171.79 | | | 10,000.00 | 10,000.00 | | 20,000.00 |
| | P-A-38 | 35,431.29 | | | 10,000.00 | 10,000.00 | | 30,000.00 |
| | P-B | 15,348.65 | | | 81,051.04 | 25,300.00 | | 116,351.04 |
| | P-134 | | | | | 3,800.91 | | 3,800.91 |
| | P-304 | | | | | 6,880.36 | | 6,880.36 |
| | P-318 | 23,621.54 | | | | 4,000.00 | | 27,621.54 |
| | Interest | 628.76 | | | | | | 628.76 |
| | Total..... | \$ 275,211.32 | \$ 62,326.66 | | \$ 501,000.00 | \$ 200,000.00 | | \$ 2,776,876.00 |
| Shelby..... | P-42 | \$ 296,729.34 | \$ 42,326.66 | | | | | \$ 323,211.00 |
| | P-16 | 82,073.89 | | | 4,000.00 | | | 82,073.89 |
| | P-C | 8,575.89 | | | | | | 8,575.89 |
| | *Redemption | 49,400.37 | | | | | | 49,400.37 |
| | Interest | 277.84 | | | | | | 277.84 |
| | Total..... | \$ 341,725.58 | \$ 47,300.00 | | | | | \$ 435,011.41 |
| Sioux..... | P-A-28 | \$ 100,229.94 | | | \$ 20,021.08 | | | \$ 120,250.02 |
| | P-84 | 114,301.09 | | | 432.06 | | | 114,302.05 |
| | P-26 | 92,129.00 | | | 24,706.00 | | | 117,135.00 |
| | P-67 | 61,086.65 | | | 1,246.30 | | | 62,332.95 |
| | P-83 | 69,090.22 | | | 2,290.06 | | | 71,380.28 |
| | P-108 | 69,090.91 | | | 11,500.76 | | | 80,590.97 |
| | P-233 | 35,285.41 | | | 10,000.00 | | | 45,285.41 |
| | P-259 | 10,183.16 | | | 1,000.00 | | | 11,183.16 |
| | P-314 | 5,064.44 | | | 1,000.00 | | | 6,064.44 |
| | P-330 | 4,064.99 | | | 1,000.00 | | | 5,064.99 |
| | P-337 | 8,371.27 | | | 16,000.00 | | | 24,371.27 |
| | P-350 | 20,015.63 | | | 16,000.00 | | | 36,015.63 |
| | B-181 | 3,470.58 | | | 1,648.00 | | | 5,118.58 |
| | Total..... | \$ 506,087.51 | \$ 44,488.15 | \$ 4,417.48 | | | | \$ 661,603.14 |
| Story..... | P-A-72 | \$ 101,479.56 | \$ 18,770.68 | | | | | \$ 120,190.23 |
| | P-62 | 57,144.51 | | | | | | 57,144.51 |
| | P-133 | 15,087.51 | | | | | | 15,087.51 |
| | P-231 | 20,140.04 | | | | | | 20,140.04 |
| | P-232 | 20,140.04 | | | | | | 20,140.04 |
| | P-288 | 19,988.15 | | | | | | 19,988.15 |
| | P-322 | 13,290 | | | | | | 13,290 |
| | B-31 | 17,314.29 | | | | | | 17,314.29 |
| | B-133 | 11,860.72 | | | | | | 11,860.72 |
| | B-135 | 5,000.78 | | | | | | 5,000.78 |
| | C-33 | 11,437.85 | | | | | | 11,437.85 |
| | C-35 | 12,565.88 | | | | | | 12,565.88 |
| | *Redemption | 27,187.50 | | | | | | 27,187.50 |
| | Total..... | \$ 431,206.71 | \$ 122,311.42 | | | | | \$ 513,220.13 |
| Tama..... | P-A-47 | \$ 108,500.53 | | | | | | \$ 108,500.53 |
| | P-176 | 20,000.43 | | | | | | 20,000.43 |
| | P-236 | 60,000.63 | | | | | | 60,000.63 |
| | P-329 | 30,000.39 | | | | | | 30,000.39 |
| | B-35 | 46,427.35 | | | | | | 46,427.35 |
| | B-34 | 63,216.63 | | | | | | 63,216.63 |
| | B-314 | 63,000.08 | | | | | | 63,000.08 |
| | Total..... | \$ 342,600.95 | | | | | | \$ 342,600.95 |

SCHENKE NO. 14—Continued

| County | Project No. | Primary Road Fund | Anticipation Certificate Fund | Special Assessment Certificate Fund | Primary Road Fund | County Funds | City Funds | Total |
|-----------------|--------------|----------------------|-------------------------------|-------------------------------------|-------------------|--------------|------------|----------------------|
| Union..... | P. A.-83 | \$ 140,005.83 | | | | | | \$ 140,005.83 |
| | B-43 | 44,723.35 | | | | | | 44,723.35 |
| | Total | \$ 185,729.18 | | | | | | \$ 185,729.18 |
| Van Buren..... | P. A.-90 | \$ 101,725.83 | | | | | | \$ 101,725.83 |
| | B-37 | 57,125.83 | | | | | | 57,125.83 |
| | P. A.-105 | 13,966.78 | | | | | | 13,966.78 |
| | B-32 | 12,415.80 | | | | | | 12,415.80 |
| | B-33 | 20,415.54 | | | | | | 20,415.54 |
| | Total | \$ 232,661.78 | | | | | | \$ 232,661.78 |
| Wapello..... | P. A.-42 | \$ 115,773.34 | | | | | | \$ 115,773.34 |
| | B-118 | 65,335.23 | | | | | | 65,335.23 |
| | C-3 | 31,024.82 | | | | | | 31,024.82 |
| | Total | \$ 211,133.39 | | | | | | \$ 211,133.39 |
| Washington..... | P. A.-11 | \$ 107,620.88 | | | | | | \$ 107,620.88 |
| | P-44 | 70,740.60 | | | | | | 70,740.60 |
| | P-292 | 8,586.44 | | | | | | 8,586.44 |
| | P-291 | 3,555.71 | | | | | | 3,555.71 |
| | P-290 | 5,334.71 | | | | | | 5,334.71 |
| | B-61 | 5,534.66 | | | | | | 5,534.66 |
| | B-49 | 21,622.55 | | | | | | 21,622.55 |
| | B-49 | 3,110.39 | | | | | | 3,110.39 |
| | B-110 | 2,731.68 | | | | | | 2,731.68 |
| | B-139 | 4,446.46 | | | | | | 4,446.46 |
| | Total | \$ 260,666.98 | | | | | | \$ 260,666.98 |

FINANCIAL STATEMENT

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 73—Continued

| County | Project No. | Principals Road Fund | Anticipation Certificate Fund | Assessment Certificate Fund | Primary Road Bond Fund | County Funds | CITY Funds | Total |
|------------|----------------------|-------------------------|-------------------------------------|-----------------------------------|------------------------------|-------------------------|---------------------|------------------------|
| Winneshiek | F. A.-'88 | \$ 139,124.95 | \$ 55,540.14 | | | | | \$ 254,364.95 |
| | P. P. 121 | 82,160.22 | 28,080.72 | | | | | 110,661.00 |
| | B-155 | 68,068.41 | | | | 38,068.41 | | 106,136.82 |
| | B-166 | 20,425.31 | | 14,342.96 | | 14,342.96 | | 34,777.27 |
| | B-167 | 27,421.47 | | 1,465.00 | | 1,465.00 | | 30,346.47 |
| | O-155 | 11,655.00 | | | | | | 11,655.00 |
| | *Redemption | 36,187.50 | | | | | | 36,187.50 |
| | Total | \$ 494,948.07 | \$ 113,606.68 | | | | | \$ 607,686.00 |
| Woodbury | F. A.-'2 | \$ 221,487.47 | | | \$ 75,462.92 | \$ 568,100.68 | \$ 51,611.13 | \$ 410,110.80 |
| | F. A.-'78 | 21,168.04 | | | 17,908.35 | 127,720.21 | | 167,720.21 |
| | F. A.-'25 | | | | 26,135.52 | 214,874.02 | | 241,009.14 |
| | F. A.-'02 | 14,927.17 | | | | 92,082.00 | 106,177.77 | 106,177.77 |
| | F. A.-'88 | 18,388.15 | | | | 11,638.45 | 11,638.45 | 11,638.45 |
| | P. P. 120 | 220,804.15 | | | | 88,625.46 | 88,625.46 | 88,625.46 |
| | P-157 | | | | | 3,480.41 | 3,480.41 | 3,480.41 |
| | B-240 | 21,484.25 | | | | 21,080.48 | | 21,080.48 |
| | O-12 | 5,249.61 | | | | 15,000.50 | | 15,000.50 |
| | Total | \$ 530,957.46 | | | \$ 229,240.20 | \$ 11,665,447.34 | \$ 51,611.13 | \$ 2,506,805.71 |
| Worth | F. A.-'24 | \$ 88,278.75 | | | | | | |
| | P. P. 161 | 30,874.00 | | | | | | |
| | P-216 | 94,401.96 | | | | | | |
| | B-188 | 28,586.65 | | | | | | |
| | Total | \$ 242,461.36 | \$ 25,020.20 | | | | | |
| | Grand totals. | | | | | | | |

| | | | | | | | | |
|--------|----------------------|----------------------|----------------------|--|--|--|--|----------------------|
| Wright | F. A.-'20 | \$ 174,412.99 | \$ 2,734.67 | | | | | \$ 177,147.66 |
| | P. P. 100 | 120,827.23 | 27,000.87 | | | | | 147,827.10 |
| | P. P. 100 | 7,165.37 | 15,000.00 | | | | | 22,165.37 |
| | P. P. 100 | 4,000.00 | 4,000.00 | | | | | 8,000.00 |
| | B-90 | 36,300.65 | | | | | | 36,300.65 |
| | B-100 | | | | | | | |
| | B-110 | | | | | | | |
| | *Redemption | 59,913.70 | | | | | | 59,913.70 |
| | Total | \$ 237,966.37 | \$ 117,766.94 | | | | | \$ 445,332.31 |
| | Grand totals. | | | | | | | |

^aCertificate Redemption.^bCertificate Interest.^cBond Redemption.

SCHEDULE NO. 74

CLASSIFICATION OF EXPENDITURES FOR ROAD AND BRIDGE CONSTRUCTION ON PRIMARY ROAD SYSTEM
DECEMBER 1, 1917 TO NOVEMBER 30, 1923.

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|-----------------------|---------------|---------------|--------------|---------------|--------------|------------------------------|--------------|---------------|---------------|-----------------------------------|---------------|
| ADAIR | | | | | | | | | | | |
| 173 | \$ 63,136.33 | | | \$ 6,742.57 | \$ 6,970.73 | | | | \$ 8,072.73 | | \$ 84,922.41 |
| P- 28 | 125,031.72 | | | 6,624.46 | 6,475.47 | | | | 10,507.51 | | 148,639.16 |
| B-162 | 24,662.32 | | | 210.91 | 3,902.92 | | | | 2,320.57 | | 31,096.72 |
| B- 20 | | | | | | | | \$ 19,077.99 | 185.13 | | 19,263.12 |
| B- 23 | | | | | | | | 26,404.95 | 1,003.77 | | 27,408.72 |
| B- 64 | | | | | | | | 12,966.86 | | | 12,966.86 |
| B-163 | | | | | | | | 7,762.86 | 16.31 | | 7,779.17 |
| B-221 | | | | | | | | 29,167.27 | 16.00 | | 29,183.27 |
| Total...\$ 212,830.37 | | | | \$ 13,577.94 | \$ 17,349.17 | | | \$ 95,469.93 | \$ 22,122.02 | | \$ 361,349.43 |
| ADAMS | | | | | | | | | | | |
| 26 | \$ 155,151.52 | | | | \$ 6,621.97 | | | | \$ 8,427.39 | | \$ 170,200.88 |
| 152 | 83,477.78 | | | \$ 5,703.71 | \$ 6,913.02 | | | | 5,566.59 | | 101,661.70 |
| B-109 | | | | | | | | \$ 33,665.33 | 682.68 | | 34,348.01 |
| *Redmp. | | | | | | | | | | \$ 40,868.00 | 40,868.00 |
| Total...\$ 238,629.90 | | | | \$ 5,703.71 | \$ 13,535.59 | | | \$ 33,665.33 | \$ 14,676.66 | \$ 40,868.00 | \$ 347,078.59 |
| ALLAMAKEE | | | | | | | | | | | |
| 161 | \$ 47,506.13 | | | \$ 876.08 | | | | | \$ 4,770.46 | | \$ 53,212.67 |
| 170 | 57,186.50 | | | 35.94 | | | | | 6,474.74 | | 63,597.18 |
| P- 29 | 41,709.60 | | | 3,627.50 | | | | | 3,082.38 | | 45,419.48 |
| P-113 | 38,405.26 | | | 1,565.63 | | | | | 2,592.47 | | 42,563.38 |
| P-169 | 824.15 | | | 168.06 | | | | | 8.93 | | 1,001.14 |
| P-305 | 3,308.92 | | | | | | | | | | 3,308.92 |
| B- 68 | | | | | | | | \$ 7,459.90 | | | 7,459.90 |
| B- 69 | | | | | | | | 3,050.53 | | | 3,050.53 |
| B-141 | | | | | | | | 32,310.00 | | | 32,310.00 |
| B-156 | | | | | | | | 22,375.20 | | | 22,375.20 |
| B-161 | | | | | | | | 25,998.47 | \$ 778.45 | | 26,776.92 |
| B-175 | | | | | | | | 61,239.88 | 558.41 | | 61,708.29 |
| Total...\$ 180,000.56 | | | | \$ 6,273.23 | | | | \$ 152,433.06 | \$ 18,203.84 | | \$ 365,973.61 |
| APPANOOSA | | | | | | | | | | | |
| 27 | \$ 66,808.88 | | | | \$ 3,172.48 | | | \$ 6,000.00 | | \$ 259.46 | \$ 76,240.82 |
| P- 76 | 82,239.38 | | | \$ 2,814.42 | 2,073.78 | | | | 5,996.53 | | 93,124.11 |
| P-227 | 27,777.03 | | | 549.37 | | | | 1,832.00 | | 2,358.65 | 32,517.05 |
| B- 30 | | | | | | | | 60,811.10 | 1,478.88 | | 62,289.98 |
| B-183 | | | | | | | | 51,345.80 | 2,542.32 | | 53,888.12 |
| Total...\$ 176,825.29 | | | | \$ 3,363.79 | \$ 5,246.36 | | | \$ 7,832.00 | \$ 112,156.90 | \$ 12,635.84 | \$ 318,000.68 |
| AUDUBON | | | | | | | | | | | |
| 52 | \$ 193,304.75 | | | | \$ 4,210.16 | \$ 6,541.59 | | | \$ 68,816.11 | \$ 9,776.53 | \$ 213,833.03 |
| B- 60 | | | | | | | | 1,125.90 | | 1,176.29 | 69,992.40 |
| B-249 | | | | | | | | | | | 1,125.90 |
| *Redmp. | | | | | | | | | | 51,516.66 | 51,516.66 |
| Total...\$ 193,304.75 | | | | \$ 4,210.16 | \$ 6,541.59 | | | \$ 69,942.01 | \$ 10,952.82 | \$ 51,516.66 | \$ 336,467.99 |
| BENTON | | | | | | | | | | | |
| 58 | \$ 123,985.87 | | | \$ 393,941.81 | \$ 8,662.24 | \$ 3,801.17 | | | \$ 17,312.13 | | \$ 547,705.22 |
| *Redmp. | | | | | | | | | | 81,773.50 | 81,773.50 |
| +Interest | | | | | | | | | | 7,757.75 | 7,757.75 |
| Total...\$ 123,985.87 | | | | \$ 393,941.81 | \$ 8,662.24 | \$ 3,801.17 | | | \$ 17,312.13 | \$ 89,531.25 | \$ 637,234.47 |
| BLACK HAWK | | | | | | | | | | | |
| 25 | \$ 13,841.93 | | | \$ 159,944.27 | \$ 2,181.24 | | | | \$ 4,882.07 | | \$ 180,850.41 |
| 62 | 141,013.20 | \$ 5.25 | | \$ 335,981.00 | 28,849.93 | \$ 5,147.28 | \$ 227.50 | | 17,545.45 | | 528,709.61 |
| P- 51 | | | | | 14,488.47 | | | | 810.90 | | 15,299.37 |
| P-164 | 26,825.27 | | | | 8,425.86 | | | | 5,427.73 | | 38,738.86 |
| P-233 | 25,710.25 | | | | 12,540.18 | | | | 2,277.52 | | 40,597.95 |
| P-235 | 13,821.77 | | | | | | | | 43.87 | | 14,238.91 |
| P-302 | 5,288.60 | | | | | | | | 1,028.70 | | 7,949.24 |
| P-331 | | | | | 2,487.88 | | | | 118.07 | | 2,606.55 |
| B- 77 | | | | | | | | \$ 14,772.90 | 9.25 | | 14,782.15 |
| B-125 | | | | | | | | 20,866.38 | 16.75 | | 20,883.13 |
| B-126 | | | | | | | | 13,034.12 | 479.30 | | 13,513.42 |
| Total...\$ 226,501.02 | \$ 378.52 | \$ 495,925.27 | \$ 68,983.56 | \$ 5,147.28 | \$ 227.50 | \$ 1,681.94 | \$ 48,673.40 | \$ 30,641.11 | | | \$ 878,150.60 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|

BREMER

| | | | | | | | | | | | |
|-----------|---------------|---------------|--|--------------|--|--|--|--|--------------|--------------|---------------|
| 65 | \$ 46,896.93 | \$ 105,731.16 | | \$ 21,709.54 | | | | | \$ 11,480.74 | | \$ 185,818.37 |
| P- 58 | 49,596.82 | 63,230.22 | | 23,680.30 | | | | | 5,217.22 | | 141,724.56 |
| P- 61 | | | | 9,714.29 | | | | | | | 9,714.29 |
| P-134 | 16,289.63 | 27,326.72 | | 7,275.57 | | | | | 4,605.57 | | 55,407.49 |
| *Redmp. | | | | | | | | | | \$ 11,404.25 | \$ 11,404.25 |
| +Interest | | | | | | | | | | 12,281.67 | 12,281.67 |
| Total.... | \$ 112,783.38 | \$ 196,288.10 | | \$ 62,379.70 | | | | | \$ 21,303.53 | \$ 23,685.92 | \$ 416,440.63 |

Bremer

| | | | | | | | | | | | |
|-----------|---------------|--------------|--|--------------|-------------|--|--|--|--------------|--------------|---------------|
| 88 | \$ 57,465.17 | | | \$ 11,923.55 | \$ 2,224.10 | | | | \$ 4,147.35 | | \$ 75,760.17 |
| P-191 | 63,644.92 | | | 8,395.19 | | | | | 6,204.58 | | 78,244.69 |
| P-228 | 2,502.50 | \$ 25,304.06 | | | | | | | 121.84 | | 27,928.46 |
| P-277 | 1,310.50 | | | 5,264.65 | | | | | 336.49 | | 7,601.73 |
| P-334 | | | | 2,937.14 | | | | | 228.82 | | 7,330.96 |
| B- 58 | | | | | | | | | \$ 11,553.20 | 23.00 | 11,576.20 |
| B- 80 | | | | | | | | | 42,572.63 | 14.00 | 42,586.63 |
| B-208 | | | | | | | | | \$ 308.80 | 101.94 | 8,410.74 |
| *Redmp. | | | | | | | | | | | \$ 15,281.25 |
| Total.... | \$ 124,923.18 | \$ 25,304.06 | | \$ 28,520.53 | \$ 2,224.10 | | | | \$ 4,325.00 | \$ 62,434.63 | \$ 11,198.02 |
| | | | | | | | | | | | \$ 15,281.25 |
| | | | | | | | | | | | \$ 274,210.77 |

BUCHANAN

| | | | | | | | | | | | |
|-----------|--------------|----------|---------------|--------------|--------------|--|--|--|--------------|--------------|---------------|
| 5 | \$ 51,705.42 | \$ 50.00 | \$ 348,008.86 | \$ 8,886.64 | \$ 9,970.34 | | | | \$ 11,897.90 | | \$ 430,519.16 |
| P- 66 | 23,552.76 | | | 9,901.88 | 3,570.60 | | | | 2,365.02 | | 39,622.26 |
| P-236 | 737.10 | | | | | | | | | | 737.10 |
| P-300 | 5,922.89 | | 45,539.68 | 681.97 | | | | | | | 53,601.41 |
| B- 91 | | | | | | | | | | | 20,755.94 |
| B-140 | | | | | | | | | | | 884.58 |
| *Redmp. | | | | | | | | | | | 68,701.50 |
| Total.... | \$ 81,918.17 | \$ 50.00 | \$ 393,548.54 | \$ 19,470.49 | \$ 13,540.94 | | | | \$ 232.00 | \$ 21,624.77 | \$ 15,735.54 |
| | | | | | | | | | | | \$ 68,701.50 |
| | | | | | | | | | | | \$ 614,821.96 |

BUENA VISTA

| | | | | | | | | | | | |
|-----------|--------------|---------------|--|--------------|--|--|--|--|-------------|-------------|---------------|
| 37 | \$ 1,440.00 | \$ 96,610.51 | | \$ 7,154.13 | | | | | \$ 1,776.25 | | \$ 106,960.89 |
| P- 18 | 12,428.70 | 63,842.22 | | 27,276.14 | | | | | 5,433.28 | | 108,985.34 |
| P- 49 | 1,931.02 | | | | | | | | 412.69 | | 2,344.31 |
| P- 93 | 942.37 | 13,780.34 | | 6,609.87 | | | | | 309.29 | | 21,731.87 |
| S- 1 | | 1,055.74 | | | | | | | | | 1,055.74 |
| +Interest | | | | | | | | | | | 2,663.94 |
| Total.... | \$ 16,742.69 | \$ 175,288.81 | | \$ 41,130.14 | | | | | \$ 7,936.51 | \$ 2,663.94 | \$ 243,762.09 |

BUTLER

| | | | | | | | | | | | |
|-----------|---------------|---------------|--|--------------|----------|--|--|--|--------------|--------------|---------------|
| 85 | \$ 65,440.98 | \$ 58,504.40 | | \$ 23,701.93 | \$ 48.00 | | | | \$ 5,996.39 | | \$ 153,601.70 |
| P- 71 | 53,240.97 | 28,596.72 | | 12,950.80 | | | | | 4,144.78 | | 98,933.27 |
| P-167 | 50,217.38 | 13,965.88 | | 30,792.18 | | | | | 6,099.02 | | 101,074.46 |
| P-267 | | | | 4,423.42 | | | | | 1,033.52 | | 5,456.94 |
| B- 72 | | | | | | | | | \$ 10,159.50 | 92.00 | 10,251.50 |
| B-203 | | | | | | | | | 14,603.49 | 449.78 | 15,143.27 |
| *Redmp. | | | | | | | | | | | 23,135.94 |
| Total.... | \$ 168,899.33 | \$ 101,067.00 | | \$ 71,868.33 | \$ 48.00 | | | | \$ 24,832.99 | \$ 17,815.49 | \$ 23,135.94 |
| | | | | | | | | | | | \$ 407,687.68 |

CALHOUN

| | | | | | | | | | | | |
|-----------|--------------|---------------|-------------|--------------|--|--|--|--|--------------|--------------|---------------|
| 10 | \$ 832.70 | \$ 103,529.94 | | \$ 3,432.34 | | | | | \$ 2,482.53 | | \$ 110,297.51 |
| P- 5 | | 15,266.34 | | 4,350.97 | | | | | 652.01 | | 20,269.32 |
| P- 16 | 28,590.49 | 22,121.37 | | 5,055.46 | | | | | 1,496.82 | | 57,264.15 |
| P- 95 | 8,886.95 | 21,814.94 | | 14,632.02 | | | | | 1,645.52 | | 50,929.43 |
| P- 96 | 1,858.06 | 20,860.60 | | 9,058.93 | | | | | 1,460.48 | | 34,147.07 |
| P-107 | 4,045.43 | 5,373.75 | | 3,715.99 | | | | | 427.34 | | 13,562.61 |
| C- 27 | 2,600.00 | 57,540.00 | \$ 7,917.30 | 1,669.08 | | | | | 3,166.37 | | 72,892.75 |
| *Redmp. | | | | | | | | | | | \$ 20,825.00 |
| +Interest | | | | | | | | | | | 2,209.63 |
| Total.... | \$ 46,833.63 | \$ 249,536.94 | \$ 7,917.30 | \$ 42,834.79 | | | | | \$ 11,340.08 | \$ 23,034.63 | \$ 381,497.37 |

CARROLL

| | | | | | | | | | | | |
|-------|--------------|--------------|--|-------------|--|--|--|--|-------------|--|--------------|
| 99 | \$ 85,208.12 | | | \$ 1,508.44 | | | | | \$ 3,223.04 | | \$ 90,069.50 |
| 154 | 47,470.24 | \$ 20,750.15 | | 5,648.10 | | | | | 8,320.59 | | 82,189.08 |
| P- 14 | 72,621.10 | | | 1,799.61 | | | | | 3,568.01 | | 77,688.75 |
| P-141 | | | | 5,966.39 | | | | | | | 5,966.39 |
| P-226 | 18,382.55 | 22.00 | | 342.80 | | | | | 2,550.08 | | 21,297.43 |
| B- 14 | | | | | | | | | | | 26,087.76 |
| | | | | | | | | | | | 26,087.76 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|

CARROLL—Continued

| | | | | | | | | | | | |
|----------|---------------|--------------|--------------|--------------|--|--|--|--------------|--------------|--------------|---------------|
| B- 52 | | | | | | | | 3,831.87 | | | 3,831.87 |
| B-113 | | | | | | | | 26,428.11 | 606.89 | | 27,125.00 |
| B-152 | | | | | | | | 22,521.80 | 513.41 | | 22,835.21 |
| C- 19 | | | \$ 37,845.53 | | | | | | 1,520.16 | | 39,365.69 |
| *Redmp. | | | | | | | | | | \$ 67,113.94 | 67,113.94 |
| Total... | \$ 223,712.01 | \$ 20,772.15 | \$ 37,845.53 | \$ 15,355.37 | | | | \$ 78,600.54 | \$ 20,462.18 | \$ 67,113.94 | \$ 163,870.72 |

CASS

| | | | | | | | | | | | |
|----------|---------------|--|--|-------------|-------------|--|----------|---------------|-------------|--------------|---------------|
| 155 | \$ 151,031.77 | | | \$ 7,531.64 | \$ 4,797.13 | | \$ 60.00 | | \$ 5,232.77 | | \$ 168,656.31 |
| P-150 | 31,662.68 | | | 2,375.87 | | | | | 1,862.64 | | 38,901.19 |
| B- 61 | | | | | | | | \$ 28,111.63 | 806.46 | | 28,918.09 |
| B-160 | | | | | | | | 93,980.91 | 1,014.94 | | 94,995.85 |
| *Redmp. | | | | | | | | | | \$ 40,750.00 | 40,750.00 |
| Total... | \$ 185,694.45 | | | \$ 7,531.64 | \$ 7,173.00 | | \$ 60.00 | \$ 122,002.54 | \$ 8,916.81 | \$ 40,750.00 | \$ 372,221.44 |

CEDAR

| | | | | | | | | | | | |
|----------|---------------|--|--|--------------|-------------|-------------|-------------|--------------|--------------|--------------|---------------|
| 57 | \$ 30,608.91 | | | \$ 4,875.61 | | \$ 2,235.50 | | \$ 3,920.37 | | \$ 41,640.48 | |
| P-114 | 107,654.71 | | | 12,179.60 | \$ 2,425.23 | 784.70 | | 9,235.20 | | 132,279.53 | |
| P-316 | 2,620.40 | | | | | | | | | 2,620.40 | |
| B-204 | | | | | | | | \$ 20,800.02 | 324.78 | 21,124.80 | |
| B-205 | | | | | | | | 22,960.02 | 325.09 | 23,285.11 | |
| B-238 | | | | | | | | 7,509.33 | 95.23 | 7,604.56 | |
| B-239 | | | | | | | | 31,713.74 | 1,085.70 | 32,799.44 | |
| Total... | \$ 140,884.02 | | | \$ 17,055.30 | \$ 2,425.23 | | \$ 3,020.29 | \$ 83,073.11 | \$ 14,986.37 | | \$ 261,444.32 |

CERRO GORDO

| | | | | | | | | | | | |
|-----------|---------------|--------------|-----------------|--------------|-------------|-------------|--|--|--------------|--------------|-----------------|
| 1 | \$ 7,476.98 | | | \$ 83,803.64 | \$ 6.00 | | | | \$ 415.00 | | \$ 91,701.62 |
| 61 | 26,422.54 | | | 242,481.38 | 4,110.19 | | | | 4,441.92 | | 277,456.32 |
| 115 | 97,757.87 | | | 873,052.06 | 19,532.65 | \$ 2,576.88 | | | 16,054.86 | | 1,008,965.32 |
| P-275 | 39,902.22 | \$ 12,145.08 | | | 7,253.84 | | | | 1,402.95 | | 60,794.09 |
| C- 22 | 778.40 | | | 15,336.48 | | | | | | | 16,114.88 |
| tInterest | | | | | | | | | | | 11,813.26 |
| Total... | \$ 172,428.01 | \$ 12,145.08 | \$ 1,214,673.56 | \$ 30,893.68 | \$ 2,576.88 | | | | \$ 22,314.73 | \$ 11,813.26 | \$ 1,466,845.20 |

CHEROKEE

| | | | | | | | | | | | |
|----------|---------------|--------------|--|-------------|-------------|--|--|--------------|--------------|--|---------------|
| 116 | \$ 52,505.80 | | | \$ 1,015.35 | \$ 2,509.21 | | | | \$ 2,991.47 | | \$ 50,051.83 |
| P- 98 | 5,113.16 | \$ 36,514.73 | | 3,841.90 | 1,081.57 | | | | 814.58 | | 47,365.93 |
| P-151 | 38,706.12 | | | 1,833.58 | | | | | 3,512.04 | | 44,051.74 |
| P-214 | 20,287.25 | 11,421.57 | | | | | | | 2,805.77 | | 34,514.50 |
| P-249 | 570.19 | 13,529.78 | | | | | | | 59.98 | | 14,158.95 |
| P-295 | 2,867.45 | 46,531.83 | | | | | | | 761.54 | | 50,190.82 |
| B- 7 | | | | | | | | \$ 23,074.17 | | | 23,074.17 |
| B-170 | | | | | | | | 13,581.34 | 508.07 | | 14,149.41 |
| B-182 | | | | | | | | 60,881.39 | 1,593.17 | | 62,474.56 |
| B-261 | | | | | | | | | 15.00 | | 15.00 |
| Total... | \$ 120,049.97 | 107,999.91 | | \$ 6,720.83 | \$ 3,590.78 | | | \$ 97,536.90 | \$ 13,120.62 | | \$ 340,017.01 |

CHICKASAW

| | | | | | | | | | | | |
|-----------|---------------|--------------|--|--------------|-------------|--------------|--|--------------|--------------|--------------|---------------|
| 35 | \$ 37,728.94 | \$ 39,241.07 | | \$ 9,512.97 | \$ 62.10 | \$ 11,316.40 | | | \$ 3,607.31 | | \$ 101,468.79 |
| 76 | \$ 4,822.10 | 33,896.18 | | 20,358.53 | 1,660.41 | | | | 5,772.14 | | 146,509.36 |
| 177 | 52,705.04 | | | 17,891.82 | | | | | 3,907.53 | | 74,504.39 |
| P-131 | 20,280.34 | | | 3,031.20 | | | | | 734.30 | | 24,045.84 |
| B-169 | | | | | | | | \$ 12,222.60 | 16.10 | | 12,238.70 |
| *Redmp. | | | | | | | | | 66,782.50 | | 66,782.50 |
| tInterest | | | | | | | | | 705.53 | | 705.53 |
| Total... | \$ 195,536.42 | \$ 73,137.25 | | \$ 50,794.52 | \$ 1,722.51 | \$ 11,316.40 | | | \$ 14,037.38 | \$ 67,488.03 | \$ 426,255.11 |

CLARKE

| | | | | | | | | | | | |
|----------|---------------|--|--|-------------|-------------|--|--|--------------|--------------|--------------|---------------|
| 33 | \$ 81,966.87 | | | \$ 1,386.35 | \$ 3,792.20 | | | | \$ 5,095.55 | | \$ 92,240.97 |
| P- 31 | 52,387.63 | | | 4,934.69 | 3,257.97 | | | \$ 29,054.68 | 5,640.30 | | 66,275.27 |
| P-313 | 25,792.45 | | | 1,662.56 | | | | | 4,240.60 | | 31,005.61 |
| B- 83 | | | | | | | | | 816.88 | | 17,728.32 |
| B-184 | | | | | | | | | | | 20,008.87 |
| Total... | \$ 160,146.95 | | | \$ 7,983.60 | \$ 7,050.17 | | | \$ 29,054.68 | \$ 36,761.83 | \$ 16,641.81 | \$ 257,639.04 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|--------------|-------------|--------|-------------|-------------|------------------------------|--------------|--------------|-------------|-----------------------------------|---------------|
| CLAY | | | | | | | | | | | |
| P- 32 | | | | \$ 1,100.00 | | | | | | | \$ 1,100.00 |
| P- 56 | \$ 70,807.85 | \$ 9,315.24 | | \$ 2,101.83 | \$ 1,121.76 | | \$ 10.00 | | \$ 5,199.36 | | \$ 88,556.04 |
| P-256 | 9,881.81 | | | 2,780.37 | | | 415.00 | | | 959.99 | 13,987.17 |
| P-259 | 7,241.13 | | | | | | 3,005.00 | | | 1,218.67 | 11,464.80 |
| B- 36 | | | | | | | | \$ 44,866.96 | 2,031.12 | | 46,898.08 |
| B-191 | | | | | | | | 5,610.40 | 269.74 | | 5,880.14 |
| Total.... | \$ 87,880.79 | \$ 9,315.24 | | \$ 5,982.20 | \$ 1,121.76 | | \$ 3,430.00 | \$ 50,477.36 | \$ 9,678.88 | | \$ 167,886.23 |

IOWA STATE HIGHWAY COMMISSION

CLAYTON

| | | | | | | | | | | | |
|-----------|---------------|--------------|--|--------------|-------------|--|-------------|---------------|--------------|--|---------------|
| 74 | \$ 176,150.22 | \$ 28,030.95 | | \$ 11,756.54 | \$ 3,218.51 | | | | \$ 12,061.59 | | \$ 231,217.81 |
| 156 | 122,164.34 | | | 186.99 | | | \$ 2,820.00 | | 6,941.32 | | 132,112.65 |
| P- 70 | 27,689.92 | | | | | | | | 2,241.27 | | 29,931.19 |
| P-144 | 1,674.86 | | | | | | | | | | 1,674.86 |
| P-236 | 4,721.19 | | | 1,121.30 | | | | | | | 5,842.49 |
| P-346 | 798.46 | | | | | | | | 25.50 | | 824.05 |
| B- 62 | | | | | | | | \$ 17,310.62 | | | 17,340.62 |
| B- 63 | | | | | | | | 12,898.78 | | | 12,898.78 |
| B- 85 | | | | | | | | 43,282.52 | 31.25 | | 43,313.77 |
| B-136 | | | | | | | | 2,582.60 | | | 2,582.60 |
| B-166 | | | | | | | | 41,701.01 | 28.94 | | 41,729.95 |
| B-167 | | | | | | | | 5,202.00 | | | 5,202.00 |
| Total.... | \$ 333,198.99 | \$ 28,030.95 | | \$ 13,064.83 | \$ 3,218.51 | | \$ 2,820.00 | \$ 123,007.53 | \$ 21,329.96 | | \$ 524,670.77 |

CLINTON

| | | | | | | | | | | | |
|-------|---------------|--|--|---------------|--------------|-------------|--|--|--------------|--|---------------|
| 18 | \$ 174,380.77 | | | \$ 708,375.37 | \$ 16,249.40 | \$ 4,950.98 | | | \$ 20,311.06 | | \$ 924,267.58 |
| 147 | 14,619.96 | | | 496,585.05 | 95.80 | | | | 13,948.76 | | 464,649.57 |
| 186 | 17,687.56 | | | 110,549.74 | | | | | 3,803.52 | | 132,040.82 |
| 189 | 7,429.77 | | | 72,075.60 | 918.00 | | | | 3,746.79 | | 84,180.16 |
| P-125 | 43,988.25 | | | | 15,072.35 | | | | 6,029.68 | | 65,040.28 |
| P-238 | 986.42 | | | 6,576.73 | | | | | 322.82 | | 7,885.97 |
| P-271 | 10,132.53 | | | | | | | | 237.12 | | 10,360.65 |

| | | | | | | | | | | | |
|---------|----------|--|--|--|--------|--|--|--|--------|--------------|-------------|
| P-352 | 6,765.84 | | | | 897.75 | | | | 995.85 | | \$ 8,658.94 |
| B-257 | | | | | | | | | 200.28 | | 200.28 |
| *Redmp. | | | | | | | | | | \$ 77,000.00 | 77,000.00 |

Total.... \$ 275,350.60 \$ 1,634,162.49 \$ 33,233.30 \$ 4,950.98 \$ 49,664.88 \$ 77,000.00 \$ 1,774,362.25

FINANCIAL STATEMENT

CRAWFORD

| | | | | | | | | | | | |
|-----------|---------------|--|--|-------------|--|--|-------------|--------------|-------------|--|---------------|
| P- 8 | \$ 74,436.76 | | | \$ 474.60 | | | | | \$ 6,835.24 | | \$ 81,746.60 |
| P-181 | 5,918.04 | | | 1,983.86 | | | | | 333.50 | | 8,235.40 |
| P-288 | 5,187.96 | | | | | | | | 194.35 | | 5,382.31 |
| P-289 | 16,253.11 | | | 514.59 | | | \$ 6,174.15 | | 535.15 | | 23,477.00 |
| B- 65 | | | | | | | | \$ 37,428.75 | 114.10 | | 37,542.85 |
| B- 71 | | | | | | | | \$ 5,277.37 | 27.70 | | 5,305.07 |
| B-255 | | | | | | | | | 30.70 | | 30.70 |
| B-259 | | | | | | | | 600.30 | 129.75 | | 820.05 |
| Total.... | \$ 101,795.87 | | | \$ 2,973.05 | | | \$ 6,174.15 | \$ 43,396.42 | \$ 8,209.49 | | \$ 162,548.98 |

DALLAS

| | | | | | | | | | | | |
|-----------|---------------|---------------|--|--------------|-------------|--|--|--|--------------|--------------|---------------|
| 12 | \$ 46,554.35 | | | \$ 7,169.19 | \$ 702.80 | | | | \$ 1,284.90 | | \$ 55,711.24 |
| P- 33 | 89,749.12 | \$ 23,237.87 | | 26,643.65 | 304.80 | | | | 4,703.44 | | 144,628.88 |
| P- 72 | 1,005.45 | | | | | | | | | | 1,005.45 |
| P-100 | 275.31 | 54,872.39 | | | | | | | 1,512.97 | | 56,600.67 |
| P-194 | | 24,342.23 | | | | | | | 211.25 | | 24,553.48 |
| P-195 | 26,064.90 | 14,822.91 | | 10,072.61 | | | | | 3,910.02 | | 54,370.44 |
| P-196 | 44,507.24 | | | 4,137.50 | | | | | 2,468.59 | | 51,113.24 |
| *Redmp. | | | | | | | | | | \$ 72,812.50 | 72,812.50 |
| Interest | | | | | | | | | | 2,650.36 | 2,650.36 |
| Total.... | \$ 208,156.37 | \$ 117,275.40 | | \$ 48,092.95 | \$ 1,007.60 | | | | \$ 14,001.08 | \$ 75,471.86 | \$ 461,025.26 |

DAVIS

| | | | | | | | | | | | |
|-----------|---------------|--|--|-------------|-------------|--|-----------|--------------|--------------|--|---------------|
| 50 | \$ 95,621.50 | | | \$ 676.61 | \$ 4,056.01 | | | | \$ 4,656.72 | | \$ 105,010.84 |
| 153 | 56,865.42 | | | 2,258.12 | 1,448.12 | | \$ 763.50 | | 5,825.82 | | 67,190.98 |
| 158 | 36,915.21 | | | 2,388.53 | 719.99 | | 15.00 | | 3,026.25 | | 35,664.08 |
| B-116 | | | | | | | | \$ 18,256.63 | 677.25 | | 18,933.88 |
| B-131 | | | | | | | | 12,077.36 | 349.48 | | 12,420.84 |
| Total.... | \$ 189,402.13 | | | \$ 5,323.26 | \$ 6,224.12 | | | | \$ 14,535.52 | | \$ 246,507.52 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|------------------------|---------------|--------------|---------------|---------------|--------------|------------------------------|--------------|--------------|--------------|-----------------------------------|---------------|
| DECATUR | | | | | | | | | | | |
| 8 | \$ 127,783.86 | | | \$ 605.16 | \$ 8,981.64 | | \$ 4,702.89 | | \$ 3,727.94 | | \$ 145,801.49 |
| 122 | 63,870.94 | | | 578.32 | 7,604.11 | | 4,023.00 | | 6,861.51 | | 82,937.88 |
| P-318 | 15,656.22 | | | 793.64 | 1,020.77 | | | | 1,273.34 | | 18,743.97 |
| B- 24 | | | | | | | | | | | 17,373.28 |
| B- 33 | | | | | | | | | | | 31,652.42 |
| B-144 | | | | | | | | | | | 1,037.32 |
| B-145 | | | | | | | | | | | 10,473.72 |
| Total... \$ 207,311.02 | | | \$ 1,977.12 | \$ 17,606.52 | | | \$ 8,725.89 | \$ 50,407.64 | \$ 12,991.89 | | \$ 308,020.68 |
| DELAWARE | | | | | | | | | | | |
| 4 | \$ 58,199.68 | \$ 224.91 | \$ 982.00 | \$ 5,816.01 | \$ 2,925.87 | | | | \$ 21.60 | | \$ 68,170.07 |
| 103 | 66,176.23 | 27,891.81 | | 6,744.21 | | | | | 4,750.80 | | 105,563.05 |
| P-159 | 3,849.56 | 24,838.11 | | | | | | | 1,094.47 | | 29,789.14 |
| P-236 | 89,332.41 | | | 15,733.53 | | | | | 5,227.60 | | 110,813.65 |
| P-338 | 4,550.68 | 1,358.84 | | 312.00 | | | | | | | 6,221.52 |
| B-136 | | | | | | | | | | | 55,360.89 |
| C- 8 | 2,275.25 | | | 66,296.90 | 4,058.20 | | | | | | 75,808.72 |
| C- 26 | | | | 12,729.53 | 90.00 | | | | | | 12,819.53 |
| Total... \$ 224,383.81 | \$ 54,313.07 | \$ 80,008.43 | \$ 32,753.95 | \$ 2,925.87 | | | \$ 520.02 | \$ 54,732.32 | \$ 14,991.50 | | \$ 464,629.57 |
| DES MOINES | | | | | | | | | | | |
| 32 | \$ 26,492.58 | | | \$ 202,656.74 | \$ 17,183.00 | | | | \$ 8,932.59 | | \$ 255,264.91 |
| P- 53 | 17,578.02 | | | 92,727.83 | 2,601.37 | | | | 5,318.17 | | 118,225.39 |
| P-273 | 4,215.35 | | | 40,897.54 | 2,052.05 | | | | 1,915.77 | | 49,080.71 |
| C- 13 | 3,648.95 | | | 64,000.77 | | | | | | | 67,739.72 |
| C- 18 | 5,365.34 | | | 57,436.32 | | | | | | | 65,819.66 |
| *Redmp. interest | | | | | | | | | | | 65,204.16 |
| | | | | | | | | | | | 6,055.86 |
| Total... \$ 57,900.24 | | | \$ 457,809.20 | \$ 21,836.42 | | | | | \$ 16,184.53 | \$ 61,260.02 | \$ 614,390.41 |
| DICKINSON | | | | | | | | | | | |
| 68 | \$ 17,560.36 | | | \$ 204,186.06 | \$ 1,438.38 | | | | \$ 6,024.13 | | \$ 229,268.93 |
| P- 23 | | | | | 3,905.00 | | | | | | 3,905.00 |
| P- 55 | 5,438.29 | | | | 1,505.00 | | | | | | 6,943.29 |
| Interest | | | | | | | | | | | 33,081.91 |
| Total... \$ 22,998.65 | | | \$ 204,186.06 | \$ 6,848.38 | | | | | \$ 6,024.13 | \$ 447.50 | \$ 240,594.72 |
| DUBUQUE | | | | | | | | | | | |
| 17 | \$ 160,160.54 | | | \$ 26,051.53 | \$ 3,716.80 | | | | \$ 11,462.17 | | \$ 201,334.04 |
| 148 | 91,470.19 | | | 9,676.69 | 4,007.95 | | | | 5,782.61 | | 110,957.44 |
| P-147 | | | | 14,332.71 | | | | | | | 10,053.84 |
| B-127 | | | | | | | | | | | 33,081.91 |
| B-178 | | | | | | | | | | | 43,325.62 |
| Total... \$ 251,630.73 | | | \$ 50,064.93 | \$ 7,724.75 | | | | | \$ 76,568.72 | \$ 18,943.72 | \$ 404,932.85 |
| EMMET | | | | | | | | | | | |
| P- 49 | \$ 2,052.50 | \$ 4,283.51 | | \$ 7,896.04 | \$ 99.20 | | | | \$ 100.87 | | \$ 14,432.12 |
| P- 57 | 3,910.84 | 3,389.25 | | 75,524.18 | | | | | 3,663.53 | | 85,887.80 |
| Total... \$ 5,963.34 | \$ 7,672.76 | | \$ 83,420.22 | \$ 99.20 | | | | | | | \$ 160,319.92 |
| FAYETTE | | | | | | | | | | | |
| 59 | \$ 150,894.50 | \$ 59,854.15 | | \$ 51,234.09 | | | | | \$ 12,672.20 | | \$ 274,654.94 |
| 164 | 68,493.77 | 238.20 | | 8,571.77 | | | | | 3,243.10 | | 80,546.84 |
| 172 | 67,043.12 | | | 9,820.74 | | | | | 4,094.66 | | 80,938.52 |
| P-143 | 988.50 | 24,498.68 | | 585.53 | | | | | 200.44 | | 26,273.15 |
| P-144 | 13,526.20 | | | | | | | | 1,334.86 | | 14,861.06 |
| P-145 | 5,060.80 | | | 835.40 | | | | | 727.37 | | 6,623.37 |
| B-189 | | | | | | | | | | | 24,212.00 |
| Total... \$ 306,006.89 | \$ 84,591.03 | | \$ 71,047.53 | | | | | | \$ 24,212.00 | \$ 92,272.63 | \$ 508,130.08 |
| FLOYD | | | | | | | | | | | |
| 41 | \$ 78,863.19 | | | \$ 562,360.28 | \$ 18,024.98 | \$ 1,561.96 | | | \$ 13,359.93 | | \$ 664,179.31 |
| 157 | 23,986.06 | | | 59,735.59 | 1,900.63 | | | | 4,164.14 | | 80,787.02 |
| P- 63 | 35,559.09 | \$ 107.14 | | 211,638.40 | 9,813.90 | 937.08 | | | 5,882.08 | | 263,568.29 |
| P- 73 | | | | | 5,156.89 | | | | | | 5,156.89 |

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 74—Continued

SCHEDULE NO. 74—Continued

210

IOWA STATE HIGHWAY COMMISSION

FINANCIAL STATEMENT

211

HAMILTON—Continued

| Project Number | Grade | Graveling | Paving | Drainage | Guard Rail | Utility and Repairs | Right of Way | Bridges | Engineering | Road Cert. and Reckt. Int. | Total |
|--------------------------------------|--------------|-----------|--------------|----------|------------|---------------------|--------------|--------------|--------------|----------------------------|--------------|
| P-377 | \$ 19,265.15 | | | | | | | | | | \$ 2,000.00 |
| P-349 | 6,222.50 | | 2,299.85 | | | | | | | | \$ 25,481.36 |
| P-364 | 9,177.44 | | 22,165.45 | | | | | | | | \$ 11,300.00 |
| H- 9 | | | | | | | | | | | \$ 1,000.00 |
| H-10 | | | | | | | | | | | \$ 1,000.00 |
| H-11 | | | | | | | | | | | \$ 1,000.00 |
| H-12 | | | | | | | | | | | \$ 1,000.00 |
| H-13 | | | | | | | | | | | \$ 1,000.00 |
| H-14 | | | | | | | | | | | \$ 1,000.00 |
| H-15 | | | | | | | | | | | \$ 1,000.00 |
| H-16 | | | | | | | | | | | \$ 1,000.00 |
| H-17 | | | | | | | | | | | \$ 1,000.00 |
| H-18 | | | | | | | | | | | \$ 1,000.00 |
| H-19 | | | | | | | | | | | \$ 1,000.00 |
| H-20 | | | | | | | | | | | \$ 1,000.00 |
| Total... \$ 170,300.35 \$ 100,375.41 | | | \$ 41,065.35 | | | | \$ 2,054.50 | \$ 60,202.40 | \$ 71,007.40 | \$ 4,680,455.36 | |

HANCOCK

| P- 4 | \$ 18,060.05 | | 19,514.45 | | | | \$ 12,355.75 | \$ 1,205.85 | | | \$ 30,541.85 |
|-------------------------------------|--------------|--|---------------|--|--------------|-------------|--------------|-------------|--|--|-----------------|
| P- 5 | 85,101.40 | | 52,165.45 | | | | 50,138.49 | 1,178.00 | | | \$ 901,397.56 |
| P-732 | 52,725.72 | | 52,355.53 | | | | | | | | \$ 117,720.44 |
| H-10 | 1,065.36 | | 1,120.32 | | | | | | | | \$ 21,576.41 |
| H-11 | | | | | | | | | | | \$ 20,362.15 |
| H-12 | | | | | | | | | | | \$ 6,165.17 |
| H-13 | | | | | | | | | | | \$ 6,165.17 |
| H-14 | | | | | | | | | | | \$ 6,165.17 |
| H-15 | | | | | | | | | | | \$ 6,165.17 |
| H-16 | | | | | | | | | | | \$ 6,165.17 |
| H-17 | | | | | | | | | | | \$ 6,165.17 |
| H-18 | | | | | | | | | | | \$ 6,165.17 |
| H-19 | | | | | | | | | | | \$ 6,165.17 |
| H-20 | | | | | | | | | | | \$ 6,165.17 |
| Total... \$ 247,455.92 \$ 22,654.48 | | | \$ 767,625.90 | | \$ 35,148.42 | \$ 2,419.40 | | | | | \$ 1,100,294.78 |

HARDIN

| P- 4 | \$ 18,060.05 | | 19,514.45 | | | | \$ 12,355.75 | \$ 1,205.85 | | | \$ 30,541.85 |
|--------------------------------------|--------------|--|--------------|--|--------------|-------------|--------------|-------------|--|--|-----------------|
| P- 5 | 85,101.40 | | 52,165.45 | | | | 50,138.49 | 1,178.00 | | | \$ 901,397.56 |
| P-732 | 52,725.72 | | 52,355.53 | | | | | | | | \$ 117,720.44 |
| C- 1 | 1,065.36 | | 1,120.32 | | | | | | | | \$ 21,576.41 |
| *Holding | | | | | | | | | | | \$ 20,362.15 |
| Total... \$ 182,146.02 \$ 357,280.90 | | | \$ 29,364.48 | | \$ 60,062.75 | \$ 2,057.48 | | | | | \$ 1,141,641.64 |

HARRISON

| H- 4 | \$ 66,335.37 | | 207.87 | | | | \$ 2,615.50 | \$ 578.00 | | | \$ 184,900.37 |
|----------------------------------|--------------|--|--------------|--|--|--|-------------|-----------|--|--|---------------|
| P- 34 | 25,000.00 | | | | | | \$ 2,615.50 | \$ 578.00 | | | \$ 15,721.60 |
| C- 3 | 5,665.69 | | | | | | \$ 2,615.50 | \$ 578.00 | | | \$ 6,000.70 |
| Total... \$ 155,770.07 \$ 207.87 | | | \$ 20,215.87 | | | | | | | | \$ 16,191.49 |

HENRY

| S- 50 | \$ 62,005.52 | | | | | | \$ 27,061.20 | \$ 1,060.80 | \$ 2,775.00 | \$ 5,118.00 | \$ 5,066.61 |
|-----------------------|--------------|--|--|--|--|--|--------------|-------------|-------------|-------------|--------------|
| A- 51 | 1,065.55 | | | | | | 5,066.62 | 5,066.62 | | | \$ 7,720.36 |
| B- 50 | | | | | | | | | | | \$ 7,720.36 |
| PAB-151 | | | | | | | | | | | \$ 6,000.70 |
| Total... \$ 67,911.58 | | | | | | | \$ 27,971.11 | \$ 1,060.80 | \$ 2,775.00 | \$ 5,118.00 | \$ 16,191.49 |

HOWARD

| S- 31 | \$ 26,007.54 | | \$ 61,000.82 | | | | \$ 11,600.03 | \$ 615.25 | | | \$ 4,412.16 |
|--------------------------------------|--------------|--|--------------|-------------|--|--|--------------|-------------|--------------|--------------|---------------|
| S- 50 | 50,287.43 | | 83,977.23 | | | | 17,366.62 | 5,066.62 | | | \$ 6,200.05 |
| B- 50 | 1,065.55 | | | | | | 5,066.62 | 5,066.62 | | | \$ 1,065.55 |
| P- 302 | | | | | | | | | | | \$ 7,285.69 |
| P- 308 | | | | | | | | | | | \$ 6,000.70 |
| P- 311 | | | | | | | | | | | \$ 7,284.36 |
| P- 321 | | | | | | | | | | | \$ 6,000.70 |
| P- 322 | | | | | | | | | | | \$ 6,000.70 |
| B- 52 | | | | | | | | | | | \$ 6,000.70 |
| *Rebuild | | | | | | | | | | | \$ 6,000.70 |
| Total... \$ 124,736.00 \$ 111,944.58 | | | \$ 66,411.36 | \$ 1,377.37 | | | \$ 165.00 | \$ 9,265.50 | \$ 17,259.38 | \$ 46,560.00 | \$ 305,487.65 |

HUMBOLDT

| A- 48 | \$ 22,068.42 | | 1,072.68 | | | | \$ 7,060.00 | \$ 500.00 | | | \$ 104,364.80 |
|--------------------------------------|--------------|--|--------------|-------------|--|--|-------------|-----------|--|--|---------------|
| A- 117 | 65,608.43 | | 1,072.68 | | | | 31,614.50 | 500.00 | | | \$ 109,073.70 |
| B- 100 | | | | | | | | | | | \$ 103,000.00 |
| P- 102 | | | | | | | | | | | \$ 3,855.45 |
| P- 108 | | | | | | | | | | | \$ 42,812.50 |
| P- 114 | | | | | | | | | | | \$ 42,812.50 |
| P- 115 | | | | | | | | | | | \$ 125,440.56 |
| Total... \$ 165,064.45 \$ 169,043.51 | | | \$ 25,304.50 | \$ 4,413.35 | | | | | | | |

SCHEDULE NO. 74—Continued

15

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Recd. and Cert. Int. | Total |
|----------------------|---------------|--------------|--------|-------------|-------------|------------------------------|--------------|--------------|-------------|---------------------------------|---------------|
| IDA | | | | | | | | | | | |
| P-101 | \$ 95,049.76 | | | \$ 3,798.22 | \$ 1,547.56 | | | | \$ 5,068.83 | | \$ 103,454.37 |
| P-303 | \$ 65,744.80 | | | | 1,190.40 | | | | 3,887.16 | | 70,822.36 |
| P-347 | | \$ 38,534.80 | | | | | | | 383.50 | | 38,975.30 |
| P-364 | | 22,126.00 | | | | | | | 120.00 | | 22,278.00 |
| B-44 | | 1,338.25 | | | | | | | | | 1,338.25 |
| B-92 | | | | | | | | | 28,808.62 | 98.54 | 28,907.16 |
| *Redimp | | | | | | | | | 20,000.95 | 268.03 | 21,169.80 |
| Total... Total... | \$ 158,704.56 | \$ 62,080.02 | | \$ 3,798.22 | \$ 2,737.96 | | | \$ 40,700.58 | \$ 9,816.96 | \$ 53,365.00 | \$ 310,311.30 |

IOWA STATE HIGHWAY COMMISSION

| | | | | | | | | | | | |
|----------------------|---------------|-----------|--|--------------|-------------|--|--|--------------|--------------|--|---------------|
| | | | | | | | | | | | IOWA |
| B-19 | \$ 105,864.10 | \$ 887.72 | | \$ 11,277.36 | \$ 2,219.88 | | | | \$ 10,411.37 | | \$ 130,000.43 |
| Total... Total... | \$ 105,864.10 | \$ 887.72 | | \$ 11,277.36 | \$ 2,219.88 | | | \$ 47,927.02 | 1,623.78 | | \$ 49,530.80 |

JACKSON

| | | | | | | | | | | | |
|----------------------|---------------|-------------|--|-------------|-------------|--|--|--------------|--------------|--------|---------------|
| | | | | | | | | | | | JACKSON |
| P-144 | \$ 105,605.97 | \$ 1,318.37 | | \$ 750.00 | \$ 6,707.18 | | | | \$ 18,386.00 | | \$ 127,768.00 |
| B-5 | 94,738.99 | | | 2,804.34 | 2,326.39 | | | | 4,634.79 | | 104,564.02 |
| B-50 | | | | | | | | | 1,265.78 | | 91,287.95 |
| B-70 | | | | | | | | | 57,802.01 | 900.24 | 58,192.45 |
| Total... Total... | \$ 200,344.87 | \$ 1,318.37 | | \$ 3,054.85 | \$ 9,083.77 | | | \$ 47,927.02 | 12,055.15 | | \$ 180,211.23 |

JASPER

| | | | | | | | | | | | |
|-------|--------------|--------------|--|--|-------------|-------------|--|--|-------------|--|---------------|
| | | | | | | | | | | | JASPER |
| P-64 | \$ 63,631.10 | | | | \$ 7,751.09 | \$ 3,138.80 | | | \$ 5,565.14 | | \$ 112,886.13 |
| P-34 | 82,839.21 | \$ 31,042.42 | | | 5,691.14 | 2,845.35 | | | 10,352.11 | | 133,370.43 |
| P-50 | 14,502.21 | | | | 2,375.38 | | | | 26.20 | | 16,953.79 |
| P-180 | | 112,867.65 | | | | | | | 716.85 | | 114,584.40 |

| | | | | | | | | | | | |
|----------------------|---------------|---------------|--|--------------|-------------|--|--|-----------|---------------|--------------|---------------|
| | | | | | | | | | | | |
| B-29 | | | | | | | | | 20,546.22 | 6.05 | 20,552.87 |
| B-31 | | | | | | | | | 70,156.88 | 2,108.58 | 72,205.46 |
| B-150 | | | | | | | | | 42,500.00 | | 42,500.00 |
| B-168 | | | | | | | | | 12,534.06 | 278.05 | 12,507.58 |
| *Redimp | | | | | | | | | | 20,600.00 | 20,600.00 |
| Total... Total... | \$ 191,022.52 | \$ 144,900.97 | | \$ 15,442.23 | \$ 8,350.72 | | | \$ 600.00 | \$ 145,379.16 | \$ 21,849.06 | \$ 546,572.06 |

JEFFERSON

| | | | | | | | | | | | |
|----------------------|---------------|--|--|--|--------------|-------------|--|--|-------------|-------|--------------|
| | | | | | | | | | | | |
| P-120 | \$ 84,025.20 | | | | \$ 7,631.00 | \$ 2,335.41 | | | \$ 3,984.52 | | \$ 99,576.86 |
| P-229 | 81,271.56 | | | | 3,726.91 | 1,635.84 | | | 8,105.55 | | 89,730.86 |
| B-45 | 45,217.58 | | | | 12,928.85 | | | | 8,137.89 | | 65,884.86 |
| B-107 | | | | | | | | | 10,635.00 | 14.35 | 10,649.35 |
| Total... Total... | \$ 161,114.34 | | | | \$ 23,587.36 | \$ 4,971.25 | | | 45,300.98 | 21.50 | 45,412.48 |

JOHNSON

| | | | | | | | | | | | |
|----------------------|---------------|--|--|---------------|-------------|-----------|--|-----------|--------------|--|---------------|
| | | | | | | | | | | | |
| P-125 | \$ 62,978.92 | | | \$ 57,633.15 | \$ 9,81 | | | | 1,497.11 | | 122,178.99 |
| P-135 | 14,147.20 | | | 106,880.26 | 1,912.15 | | | | 129,469.00 | | 129,469.00 |
| P-138 | 66,366.36 | | | | 1,945.76 | | | | 4,792.00 | | 73,165.12 |
| P-97 | 15,402.91 | | | | 599.56 | \$ 822.15 | | | 4,460.50 | | 17,767.12 |
| P-397 | 29,293.80 | | | | 551.14 | 77.76 | | | 1,815.00 | | 41,177.59 |
| P-286 | 826.70 | | | 6,932.57 | | | | | 387.00 | | 7,769.37 |
| P-310 | 16,600.44 | | | 1,013.04 | | | | | 2,301.96 | | 18,247.97 |
| C-4 | 1,792.00 | | | 44,289.21 | | | | | 1,713.15 | | 48,332.77 |
| U-11 | 1,167.27 | | | 31,821.74 | 1,273.90 | | | | | | 35,976.06 |
| Total... Total... | \$ 219,436.67 | | | \$ 247,506.93 | \$ 7,305.36 | \$ 809.91 | | \$ 187.49 | \$ 18,606.92 | | \$ 494,092.28 |

JONES

| | | | | | | | | | | | |
|----------------------|---------------|--------------|--|--|--------------|-------------|--|--|--------------|--|------------|
| | | | | | | | | | | | |
| P-201 | \$ 175,550.72 | | | | \$ 9,128.33 | \$ 5,471.79 | | | \$ 11,018.00 | | 201,160.44 |
| B-38 | 27,176.00 | | | | 6,718.89 | | | | 3,324.01 | | 37,219.00 |
| B-300 | | \$ 11,853.97 | | | | | | | 197.80 | | 12,051.77 |
| Total... Total... | \$ 202,727.33 | \$ 11,853.97 | | | \$ 15,847.22 | \$ 5,471.79 | | | 16,660.57 | | 312,229.19 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|---------------|---------------|---------------|---------------|--------------|------------------------------|--------------|--------------|--------------|-----------------------------------|-----------------|
| KEOKUK | | | | | | | | | | | |
| 34 | \$ 98,798.05 | | | \$ 1,260.66 | \$ 7,824.39 | | | | \$ 5,237.88 | | \$ 113,120.98 |
| 191 | 74,058.53 | | | 896.74 | 4,518.46 | | | | 3,899.21 | | 83,513.78 |
| P-128 | 29,292.45 | | | 2,827.02 | | | | | 3,813.51 | | 35,933.88 |
| B-148 | | | | | | | | | 18,236.50 | 473.90 | 18,710.40 |
| B-149 | | | | | | | | | 34,233.86 | 483.75 | 34,717.61 |
| Total | \$ 202,149.03 | | | \$ 4,985.32 | \$ 12,342.35 | | | \$ 140.84 | \$ 52,470.36 | \$ 13,908.25 | \$ 255,906.65 |
| KOSSUTH | | | | | | | | | | | |
| 66 | \$ 127,810.53 | \$ 72,079.30 | | \$ 45,665.22 | \$ 774.40 | | | | \$ 10,791.13 | | \$ 257,120.58 |
| 111 | 7,909.90 | 27,123.29 | | 25,985.50 | | | | | 2,391.77 | | 63,360.55 |
| 140 | 8,003.50 | | 298,787.02 | 38.25 | 246.08 | | | | 4,547.99 | | 311,622.70 |
| P- 6 | 55,197.51 | 13,206.18 | | 25,572.03 | 844.32 | | | \$ 651.10 | | 5,476.06 | 100,947.20 |
| P-270 | 6,508.65 | | 47,030.04 | 160.91 | | | | | | 1,703.59 | 35,493.19 |
| P-283 | 783.29 | | 3,104.06 | | 268.33 | | | | | 33.58 | 4,189.26 |
| B- 89 | | | | | | | | | \$ 3,846.35 | 90.99 | 3,937.34 |
| B-188 | | | | | | | | | 6,902.84 | 181.88 | 7,084.72 |
| B-256 | | | | | | | | | 3,516.00 | | 3,516.00 |
| C- 7 | 9,251.68 | | 63,800.28 | | | | | | | | 73,121.96 |
| *Redmp. | | | | | | | | | | | 128,962.50 |
| Total | \$ 215,565.06 | \$ 112,408.77 | \$ 412,781.40 | \$ 97,372.00 | \$ 2,133.08 | | | \$ 651.10 | \$ 14,265.19 | \$ 25,216.99 | \$ 128,962.50 |
| | | | | | | | | | | | \$ 1,009,356.09 |
| LEE | | | | | | | | | | | |
| P- 68 | \$ 33,556.01 | \$ 156,445.64 | | \$ 28,769.24 | \$ 4,371.23 | | | | \$ 13,201.24 | | \$ 236,343.36 |
| P-149 | 74,513.96 | | | 13,495.76 | 2,318.99 | | | | 10,881.34 | | 101,810.05 |
| B- 2 | | | | | | | | | 11,061.23 | | 11,061.23 |
| B-100 | | | | | | | | | 28,254.66 | 1,338.05 | 29,592.71 |
| *Redmp. | | | | | | | | | | \$ 25,981.66 | 25,981.66 |
| Total | \$ 108,009.97 | \$ 156,445.64 | | \$ 42,205.00 | \$ 6,690.22 | | | \$ 600.00 | \$ 39,315.89 | \$ 25,420.63 | \$ 25,981.66 |
| | | | | | | | | | | | \$ 404,780.01 |
| LINN | | | | | | | | | | | |
| 22 | \$ 75,550.50 | | | \$ 388,221.06 | \$ 20,060.33 | \$ 2,725.46 | | | \$ 12,752.44 | | \$ 499,324.79 |
| 96 | 53,147.34 | | | | 8,950.40 | 1,373.53 | | | 5,719.80 | | 60,191.07 |
| P-257 | 1,789.47 | | | | | | | | | | 1,789.47 |
| +Interest | | | | | | | | | | \$ 18,611.64 | 18,611.64 |
| Total | \$ 130,402.31 | | | \$ 388,221.06 | \$ 29,010.73 | \$ 4,108.99 | | | \$ 18,472.24 | \$ 18,611.64 | \$ 588,916.97 |
| LOUISA | | | | | | | | | | | |
| 53 | \$ 120,238.27 | | | \$ 20,753.36 | \$ 3,352.40 | | | | \$ 7,834.57 | | \$ 152,178.60 |
| P- 75 | 6,615.00 | | | \$ 1,213.30 | | | | | 354.78 | | 8,183.08 |
| P-179 | 2,811.60 | | | | | | | | 107.90 | | 2,919.50 |
| B- 4 | | | | | | | | | \$ 65,441.94 | 533.00 | 65,974.94 |
| B-111 | | | | | | | | | 5,802.42 | 217.73 | 6,110.15 |
| +Interest | | | | | | | | | | \$ 509.99 | 509.99 |
| Total | \$ 129,664.87 | | | \$ 21,966.66 | \$ 3,352.40 | | | \$ 71,331.36 | \$ 9,047.98 | \$ 500.99 | \$ 235,876.26 |
| LUCAS | | | | | | | | | | | |
| 63 | \$ 199,168.41 | | | \$ 3,177.47 | \$ 13,749.54 | | | | \$ 9,289.81 | | \$ 225,385.23 |
| B- 8 | | | | | | | | | \$ 32,682.52 | 18.75 | 32,701.07 |
| B-10 | | | | | | | | | 5,187.44 | | 5,187.44 |
| B-101 | | | | | | | | | 14,792.40 | 316.40 | 15,108.80 |
| *Redmp. | | | | | | | | | | \$ 57,702.50 | 57,702.50 |
| +Interest | | | | | | | | | | 378.40 | 378.40 |
| Total | \$ 199,168.41 | | | \$ 3,177.47 | \$ 13,749.54 | | | | \$ 52,662.16 | \$ 9,624.96 | \$ 58,680.00 |
| | | | | | | | | | | | \$ 336,463.44 |
| LYON | | | | | | | | | | | |
| 110 | \$ 105,026.75 | | | \$ 9,744.96 | | | | | \$ 4,690.37 | | \$ 119,432.08 |
| P- 85 | 46,945.59 | \$ 502.50 | | 1,791.17 | | | | | 3,350.47 | | 52,742.73 |
| P-146 | 31,020.80 | | | 2,126.78 | | | | | 2,509.13 | | 35,656.80 |
| P-174 | | 38,547.40 | | | 1,552.43 | | | | 605.79 | | 39,243.19 |
| P-229 | 34,402.01 | | | | | | | | 2,272.04 | | 39,476.48 |
| P-292 | | 14,880.41 | | | | | | | 46.30 | | 9,778.83 |
| P-307 | 1,357.70 | 18,978.89 | | | | | | | 244.58 | | 20,531.17 |
| B- 66 | | | | | | | | | 10,514.91 | 55.95 | 10,570.86 |
| B- 84 | | | | | | | | | 12,401.91 | 431.59 | 12,833.50 |
| B-127 | | | | | | | | | 19,808.13 | 392.88 | 20,291.01 |
| B-179 | | | | | | | | | | | |
| Total | \$ 218,752.94 | \$ 72,960.20 | | \$ 15,215.34 | | | | \$ 1,343.00 | \$ 52,503.78 | \$ 14,659.10 | \$ 375,533.96 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|

MADISON

| | | | | | | | | | | | |
|---------|---------------|--|--|-------------|-------------|--|--|--|--------------|--------------|---------------|
| 169 | \$ 27,544.09 | | | \$ 711.40 | \$ 1,288.17 | | | | \$ 4,707.30 | | \$ 34,250.96 |
| P- 36 | 171,990.41 | | | 1,782.01 | 6,386.24 | | | | 10,641.54 | | 190,800.20 |
| B- 5 | | | | | | | | | | | 70,911.34 |
| B-180 | | | | | | | | | | | 13,282.76 |
| *Redmp. | | | | | | | | | | | 39,165.00 |
| Total | \$ 109,534.50 | | | \$ 2,493.41 | \$ 7,674.41 | | | | \$ 93,178.10 | \$ 15,361.84 | \$ 39,165.00 |
| | | | | | | | | | | | \$ 337,410.26 |

MAHASKA

| | | | | | | | | | | | |
|----------|---------------|-------------|--|--------------|--------------|--|-------------|---------------|--------------|--|---------------|
| 70 | \$ 132,975.42 | \$ 1,285.20 | | \$ 23,150.47 | \$ 9,151.57 | | \$ 7,600.00 | | \$ 15,534.05 | | \$ 189,607.41 |
| 146 | 87,921.05 | | | 9,880.53 | 6,626.35 | | 1,582.50 | | 7,149.26 | | 113,159.60 |
| B- 27 | | | | | | | | | | | 33,254.33 |
| F.A.B.78 | | | | | | | | | | | 8,418.80 |
| B-122 | | | | | | | | | | | 29,800.47 |
| B-129 | | | | | | | | | | | 54,839.95 |
| B-130 | | | | | | | | | | | 2,015.00 |
| Total | \$ 220,896.47 | \$ 1,285.20 | | \$ 33,031.00 | \$ 15,777.72 | | 9,182.50 | \$ 126,051.85 | \$ 24,850.91 | | \$ 431,075.6 |

MARION

| | | | | | | | | | | | |
|-------|---------------|--|--|-------------|-------------|--|--|--|--|--|---------------|
| 7 | \$ 73,308.74 | | | \$ 760.82 | | | | | | | \$ 74,069.56 |
| 75 | 139,305.08 | | | 3,185.90 | \$ 1,750.66 | | | | | | 164,055.57 |
| P-315 | 13,032.52 | | | 4,120.86 | | | | | | | 47,089.05 |
| B-119 | | | | | | | | | | | 9,596.65 |
| B-151 | | | | | | | | | | | 14,021.27 |
| Total | \$ 225,646.34 | | | \$ 8,067.67 | \$ 1,750.66 | | | | | | \$ 308,842.10 |

MARSHALL

| | | | | | | | | | | | |
|-----------|---------------|--|--|---------------|-------------|-------------|--------------|--|--------------|--------------|---------------|
| 23 | \$ 25,071.98 | | | \$ 249,359.24 | \$ 807.25 | \$ 93.80 | \$ 54,250.52 | | \$ 8,453.13 | | \$ 338,125.92 |
| P- 13 | 40,793.95 | | | | 3,780.64 | 1,475.76 | | | 1,851.05 | | 47,901.40 |
| P-240 | 59,402.89 | | | | 3,321.17 | | | | 1,674.31 | | 64,398.37 |
| B- 54 | | | | | | | | | | | 19,883.50 |
| B-150 | | | | | | | | | | | 42,430.30 |
| *Redmp. | | | | | | | | | | | 19,850.00 |
| +Interest | | | | | | | | | | | 3,677.42 |
| Total | \$ 125,268.82 | | | \$ 249,359.24 | \$ 7,999.06 | \$ 1,569.56 | \$ 54,250.52 | | \$ 61,065.40 | \$ 13,226.89 | \$ 23,527.42 |
| | | | | | | | | | | | \$ 536,266.91 |

MILLS

| | | | | | | | | | | | |
|-----------|---------------|--|--|--|-----------|-------------|--|--|--------------|-------------|---------------|
| 15 | \$ 196,382.41 | | | | \$ 123.50 | \$ 7,209.08 | | | \$ 7,451.67 | | \$ 211,106.66 |
| B- 11 | | | | | | | | | | | 80,247.61 |
| *Redmp. | | | | | | | | | | | 51,052.08 |
| +Interest | | | | | | | | | | | 5,719.55 |
| Total | \$ 196,382.41 | | | | \$ 123.50 | \$ 7,209.08 | | | \$ 79,658.61 | \$ 8,040.67 | \$ 348,185.90 |

MITCHELL

| | | | | | | | | | | | |
|---------|---------------|--------------|--|--|--------------|-------------|-------------|--|--------------|--------------|---------------|
| 45 | \$ 77,444.05 | \$ 57,299.28 | | | \$ 37,119.19 | \$ 1,480.30 | \$ 8,905.00 | | \$ 7,396.72 | | \$ 180,614.54 |
| P-138 | 40,261.67 | 18,493.93 | | | 25,616.49 | 3,559.86 | 228.04 | | 6,697.55 | | 94,857.54 |
| P-161 | | | | | 886.76 | | | | | | 886.76 |
| *Redmp. | | | | | | | | | | | 46,537.50 |
| *Redmp. | | | | | | | | | | | 112.07 |
| Total | \$ 117,705.72 | \$ 75,793.21 | | | \$ 63,622.44 | \$ 5,040.16 | \$ 9,133.04 | | \$ 14,091.27 | \$ 46,649.57 | \$ 332,038.41 |

MONONA

| | | | | | | | | | | | |
|-------|---------------|--|--|--|-------------|-------------|--|--|--------------|--|---------------|
| 184 | \$ 29,418.72 | | | | \$ 1,500.00 | | | | \$ 1,771.84 | | \$ 47,875.50 |
| P- 38 | \$ 122,186.99 | | | | \$ 3,825.92 | \$ 5,723.32 | | | 10,010.54 | | 158,653.77 |
| B- 48 | | | | | | | | | | | 152,189.57 |
| B-171 | | | | | | | | | | | 9,107.23 |
| Total | \$ 151,605.71 | | | | \$ 5,325.92 | \$ 5,723.32 | | | \$ 14,848.53 | | \$ 367,826.07 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|-------------------|---------------|--------------|---------------|-----------------|--------------|------------------------------|--------------|--------------|--------------|-----------------------------------|-----------------|
| MONROE | | | | | | | | | | | |
| P- 20 | \$ 83,703.18 | | | \$ 609.17 | \$ 2,106.84 | | | | \$ 2,666.16 | | \$ 86,419.19 |
| P- 78 | 52,205.57 | | | 1,164.83 | 3,840.73 | | \$ 630.00 | | 2,159.50 | | 60,507.29 |
| P-294 | 12,811.72 | | | 1,848.37 | | | \$ 8,834.38 | | 34.55 | | 25,654.06 |
| B- 28 | | | | | | | \$ 20,133.87 | | 554.50 | | 20,168.42 |
| B-201 | | | | | | | 13,033.97 | | | | 13,588.47 |
| B-211 | | | | | | | 1,155.00 | | | | 1,155.00 |
| C- 16 | 1,738.10 | | | 27,424.66 | 1,506.16 | | | | 1,376.30 | | 32,135.22 |
| Total | \$ 150,458.57 | | | \$ 27,424.66 | \$ 5,218.53 | \$ 5,947.57 | | \$ 9,464.38 | \$ 34,322.84 | \$ 6,791.10 | \$ 239,627.65 |
| MONTGOMERY | | | | | | | | | | | |
| 16 | \$ 207,302.16 | | | \$ 497.45 | \$ 2,834.35 | \$ 94.70 | | | \$ 8,654.07 | | \$ 219,382.73 |
| B-195 | | | | | | | | \$ 10,838.27 | | | 10,838.27 |
| *Redmp. | | | | | | | | | | 30,539.20 | 30,539.20 |
| +Interest | | | | | | | | | | 10,749.48 | 10,749.48 |
| Total | \$ 207,302.16 | | | \$ 497.45 | \$ 2,834.35 | \$ 94.70 | | \$ 10,838.27 | \$ 8,654.07 | \$ 41,288.68 | \$ 271,509.68 |
| MUSCATINE | | | | | | | | | | | |
| 40 | \$ 104,303.63 | | | \$ 15,890.23 | \$ 1,861.85 | | | | \$ 8,215.77 | | \$ 130,360.88 |
| 87 | 62,284.66 | \$ 18,134.06 | | 7,126.70 | 3,109.42 | | | | 10,951.68 | | 101,666.52 |
| B- 49 | | | | | | | | \$ 42,802.36 | 2,416.53 | | 45,308.89 |
| *Redmp. | | | | | | | | | | \$ 40,652.00 | 40,652.00 |
| Total | \$ 166,677.00 | \$ 18,134.06 | | \$ 23,016.03 | \$ 4,971.27 | | | \$ 42,802.36 | \$ 21,583.98 | \$ 40,652.00 | \$ 317,928.20 |
| O'BRIEN | | | | | | | | | | | |
| 43 | \$ 114,925.50 | | | \$ 1,018,733.19 | \$ 18,290.46 | | | | \$ 20,346.47 | | \$ 1,172,295.71 |
| P- 69 | 26,616.39 | | | | \$ 7,280.16 | | | | 2,677.84 | | 26,583.39 |
| B-197 | | | | | | | | \$ 16,038.67 | 858.40 | | 16,897.07 |
| :Bond | | | | | | | | | | \$ 100,000.00 | \$ 100,000.00 |
| Total | \$ 141,541.98 | | | \$ 1,018,733.19 | \$ 25,579.62 | | | \$ 16,038.67 | \$ 23,882.71 | \$ 100,000.00 | \$ 1,325,776.17 |
| OSCEOLA | | | | | | | | | | | |
| P- 15 | \$ 80,282.12 | | | \$ 12,517.96 | \$ 7,610.46 | | | | \$ 3,624.50 | | \$ 104,035.06 |
| P-160 | | \$ 16,124.11 | | | 2,026.04 | 765.43 | | | 709.29 | | 16,833.40 |
| P-197 | 30,940.82 | | 664.16 | | | | | | 7,272.19 | | 41,004.48 |
| P-201 | 1,605.60 | | 34,931.73 | | | | | | 330.45 | | 2,600.21 |
| P-202 | | | 9,735.23 | | | | | | 1,036.05 | | 35,417.78 |
| P-206 | | | 8,626.46 | | | | | | 503.00 | | 10,238.23 |
| P-355 | | | | | | | | | 106.70 | | 8,733.16 |
| B- 87 | | | | | | | | \$ 10,182.75 | | | 10,182.75 |
| B-219 | | | | | | | | \$ 3,714.85 | \$ 13.75 | | 3,728.60 |
| B-260 | | | | | | | | \$ 3,307.04 | 68.40 | | 3,375.44 |
| Total | \$ 112,828.54 | \$ 60,511.00 | | \$ 14,544.02 | \$ 8,375.89 | | | \$ 17,204.64 | \$ 13,684.33 | | \$ 236,149.11 |
| PAGE | | | | | | | | | | | |
| 137 | \$ 2,543.77 | | | | | | | | \$ 1,234.49 | | \$ 3,778.96 |
| 178 | 34,367.00 | | | | | | | | 2,833.41 | | 37,200.41 |
| P- 27 | 203,977.14 | | | | | | | | 9,083.91 | | 213,061.05 |
| B-250 | | | | | | | | \$ 19,000.73 | 565.79 | | 19,656.52 |
| B-251 | | | | | | | | | 23.25 | | 23.25 |
| Total | \$ 240,887.91 | | | | | | | \$ 19,000.73 | \$ 13,740.85 | | \$ 273,719.49 |
| PALO ALTO | | | | | | | | | | | |
| 109 | \$ 93,318.02 | \$ 8,245.28 | \$ 414,188.21 | \$ 17,052.17 | | \$ 29,701.77 | | | \$ 13,407.15 | | \$ 533,912.60 |
| General | | | | | | | | | | 1,100.00 | |
| *Redmp. | | | | | | | | | | 63,508.40 | 63,508.40 |
| +Interest | | | | | | | | | | 14,682.14 | 14,682.14 |
| Total | \$ 53,318.02 | \$ 8,245.28 | \$ 414,188.21 | \$ 18,152.17 | | \$ 29,701.77 | | | \$ 13,407.15 | \$ 78,190.54 | \$ 615,203.14 |
| PLYMOUTH | | | | | | | | | | | |
| 38 | \$ 113,131.18 | | | \$ 1,376.88 | \$ 7,151.31 | | | | \$ 6,730.37 | | \$ 128,392.74 |
| 181 | 25,646.38 | | | | | | \$ 1,069.00 | | 1,968.24 | | 28,683.62 |
| 192 | 25,608.57 | | | 3.06 | 331.63 | | | | 2,675.30 | | 36,121.37 |
| P- 39 | 59,763.51 | | | | | | \$ 7,747.50 | | 3,920.01 | | 64,619.41 |
| P- 74 | 42,327.55 | | | | | | | | 3,322.33 | | 45,050.88 |
| P-353 | 1,107.00 | | | | | | | | | | 1,107.00 |
| B- 35 | | | | | | | \$ 49,200.28 | | | | 49,200.28 |
| B- 81 | | | | | | | \$ 39,005.10 | | 22.50 | | 39,717.00 |
| B-105 | | | | | | | \$ 9,525.08 | | | | 9,525.08 |

SCHEDULE NO. 74—Continued

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------------|---------------|---------------|-----------------|---------------|--------------|------------------------------|--------------|---------------|---------------|-----------------------------------|-----------------|
| PLYMOUTH—Continued | | | | | | | | | | | |
| B-212 | | | | | | | | 25,789.50 | 1,278.04 | | |
| F.A.B.181 | | | | | | | | .60 | | | 27,067.54 |
| F.A.B.192 | | | | | | | | 47,480.19 | 1,635.53 | | .60 |
| Total.... | \$ 267,674.49 | | | \$ 1,380.84 | \$ 7,485.94 | | | \$ 8,816.50 | \$ 171,600.15 | \$ 21,562.92 | |
| | | | | | | | | | | | \$ 478,610.84 |
| POCAHONTAS | | | | | | | | | | | |
| P- 7 | \$ 27,739.78 | | | | \$ 13,352.46 | | | | \$ 2,250.92 | | |
| P- 20 | 16,643.60 | \$ 50,780.13 | | | 24,505.05 | | | | 3,977.22 | | \$ 43,313.16 |
| P- 90 | 27,945.91 | 38,170.24 | | | 22,668.53 | | | | 4,508.07 | | 95,906.00 |
| P- 91 | 3,551.78 | 57,506.37 | | | 11,381.80 | | | | 2,369.19 | | 93,382.75 |
| P-339 | 3,015.91 | 11,119.89 | | | | | | \$ 98.45 | 707.99 | | 75,402.14 |
| P-218 | | | | | | | | | 153.14 | | 14,942.24 |
| *Redmp. +Interest | | | | | | | | | | | 7,076.39 |
| Total.... | \$ 78,809.98 | \$ 157,576.63 | | | \$ 71,907.84 | | | \$ 98.45 | \$ 6,923.25 | \$ 14,646.53 | \$ 45,262.05 |
| | | | | | | | | | | | \$ 375,314.73 |
| POLK | | | | | | | | | | | |
| 89 | \$ 20,160.13 | | | \$ 338,959.01 | \$ 1,813.64 | \$ 289.12 | | | \$ 9,117.93 | | |
| 104 | 35,386.23 | | | 321,815.80 | 5,835.30 | 264.00 | | | 9,448.80 | | \$ 370,339.83 |
| 132 | 36,968.11 | | | 352,808.07 | 2,244.64 | | | | 17,157.02 | | 372,750.22 |
| 180 | 9,788.79 | | | 218,424.05 | 2,034.02 | | | | 5,068.61 | | 409,177.84 |
| 187 | 22,086.34 | | | 225,783.56 | | | | | 6,331.86 | | 235,316.07 |
| 199 | 6,213.74 | | | | | | | | 1,992.67 | | 254,151.76 |
| P- 1 | 30,002.60 | | | 361.03 | | | | | 1,105.42 | | 8,650.24 |
| P- 3 | 10,771.44 | | | 33,321.03 | 997.70 | | | | | | 65,516.75 |
| P- 40 | 44,339.04 | | | 175,870.41 | 825.37 | 2,708.09 | | | | | 10,771.44 |
| P- 59 | 6,276.27 | | | | 3,841.83 | | | | | | 229,302.95 |
| P- 72 | 60,682.96 | | | | 5,902.07 | 3,006.84 | | | | | 10,313.10 |
| P-115 | 19,277.54 | | | | 3,746.20 | | | | | | 71,688.36 |
| P-122 | | | | | | | | | | | 23,659.34 |
| P-244 | \$ 25,578.90 | | | | 6,287.21 | | | | | | 14,554.75 |
| | | | | | | | | | | | 33,346.81 |
| POTTAWATTAMIE | | | | | | | | | | | |
| P-258 | 5,445.75 | | | 26,342.43 | 1,653.75 | | | | 1,301.57 | | |
| P-280 | 1,376.20 | 710.50 | | 1,379.24 | | | | | | | 3,465.94 |
| P-349 | 2,273.62 | | | | | | | 10,000.00 | | | 12,273.62 |
| *Redmp. | | | | | | | | | | | \$ 54,000.00 |
| Total.... | \$ 336,627.66 | \$ 15,013.25 | \$ 1,004,704.20 | \$ 35,512.76 | \$ 6,268.05 | | | \$ 10,082.80 | | \$ 61,733.80 | \$ 54,000.00 |
| | | | | | | | | | | | \$ 2,213,972.52 |
| POWESHIEK | | | | | | | | | | | |
| 46 | \$ 49,621.89 | | | | \$ 2,887.74 | | | | \$ 1,500.74 | | \$ 54,050.37 |
| P- 21 | 74,788.10 | | | | 2,088.30 | | | | 9,744.93 | | 86,621.33 |
| P- 22 | 134,819.64 | | | | 2,903.70 | 4,501.80 | | | 7,638.48 | | 149,863.62 |
| P- 92 | 63,182.31 | | | | 1,164.70 | | | | 4,660.68 | | 68,357.09 |
| B- 95 | | | | | | | | \$ 110,295.57 | 2,342.03 | | 112,638.60 |
| B- 96 | | | | | | | | 105,750.30 | 3,208.20 | | 108,967.50 |
| B- 97 | | | | | | | | 50,911.64 | 652.72 | | 51,564.36 |
| *Redmp. | | | | | | | | | | \$ 81,500.00 | \$ 81,500.00 |
| Total.... | \$ 322,361.94 | | | | \$ 6,156.70 | \$ 7,339.54 | | | \$ 266,966.51 | \$ 29,238.68 | \$ 81,500.00 |
| | | | | | | | | | | | \$ 713,563.37 |
| RINGGOLD | | | | | | | | | | | |
| 6 | \$ 109,444.45 | | | | \$ 8,867.15 | | | | \$ 3,853.93 | | \$ 122,165.53 |
| 123 | 100,372.98 | | | | 2,335.26 | | | \$ 1,534.00 | 7,471.29 | | 111,773.53 |
| 141 | 12,368.23 | | | | \$ 680.94 | | | 5,624.76 | 1,346.02 | | 20,020.55 |
| 142 | 19,268.21 | | | | | 1,206.05 | | 2,026.45 | | 2,025.54 | 24,536.25 |
| B- 47 | | | | | | | | \$ 11,876.00 | 181.33 | | 12,667.33 |
| B- 47 | | | | | | | | 57,556.71 | 1,296.15 | | 58,852.86 |
| B-123 | | | | | | | | 27,494.29 | 1,111.28 | | 28,605.57 |
| B-124 | | | | | | | | 13,906.66 | 519.09 | | 14,425.68 |
| Total.... | \$ 241,453.87 | | | | \$ 680.94 | \$ 12,468.46 | | \$ 9,155.21 | \$ 110,833.66 | \$ 17,805.16 | \$ 392,427.50 |

SCHEDULE NO. 74—Continued

405

| Project Number | Grading | Graveling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Bond Cert. Redemp. and Cert. Int. | Total |
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|
|----------------|---------|-----------|--------|----------|------------|------------------------------|--------------|---------|-------------|-----------------------------------|-------|

TAYLOR

| | | | | | | | | | | | |
|--------|---------------|--|--|-------------|-------------|--|--|--|---------------|--|---------------|
| 81 | \$ 95,908.83 | | | \$ 1,859.40 | \$ 5,015.50 | | | | \$ 5,775.71 | | \$ 105,509.53 |
| 149 | 79,220.56 | | | 48.25 | | | | | 5,021.82 | | 84,890.65 |
| B- 17 | | | | | | | | | | | 15,584.55 |
| B- 20 | | | | | | | | | 988.66 | | 44,202.45 |
| B- 218 | | | | | | | | | 88,251.37 | | 80,372.12 |
| Total | \$ 125,129.39 | | | \$ 1,907.05 | \$ 5,015.50 | | | | \$ 146,848.04 | | \$ 342,009.29 |

UNION

| | | | | | | | | | | | |
|-------|---------------|--|--|-------------|-------------|--|-------------|--|-------------|--|---------------|
| 83 | \$ 119,333.11 | | | \$ 3,550.56 | \$ 8,352.31 | | \$ 1,027.50 | | \$ 7,802.35 | | \$ 140,000.83 |
| B- 42 | | | | | | | | | 923.43 | | 44,723.35 |
| Total | \$ 119,333.11 | | | \$ 3,550.56 | \$ 8,352.31 | | \$ 1,027.50 | | \$ 8,725.78 | | \$ 185,389.18 |

VAN BUREN

| | | | | | | | | | | | |
|--------|---------------|--|--|--------------|-------------|--|--------------|--|--------------|--|---------------|
| 60 | \$ 60,708.51 | | | \$ 23,301.63 | \$ 1,389.22 | | \$ 11,540.00 | | \$ 4,786.47 | | \$ 101,228.85 |
| 165 | 45,247.66 | | | | | | 7,517.00 | | 4,264.17 | | 17,128.85 |
| B- 37 | | | | | | | | | | | 13,064.78 |
| B- 75 | | | | | | | | | | | 12,410.80 |
| B- 132 | | | | | | | | | | | 38,418.54 |
| Total | \$ 105,956.17 | | | \$ 23,301.63 | \$ 1,389.22 | | \$ 19,057.00 | | \$ 10,686.27 | | \$ 223,651.78 |

WAPELLO

| | | | | | | | | | | | |
|---------|---------------|--|--|--------------|-------------|--------------|--|--|-------------|--|---------------|
| 42 | \$ 102,548.53 | | | \$ 3,870.04 | \$ 7,067.44 | | | | \$ 6,117.27 | | \$ 115,733.24 |
| 159 | 105,472.99 | | | | | | | | 5,295.15 | | 17,128.85 |
| B- 118 | | | | | | | | | 1,026.16 | | 54,544.25 |
| C- 2 | | | | \$ 75,152.00 | | | | | | | 75,152.00 |
| *Redmp. | | | | | | | | | | | 23,910.41 |
| Total | \$ 208,021.92 | | | \$ 75,152.00 | \$ 3,870.04 | \$ 10,567.32 | | | \$ 464.06 | | \$ 262,973.15 |

WARREN

| | | | | | | | | | | | |
|--------|---------------|-------------|--|-------------|-------------|--|--------------|--|--------------|--|---------------|
| 11 | \$ 72,671.07 | | | \$ 3,891.19 | \$ 6,136.10 | | \$ 16,765.84 | | \$ 8,175.49 | | \$ 107,620.56 |
| P- 44 | 93,625.50 | | | \$ 875.00 | \$ 3,682.97 | | 350.00 | | 5,095.22 | | 79,740.00 |
| P- 222 | 7,379.20 | | | 501.00 | | | | | 537.32 | | 8,269.44 |
| P- 291 | | | | | | | | | 284.13 | | 3,595.41 |
| P- 321 | | | | | | | | | 314.74 | | 314.74 |
| B- 21 | | | | | | | | | | | 5,314.66 |
| B- 40 | | | | | | | | | 30.00 | | 21,025.25 |
| B- 93 | | | | | | | | | 661.30 | | 1,110.30 |
| B- 99 | | | | | | | | | 1,100.25 | | 28,811.18 |
| B- 110 | | | | | | | | | 2,662.00 | | 2,702.03 |
| B- 120 | | | | | | | | | 14.49 | | 14.49 |
| Total | \$ 149,335.61 | \$ 3,321.28 | | \$ 5,328.18 | \$ 9,820.07 | | \$ 17,615.84 | | \$ 67,558.34 | | \$ 299,620.98 |

WASHINGTON

| | | | | | | | | | | | |
|--------|---------------|--------------|--|--------------|-------------|--|--|--|-------------|--|---------------|
| 71 | \$ 68,046.55 | | | \$ 7,240.98 | \$ 2,137.07 | | | | \$ 7,393.27 | | \$ 84,923.17 |
| 167 | 68,911.91 | | | 7,591.89 | | | | | 5,445.00 | | 83,987.25 |
| 182 | 18,966.06 | | | 1,117.83 | | | | | 2,490.12 | | 23,676.25 |
| P- 253 | 31,143.98 | | | | | | | | 2,396.00 | | 33,634.63 |
| P- 306 | | | | | | | | | | | 15,736.29 |
| B- 39 | | | | | | | | | | | 26,465.61 |
| B- 86 | | | | | | | | | 58,503.02 | | 59,164.44 |
| B- 153 | | | | | | | | | 46,650.44 | | 47,112.24 |
| Total | \$ 182,062.50 | \$ 13,736.29 | | \$ 15,950.70 | \$ 2,137.07 | | | | \$ 8,487.64 | | \$ 372,700.25 |

WAYNE

| | | | | | | | | | | | |
|--------|---------------|--|--|-------------|-------------|--|--|--|--------------|--|---------------|
| 91 | \$ 150,299.74 | | | \$ 4,577.22 | \$ 4,961.90 | | | | \$ 9,268.62 | | \$ 169,038.48 |
| 150 | 69,200.08 | | | 2,810.94 | 4,473.27 | | | | 6,184.57 | | 82,668.86 |
| B- 13 | | | | | | | | | | | 15,475.45 |
| B- 164 | | | | | | | | | 39,149.18 | | 41,066.94 |
| B- 165 | | | | | | | | | 31,306.54 | | 32,682.08 |
| Total | \$ 219,490.82 | | | \$ 7,388.16 | \$ 9,435.17 | | | | \$ 85,831.57 | | \$ 349,332.21 |

WEBSTER

| | | | | | | | | | | | |
|--------|--------------|--------------|--|--------------|-----------|--|--|--|-------------|--|---------------|
| 12 | \$ 55,402.24 | \$ 81,633.41 | | \$ 23,105.10 | \$ 472.44 | | | | \$ 1,452.34 | | \$ 192,065.53 |
| P- 25 | 57,458.81 | | | 28,297.71 | | | | | 3,532.02 | | 80,288.54 |
| P- 64 | 27,984.03 | 92.00 | | 20,308.77 | | | | | 5,250.45 | | 53,635.85 |
| P- 108 | 845.10 | 24,274.56 | | 6,055.35 | | | | | 769.13 | | 31,944.34 |

IOWA STATE HIGHWAY COMMISSION

FINANCIAL STATEMENT

255

IOWA STATE HIGHWAY COMMISSION

SCHEDULE NO. 74—Continued

| Project Number | Graveling travelling | Paving | Drainage | Guard Rail | Machinery Equip. and Repairs | Right of Way | Bridges | Engineering | Road Cert. and Cert. Int. | Total |
|-------------------------|-------------------------|-----------|----------|---------------|------------------------------------|-----------------|---------|-------------|---------------------------------|---------------|
| WEISSTEL—Continued | | | | | | | | | | |
| P-111 | 247.50 | 30,220.00 | | 1,200.73 | | | | | | \$ 30,640.73 |
| P-112 | 222.73 | 17,141.65 | | | | | | | | \$ 17,141.65 |
| P-113 | 35.50 | 14,714.11 | | | | | | | | \$ 14,714.11 |
| P-114 | 5,021.99 | 2,345.30 | | 7,485.85 | | | | | | \$ 11,851.14 |
| SUBTOTAL | | | | | | | | | | |
| Total ... \$ 147,897.99 | \$ 109,499.53 | | | \$ 472.44 | | | | | | \$ 207,319.00 |

WELSTEY.—Continued

WINNERS

| P-30 | \$ 25,116.71 | \$ 25,310.54 | | \$ 11,356.31 | \$ 1,320.71 | | \$ 2,020.54 | | \$ 10,873.01 | | |
|---------------|--------------|------------------|--|--------------|-------------|--|-------------|--|--------------|--------------|--------------|
| P-30 | \$ 11,566.38 | \$ 11,774.57 | | \$ 17,441.90 | \$ 2,708.18 | | \$ 3,822.94 | | \$ 10,883.49 | | |
| P-30 | \$ 25,444.32 | \$ 26,086.45 | | \$ 22,081.86 | \$ 2,081.86 | | \$ 4,457.64 | | \$ 25,081.35 | | |
| "Retired" | | | | | | | | | | \$ 52,138.79 | |
| All interests | | | | | | | | | | | \$ 25,116.71 |
| Total..... | \$ 66,620.41 | \$ 67,391,962.39 | | \$ 51,359.57 | \$ 4,226.85 | | \$ 9,416.02 | | \$ 25,116.71 | | \$ 25,116.71 |

WINNEBAGO

Woolsey

三

Total..... \$67,480.42 \$1,660,013.96 \$ 16,560,118.10,362.48 \$ 16,560,118.10,362.48 \$ 16,560,118.10,362.48 \$ 21,064.06 \$ 53,769.98 \$ 53,769.98

FINANCIAL STATEMENT

SCHEDULE NO. 76

SHOWING TOTAL AND RELATIVE COSTS OF MAINTENANCE OF EARTH, GRAVEL AND PAVED ROADS BY COUNTIES, PRIMARY ROAD SYSTEM, DECEMBER 1, 1927 TO NOVEMBER 30, 1928

IOWA STATE HIGHWAY COMMISSION

| County | Earth Roads | | | Gravel Roads | | | Paving Roads | | |
|------------------|-----------------|------------------------------------|-------------------------|------------------------------------|-------------------------|------------------------------------|-----------------|------------------------------------|-------------------------|
| | Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles | Total Cost of Maintenance Per Mile | Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles |
| Adair..... | 56.5 | \$ 24,341.83 | 431 | \$ 24,341.83 | 431 | \$ 24,341.83 | 56.5 | \$ 24,341.83 | 56.5 |
| Alaska..... | 55.1 | 12,285.13 | 243 | 12,285.13 | 243 | 12,285.13 | 55.1 | 12,285.13 | 55.1 |
| Amesbury..... | 84.5 | 10,794.17 | 157 | 10,794.17 | 157 | 10,794.17 | 84.5 | 10,794.17 | 84.5 |
| Appleton..... | 57.2 | 10,794.17 | 159 | 10,794.17 | 159 | 10,794.17 | 57.2 | 10,794.17 | 57.2 |
| Aurora..... | 46.6 | 5,405.13 | 100 | 5,405.13 | 100 | 5,405.13 | 46.6 | 5,405.13 | 46.6 |
| Benton..... | 67.9 | 11,290.65 | 335 | 11,290.65 | 335 | 11,290.65 | 67.9 | 11,290.65 | 67.9 |
| Black Hawk..... | 47.2 | 11,385.65 | 90 | 11,385.65 | 90 | 11,385.65 | 47.2 | 11,385.65 | 47.2 |
| Boone..... | 10.9 | 15,781.30 | 320 | 15,781.30 | 320 | 15,781.30 | 10.9 | 15,781.30 | 10.9 |
| Brower..... | 81.5 | 10,086.10 | 310 | 10,086.10 | 310 | 10,086.10 | 81.5 | 10,086.10 | 81.5 |
| Buchanan..... | 25.5 | 15,593.58 | 622 | 15,593.58 | 622 | 15,593.58 | 25.5 | 15,593.58 | 25.5 |
| Buena Vista..... | 77.8 | 9,245.48 | 963 | 9,245.48 | 963 | 9,245.48 | 77.8 | 9,245.48 | 77.8 |
| Cameron..... | 75.5 | 26,746.16 | 600 | 26,746.16 | 600 | 26,746.16 | 75.5 | 26,746.16 | 75.5 |
| Cass..... | 75.9 | 16,772.39 | 611 | 16,772.39 | 611 | 16,772.39 | 75.9 | 16,772.39 | 75.9 |
| Cedar..... | 51.3 | 5,467.41 | 295 | 5,467.41 | 295 | 5,467.41 | 51.3 | 5,467.41 | 51.3 |
| Cerro Gordo..... | 31.3 | 6,260.23 | 293 | 6,260.23 | 293 | 6,260.23 | 31.3 | 6,260.23 | 31.3 |
| Cherokee..... | 18.3 | 5,710.30 | 312 | 5,710.30 | 312 | 5,710.30 | 18.3 | 5,710.30 | 18.3 |
| Clarke..... | 44.6 | 14,531.61 | 358 | 14,531.61 | 358 | 14,531.61 | 44.6 | 14,531.61 | 44.6 |
| Clay..... | 51.5 | 1,671.89 | 114 | 1,671.89 | 114 | 1,671.89 | 51.5 | 1,671.89 | 51.5 |
| Clayton..... | 81.5 | 11,848.46 | 295 | 11,848.46 | 295 | 11,848.46 | 81.5 | 11,848.46 | 81.5 |
| Cochran..... | 81.8 | 16,772.39 | 296 | 16,772.39 | 296 | 16,772.39 | 81.8 | 16,772.39 | 81.8 |
| Crawford..... | 29.1 | 9,070.53 | 240 | 9,070.53 | 240 | 9,070.53 | 29.1 | 9,070.53 | 29.1 |
| Davis..... | 47.4 | 11,084.35 | 533 | 11,084.35 | 533 | 11,084.35 | 47.4 | 11,084.35 | 47.4 |
| Decatur..... | 53.1 | 13,561.40 | 533 | 13,561.40 | 533 | 13,561.40 | 53.1 | 13,561.40 | 53.1 |
| Des Moines..... | 59.5 | 9,057.89 | 415 | 9,057.89 | 415 | 9,057.89 | 59.5 | 9,057.89 | 59.5 |
| Dodge..... | 39.9 | 17,068.98 | 428 | 17,068.98 | 428 | 17,068.98 | 39.9 | 17,068.98 | 39.9 |
| Farmerdale..... | 82.4 | 10,610.65 | 320 | 10,610.65 | 320 | 10,610.65 | 82.4 | 10,610.65 | 82.4 |
| Fayette..... | 62.1 | 10,658.40 | 554 | 10,658.40 | 554 | 10,658.40 | 62.1 | 10,658.40 | 62.1 |
| Floyd..... | 2.1 | 2,285.37 | 938 | 2,285.37 | 938 | 2,285.37 | 2.1 | 2,285.37 | 2.1 |
| Franklin..... | 17.467 | 3.84 | 510 | 17.467 | 3.84 | 17.467 | 17.467 | 3.84 | 17.467 |

| County | Earth Roads | | | Gravel Roads | | | Paving Roads | | |
|--------------------|-----------------|------------------------------------|-------------------------|------------------------------------|-------------------------|------------------------------------|-----------------|------------------------------------|-------------------------|
| | Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles | Total Cost of Maintenance Per Mile | Number of Miles | Total Cost of Maintenance Per Mile | Average Number of Miles |
| Greenup..... | 36.9 | \$ 5,546.65 | 720 | \$ 29.0 | 31,388.07 | 1,088 | 7.5 | \$ 1,670.06 | 722 |
| Grundy..... | 32.5 | 6,260.45 | 98 | 6,260.45 | 98 | 6,260.45 | 32.5 | 6,260.45 | 32.5 |
| Harrison..... | 63.5 | 11,290.65 | 182 | 11,290.65 | 182 | 11,290.65 | 63.5 | 11,290.65 | 63.5 |
| Harrison..... | 12.9 | 4,157.61 | 321 | 4,157.61 | 321 | 4,157.61 | 12.9 | 4,157.61 | 12.9 |
| Harrison..... | 0.7 | 3,684.35 | 198 | 16.0 | 1,806.34 | 99 | 16.0 | 1,806.34 | 16.0 |
| Harrison..... | 75.4 | 18,449.75 | 225 | 18,449.75 | 225 | 18,449.75 | 75.4 | 18,449.75 | 75.4 |
| Howard..... | 46.2 | 11,290.65 | 269 | 11,290.65 | 269 | 11,290.65 | 46.2 | 11,290.65 | 46.2 |
| Iowa..... | 15.2 | 2,591.76 | 309 | 2,591.76 | 309 | 2,591.76 | 15.2 | 2,591.76 | 15.2 |
| Iowa..... | 29.3 | 7,665.84 | 301 | 7,665.84 | 301 | 7,665.84 | 29.3 | 7,665.84 | 29.3 |
| Jackson..... | 96.0 | 35,194.87 | 301 | 35,194.87 | 301 | 35,194.87 | 96.0 | 35,194.87 | 96.0 |
| Jackson..... | 35.5 | 11,155.63 | 544 | 11,155.63 | 544 | 11,155.63 | 35.5 | 11,155.63 | 35.5 |
| Jefferson..... | 46.8 | 16,255.37 | 341 | 16,255.37 | 341 | 16,255.37 | 46.8 | 16,255.37 | 46.8 |
| Jones..... | 70.1 | 20,683.00 | 437 | 20,683.00 | 437 | 20,683.00 | 70.1 | 20,683.00 | 70.1 |
| Kentuk..... | 22.259 | 0.02 | 474 | 22.259 | 0.02 | 22.259 | 22.259 | 0.02 | 22.259 |
| Kosciusko..... | 79.2 | 17,155.92 | 243 | 17,155.92 | 243 | 17,155.92 | 79.2 | 17,155.92 | 79.2 |
| Linn..... | 73.4 | 13,755.68 | 192 | 13,755.68 | 192 | 13,755.68 | 73.4 | 13,755.68 | 73.4 |
| Linn..... | 78.2 | 15,327.73 | 192 | 15,327.73 | 192 | 15,327.73 | 78.2 | 15,327.73 | 78.2 |
| Linn..... | 56.8 | 8,310.34 | 304 | 8,310.34 | 304 | 8,310.34 | 56.8 | 8,310.34 | 56.8 |
| Linn..... | 56.0 | 10,488.87 | 187 | 10,488.87 | 187 | 10,488.87 | 56.0 | 10,488.87 | 56.0 |
| Lyon..... | 15.4 | 3,986.01 | 253 | 3,986.01 | 253 | 3,986.01 | 15.4 | 3,986.01 | 15.4 |
| Mallard..... | 80.9 | 24,341.83 | 590 | 24,341.83 | 590 | 24,341.83 | 80.9 | 24,341.83 | 80.9 |
| Mallard..... | 96.3 | 27,116.15 | 291 | 27,116.15 | 291 | 27,116.15 | 96.3 | 27,116.15 | 96.3 |
| Mallard..... | 62.8 | 9,815.16 | 329 | 9,815.16 | 329 | 9,815.16 | 62.8 | 9,815.16 | 62.8 |
| Mills..... | 49.9 | 19,815.31 | 307 | 19,815.31 | 307 | 19,815.31 | 49.9 | 19,815.31 | 49.9 |
| Mills..... | 15.5 | 7,511.30 | 480 | 7,511.30 | 480 | 7,511.30 | 15.5 | 7,511.30 | 15.5 |
| Morgan..... | 65.2 | 18,207.90 | 341 | 18,207.90 | 341 | 18,207.90 | 65.2 | 18,207.90 | 65.2 |
| Monroe..... | 51.7 | 22,068.51 | 428 | 51.7 | 22,068.51 | 428 | 51.7 | 22,068.51 | 51.7 |
| Monroe..... | 51.0 | 21,091.34 | 297 | 51.0 | 21,091.34 | 297 | 51.0 | 21,091.34 | 51.0 |
| O'Bryan..... | 51.8 | 11,327.48 | 219 | 11,327.48 | 219 | 11,327.48 | 51.8 | 11,327.48 | 51.8 |
| O'Bryan..... | 52.5 | 12,767.65 | 320 | 12,767.65 | 320 | 12,767.65 | 52.5 | 12,767.65 | 52.5 |
| O'Bryan..... | 52.6 | 21,115.30 | 325 | 21,115.30 | 325 | 21,115.30 | 52.6 | 21,115.30 | 52.6 |
| Pike..... | 117.4 | 23,467.30 | 277 | 23,467.30 | 277 | 23,467.30 | 117.4 | 23,467.30 | 117.4 |
| Polk..... | 7.0 | 8,747.20 | 283 | 8,747.20 | 283 | 8,747.20 | 7.0 | 8,747.20 | 7.0 |
| Pottawattamie..... | 14.0 | 6,353.98 | 324 | 6,353.98 | 324 | 6,353.98 | 14.0 | 6,353.98 | 14.0 |
| Randall..... | 52.4 | 21,812.73 | 417 | 21,812.73 | 417 | 21,812.73 | 52.4 | 21,812.73 | 52.4 |
| Ringgold..... | 7.9 | 1,029.00 | 915 | 7.9 | 1,029.00 | 915 | 7.9 | 1,029.00 | 7.9 |
| Scott..... | 90.5 | 15,239.71 | 302 | 15,239.71 | 302 | 15,239.71 | 90.5 | 15,239.71 | 90.5 |
| Shelby..... | 7.1 | 9,367.97 | 481 | 9,367.97 | 481 | 9,367.97 | 7.1 | 9,367.97 | 7.1 |
| Sherman..... | 16.2 | 7,397.51 | 272 | 7,397.51 | 272 | 7,397.51 | 16.2 | 7,397.51 | 16.2 |
| Story..... | 27.9 | 27,297.94 | 272 | 27,297.94 | 272 | 27,297.94 | 27.9 | 27,297.94 | 27.9 |

FINANCIAL STATEMENT

SCHEDULE NO. 75.—Continued

| County | Earth Roads | | Gravel Roads | | Paving Roads | |
|-------------------|---------------------------------------|---------------------|---------------------------------------|------------------|---------------------------------------|------------------|
| | Total Cost of Maintenance of Miles | Average Per Mile | Total Cost of Maintenance of Miles | Average Per Mile | Total Cost of Maintenance of Miles | Average Per Mile |
| Tama..... | 45.9 | 14,465.34 | 821 | 35.1 | 9,361.66 | 94 |
| Taylor..... | 49.3 | 16,863.90 | 257 | — | — | — |
| Union..... | 51.8 | 16,731.08 | 533 | — | — | — |
| Van Buren..... | 44.5 | 11,977.03 | 334 | 1.6 | 463.11 | 267 |
| Wapello..... | 41.3 | 11,861.69 | 304 | 1.2 | 412.11 | 267 |
| Washington..... | 88.2 | 31,394.77 | 381 | 1.2 | 412.11 | 267 |
| Wayne..... | 61.8 | 15,655.12 | 429 | 8.5 | 1,421.86 | 167 |
| Weber..... | 35.0 | 10,317.07 | 256 | 6.0 | 1,071.66 | 69 |
| Whittemore..... | 81.5 | 24,295.84 | 155 | 41.4 | 9,333.30 | 225 |
| Winneshiek..... | 71.4 | 17,887.77 | 249 | — | — | — |
| Worth..... | 32.9 | 5,489.50 | 367 | 27.1 | 8,440.82 | 153 |
| Wright..... | 26.6 | 4,066.07 | 173 | 22.6 | 11,184.38 | 141 |
| Total..... | 4,299.1 | 1,320,992.45 | 335 | 1,889.43 | 822,003.79 | 441 |

*Average based on January 1, 1926 mileage.

SCHEDULE NO. 76
SHOWING TOTAL COST OF ROAD AND BRIDGE MAINTENANCE AND AVERAGE COST PER MILE PRIMARY ROAD SYSTEM
DECEMBER 1, 1926, TO NOVEMBER 30, 1927.

| County | Number of Miles in System | Bridge Maintenance | | Total Cost of Maintenance and Bridges | | Average Cost of Maintenance Per Mile | Special Case Maintenance | Total Expenditures, December 1, 1926, to November 30, 1927 |
|------------------|---------------------------|---|------------------|---------------------------------------|------------------|--------------------------------------|--------------------------|--|
| | | Total Cost of Maintenance of Earth and Gravel Roads | Average Per Mile | Total Cost | Average Per Mile | | | |
| Adair..... | 15.5 | \$ 94,141.38 | \$ 6,161.80 | \$ 17 | \$ 1,041.82 | \$ 111 | \$ 1,041.82 | \$ 96,284.16 |
| Allamakee..... | 12,622.57 | 12,622.57 | 1,000.00 | 17 | 12,622.57 | 1,000.00 | 1,000.00 | 12,622.57 |
| Ankeny..... | 84.5 | 13,285.15 | 161.00 | 1 | 16,882.47 | 168.00 | 1,258.31 | 13,285.15 |
| Appanoose..... | 16,794.17 | 16,794.17 | 20.36 | 1 | 16,794.17 | 20.36 | 1,125.76 | 16,794.17 |
| Auburn..... | 46.6 | 14,730.00 | 316.00 | 1 | 14,730.00 | 316.00 | 316.00 | 14,730.00 |
| Benton..... | 27.4 | 24,645.20 | 893.00 | 2 | 24,645.20 | 1,232.00 | 606.42 | 24,645.20 |
| Benton Hawk..... | 76.4 | 16,880.97 | 218.00 | 2 | 16,880.97 | 218.00 | 218.00 | 16,880.97 |
| Benton Hawk..... | 77.7 | 16,880.97 | 218.00 | 2 | 16,880.97 | 218.00 | 218.00 | 16,880.97 |
| Benton..... | 77.5 | 21,861.79 | 281.00 | 2 | 21,861.79 | 281.00 | 281.00 | 21,861.79 |
| Benton..... | 46.6 | 12,722.43 | 268.00 | 2 | 12,722.43 | 268.00 | 268.00 | 12,722.43 |
| Benton..... | 66.6 | 29,423.07 | 436.00 | 20 | 30,465.46 | 1,523.00 | 1,523.00 | 30,465.46 |
| Benton..... | 65.5 | 28,476.98 | 427.00 | 20 | 28,476.98 | 1,423.00 | 1,423.00 | 28,476.98 |
| Benton..... | 42.7 | 14,756.33 | 344.00 | 42 | 14,756.33 | 344.00 | 344.00 | 14,756.33 |
| Benton..... | 72.0 | 54,303.00 | 733.00 | 7 | 55,312.91 | 788.00 | 788.00 | 55,312.91 |
| Benton..... | 74.0 | 36,740.16 | 465.16 | 36 | 36,740.16 | 465.16 | 465.16 | 36,740.16 |
| Benton..... | 75.9 | 26,026.44 | 336.00 | 25 | 26,026.44 | 336.00 | 336.00 | 26,026.44 |
| Benton..... | 53.8 | 16,622.95 | 309.00 | 2 | 16,622.95 | 309.00 | 309.00 | 16,622.95 |
| Benton..... | 72.0 | 17,763.15 | 241.00 | 2 | 17,763.15 | 241.00 | 241.00 | 17,763.15 |
| Benton..... | 46.6 | 11,531.64 | 103.08 | 4 | 11,531.64 | 103.08 | 103.08 | 11,531.64 |
| Benton..... | 44.6 | 11,531.64 | 103.08 | 4 | 11,531.64 | 103.08 | 103.08 | 11,531.64 |
| Benton..... | 65.6 | 34,603.28 | 575.07 | 9 | 34,611.35 | 644.00 | 644.00 | 34,611.35 |
| Benton..... | 106.2 | 18,370.30 | 181.00 | 18 | 18,370.30 | 177.00 | 177.00 | 18,370.30 |
| Benton..... | 106.9 | 10,697.01 | 100.00 | 19 | 10,697.01 | 100.00 | 100.00 | 10,697.01 |
| Benton..... | 77.4 | 16,777.73 | 217.00 | 16 | 16,777.73 | 217.00 | 217.00 | 16,777.73 |
| Benton..... | 87.7 | 27,112.50 | 305.00 | 47 | 27,112.50 | 575.00 | 575.00 | 27,112.50 |
| Benton..... | 47.7 | 17,756.49 | 365.00 | 2 | 17,756.49 | 365.00 | 365.00 | 17,756.49 |
| Benton..... | 53.1 | 2,813.75 | 56.24 | 1 | 2,813.75 | 56.24 | 56.24 | 2,813.75 |
| Benton..... | 48.3 | 10,798.84 | 221.00 | 1 | 10,798.84 | 221.00 | 221.00 | 10,798.84 |
| Benton..... | 39.0 | 14,611.68 | 371.00 | 4 | 14,611.68 | 371.00 | 371.00 | 14,611.68 |
| Benton..... | 81.4 | 55,623.65 | 686.00 | 9 | 56,623.65 | 692.00 | 692.00 | 56,623.65 |
| Benton..... | 41.8 | 23,061.38 | 590.00 | 3 | 23,061.38 | 590.00 | 590.00 | 23,061.38 |
| Benton..... | 94.4 | 15,785.83 | 166.00 | 2 | 15,785.83 | 166.00 | 166.00 | 15,785.83 |
| Benton..... | 67.3 | 21,436.01 | 323.00 | 4 | 21,436.01 | 323.00 | 323.00 | 21,436.01 |

FINANCIAL STATEMENT

SCHEDULE NO. 76—Continued

| County | Number of Miles in System | Total Cost Maintenance Earth, Gravel and Paved Roads | Bridge Maintenance | | Total Cost of Maintenance Roads and Bridges | Average Cost of Maintenance Per Mile | Special Case Maintenance | Total Expenditures December 1, 1922, to November 30, 1923 |
|-------------|---------------------------|--|--------------------|------------------|---|--------------------------------------|--------------------------|---|
| | | | Total Cost | Average Per Mile | | | | |
| Fremont. | 50.0 | 17,467.84 | 2,791.98 | 56 | 20,259.82 | 405 | 1,277.50 | 21,537.32 |
| Greene. | 73.4 | 42,601.30 | | | 42,601.30 | 580 | 4,764.41 | 47,365.71 |
| Grundy. | 64.6 | 14,962.30 | 22.50 | 1 | 14,984.80 | 232 | 551.38 | 15,530.18 |
| Guthrie. | 71.9 | 35,439.52 | 391.25 | 6 | 38,830.77 | 540 | 2,406.51 | 41,237.28 |
| Hamilton. | 68.3 | 20,002.54 | | | 20,002.54 | 293 | 319.34 | 20,321.88 |
| Hancock. | 58.7 | 12,752.00 | | | 12,752.00 | 217 | | 12,752.00 |
| Hardin. | 62.9 | 22,020.20 | | | 22,020.20 | 350 | 119.71 | 22,139.91 |
| Harrison. | 79.4 | 18,669.75 | | | 18,669.75 | 235 | 628.82 | 19,298.57 |
| Henry. | 46.2 | 9,442.34 | 189.00 | 4 | 9,631.34 | 208 | 22.50 | 9,653.54 |
| Howard. | 50.5 | 11,166.58 | | | 11,166.58 | 221 | 8.00 | 11,174.58 |
| Humboldt. | 41.5 | 29,244.04 | | | 29,244.04 | 705 | 753.30 | 29,997.34 |
| Ida. | 49.4 | 11,732.17 | 12.00 | 1 | 11,744.17 | 238 | | 11,744.17 |
| Iowa. | 66.9 | 35,876.85 | 2,050.48 | 31 | 37,927.33 | 567 | 988.74 | 38,866.07 |
| Jackson. | 77.2 | 22,047.43 | 1,276.00 | 17 | 23,323.43 | 302 | | 23,323.43 |
| Jasper. | 87.6 | 42,812.64 | 218.25 | 3 | 43,030.80 | 491 | 992.37 | 44,023.26 |
| Jefferson. | 46.8 | 16,254.27 | | | 16,254.27 | 347 | 340.50 | 16,594.77 |
| Johnson. | 73.9 | 30,385.40 | | | 30,385.40 | 411 | 5,628.23 | 36,013.03 |
| Jones. | 55.0 | 24,946.45 | 16.65 | 1 | 24,963.10 | 454 | 2,695.91 | 27,659.01 |
| Keokuk. | 79.2 | 19,175.92 | 35.00 | 1 | 19,210.92 | 243 | 1,148.35 | 20,359.27 |
| Kossuth. | 89.2 | 43,812.83 | | | 43,812.83 | 491 | | 43,812.83 |
| Lee. | 84.6 | 24,806.38 | | | 24,806.38 | 293 | 161.20 | 24,967.58 |
| Linn. | 98.7 | 32,239.21 | | | 32,239.21 | 327 | 7,320.63 | 39,559.84 |
| Louisa. | 52.1 | 8,391.04 | | | 8,391.04 | 161 | | 8,391.04 |
| Lucas. | 56.0 | 10,498.37 | 805.82 | 14 | 11,304.19 | 202 | 722.35 | 12,026.54 |
| Lyon. | 65.7 | 14,274.88 | 23.95 | 1 | 14,308.83 | 218 | 337.56 | 14,666.39 |
| Madison. | 54.6 | 20,999.40 | | | 20,999.40 | 385 | 537.35 | 21,536.75 |
| Mahaska. | 86.4 | 25,074.37 | | | 25,074.37 | 290 | | 25,074.37 |
| Marion. | 93.3 | 27,195.05 | 1,303.68 | 15 | 28,588.73 | 306 | 2,239.01 | 30,827.74 |
| Marshall. | 48.8 | 10,007.46 | | | 10,007.46 | 205 | 1,771.73 | 11,779.19 |
| Mills. | 49.9 | 19,815.21 | 530.62 | 11 | 20,345.83 | 408 | 177.80 | 20,523.63 |
| Mitchell. | 60.5 | 33,930.31 | | | 33,930.31 | 561 | 1,899.73 | 35,830.04 |
| Monona. | 76.2 | 15,637.03 | 1,246.20 | 17 | 16,883.23 | 222 | 465.66 | 17,348.89 |
| Monroe. | 58.3 | 19,897.90 | 1,078.43 | 18 | 20,976.33 | 360 | 314.47 | 21,290.80 |
| Montgomery. | 52.2 | 23,518.11 | 1,557.60 | 30 | 25,075.71 | 403 | 2,599.51 | 27,675.22 |
| Muscatine. | 80.9 | 23,308.69 | 1,604.69 | 21 | 25,000.38 | 309 | 789.17 | 25,789.55 |
| O'Brien. | 74.3 | 13,305.20 | 201.63 | 3 | 13,506.83 | 182 | 352.85 | 13,859.68 |
| Osceola. | 41.5 | 8,800.72 | | | 8,800.72 | 212 | | 8,800.72 |

IOWA STATE HIGHWAY COMMISSION

| | | | | | | | | |
|----------------|---------|-----------------|--------------|----|-----------------|-----|---------------|-----------------|
| Page. | 53.7 | 21,118.66 | | | 21,118.66 | 300 | | 21,118.66 |
| Palo Alto. | 48.9 | 16,064.23 | | | 16,064.23 | 329 | 388.49 | 16,452.72 |
| Plymouth. | 118.9 | 32,467.30 | | | 32,467.30 | 273 | 131.10 | 32,508.40 |
| Pocahontas. | 65.3 | 40,234.44 | 703.30 | 11 | 40,937.74 | 627 | 344.29 | 41,282.03 |
| Polk. | 91.0 | 38,324.71 | | | 38,324.71 | 421 | 3,207.12 | 41,531.83 |
| Pottawattamie. | 143.1 | 61,647.48 | 1,581.99 | 11 | 63,229.47 | 442 | 2,423.16 | 65,632.63 |
| Poweshiek. | 66.8 | 24,397.88 | | | 24,397.88 | 364 | 527.19 | 24,835.07 |
| Ringgold. | 52.3 | 21,812.78 | 764.10 | 2 | 22,576.88 | 432 | | 22,576.88 |
| Sac. | 91.3 | 48,174.91 | 38.50 | 1 | 48,213.41 | 528 | 2,181.83 | 50,336.24 |
| Scott. | 72.2 | 15,833.80 | 40.10 | 1 | 15,873.90 | 220 | 39.75 | 15,913.65 |
| Shelby. | 50.5 | 15,219.71 | 1,230.94 | 24 | 16,450.65 | 326 | 1,504.13 | 17,964.78 |
| Sioux. | 73.3 | 11,046.48 | | | 11,046.48 | 151 | 465.09 | 11,511.57 |
| Story. | 66.3 | 50,121.12 | | | 50,121.12 | 756 | | 50,121.12 |
| Tama. | 70.1 | 16,826.99 | | | 16,826.99 | 240 | 375.88 | 17,202.87 |
| Taylor. | 49.3 | 14,631.59 | | | 14,631.59 | 297 | | 14,631.59 |
| Union. | 51.8 | 16,731.08 | 99.90 | 2 | 16,830.98 | 325 | 756.52 | 17,587.50 |
| Van Buren. | 46.5 | 15,977.31 | 4,717.85 | 11 | 20,605.16 | 445 | 8,676.15 | 29,371.31 |
| Wapello. | 42.7 | 13,040.20 | 104.94 | 3 | 13,145.14 | 308 | 6,137.13 | 19,282.27 |
| Warren. | 83.4 | 31,284.77 | 54.75 | 1 | 31,339.52 | 374 | 2,749.70 | 34,089.22 |
| Washington. | 87.2 | 35,203.59 | 538.00 | 1 | 35,741.59 | 410 | 917.73 | 36,659.32 |
| Wayne. | 61.8 | 15,933.12 | | | 15,933.12 | 246 | 2,385.78 | 18,318.90 |
| Webster. | 85.0 | 51,290.12 | | | 51,290.12 | 603 | 2,002.39 | 53,382.51 |
| Winnebago. | 48.9 | 10,344.21 | 58.50 | 2 | 10,402.71 | 213 | 327.30 | 10,739.01 |
| Winneshiek. | 81.6 | 24,208.84 | 137.00 | 2 | 24,435.84 | 299 | 727.18 | 25,163.02 |
| Woodbury. | 125.1 | 19,932.17 | | | 19,932.17 | 159 | 915.08 | 20,847.25 |
| Worth. | 60.0 | 14,030.33 | | | 14,030.33 | 234 | 143.15 | 14,173.48 |
| Wright. | 61.2 | 16,081.15 | | | 16,081.15 | 263 | 43.00 | 16,124.15 |
| Totals. | 6,646.6 | \$ 2,269,781.86 | \$ 33,414.10 | 5 | \$ 2,303,195.96 | 345 | \$ 117,704.29 | \$ 2,420,900.25 |

FINANCIAL STATEMENT

SCHEDULE NO. 77

MEMORANDUM SHOWING TOTAL PRIMARY ROAD BONDS AUTHORIZED, ISSUED,
PAID OFF, AND OUTSTANDING NOVEMBER 30, 1923.

| County | Bonds Authorized | Bonds Issued | Bonds Paid Off | Bonds Outstanding Nov. 30, 1923 |
|----------------|------------------|-----------------|-----------------|---------------------------------|
| Black Hawk | \$ 1,500,000.00 | \$ 550,000.00 | | \$ 550,000.00 |
| Cerro Gordo | 750,000.00 | 750,000.00 | \$ 110,000.00 | \$ 640,000.00 |
| Clay | 800,000.00 | | | |
| Clinton | 1,200,000.00 | 1,137,000.00 | 175,000.00 | 982,000.00 |
| Five Points | 1,000,000.00 | 565,000.00 | 50,000.00 | 515,000.00 |
| Greene | 1,000,000.00 | 100,000.00 | | 100,000.00 |
| Hancock | 1,000,000.00 | 375,000.00 | | 375,000.00 |
| Kosuth | 1,500,000.00 | 80,000.00 | | 80,000.00 |
| Lyon | 1,250,000.00 | | | |
| Marshall | 800,000.00 | | | |
| O'Brien | 1,500,000.00 | 750,000.00 | 100,000.00 | 670,000.00 |
| Polk | 2,000,000.00 | 1,849,000.00 | 1280,000.00 | 1,360,000.00 |
| Scott | 2,000,000.00 | 2,000,000.00 | 11,100,000.00 | 810,000.00 |
| Woodbury | 2,500,000.00 | 1,600,000.00 | 356,000.00 | 1,235,000.00 |
| Totals | \$ 19,275,000.00 | \$ 9,866,000.00 | \$ 2,300,000.00 | \$ 7,407,000.00 |

*\$110,000.00 Refunded.
\$100,000.00 Refunded.
\$600,000.00 Refunded.

FINANCIAL STATEMENT

SCHEDULE NO. 78

MEMORANDUM SHOWING ANTICIPATION CERTIFICATES ISSUED, REDEEMED
AND OUTSTANDING NOVEMBER 30, 1923.

| County | Issued and Sold | Certificates Redeemed | Outstanding November 30, 1923 |
|---------------|-----------------|-----------------------|-------------------------------|
| Adair | \$ 35,000.00 | | \$ 35,000.00 |
| Adams | 92,000.00 | \$ 40,000.00 | \$ 52,000.00 |
| Audubon | 60,000.00 | | 60,000.00 |
| Benton | 106,000.00 | 90,000.00 | 25,000.00 |
| Brown | 122,500.00 | 10,500.00 | 112,000.00 |
| Bremner | 50,000.00 | 15,000.00 | 35,000.00 |
| Buchanan | 142,000.00 | 65,000.00 | 77,000.00 |
| Buena | 5,000.00 | | 5,000.00 |
| Bullock | 20,000.00 | | 20,000.00 |
| Calhoun | 137,250.00 | 65,250.00 | 72,000.00 |
| Carroll | 65,000.00 | 40,000.00 | 25,000.00 |
| Clay | 125,000.00 | 63,000.00 | 62,000.00 |
| Clarke | 33,000.00 | | 33,000.00 |
| Clayton | 62,000.00 | | 62,000.00 |
| Dodge | 188,000.00 | 70,000.00 | 78,000.00 |
| DeWitt | 60,000.00 | | 60,000.00 |
| Des Moines | 164,000.00 | 54,000.00 | 110,000.00 |
| DeWitt | 77,000.00 | | 77,000.00 |
| Dickinson | 8,000.00 | | 8,000.00 |
| Douglas | 118,000.00 | 50,000.00 | 78,000.00 |
| Frederick | 119,000.00 | 47,000.00 | 72,000.00 |
| Graham | 136,000.00 | 63,000.00 | 63,000.00 |
| Guthrie | 149,700.00 | 40,000.00 | 109,700.00 |
| Hamilton | 141,000.00 | 70,000.00 | 71,000.00 |
| Handy | 13,000.00 | 6,000.00 | 6,000.00 |
| Howard | 104,500.00 | 45,000.00 | 58,500.00 |
| Humboldt | 25,000.00 | 40,000.00 | 35,000.00 |
| Ia | 87,000.00 | 52,000.00 | 35,000.00 |
| Jackson | 50,000.00 | | 50,000.00 |
| Jasper | 150,000.00 | 30,000.00 | 120,000.00 |
| Jefferson | 5,000.00 | | 5,000.00 |
| Jordan | 30,000.00 | | 30,000.00 |
| Kossuth | 223,500.00 | 121,500.00 | 100,000.00 |
| Lee | 93,000.00 | 25,000.00 | 68,000.00 |
| Linn | 108,000.00 | | 108,000.00 |
| Lucas | 80,500.00 | 54,500.00 | 35,000.00 |
| Madison | 32,000.00 | 17,000.00 | 15,000.00 |
| Mallard | 72,000.00 | | 72,000.00 |
| Marshall | 119,000.00 | 19,000.00 | 100,000.00 |
| Mills | 105,000.00 | 50,000.00 | 55,000.00 |
| Mitchell | 95,000.00 | 45,000.00 | 50,000.00 |
| Montgomery | 97,000.00 | 30,000.00 | 30,000.00 |
| Nobles | 62,000.00 | 40,000.00 | 22,000.00 |
| Palo Alto | 140,000.00 | 62,000.00 | 78,000.00 |
| Pocahontas | 61,000.00 | 42,000.00 | 20,000.00 |
| Pottawattamie | 240,000.00 | 80,000.00 | 160,000.00 |
| Ringgold | 68,000.00 | | 68,000.00 |
| Sac | 40,000.00 | | 40,000.00 |
| Schuyler | 47,500.00 | 47,500.00 | |
| Sioux | 50,000.00 | | 50,000.00 |
| Story | 136,000.00 | 25,000.00 | 101,000.00 |
| Tama | 90,000.00 | | 90,000.00 |
| Wapello | 90,000.00 | 25,000.00 | 55,000.00 |
| Washington | 70,000.00 | | 70,000.00 |
| Wayne | 30,000.00 | | 30,000.00 |
| Webster | 161,000.00 | 70,000.00 | 91,000.00 |
| Winnebago | 75,500.00 | 50,500.00 | 25,000.00 |
| Winneshiek | 117,000.00 | 35,000.00 | 82,000.00 |
| Worth | 25,000.00 | | 25,000.00 |
| Wright | 130,000.00 | 58,000.00 | 72,000.00 |
| Total | \$ 5,606,850.00 | \$ 2,015,750.00 | \$ 3,591,100.00 |