

Program Year	Contract Number	County	Route	Project Number
2010	07-0572-022	Black Hawk	IA 57	FSSN-057-2(22)--3T-07
2010	12-0147-025	Butler	IA 14	FSSN-014-7(25)--3T-12
2010	01-0802-218	Adair	I-80	ISSN-080-2(218)76--1T-01
2010	24-0595-050	Crawford	US 59	FSSN-059-5(50)--3T-24
2010	37-0303-031	Greene	US 30	FSSN-030-3(31)--3T-37
2010	64-3302-086	Marshall	IA 330	FSSN-330-2(86)--3T-64
2010	67-1412-054	Monona	IA 141	FSSN-141-2(54)--3T-67
2010	79-0805-283	Poweshiek	I-80	ISSN-080-5(283)188--1T-79
2010	25-0802-217	Dallas	I-80	ISSN-080-2(217)100--1T-25
2010	47-1753-033	Ida	IA 175	FSSN-175-3(33)--3T-47
2010	48-1511-020	Iowa	US 151	FSSN-151-1(20)--3T-48
2010	59-0346-074	Lucas	US 34	FSSN-034-6(74)--3T-59
2010	76-0151-007	Pocahontas	IA 15	FSSN-015-1(7)--3T-76
2010	79-0212-017	Poweshiek	IA 21	FSSN-021-2(17)--3T-79
2010	43-0295-215	Harrison	I-29	ISSN-029-5(215)82--1T-43
2010	77-0171-018	Polk	IA 17	FSSN-017-1(18)--3T-77
2010	99-0174-033	Wright	IA 17	FSSN-017-4(33)--3T-99
2010	13-0074-018	Calhoun	IA 7	FSSN-007-4(18)--3T-13
2010	47-0596-035	Ida	US 59	FSSN-059-6(35)--3T-47
2010	67-1832-041	Monona	IA 183	FSSN-183-2(41)--3T-67
2010	78-6802-151-A	Pottawattamie	I-680	ISSN-680-2(151)17--1T-78
2010	24-0391-024	Crawford	IA 39	FSSN-039-1(24)--3T-24
2010	52-0015-087	Johnson	IA 1	FSSN-001-5(87)--3T-52
2010	67-0371-047	Monona	IA 37	FSSN-037-1(47)--3T-67
2010	97-0296-213	Woodbury	I-29	ISSN-029-6(213)142--1T-97
2010	78-0061-121	Pottawattamie	US 6	FSSN-006-1(121)--3T-78
2010	78-0292-069	Pottawattamie	I-29	ISSN-029-2(69)47--1T-78
2010	78-0292-069	Pottawattamie	I-29	ISSN-029-2(70)47--1T-78
2010	15-0802-216-A	Cass	I-80	ISSN-080-2(216)65--1T-15
2010	59-0346-075	Lucas	US 34	FSSN-034-6(75)--3T-59
2010	97-1411-031	Woodbury	IA 141	FSSN-141-1(31)--3T-97
FY 2010 Totals				
2011	42-0656-042	Hardin	US 65	FSSN-065-6(42)--3T-42

2011	91-0352-309	Warren	I-35	ISSN-035-2(309)45--1T-91
2011	91-0352-309	Warren	I-35	ISSN-035-2(394)45--1T-91
2011	78-0801-350-A	Pottawattamie	I-80	ISSN-080-1(350)40--1T-78
2011		Adair	I-80	ISSN-080-2(198)85--1T-01
2011		Cass	I-80	ISSN-080-2(194)69--1T-15
2011		Cass	I-80	ISSN-080-2(219)69--1T-15
2011		Davis	IA 2	FSSN-002-8(29)--3T-26
2011		Polk	I-35	ISSN-035-2(301)69--1T-77
2011		Washington	IA 92	FSSN-092-9(129)--3T-92
2011		Iowa	US 151	FSSN-151-1(23)--3T-48
2011		Iowa	US 151	FSSN-151-1(27)--3T-48
2011		Plymouth	US 75	FSSN-075-2(55)--3T-75
2011		Polk	US 69	FSSN-069-4(94)--3T-77
2011		Sioux	US 75	FSSN-075-3(47)--3T-84
2011		Butler	IA 14	FSSN-014-7(29)--3T-12
2011		Clarke	I-35	ISSN-035-2(295)37--1T-20
2011		Clarke	I-35	ISSN-035-2(299)39--1T-20
2011		Decatur	US 69	FSSN-069-1(36)--3T-27
2011		Sac	US 71	FSSN-071-6(45)--3T-81
2011		Decatur	US 69	FSSN-069-1(36)--3T-27
2011		Plymouth	US 75	FSSN-075-2(54)--3T-75
2013		Clarke	I-35	ISSN-035-2(296)37--1T-20
2013		Clarke	I-35	ISSN-035-2(300)39--1T-20

Project Info

Location

OVER SMALL NATURAL STREAM 0.4 MI. EAST OF GRUNDY CO. LINE

IOWA HIGHWAY 14 OVER COLDWATER CREEK 1.1 MILES S. OF GREENE

COUNTY RD. N54 OVER INTERSTATE 80

OVER W. BOYER RIVER IN CITY OF DENISON(NBL)

OVER N. RACCOON RIVER 0.8 MILE W. OF CO. RD. P-14

OVER ASHER CREEK 2 MILES W. OF IA. 14

OVER MAPLE RIVER IN MAPLETON 0.2 MILE EAST OF THE WEST JCT. WITH IA.175

COUNTY RD. T-58 OVER INTERSTATE 80 4 MILES W. OF US 63

COUNTY ROAD F-60/P-53 OVER I-80

OVER SMALL NATURAL STREAM 1.2 MILES SOUTHWEST OF BATTLE CREEK

OVER PRICE CREEK 0.3 MILE N. OF IA. 220

OVER BIKE PATH (ABANDONED R.R. LINE) 1.1 MILE SW. OF IA. 14

OVER BEAVER CREEK 2 MILES N. OF ROLFE

OVER BEAR CREEK 1 MILE S. OF W. JCT. US 6

F50 OVER I-29

OVER DES MOINES RIVER 3.6 MILES N. OF IA 141

OVER BOONE RIVER 3.0 MILES SOUTH OF EAGLE GROVE

OVER CCP R.R. 0.9 MILE E. OF CO. RD. P-19

OVER ODEBOLT CREEK 0.1 MILE S. OF IA. 175

OVER JORDAN CREEK 0.2 MILES SOUTH OF MOORHEAD

OVER 185TH ST./CO. RD. G-14(WBL)

OVER SPANGLER CREEK 0.4 MILE E. OF CO. RD. M-35

SOUTHBOUND IA 1 OVER IOWA RIVER IN IOWA CITY

OVER SOLDIER RIVER 0.4 MILE E. OF IA 183

SB OVER 8TH ST. 2.0 MILES S. OF JUNCTION U.S. 20

WESTBOUND US 6 OVER MOSQUITO CREEK 1 MILE W. OF I-80

NORTHBOUND I-29 OVER BNSF/CBEC R.R. 1.3 MILES S. OF IA. 92

SOUTHBOUND I-29 OVER BNSF/CBEC R.R. 1.3 MILES S. OF IA. 92

OVER N28 4 MILES E. OF U.S. 71.

OVER BNSF AND UP RAILROADS 0.4 MILES EAST OF IA 14

OVER DRAINAGE DITCH 2 MILES W. OF CO. RD. K-64

OVER IOWA RIVER IN IOWA FALLS

OVER SOUTH RIVER 1.5 MILES SOUTH OF G-64(NBL)
OVER SOUTH RIVER, 1.5 MILES SOUTH OF G-64(SBL)

OVER WEST NISHNABOTNA RIVER 0.8 MILE W. OF US 59(EBL)

I-80 Over Middle River 1.4 Miles West Of IA 25 (WBL)
I-80 Eastbound Over Crooked Creek 1.6 Miles West Of Jct. IA 148
I-80 Westbound Over Crooked Creek 1.6 Miles West of Jct. IA 148
Ia. 2 Over Fox Creek 1.7 Miles E of Appanoose Co. Line
I-35 SB & NB Over IAIS R.R. In City of West Des Moines (Stage 1 - Median)
Over W. Branch Crooked Creek 2.6 Miles W. Of W. Jct. Ia. 1

Over Iowa River Overflow 0.9 Miles South Of Ia. 220
US 151 Over Mill Race Creek 0.4 Miles South Of IA 220
Southbound US 75 over Dry Creek 2.0 mi South of S.R. C-44
In The City Of Des Moines Over R.R. Tracks & Scott Ave. 0.7 Mile S. Of I-235
Over Burr Oak Creek 3.1 Miles N. of the N. Jct. US 18

Ia. 14 Over Phelps Creek 0.6 Mile S. Of Ia. 57
Over S. Squaw Creek 0.7 mile N. Of Ia. 152(NBL)
Over Squaw Creek 2.5 miles N. of IA. 152 (NBL)
US 69 Over Grand River 0.6 Miles North of County Road J-66
US 71 Over Small Natural Stream 2.0 mi North of Jct. IA 196
US 69 Over Grand River 0.6 Miles North of County Road J-66

Over D.D. 1 Mile N. of Co. Rd. C-60 In Hinton (NBL/SBL)

Over S. Squaw Creek 0.7 mile N. Of Ia. 152(SBL)
Over Squaw Creek 2.5 Miles N. Of Ia. 152(SBL)



Revenue

Work Type	Letting Date	Estimated Cost	Contract Amount	Funds Expended	Bridge Safet Fund (Funds Obligated)
Bridge Replacement-CCS	10/20/2009	\$732,000	\$674,550.00	\$656,055.04	\$674,550.00
Bridge Replacement-PPCB	11/17/2009	\$1,176,000	\$947,505.91	\$958,006.30	\$947,505.91
Bridge Deck Overlay	12/15/2009	\$189,000	\$173,502.90	\$160,812.58	\$173,502.90
Bridge Deck Overlay	12/15/2009	\$504,000	\$490,900.40	\$557,136.09	\$490,900.40
Bridge and Approaches-PPCB	12/15/2009	\$2,680,000	\$2,368,203.02	\$2,343,997.98	\$2,368,203.02
Bridge Deck Overlay	12/15/2009	\$350,000	\$271,796.50	\$293,155.05	\$271,796.50
Bridge Deck Overlay	12/15/2009	\$452,000	\$355,649.50	\$428,137.35	\$355,649.50
Bridge Deck Overlay	12/15/2009	\$235,000	\$258,431.26	\$276,303.36	\$258,431.26
Bridge Deck Replacement	1/20/2010	\$795,000	\$680,934.40	\$594,090.99	\$680,934.40
RCB Culvert Replacement - Single Box	1/20/2010	\$400,000	\$155,950.10	\$158,799.19	\$155,950.10
Bridge Replacement-CCS	1/20/2010	\$1,406,000	\$1,136,401.50	\$1,065,202.09	\$1,136,401.50
Bridge Deck Replacement	1/20/2010	\$404,000	\$523,208.20	\$586,512.74	\$523,208.20
Bridge Deck Replacement	1/20/2010	\$500,000	\$288,285.75	\$282,956.60	\$288,285.75
Bridge Deck Replacement	1/20/2010	\$672,000	\$420,685.12	\$432,497.20	\$420,685.12
Bridge Deck Replacement	2/16/2010	\$814,000	\$655,706.69	\$117,328.18	\$655,706.69
Bridge Deck Replacement	2/16/2010	\$1,912,000	\$1,740,854.95	\$1,793,444.11	\$1,740,854.95
Bridge Deck Replacement	2/16/2010	\$665,000	\$616,732.30	\$631,737.01	\$616,732.30
Bridge Deck Overlay	3/16/2010	\$620,000	\$475,596.80	\$407,203.20	\$475,596.80
Bridge Deck Overlay	3/16/2010	\$393,000	\$257,139.57	\$503,719.81	\$257,139.57
Bridge Deck Overlay	3/16/2010	\$299,000	\$350,972.40	\$352,610.38	\$350,972.40
Bridge Deck Replacement	3/16/2010	\$677,000	\$624,993.70	\$619,252.38	\$624,993.70
Deck Joint Repair	4/20/2010	\$400,000	\$249,213.25	\$250,305.78	\$249,213.25
Bridge Deck Overlay	4/20/2010	\$439,000	\$509,775.89	\$508,937.89	\$509,775.89
Deck Joint Repair	4/20/2010	\$274,000	\$207,800.90	\$209,723.62	\$207,800.90
PPCB Repair	4/20/2010	\$126,000	\$25,501.00	\$24,173.50	\$25,501.00
Deck Joint Repair	5/18/2010	\$269,000	\$233,458.13	\$230,365.94	\$233,458.13
Bridge Deck Overlay	5/18/2010	\$544,000	\$554,481.70	\$582,849.67	\$554,481.70
Bridge Deck Overlay	5/18/2010	\$572,000	\$553,800.30	\$621,695.65	\$553,800.30
Bridge Deck Replacement	6/15/2010	\$1,324,000	\$1,362,347.20	\$641,671.18	\$1,362,347.20
Deck Joint Repair	6/15/2010	\$519,000	\$284,812.26	\$252,962.60	\$284,812.26
Bridge Deck Replacement	6/15/2010	\$499,000	\$452,244.13	\$438,045.30	\$452,244.13
		\$20,841,000	#####	#####	#####
Bridge and Approaches-Other	7/20/2010	\$13,167,000	#####	\$1,298,835.21	#####

Bridge Replacement-Steel Girder	10/19/2010	\$2,119,000	\$1,772,432.14	\$3,700.00	\$1,772,432.14
Bridge Replacement-Steel Girder	10/19/2010	\$1,766,000	\$1,475,254.68	\$3,200.00	\$1,475,254.68
Bridge Replacement-Steel Girder	11/16/2010	\$2,731,000	\$2,714,877.33	\$16,270.00	\$2,714,877.33
Bridge Replacement-Steel Girder	1/19/2011	\$2,095,000		\$0.00	\$2,095,000.00
Bridge Replacement-PPCB	1/19/2011	\$1,794,000		\$0.00	\$1,794,000.00
Bridge Replacement-PPCB	1/19/2011	\$1,218,000		\$0.00	\$1,218,000.00
Structures - Miscellaneous	1/19/2011	\$1,173,000		\$0.00	\$1,173,000.00
Bridge Replacement-PPCB	1/19/2011	\$1,736,000		\$0.00	\$1,736,000.00
Bridge Replacement-PPCB	1/19/2011	\$1,441,000		\$0.00	\$1,441,000.00
RCB Culvert Replacement - Twin Box	2/15/2011	\$617,000		\$0.00	\$617,000.00
Bridge Replacement-CCS	2/15/2011	\$886,000		\$0.00	\$886,000.00
Reconstruction - RCB Culvert Ext - Twin	2/15/2011	\$230,000		\$0.00	\$230,000.00
Bridge Repair	2/15/2011	\$553,000		\$0.00	\$553,000.00
Bridge Replacement-CCS	2/15/2011	\$953,000		\$0.00	\$953,000.00
RCB Culvert Replacement - Twin Box	3/15/2011	\$948,000		\$0.00	\$948,000.00
Bridge Replacement-PPCB	3/15/2011	\$1,500,000		\$0.00	\$1,500,000.00
Bridge Replacement-Steel Girder	3/15/2011	\$1,500,000		\$0.00	\$1,500,000.00
Bridge Replacement-PPCB	3/15/2011	\$2,021,000		\$0.00	\$2,021,000.00
Structures - Miscellaneous	3/15/2011	\$731,000		\$0.00	\$731,000.00
Bridge Replacement-PPCB	3/15/2011	\$2,021,000		\$0.00	\$2,021,000.00
Pipe Culverts	4/19/2011	\$294,000		\$0.00	\$294,000.00
Bridge Replacement-PPCB	9/18/2012	\$1,500,000		\$0.00	\$1,500,000.00
Bridge Replacement-Steel Girder	9/18/2012	\$1,500,000		\$0.00	\$1,500,000.00
		\$65,335,000	\$36,653,942	\$18,301,694	\$61,364,942

Source

Primary Road Fund	Anticipated Completion Date	Actual Completion (Form 435 Date)	Work Progress
		11/22/2010	100%
\$10,500.39	11/12/2010	12/20/2010	100%
		9/10/2010	100%
\$66,235.69	11/19/2010		100%
	11/19/2010		76%
\$21,358.55	11/19/2010	1/4/2011	100%
\$72,487.85	11/19/2010		100%
\$17,872.10	11/19/2010	1/4/2011	100%
	10/29/2010		46%
\$2,849.09	11/19/2010		51%
	11/19/2010		87%
\$63,304.54		9/20/2010	100%
	11/12/2010		90%
\$11,812.08	11/19/2010		100%
	11/19/2010		16%
\$52,589.16	12/9/2010		100%
\$15,004.71		11/29/2010	100%
	11/19/2010		78%
\$246,580.24	11/19/2010		100%
\$1,637.98	9/30/2010		51%
	11/24/2010		96%
\$1,092.53	11/19/2010		94%
	9/30/2010		100%
\$1,922.72		10/13/2010	100%
		11/9/2010	100%
	10/28/2010		98%
\$28,367.97	1/21/2011		100%
\$67,895.35	1/21/2011		100%
	11/11/2011		24%
	11/12/2010		62%
	11/19/2010		57%
\$681,510.95			
	11/18/2011		10%

12/16/2011	0%
12/16/2011	0%

1/13/2012	0%
-----------	----

11/11/2011
11/11/2011
11/11/2011
11/18/2011
11/11/2011
11/18/2011

11/18/2011
11/18/2011
11/18/2011
11/18/2011
11/18/2011

11/18/2011
11/16/2012
11/16/2012
11/18/2011
11/18/2011
11/18/2011

11/18/2011

11/15/2013
11/15/2013

\$681,511