1.1. From Crunity County Invoted over 14 On Jacob this on the will be completed by the ends

Status Report February 2001



n trake PCE ragent Program Principle Program Pair Pair

en en de la charge d

U.S. 20 Sioux City to Dubuque



MOODSONA CONTLA

ili, Forman Anal - Philamethe na sleve taku Channa, Than Alaren gebrar pena karen dar 2000 antara menanyan penanyan kara C

The second product second pre-

890 CONSIL

4. Frank South South Street S

. 19 de companya de la companya provinsi a la companya de la companya de la companya de la companya de la company 19 de companya de la c

ERFORMANCE PARA

🔥 Pourta Minon Camily (2004) 4 Parity Cenary Jiao Door oo oo ahaan ahaa ahaadaan sheeroo Parity (1990)

网络小科教育教育教育

and a state of the state of the

Development Status of Corridor Projects U.S. 20 - Sioux City to Dubuque

he U.S. 20 corridor across the state connects cities from Sioux City to Dubuque. The 317-mile highway begins at Sioux City, on the western border of Iowa, and ends at Dubuque, on the state's eastern border. The route is intended to provide a major east-west, four-lane transportation corridor across the state, and to boost economic development in the corridor area.

This corridor is included in the state's Commercial and Industrial Network (CIN). Highways in the CIN are considered vital links for services and the movement of raw materials and consumer goods. The goal in designating a highway as part of this network is to make travel more convenient, safe and efficient; improve the flow of commerce; and better connect Iowa with regional, national and international markets.

The Transportation Commission has not established a completion schedule for this corridor.





WOODBURY COUNTY

1. From Sioux City to east of Moville This section is currently four lanes. Studies are underway for Lawton and Moville bypasses.

2. From east of Moville to the Ida County line

This section is in the planning stage. Studies are in progress for a Correctionville bypass.

IDA COUNTY

3. From Ida County line to Sac County line

This section is in the planning stage. Alternate alignments are being studied at Holstein.

SAC COUNTY

4. From Sac County line to U.S. 71 at Early This section is in the planning stage.

5. From U.S. 71 at Early to Calhoun County line

The alignment in this section will be relocated. Preliminary field survey is in progress. Grading and paving are planned for after *FY2005.

CALHOUN COUNTY

6. From Calhoun County line to Webster County line

The alignment in this section will be relocated. Preliminary design is in progress. Grading and paving are planned for after FY2005.

WEBSTER COUNTY

7. From Webster County line to U.S. 169

This section is programmed to be graded in FY2005. Paving is planned for after FY2005. From the Webster County line to Moorland, the road will be on relocated alignment. From Moorland to U.S. 169, the alignment will follow existing U.S. 20.

WEBSTER/HAMILTON/HARDIN COUNTIES

8. From U.S. 169 to U.S. 65 This section is completed and open to traffic.

HARDIN COUNTY

9. From U.S. 65 to Grundy County line

Grading of this section will be completed by the end of 2001. Paving is programmed for construction season 2002. This section should be open to traffic in the fall of 2002.

GRUNDY COUNTY

10. From Grundy County line to Iowa 14

Grading of this section will be completed by the end of 2001. Paving is programmed for construction season 2002. This section should be open to traffic in the fall of 2002.

GRUNDY/BLACK HAWK/BUCHANAN/DELAWARE/DUBUQUE COUNTIES

1. From Iowa 14 to Dubuque

This section is completed and open to traffic.

*FY - Fiscal Year is July 1 to June 30. Example: FY 2001 begins July 1, 2000, and ends June 30, 2001.

It is the DOT's goal to have this corridor completed according to this schedule; however, completion dates of individual segments may change due to unforeseen situations, congressional or legislative action, or general economic conditions.

For more information, contact:

Sections 1 - 7 **Rich Michaelis, District 3 Engineer District 3 Office** 2800 Gordon Drive, P.O. Box 987 Sioux City, IA 51102-0987 Phone: 712-276-1451 or 800-284-4368 E-mail: Richard.Michaelis@dot.state.ia.us

Sections 9 - 10 Scott Dockstader, District 1 Engineer **District 1 Office** 1020 S. Fourth St. Ames, IA 50010 Phone: 515-239-1635 or 800-926-4368 E-mail: Scott.Dockstader@dot.state.ia.us



20

Corridor brochures are available on the DOT's Web site at www.dot.state.ia.us.



COMPLETE / EXISTING UNDER CONSTRUCTION APPROVED CORRIDOR

